



**INTERNATIONAL
TECHNOLOGY
CORPORATION**

Project No. 519200
July 1995

00922

46



Final Report – Volume II

Ash Landfill Immediate Response Seneca Army Depot Romulus, New York

Contract No. DACW45-94-D-0054
Delivery Order No. 01

Prepared for:
U.S. Army Corps of Engineers
Omaha District
215 N. 17th Street
Omaha, Nebraska 68102-4978



Prepared by:
IT Corporation
140 Allen's Creek Road
Suite 150
Rochester, NY 14618
(716) 271-6430

RESPONSIVE TO THE NEEDS OF ENVIRONMENTAL MANAGEMENT

Appendix A

Quality Control Work Orders and Reports

0

0

0

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D9002

(CONTRACT NUMBER)

Seneca Army Depot, Ash Landfill, Romulus, NY

(SITE NAME AND LOCATION)

REPORT NO. 01 DELIVERY ORDER NO. 01 DATE 9/25/94

SUBCONTRACTOR(S):

Myriad Electrical Contractors

GOVERNMENT AGENCIES ON-SCENE:

CORPS OF ENGINEERS

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) General Site Preparation
- 2) Grading using dozer.
- 3) Receive and set up 2 portable toilets
- 4) Receive and grade steel for road and parking lot.
- 5) Receive Loader and Dozer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	_____	CHEMIST	_____
GEOLOGIST	_____	SAFETY	<u>1</u>
EMT	_____	TECHS	<u>3</u>
LABORERS	_____	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>Cost Administrator</u>	<u>1</u>	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:


ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
<u>CAT D-3</u>	<u>1</u>	_____	_____	_____	_____
<u>CAT IT 28</u>	<u>1</u>	_____	_____	_____	_____
<u>Portable Toilets</u>	<u>2</u>	_____	_____	_____	_____
<u>PPE</u>	<u>As Required</u>	_____	_____	_____	_____
<u>Fuel</u>	<u>As Required</u>	_____	_____	_____	_____
<u>Sand</u>	<u>As Required</u>	_____	_____	_____	_____
<u>Rock</u>	<u>As Required</u>	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-09002
(CONTRACT NUMBER)

Serena Army Depot, Ash Landfill, Romulus, NY.
(SITE NAME AND LOCATION)

DJB
9/26/94

REPORT NO. 02 DELIVERY ORDER NO. 01 DATE 9/27/94

SUBCONTRACTOR(S):
Myriad Electrical Contractors

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: _____

- 1) Site Preparation
- 2) Obtain permits for camera usage.
- 3) Receive rock for grading.
- 4) Receive sand for grading/berming.
- 5) Electricians to work on getting electrical and telephone lines in.
- 6) Received two portable toilets.

DJB 9/30/94

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>Cost Administrator</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	1	<u> </u>	<u> </u>	<u> </u>	<u> </u>
CAT T-22	1	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Office Trailer	1	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Portable Toilets	2	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Wood	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
PPE	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Fuel	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Sand & Rock	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Liner	As Required.	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):
NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DAC W45-94-D9002

(CONTRACT NUMBER)

Seneca Army Depot, Ashland Falls, Ramulus, NY

(SITE NAME AND LOCATION)

REPORT NO. 03 DELIVERY ORDER NO. 01 DATE 9/28/94

SUBCONTRACTOR(S):

Myraid Electrical Contractors

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: _____

- 1) General Site Preparation
- 2) Receive rock and sand for parking area, road and soil staging areas.
- 3) Work on clearing area for Fuel tank
- 4) Work on placing poles and running electrical and telephone lines to various areas.
- 5) Receive Decon Trailer and Fuel Tank
- 6) Cost administrator operations

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	_____	CHEMIST	_____
GEOLOGIST	_____	SAFETY	<u>1</u>
EMT	_____	TECHS	<u>3</u>
LABORERS	_____	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrator	<u>1</u>	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	_____	_____	_____	_____
CAT JT 28	<u>1</u>	_____	_____	_____	_____
Office Trailer	<u>1</u>	_____	_____	_____	_____
Decon Trailer	<u>1</u>	_____	_____	_____	_____
Portable Toilets	<u>2</u>	_____	_____	_____	_____
Wood	<u>As Required</u>	_____	_____	_____	_____
PPE	<u>As Required</u>	_____	_____	_____	_____
Fuel	<u>As Required</u>	_____	_____	_____	_____
Sand & Rock	<u>As Required</u>	_____	_____	_____	_____
Liner	<u>As Required</u>	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DJB
9/30/94

DACW45-90-D9002

(CONTRACT NUMBER)

Sereca Army Depot, Ash Land Fill, Romulus, NY

(SITE NAME AND LOCATION)

DJB 9/30/94

DJB
9/30/94

REPORT NO. 04 DELIVERY ORDER NO. 93 01 DATE 9/28/94

SUBCONTRACTOR(S):

Myraid Maser Electrical Contractor

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- Continue work on the foundation and berm for the Fuel tanks.
- Continue work on placing the road and base for the LTID unit.
- Bring in the telephone and electrical lines into the trailer.
- Bring in the break trailer and the 2nd office trailer.
- Bring in 2 Frac Tanks for the wastewater treatment plant.
- Receiving 6 pumps.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	_____	CHEMIST	_____
GEOLOGIST	_____	SAFETY	<u>1</u>
EMT	_____	TECHS	<u>2</u> <u>3</u>
LABORERS	_____	OPERATORS	<u>1</u>

DJB
9/30/94

OTHERS (SPECIFY):

DJB
9/30/94

Cost Administrator	<u>2</u>	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	_____	_____	_____	_____
CAT 1T 28	<u>1</u>	_____	_____	_____	_____
Office Trailer	<u>2</u>	_____	_____	_____	_____
Break Trailer	<u>1</u>	_____	_____	_____	_____
Decon Trailer	<u>1</u>	_____	_____	_____	_____
Field Bathroom	<u>2</u>	_____	_____	_____	_____
Fuel Tanks	<u>2</u>	_____	_____	_____	_____
Wood	As Required	_____	_____	_____	_____
PPE	As Required	_____	_____	_____	_____
Fuel	As Required	_____	_____	_____	_____
Sand	As Required	_____	_____	_____	_____
Liner	As Required	_____	_____	_____	_____
Pumps	<u>6</u>	_____	_____	_____	_____
Furniture	As Required	_____	_____	_____	_____
Telephone	<u>2</u>	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): ~~None~~ DJB 10/3/94
C & R Safety Inspection Report, See attached copies.


5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DSB
9/30/94

DACW45-90-D9002

(CONTRACT NUMBER)

Seneca Army Depot, Ashland Fill, Romulus, NY

(SITE NAME AND LOCATION)

DSB 9/29/94

DSB
9/30/94

REPORT NO. 05 DELIVERY ORDER NO. 95 01 DATE 9/29/94

SUBCONTRACTOR(S):

Myriad Muster Electrical Contractor

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) Dozer to blade access for drill rig.
- 2) Drill rig to drill pilot screen holes.
- 3) Design dozer using pressure washer
- 4) ~~Excavate~~ culvert for ditch at contaminated soil staging area.
- 5) Prepare contaminated soil staging area (Muddy sand, gravel, etc.)
- 6) Build a snake shack.
- 7) General site preparation.
- 8) Receive 34 more Free Tanks and 6 Poly Tanks

DSB
9/29/94

DSB
9/29/94

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>0</u>
GEOLOGIST	<u>0</u>	SAFETY	<u>1</u>
EMT	<u>0</u>	TECHS	<u>2</u> ³
LABORERS	<u>0</u>	OPERATORS	<u>1</u>

2513
9/30/94

OTHERS (SPECIFY):

Cost Administrator	<u>2</u>	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	_____	_____	_____	_____
CAT IT 28	<u>1</u>	_____	_____	_____	_____
Office trailers	<u>2</u>	_____	_____	_____	_____
Break trailer	<u>1</u>	_____	_____	_____	_____
Decon trailer	<u>1</u>	_____	_____	_____	_____
Fed Parks John	<u>2</u>	_____	_____	_____	_____
Truc Tanks	<u>2</u>	_____	_____	_____	_____
Ply Wood	<u>15</u>	_____	_____	_____	_____
Hoses	<u>300 FT.</u>	_____	_____	_____	_____
PPE	<u>As Required</u>	_____	_____	_____	_____
FUEL	<u>As Required</u>	_____	_____	_____	_____
Hose Fittings	<u>50</u>	_____	_____	_____	_____
Sand	<u>As Required</u>	_____	_____	_____	_____
Liner	<u>As Required</u>	_____	_____	_____	_____
Pumps	<u>1</u>	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

Vehicle inspection.

JTB
9/29/93

5. ADDITIONAL COMMENTS/REMARKS:


Fuel ~~tank~~ tank is being purchased and sold back at the completion of the project

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D9002

(CONTRACT NUMBER)

Seneca Army Depot, Ash Landfill, Romulus, NY

(SITE NAME AND LOCATION)

REPORT NO. 06 DELIVERY ORDER NO. 01 DATE 9/30/94

10/1/94 ^{DJB}
9/30/94

SUBCONTRACTOR(S):

~~Myriad Electrical Contractors~~ DJB 9/30/94

GOVERNMENT AGENCIES ON-SCENE:

CORPS OF ENGINEERS

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: _____

- 1) General Site Preparation
- 2) Continue Soil Storage Area. Placing sand on top of geotextile
Place liner on top of sand.
- 3) Continue trailer access project.
- 4) Administration personnel moving on site. Arranging file work
and furniture to accommodate set up.
- 5) Obtain materials for OSHA required signs.
- 6) Order plumbing supplies and tools.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrator	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	1		Furniture	As Required	
CAT II 29	1		Telephones	2	
Office trailer	2				
Break trailer	1				
Decon trailer	1				
Portable Toilet	2				
Frac Tanks	6				
Hose fittings	50				
Hoses	800 ft.				
PPE	As Required				
Fuel	As Required				
Sand	As Required				
Rock	As Required				
Liner	As Required				
Poly Tank	6				
Pumps	7				
Cars	2				
Utility Vehicle	1				
Pick Up 4wd	2				
Mini Van	1				

DSB
9/30/97

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-0900Z

(CONTRACT NUMBER)

Sereca Army Depot, Ash Landfill, Romeus, NY

(SITE NAME AND LOCATION)

REPORT NO. 07 DELIVERY ORDER NO. 01 DATE 10/2/94

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

NONE

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

NONE

SUPERVISORS	_____	FOREMAN	_____
ENGINEERS	_____	CHEMIST	_____
GEOLOGIST	_____	SAFETY	_____
EMT	_____	TECHS	_____
LABORERS	_____	OPERATORS	_____

OTHERS (SPECIFY):

_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT -D3	1				
CAT IT 28	1				
Office Trailer	2				
Break Trailer	1				
Decon Trailer	1				
Portable Toilets	2				
Frac Tanks	6				
Hose Fittings	50				
Hose	800 Ft.				
Poly Tank	6				
Pumps	7				
Cars	3				
Utility Vehicle	1				
4WD Pick Up	2				
Mini Van	1				
Furniture	As Required				
Telephones	2				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D9002

(CONTRACT NUMBER)

Seneca Army Depot, Ash Law Hill, Romeus, NY

(SITE NAME AND LOCATION)

REPORT NO. 08 DELIVERY ORDER NO. 01 DATE 10/3/94

SUBCONTRACTOR(S):

Myriad Electrical Contractors
Fer-tech

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) General Site Preparation
- 2) Receiving sand and rock for treated soil storage area.
- 3) Receiving ITP unit. Setup and assembly of the unit will be performed.
- 4) Grading of areas to be performed.
- 5) All on site workers to get blood tests.
- 6) Electrical contractors to correct electrical and telephone lines.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrator	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	<u> </u>	Furniture	<u>As Required</u>	<u> </u>
CAT IT 28	<u>1</u>	<u> </u>	Telephones	<u>2</u>	<u> </u>
Office Trailer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Break Trailer	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Decor Trailer	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Portable Toilet	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Frac Tanks	<u>6</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Hose fittings	<u>50</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Hoses	<u>800 ft.</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
PPE	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Fuel	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Sand	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Liner	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Poly Tanks	<u>6</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Pumps	<u>7</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Cars	<u>3</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Utility Vehicle	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
4WD Pick Up	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Mini Van	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Crushed Stone	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): _____

5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45 - 94 - 09002

(CONTRACT NUMBER)

Sereca Army Depot, Ash Landfill, Romeus, NY
(SITE NAME AND LOCATION)

REPORT NO. 09 DELIVERY ORDER NO. 01 DATE 10/08/94

SUBCONTRACTOR(S):

Myriad Electrical Contractors
Fer tech Environmental

GOVERNMENT AGENCIES ON-SCENE:

CORPS of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: _____

- 1) General Site Preparation
- 2) Complete placing sand in contaminated soil storage area.
- 3) Install liner on contaminated soil staging area.
- 4) Continue trailer access project.
- 5) Continue spreading crushed stone on treated soil staging area.
- 6) Place sand over crushed stone on treated soil staging area.
- 7) Place liner over sand in soil staging area (treatment)
- 8) Running electric and telephone lines to break trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrators	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
CAT IT 2R	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Officer Trailer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Decon Trailer	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Portable Toilets	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Frax Tanks	<u>65</u>	<u>SSS 10/3/94</u>	<u> </u>	<u> </u>	<u> </u>
Hose fittings	<u>50</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Hose	<u>860ft.</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Poly Tanks	<u>6</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Dumps	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Cars	<u>3</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Utility Vehicle	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
4WD Pick Up	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Mini Van	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Furniture	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Telephones	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
PPE	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
FUEL	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
SAMP	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
LINER	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): _____


5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

 April 6, 1993

RAPID RESPONSE DAILY WORK ORDER

IT Corporation
(PRIMARY CONTRACTOR'S NAME)

DACW45 - 94 - 09002
(CONTRACT NUMBER)

Seneca Army Depot, Ash Landfill, Romulus, NY
(SITE NAME AND LOCATION)

REPORT NO. 10 DELIVERY ORDER NO. 01 DATE 10/5/94

SUBCONTRACTOR(S):
Myriad Electrical Contractors
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
CORPS OF ENGINEERS

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: 1) General Site Preparation
- 2) Install liner on treated soil staging area.
- 3) Begin plumbing for waste water treatment system
- 4) Begin working on metals contaminated soil staging area.
- 5) Assist Fertech in the setup and assembly of LTD unit if required.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrators	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:


ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	<u> </u>	Printer	<u>2</u>	<u> </u>
CAT IT 28	<u>1</u>	<u> </u>	Copy Machine	<u>1</u>	<u> </u>
Office Trailer	<u>2</u>	<u> </u>	Fax Machine	<u>1</u>	<u> </u>
Decor Trailer	<u>1</u>	<u> </u>	Water Dispenser	<u>2</u>	<u> </u>
Portable Toilets	<u>2</u>	<u> </u>	Refrigerator	<u>1</u>	<u> </u>
Erac Tanks	<u>6</u>	<u> </u>	Coffee Brewer	<u>1</u>	<u> </u>
Hose Fittings	<u>50</u>	<u> </u>	Coffee/Tea Supplies	<u>As Required</u>	<u> </u>
Hose	<u>800ft.</u>	<u> </u>	Microwave	<u>1</u>	<u> </u>
Poly Tanks	<u>5</u>	<u> </u>	T-Post	<u>200</u>	<u> </u>
Pumps	<u>7</u>	<u> </u>	Fence	<u>500ft.</u>	<u> </u>
Car	<u>3</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Utility Vehicle	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
4WD Pick up	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Mini Van	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
PPE	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Fuel	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Liner	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Sand	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Furniture	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Computer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054

(CONTRACT NUMBER)

Seneca Army Depot, Ashland Hill, Rome, NY

(SITE NAME AND LOCATION)

REPORT NO. 11 DELIVERY ORDER NO. 01 DATE 10/6/94

SUBCONTRACTOR(S):

Myriad Electrical Contractors

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

CORPS OF ENGINEERS

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) General site preparation
- 2) Continue constructing treated soil staging area. Place liner on area once sand is on.
- 3) Begin plumbing waste water treatment system
- 4) Begin construction of metals contaminated soil staging area.
- 5) Continue installation of fence around excavation areas.
- 6) Begin Decon pad construction if time permits.
- 7) Begin Debris Screen area construction if time permits.
- 8) Install Tie-Downs for trailers.

DSB
10/5/94

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrators	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	<u> </u>	Printer	<u>2</u>	<u> </u>
CAT IT 28	<u>1</u>	<u> </u>	Copy Machine	<u>1</u>	<u> </u>
Office Trailer	<u>2</u>	<u> </u>	Fax Machine	<u>1</u>	<u> </u>
Lecon Trailer	<u>1</u>	<u> </u>	Water Dispenser	<u>2</u>	<u> </u>
Portable Toilets	<u>2</u>	<u> </u>	Refrigerator	<u>1</u>	<u> </u>
Frac Tanks	<u>6</u>	<u> </u>	Coffee Brewer	<u>1</u>	<u> </u>
Hose Fittings	<u>50</u>	<u> </u>	Coffee, Tea, Soap Supplies	<u>As Required</u>	<u> </u>
Hose	<u>800 ft</u>	<u> </u>	Microwave	<u>1</u>	<u> </u>
Poly Tanks	<u>6</u>	<u> </u>	T-Posts	<u>200</u>	<u> </u>
Pumps	<u>7</u>	<u> </u>	Fence	<u>500 ft</u>	<u> </u>
Car	<u>3</u>	<u> </u>	Truck	<u>As Required</u>	<u> </u>
Utility Vehicle	<u>1</u>	<u> </u>	PVC	<u>As Required</u>	<u> </u>
4wd Pick Up	<u>2</u>	<u> </u>	Glue	<u>As Required</u>	<u> </u>
Mini Van	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
PPE	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
FUEL	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
LINER	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
SAND	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Furniture	<u>As Required</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Computer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): _____

5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054

(CONTRACT NUMBER)

Seneca Army Depot, Ashland Hill, Ramulus, NY

(SITE NAME AND LOCATION)

REPORT NO. 12 DELIVERY ORDER NO. 01 DATE 10/7/94

SUBCONTRACTOR(S):

Myriad Electrical Contractors

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) General Site Preparation
- 2) Begin plumbing waste water treatment system
- 3) Place liner partially on treated soil staging area (New water connected to complete)
- 4) Place leaching around excavation Area A
- 5) Place liner on Metals contaminated Soil Staging Area.
- 6) Complete Decan Pad construction.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrators	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	1	<u> </u>	Printer	2	<u> </u>
CAT IT 28	1	<u> </u>	Copy Machine	1	<u> </u>
Office Trailer	2	<u> </u>	Fax Machine	1	<u> </u>
Decon Trailer	1	<u> </u>	Water Dispenser	2	<u> </u>
Portable Toilets	2	<u> </u>	Refrigerator	1	<u> </u>
Frac Tanks	6	<u> </u>	Coffee Brewer	1	<u> </u>
Hose fittings	50	<u> </u>	Coffee, Tea, Soap & Supplies	As Required	<u> </u>
Hose	800 ft	<u> </u>	Microwave	1	<u> </u>
Poly Tanks	6	<u> </u>	T-Posts	200	<u> </u>
Pumps	7	<u> </u>	Fence	500 ft	<u> </u>
Car	3	<u> </u>	PVC Pipe	As Required	<u> </u>
Utility Vehicle	1	<u> </u>	Glue	As Required	<u> </u>
4wd Pick up	2	<u> </u>	Health & Safety Equip.	As Required	<u> </u>
Mini Van	1	<u> </u>	<u> </u>	<u> </u>	<u> </u>
PPE	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
FUEL	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Liner	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Sand	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Furniture	As Required	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Computer	2	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): _____

5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054

(CONTRACT NUMBER)

Seneca Army Depot, Ashland Hill, Romeus, NY

(SITE NAME AND LOCATION)

REPORT NO. 13 DELIVERY ORDER NO. 01 DATE 10/8/94

SUBCONTRACTOR(S):

Fotech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: _____

- 1) General Site Preparation continued.
- 2) Continue positioning of liner on metals contaminated soil staging area.
- 3) Continue placing fence around Area A
- 4) Continue plumbing of waste water treatment system
- 5) Continue positioning liner on treated soil staging area
(Dependent on the placement of the water line to the ~~the~~ DSS)
- 6) Construct decon pad.
- 7) Construct decon trailer extension.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>1 PTB</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2 1 PTB</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrator	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	1		Printer	2	
CAT IT 28	1		Copy Machine	1	
Office Trailer	2		Fax Machine	1	
Doran Trailer	1		Water Dispenser	2	
Portable Toilet	2		Refrigerator	1	
Frac Tank	6		Coffee Brewer	1	
Hose Fittings	50		Coffee, Tea, Soup Supplies	As Required	
Hose	800 Ft.		Microwave	1	
Poly Tanks	6		T-Posts	200	
Pumps	7		Fence	500 Ft.	
Car	3		PVC Pipe	As Required	
Utility Vehicle	1		Galve	As Required	
4 WD Pick Up	2		Health Safety Equip.	As Required	
Mini Van	1		Wax (Doran Ext.)	As Required	
PPE	As Required				
Fuel	As Required				
Liner	As Required				
Sand	As Required				
Furniture	As Required				
Computer	2				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): _____

NONE

5. ADDITIONAL COMMENTS/REMARKS: _____

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D-10054

(CONTRACT NUMBER)

Seneca Army Depot Hamilton, N.Y.

(SITE NAME AND LOCATION)

REPORT NO. 17 DELIVERY ORDER NO. 1 DATE 10/9/94

SUBCONTRACTOR(S):

~~IT Corporation~~ (ITC)

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: _____

- 1) continue general site preparation
 - 2) Begin construction of Decol Dam.
 - 3) continue plumbing of wastewater treatment system.
 - 4) continue Decol trailer extension project
- _____
- _____
- _____
- _____
- _____

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>2</u>	FOREMAN	<u>2</u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u> </u>
EMT	<u> </u>	TECHS	<u>2</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	1		Copy Machine	1	
CAT IT 28	1		Fax Machine	1	
Office Trailer	2		Water Dispenser	2	
Decon Trailer	1		Refrigerator	1	
Portable Toilet	2		Coffee Brewer	1	
Frac Tank	6		Coffee, tea, soap & supplies	As Required	
Hose Fittings	50		Microwave	1	
Hose	800 ft.		T-Post	200	
Poly Tanks	6		Fence	500 ft.	
Bump	7		PVC Pipe	As Required	
Car	3		Glue	As Required	
Utility Vehicle	1		Health & Safety Equip	As Required	
4WD Pick-up	2		Wood	As Required	
Mini Van	1		Duct Tape	As Required	
PPE	As Required		Unions	As Required	
Fuel	As Required		Rail Valve	As Required	
Liner	As Required		Teflon Tape	As Required	
Furniture	As Required		Door (Decon trailer)	2	
Computer	2				
Printer	2				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): _____

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT Corporation

(PRIMARY CONTRACTOR'S NAME)

DALW45-94-D90054

(CONTRACT NUMBER)

Seren Arms Depot Ash Landing Complex, NY

(SITE NAME AND LOCATION)

REPORT NO. 5 DELIVERY ORDER NO. 21 DATE 10/10/74

SUBCONTRACTOR(S):

Foreign Environmental
Electrical Contractors

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1. continue general site preparation
- 2. continue construction of Decan Pond
- 3. continue installation of Fence around Area A
- 4. continue plumbing of wastewater treatment system

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>2</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>3</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

Cost Administrator	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT-D3	<u>1</u>	<u> </u>	Copy Machine	<u>1</u>	<u> </u>
CAT 1T28	<u>1</u>	<u> </u>	Lux Machine	<u>1</u>	<u> </u>
Office trailer	<u>2</u>	<u> </u>	Water Dispenser	<u>2</u>	<u> </u>
Decon trailer	<u>1</u>	<u> </u>	Refrigerator	<u>1</u>	<u> </u>
Portable Toilet	<u>2</u>	<u> </u>	Coffee Brewer	<u>1</u>	<u> </u>
Fuel Tank	<u>6</u>	<u> </u>	Coffee, Tea, Soap, & Suppl's	<u>As Required</u>	<u> </u>
Hose Fittings	<u>50</u>	<u> </u>	Microwave	<u>1</u>	<u> </u>
Hose	<u>800ft</u>	<u> </u>	T-Post	<u>200</u>	<u> </u>
Poly Tanks	<u>6</u>	<u> </u>	Fence	<u>500 ft</u>	<u> </u>
Pumps	<u>7</u>	<u> </u>	PVC Pipe	<u>As Required</u>	<u> </u>
Car	<u>3</u>	<u> </u>	Galv	<u>As Required</u>	<u> </u>
Util. Vehicle	<u>1</u>	<u> </u>	Health & Safety Equip.	<u>As Required</u>	<u> </u>
4WD Pick-up	<u>2</u>	<u> </u>	Wood	<u>As Required</u>	<u> </u>
Mini Van	<u>1</u>	<u> </u>	Duct Tape	<u>As Required</u>	<u> </u>
PPE	<u>As Required</u>	<u> </u>	Teflon Tape	<u>As Required</u>	<u> </u>
Fuel	<u>As Required</u>	<u> </u>	Unions	<u>As Required</u>	<u> </u>
Liner	<u>As Required</u>	<u> </u>	Ball Valve	<u>As Required</u>	<u> </u>
Furniture	<u>As Required</u>	<u> </u>	Door (Decon trailer)	<u>2</u>	<u> </u>
Computer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Printer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

ET Corporation

(PRIMARY CONTRACTOR'S NAME)

ACW45-94-D90054

(CONTRACT NUMBER)

Seneca Army Depot Ashland Hill Romulus, NY

(SITE NAME AND LOCATION)

REPORT NO. 16 DELIVERY ORDER NO. 51 DATE 10/11/94

SUBCONTRACTOR(S):

Perkins Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) Continue General Site Preparation
- 2) Continue construction of Decon Pads
- 3) Continue installation of fence around Area A & B.
- 4) Complete plumbing of waste water treatment system.
- 5) Wet test water treatment system.
- 6) Complete extension of decon trailer

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>3</u>	FOREMAN	<u>2</u>
ENGINEERS	<u>2</u> 1 <u>STP</u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>2</u> 4 <u>STB</u>
EMT	<u> </u>	TECHS	<u>3</u>
LABORERS	<u> </u>	OPERATORS	<u>3</u>

OTHERS (SPECIFY):

Cost Administrator	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:


ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
CAT D-3	<u>1</u>	<u> </u>	Copy Machine	<u>1</u>	<u> </u>
CAT IT 28	<u>1</u>	<u> </u>	Fax Machine	<u>1</u>	<u> </u>
Office trailer	<u>2</u>	<u> </u>	Water Dispenser	<u>2</u>	<u> </u>
Portable toilet	<u>2</u>	<u> </u>	Refrigerator	<u>1</u>	<u> </u>
Eruc Tank	<u>6</u>	<u> </u>	Coffee Brewer	<u>1</u>	<u> </u>
Hose Fittings	<u>50</u>	<u> </u>	Coffee, Tea, Soap Supplies	<u>As Required</u>	<u> </u>
Hose	<u>800 Ft</u>	<u> </u>	Microwave	<u>1</u>	<u> </u>
Poly Tanks	<u>6</u>	<u> </u>	T-Post	<u>200</u>	<u> </u>
Pumps	<u>7</u>	<u> </u>	Fence	<u>500 Ft.</u>	<u> </u>
Car	<u>3</u>	<u> </u>	PVC Pipe	<u>As Required</u>	<u> </u>
Utility Vehicle	<u>1</u>	<u> </u>	Glue	<u>As Required</u>	<u> </u>
4WD Pick-up	<u>2</u>	<u> </u>	Health & Safety Equip.	<u>As Required</u>	<u> </u>
Mini Van	<u>1</u>	<u> </u>	Wood	<u>As Required</u>	<u> </u>
PPE	<u>As Required</u>	<u> </u>	Duct Tape	<u>As Required</u>	<u> </u>
Fuel	<u>As Required</u>	<u> </u>	Teflon Tape	<u>As Required</u>	<u> </u>
Liner	<u>As Required</u>	<u> </u>	Unions	<u>As Required</u>	<u> </u>
Furniture	<u>As Required</u>	<u> </u>	Bull Valve	<u>As Required</u>	<u> </u>
Computer	<u>2</u>	<u> </u>	Door (Recon Trailer)	<u>2</u>	<u> </u>
Printer	<u>2</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Recon Trailer	<u>1</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

Wet test - on water supply treatment system

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 17 DELIVERY ORDER NO. 01 DATE 10/12/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED: 1) Continue general site preparation, 2) Complete trailer extension project, 3) Complete construction of decon pad, 4) Continue installation of fencing around designated areas, 5) Construct cabinet for respirator and hard hat in contamination reduction zone, and 6) Complete plumbing to wastewater treatment system and wet test.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	WOOD	AS REQUIRED
CAT IT 28	1	DUCT TAPE	AS REQUIRED
OFFICE TRAILER	2	TEFLON TAPE	AS REQUIRED
DECON TRAILER	1	UNIONS	AS REQUIRED
PORTABLE TOILET	2	BALL VALVE	AS REQUIRED
FRAC TANK	6	DOOR	2
HOSE FITTINGS	50	SAND	AS REQUIRED
HOSE	800 FT.	ROCK	AS REQUIRED
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	LINER	AS REQUIRED
FURNITURE	AS REQUIRED	T-POSTS	AS REQUIRED
COMPUTER	2	FENCE	AS REQUIRED
PRINTER	2	PVC PIPE	AS REQUIRED
COPY MACHINE	1	GLUE	AS REQUIRED
FAX MACHINE	1		
COFFEE BREWER	2		
BREAK SUPPLIES	AS REQUIRED		
MICROWAVE	1		
HEALTH & SAFETY EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 18 DELIVERY ORDER NO. 01 DATE 10/13/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) Continue general site preparation, 2) Complete construction of decon pad, 3) Continue installation of fencing around designated areas, 4) Construct cabinet for respirator and hard hat in contamination reduction zone, and 5) Complete plumbing to wastewater treatment system and wet test, 6) receive sand and rock, and 7) excavate rock from ditch.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator 1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	WOOD	AS REQUIRED
CAT IT 28	1	DUCT TAPE	AS REQUIRED
OFFICE TRAILER	2	TEFLON TAPE	AS REQUIRED
DECON TRAILER	1	UNIONS	AS REQUIRED
PORTABLE TOILET	2	BALL VALVE	AS REQUIRED
FRAC TANK	6	DOOR	2
HOSE FITTINGS	50	SAND	AS REQUIRED
HOSE	800 FT.	ROCK	AS REQUIRED
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	LINER	AS REQUIRED
FURNITURE	AS REQUIRED	T-POSTS	AS REQUIRED
COMPUTER	2	FENCE	AS REQUIRED
PRINTER	2	PVC PIPE	AS REQUIRED
COPY MACHINE	1	GLUE	AS REQUIRED
FAX MACHINE	1	COUPLINGS	AS REQUIRED
COFFEE BREWER	2	REDUCERS	AS REQUIRED
BREAK SUPPLIES	AS REQUIRED	FLOOR PAINT	4
MICROWAVE	1	SPRAY PAINT	3
HEALTH & SAFETY EQUIP.	AS REQUIRED	POLY	3
PLUMBING SUPPLIES	AS REQUIRED		
FLEXIBLE HOSE	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) Wet test on plumbing of wastewater treatment system.

2) Preparatory inspection prior to excavation activities.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 19 DELIVERY ORDER NO. 01 DATE 10/14/94

SUBCONTRACTOR(S) :
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) Continue general site preparation, 2) Construct decon pad curtain door, 3) Continue installation of fencing around designated areas, 4) Construct second cabinet for PPE in contamination reduction zone, and 5) Plumb drainage for decon trailer, 6) plumb pressure washer system, 7) excavate rock from ditch, and 8) cut tree's and strip vegetation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	WOOD	AS REQUIRED
CAT IT 28	1		
OFFICE TRAILER	2		
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3		
HEALTH & SAFETY EQUIP.	AS REQUIRED		
PLUMBING SUPPLIES	AS REQUIRED	SUPPLIES FOR DECON CURTAIN	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) Preparatory inspection prior to excavation activities.


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D90054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 20 DELIVERY ORDER NO. 01 DATE 10/15/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) Continue general site preparation, 2) move fencing that is around the exclusion zone and contamination reduction zone to meet Health & Safety Officer requests, 3) set up drums with boring cuttings in metals contaminated soil staging area, 4) police and pick up the site, and 5) assist subcontractor, Fertech Environmental, in any site preparations for the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2		
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	WEATHER RADIO	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	WIND SOCK	1
PLUMBING SUPPLIES	AS REQUIRED	WASHER	1
		DRYER	1

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) Initial inspection on the LTTD unit.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 21 DELIVERY ORDER NO. 01 DATE 10/16/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
- 1) oversight of subcontractor, Fertech Environmental, general site preparation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	FOREMAN	
ENGINEERS	CHEMIST	
GEOLOGIST	SAFETY	1
EMT	TECHS	
LABORERS	OPERATORS	

OTHERS (SPECIFY):

Cost Administrator


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	PORTABLE TOILET	2
DECON TRAILER	1	DOOR	2
FRAC TANK	6	PRESSURE WASHER	1
POLY TANKS	6	LOADER	2
PUMPS	7	SCREEN	1
CAR	3	WATER DISPENSER	2
UTILITY VEHICLE	1	PPE	AS REQUIRED
4WD PICK-UP	2	FUEL	AS REQUIRED
MINI VAN	1	FURNITURE	AS REQUIRED
REFRIGERATOR	1	PRINTER	2
COMPUTER	2	COPY MACHINE	1
FAX MACHINE	1	BREAK SUPPLIES	AS REQUIRED
COFFEE BREWER	2	MICROWAVE	1
FLOOR PAINT	4		
SPRAY PAINT	3		
HEALTH & SAFETY EQUIP.	AS REQUIRED		
PLUMBING SUPPLIES	AS REQUIRED	WASHER	1
		DRYER	1

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) preparatory inspection on excavation activities

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 22 DELIVERY ORDER NO. 01 DATE 10/17/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue general site preparation, 2) strip vegetation of excavation Area's A & B, 3) install sump for drainage collection, 4) complete fencing as per Health & Safety Officer request, 5) place gravel road from excavation areas to contaminated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	5
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	WASHER	1
		DRYER	1

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 23 DELIVERY ORDER NO. 01 DATE 10/18/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue general site preparation, 2) strip vegetation of excavation Area's A & B, 3) complete fencing as per Health & Safety Officer request, 4) screen soil for debris, 5) calibrated air monitoring equipment and repaired the northwest station.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ~~ON-SITE~~
OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	5
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	1
FRAC TANK	6	DOOR	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	1
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	WASHER	1
SCREEN	1	DRYER	1

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE ~~TIME~~,
DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 24 DELIVERY ORDER NO. 01 DATE 10/19/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) screen excavated soil from Area B, 2) reconfigure curtain in decon area, 3) lay slip resistant surface on decon floor, 4) remove trees from Area A, and 5) perform dust control measures.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	5
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	WASHER	1
SCREEN	1	DRYER	1
TIRE WIRE	AS REQUIRED	ROPE	AS REQUIRED
SUBMERSIBLE PUMP	1	PULLEYS	AS REQUIRED
SNOW FENCE	150 FT.	SPRAY PAINT	AS REQUIRED
LUG BOLTS	AS REQUIRED	REDUCERS	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 25 DELIVERY ORDER NO. 01 DATE 10/20/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

**INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE ~~10110~~
RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED
DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS
REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE
ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT
OFFICE AND THE AREA OFFICE.**

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN
ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:**
1) continue excavating in Area B, 2) screen soil for debris, 3)
reconfigure curtain in decon area, 4) lay slip resistant surface
on decon floor.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	5
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED		
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 26 DELIVERY ORDER NO. 01 DATE 10/21/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) continue excavating in Area B, 2) screen soil for debris

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	1
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 27 DELIVERY ORDER NO. 01 DATE 10/22/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating in Area B, 2) screen soil for debris, 3) police and clean the area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	1
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Inspection of propane gas lines.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 28 DELIVERY ORDER NO. 01 DATE 10/23/94

SUBCONTRACTOR(S):

Fertech Environmental
Suburban Gas

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform supervision of subcontractors, Fertech Environmental and Suburban Gas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	FOREMAN	
ENGINEERS	CHEMIST	
GEOLOGIST	SAFETY	1
EMT	TECHS	
LABORERS	OPERATORS	

OTHERS (SPECIFY):

Cost Administrator

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Inspection of propane gas lines.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 29 DELIVERY ORDER NO. 01 DATE 10/24/94

SUBCONTRACTOR(S):

Fertech Environmental
Suburban Gas

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform supervision of subcontractors, Fertech Environmental and Suburban Gas, 2) screen remaining excavated soil from Area B, Cell 1, 3) police and clean up the area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	5
EMT		TECHS	5
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1
Stack Testers	2

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED		
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) perform inspection of propane gas lines.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 30 DELIVERY ORDER NO. 01 DATE 10/25/94

SUBCONTRACTOR(S):
Fertech Environmental
Suburban Gas

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform supervision of subcontractors, Fertech Environmental and Suburban Gas, 2) screen remaining excavated soil from Area B, Cell 1, 3) police and clean up the area, 4) perform air monitoring on perimeter stations, 5) perform preparatory work for the stack testing of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Stack Testers	2

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) perform inspection of propane gas lines.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 31 DELIVERY ORDER NO. 01 DATE 10/26/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform supervision of subcontractors, Fertech Environmental and Suburban Gas, 2) police and clean up the area, 3) perform air monitoring on perimeter stations, 4) perform preparatory work for the stack testing of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3 2	(DJA)	FOREMAN	2
ENGINEERS	1		CHEMIST	
GEOLOGIST			SAFETY	3
EMT			TECHS	3
LABORERS			OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	
Stack Testers	20	(DJA)

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): 1) perform inspection of propane gas lines.


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 32 DELIVERY ORDER NO. 01 DATE 10/27/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform supervision of subcontractors, Fertech Environmental, 2) perform air monitoring on perimeter stations, 3) place anti-slip tape on stairs, 4) place barrier fence around propane tanks, 5) complete decon trailer fire proofing, 6) extend liner on treated soil staging area, 7) place signs up in the appropriate areas (i.e. non-drinking water).

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	5
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1	ANTI-SLIP TAPE	AS REQUIRED
SUBMERSIBLE PUMP	1	FENCE	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 33 DELIVERY ORDER NO. 01 DATE 10/28/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) perform supervision of subcontractors, Fertech Environmental,
- 2) perform air monitoring on perimeter stations, 3) place anti-slip tape on stairs, 4) screen remaining soil for debris, and 5) perform real time air monitoring.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	2
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	5
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
--------------------	---

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1	ANTI-SLIP TAPE	AS REQUIRED
SUBMERSIBLE PUMP	1	SAMPLING EQUIP.	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 34 DELIVERY ORDER NO. 01 DATE 10/29/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform supervision of subcontractors, Fertech Environmental, and 2) perform air monitoring on perimeter stations.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1	ANTI-SLIP TAPE	AS REQUIRED
SUBMERSIBLE PUMP	1	SAMPLING EQUIP.	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED	FLASHLIGHT	AS REQUIRED
INSULATED CLOTHING	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 35 DELIVERY ORDER NO. 01 DATE 10/30/94

SUBCONTRACTOR(S) :

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 36 DELIVERY ORDER NO. 01 DATE 10/31/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) begin prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) extend liner from treated soil staging area, 5) move contaminated soil into staging area, and 6) construct collection basin for water created from the LTTD pugmill.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	9
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Calibrate scale on LTTD unit.


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 37 DELIVERY ORDER NO. 01 DATE 11/1/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, and 6) construct containment berm for the stormwater runoff.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	11
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 38 DELIVERY ORDER NO. 01 DATE 11/2/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) continue prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) construct plumbing for the stormwater runoff, 6) perform stack test on LTTD unit, and 7) sample water in frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	11
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	6	DOOR	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	1	FURNITURE	AS REQUIRED
COMPUTER	2	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
FLOOR PAINT	4	MICROWAVE	1
SPRAY PAINT	3	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
PLUMBING SUPPLIES	AS REQUIRED	MANLIFT	1
SCREEN	1	HOSE	500 FT.
SUBMERSIBLE PUMP	1	SAMPLING BAILERS	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Stack Test on the LTTD unit.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 39 DELIVERY ORDER NO. 01 DATE 11/3/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) perform stack test on LTTD unit, 6) brace down decon pad, 7) crush debris pile with excavator and run through screen again, 8) move ash pile B1-2, 9) clean conex and do an inventory, 10) investigate leak in decon trailer, 11) place anti-slip material on steps, 12) place block steps for decon, and 13) re-construct boot wash.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	11
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	PPE	AS REQUIRED
MINI VAN	1	FUEL	AS REQUIRED
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	BREAK SUPPLIES	AS REQUIRED
MICROWAVE	1	CAT 966F LOADER	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
MANLIFT	1	AIR STRIPPER/CARBON	1
ANTI-SLIP TAPE	AS REQUIRED	SUBMERSIBLE PUMP	1
BRACE	AS REQUIRED		
BOOT WASH MATERIAL	AS REQUIRED		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Stack Test on the LTTD unit.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 40 DELIVERY ORDER NO. 01 DATE 11/4/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) perform stack test on LTTD unit, 6) move ash pile B1-3 and B1-4, 9) excavate more soil from Area B, Cell 1, and 10) place muddy soil on Area A to speed up drying.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	11
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
MANLIFT	1	AIR STRIPPER/CARBON	1
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Stack Test on the LTTD unit.


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 41 DELIVERY ORDER NO. 01 DATE 11/5/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) move ash piles, 6) excavate more soil from Area B, Cell 1.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	9
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	GENERATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
MANLIFT	1	AIR STRIPPER/CARBON	1
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 42 DELIVERY ORDER NO. 01 DATE 11/6/94

SUBCONTRACTOR(S) :
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) move ash piles, 6) excavate more soil from Area B, Cell 1.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	7
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	GENERATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
MANLIFT	1	AIR STRIPPER/CARBON	1
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE


7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

A meeting was conducted on Saturday, November 5th, at 1430 to discuss Fertech Environmental. Within the past two days, three of their employees quit, leaving them short staffed. It was decided by the Corp. of Engineers (Greg Hoover) and IT Corp. (Robert Rushing), to reduce the working day to 12 hours. It was determined that this will not affect the 500 continuous criteria for prove-out as long as the unit does not go down for mechanical reasons during the 12 hours.



ON-SITE CORPS REPRESENTATIVE



CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 43 DELIVERY ORDER NO. 01 DATE 11/7/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter and real time air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) move ash piles, 6) excavate more soil from Area B, Cell 1, 7) repair fencing that was disturbed during wind, 8) excavate a small area just west of Area A to collect the water and pump into Area A.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	8
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator 1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	GENERATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
MANLIFT	1	AIR STRIPPER/CARBON	1
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE


7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.




CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

A small area just west of Area A will be excavated in order to pump out the water that has collected in the area. Once that water is collected, the water will be pumped into Area A. This was approved by the Greg Hoover (Corps. of Engineers) and Robert Rushing (IT Corporation).



ON-SITE CORPS REPRESENTATIVE



CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 44 DELIVERY ORDER NO. 01 DATE 11/8/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue prove-out, 2) perform perimeter and real time air monitoring, 3) sample pre-treated and post-treated soil, 4) move contaminated soil into staging area, 5) move ash piles, 6) excavate more soil from Area B, Cell 1.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	8
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:


<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	GENERATOR	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Wet test on the air stripper/carbon unit.

5. ADDITIONAL COMMENTS/REMARKS:

The Corps. of Engineers (Greg Hoover) asked that the area around the LTTD unit be cleaned up. Also, Fertech was not to use the ladder as they have been. Finally, need to check with SEDA on receiving items.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 45 DELIVERY ORDER NO. 01 DATE 11/9/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate remaining soil in Area B, Cell 1, and place in contaminated soil staging area 2) perform perimeter and real time air monitoring, 3) post-treated soil, 4) clean SW end of contaminated soil staging area and place reinforced poly and soil on top of the poly.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	8
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	GENERATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Wet test on the air stripper/carbon unit.


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 46 DELIVERY ORDER NO. 01 DATE 11/10/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

- 1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:**
- 1) begin excavating soil in Area B, Cell 2, and place in Area A,
 - 2) screen soil, 3) perform perimeter and real time air monitoring, 4) clean SW end of contaminated soil staging area and place reinforced poly and soil on top, 5) move ash piles B1-2, B1-3, and B1-4 over to metals contaminated soil staging area and consolidate with soil pile B1-1, and 6) continue working on the air stripper/carbon unit to treat the collected water.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	7
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:


<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Wet test on the air stripper/carbon unit.

5. ADDITIONAL COMMENTS/REMARKS:

o

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 47 DELIVERY ORDER NO. 01 DATE 11/11/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) clean SW end of contaminated soil staging area and place reinforced poly and soil on top, 5) continue moving ash piles B1-2, B1-3, B1-4 and B1-5 over to metals contaminated soil staging area and consolidate with soil pile B1-1, and 6) continue treating the collected water.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	7
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 48 DELIVERY ORDER NO. 01 DATE 11/12/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	10
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 49 DELIVERY ORDER NO. 01 DATE 11/13/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) begin scraping the bottom of the excavation, 4) perform perimeter and real time air monitoring, 5) continue treating soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	10
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7	LOADER	2
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 50 DELIVERY ORDER NO. 01 DATE 11/14/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) continue scraping the bottom of the excavation, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) begin backfilling Area B, Cell 1.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): Inspection of the bottom of the excavation will be made to determine if Area B, Cell 1 can be backfilled. In order to backfill the excavation needs to be down to semi-competent bedrock.

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

It was agreed upon by the Corps of Engineers (Denzie White) and IT Corporation (Pete Coutts) that the TCLP metals sample will be taken once a day as opposed to once every 750 ton. This will enable quicker backfilling and free up some of the soil staging area. Also, due to the volume of samples and a reduced analyte list the lab has reduced the price of the sample making this a more economical plan.


ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 51 DELIVERY ORDER NO. 01 DATE 11/15/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 5) continue treating soil, 6) berm staging area that was constructed adjacent to the metals contaminated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 52 DELIVERY ORDER NO. 01 DATE 11/16/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 5) continue treating soil, 6) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:


<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

The Corps of Engineers agreed that the debris will be sent off site for disposal instead of being decontaminated on site. Bids for the off site disposal are currently being pursued.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 53 DELIVERY ORDER NO. 01 DATE 11/17/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 2, and place in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil, 5) police the area with plastic bags to clean up, 6) obtain confirmatory soil sample at location B-129, 7) excavate in Area A to determine depth to competent bedrock for calculation of volume of debris, 8) backfill treated soil into Area B, 9) meet with FERtech.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 54 DELIVERY ORDER NO. 01 DATE 11/18/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) finish excavating soil in Area B, Cell 2, begin excavating soil in Area B, cell 3, place soil from both cells in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil, 5) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		
MATERIALS NECESSARY TO CONSTRUCT SHELTER AROUND CRZ.			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

**8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON):**

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 55 DELIVERY ORDER NO. 01 DATE 11/19/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 3 place soil in Area A, 2) screen soil, 3) begin excavation of surface water diversion ditch, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:


<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

MATERIALS NECESSARY TO CONSTRUCT SHELTER AROUND CRZ.

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 56 DELIVERY ORDER NO. 01 DATE 11/20/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B, Cell 3 place soil in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil, 5) begin constructing heated structure in CRZ, 6) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 57 DELIVERY ORDER NO. 01 DATE 11/21/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil, 5) sample soil (composite) in vicinity of location where DCE detected at greater cleanup levels, from sidewall of excavation in grid B-3, 6) continue constructing heated structure in CRZ, 7) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 58 DELIVERY ORDER NO. 01 DATE 11/22/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) resume excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil, 5) continue constructing heated structure in CRZ, 7) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 61 DELIVERY ORDER NO. 01 DATE 11/25/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 61 DELIVERY ORDER NO. 01 DATE 11/25/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 59 DELIVERY ORDER NO. 01 DATE 11/23/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up, 9) addition of crushed rock to road surfaces and several work areas around site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			
CRUSHED STONE			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 60 DELIVERY ORDER NO. 01 DATE 11/24/94

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 61 DELIVERY ORDER NO. 01 DATE 11/25/94

SUBCONTRACTOR(S) :
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 62 DELIVERY ORDER NO. 01 DATE 11/26/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 63 DELIVERY ORDER NO. 01 DATE 11/27/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area B Cell 3, and place soil in Area A, 2) screen soil, 3) dewatering excavation and storing pumped water, 4) perform perimeter and real time air monitoring, 5) continue treating soil, 6) backfill treated soil into Area B cell 2, 7) continue constructing heated structure in CRZ, 8) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 64 DELIVERY ORDER NO. 01 DATE 11/28/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavating soil in Area A - Cell 1, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) continue treating soil, 5) backfill treated soil into Area B cell 2, 5) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST	1	SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 65 DELIVERY ORDER NO. 01 DATE 11/29/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) crush debris and re-run through screen, 2) perform perimeter and real time air monitoring, 3) continue treating soil, 4) backfill treated soil into Area B cell 2, 5) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 66 DELIVERY ORDER NO. 01 DATE 11/30/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

- 1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:**
- 1) crush debris and re-run through screen, 2) perform perimeter and real time air monitoring, 3) continue treating soil, 4) backfill treated soil into Area B cell 2, 5) police the area with plastic bags to clean up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 67 DELIVERY ORDER NO. 01 DATE 12/1/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) crush debris and re-run through screen, 2) perform perimeter and real time air monitoring, 3) backfill treated soil into Area B, Cell 2 and Cell 3, 4) excavate Area B, Cell 4 and de-watered excavation, 5) police the area with plastic bags to clean up, 6) treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 68 DELIVERY ORDER NO. 01 DATE 12/2/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) crush debris and re-run through screen, 2) perform perimeter and real time air monitoring, 3) treat soil through the LTTD unit, 4) backfill treated soil into Area B, Cell 3.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	10
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:


<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

The thermal couple on the LTTD unit is not working properly and this is creating problems with the unit. Robert Rushing has suggested an alternative to remediate the problem and avoid any delays in the project. A detailed description is currently being drafted by Robert Rushing.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 69 DELIVERY ORDER NO. 01 DATE 12/3/94

SUBCONTRACTOR(S):

Fertech Environmental
Myriad Electrical Contractors

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) crush debris and re-run through screen, 2) perform perimeter and real time air monitoring, 3) treat soil through the LTTD unit, 4) backfill treated soil into Area B, Cell 3 and Cell 4, 5) excavate Area A, Cell 1 and run soil through screen.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	10
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 70 DELIVERY ORDER NO. 01 DATE 12/4/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A, Cell 1, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) treat soil through the LTTD unit, 5) backfill treated soil into Area B, Cell 3 and Cell 4, 6) sample soil piles.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	10
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 71 DELIVERY ORDER NO. 01 DATE 12/5/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A, Cell 1, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) treat soil through the LTTD unit, 5) backfill treated soil into Area B, Cell 4, 6) sample soil piles and send coolers to the lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	10
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 72 DELIVERY ORDER NO. 01 DATE 12/6/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A, Cell 1, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) treat soil through the LTTD unit, 5) backfill treated soil into Area B, Cell 4, 6) sample soil piles and send coolers to the lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	12
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 73 DELIVERY ORDER NO. 01 DATE 12/7/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) excavate soil from Area A, Cell 1, 2) screen soil, 3) perform perimeter and real time air monitoring, 4) treat soil through the LTTD unit, 5) sample soil piles and send coolers to the lab for analysis, 6) hold coordination meeting with SEDA in office trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 74 DELIVERY ORDER NO. 01 DATE 12/8/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) sample soil piles and send coolers to the lab for analysis, 4) have Syracuse Supply in to repair excavator.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 75 DELIVERY ORDER NO. 01 DATE 12/9/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter and real time air monitoring, 2) treat soil through the LTDD unit, 3) excavate soil from Area A, Cell 1, 4) screen soil, 5) sample soil piles and send coolers to the lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	12
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1
Secretary	1


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

1

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 76 DELIVERY ORDER NO. 01 DATE 12/10/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) backfill Area B.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

WINTERIZATION:

- 1) Wire ties for inside conex box - 1 package
- 2) Heat lamp for above
- 3) FRAM PH8A oil filter for screen
- 4) Fleet guard FF167 fuel filter for screen
- 5) 2 cases 15W40 oil - equipment
- 6) 3-100 ft. extension cords
- 7) 2-50 ft. extension cords
- 8) 20-2.5 inch drive hose clamps
- 9) Hoses and fittings

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 77 DELIVERY ORDER NO. 01 DATE 12/11/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

- 1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:**
- 1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) backfill Area B.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	4" PUMP	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	BREAK TRAILER	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 78 DELIVERY ORDER NO. 01 DATE 12/12/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) backfill Area B, 4) pump water from Area B into Area A, 5) sample soil piles.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	4" PUMPS	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	BREAK TRAILER	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 79 DELIVERY ORDER NO. 01 DATE 12/13/94

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) complete backfilling Area B, 4) sample soil piles and send to lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	2
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 80 DELIVERY ORDER NO. 01 DATE 12/14/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter and real time air monitoring, 2) treat soil through the LTTD unit, 3) scrap metals staging area and backfill into Area B, 4) sample soil piles and send to lab for analysis, 5) pump treated water into water truck and discharge to SEDA POTW or discharge directly into drainage swale pending permit from the NYSDEC, 6) screen soil that has been excavated from Area A.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	2
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 81 DELIVERY ORDER NO. 01 DATE 12/14/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform perimeter and real time air monitoring, 2) treat soil through the LTTD unit, 3) sample soil piles and send to lab for analysis, 4) pump treated water into water truck and discharge to SEDA POTW or discharge directly into drainage swale pending permit from the NYSDEC, 5) screen soil that has been excavated from Area A, 6) composite "clean" soil piles and place on top of Area B.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	2
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 81 DELIVERY ORDER NO. 01 DATE 12/15/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) pump treated water into water truck and discharge to SEDA POTW, 4) composite "clean" soil piles and place on top of Area B, 5) de-mobilization of half of the crew (10 of the 21).

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	2
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 82 DELIVERY ORDER NO. 01 DATE 12/16/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

- 1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:**
- 1) break down perimeter air monitoring stations, 2) perform demobilization of the site, 3) pump treated water into water truck and discharge to SEDA POTW, 4) decon equipment, 5) perform freeze precaution activities.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
2" PUMPS	4	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	2
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 83 DELIVERY ORDER NO. 01 DATE 12/17/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform perimeter air monitoring, 2) treat soil through the LTTD unit, 3) backfill Area B.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
CAT D-3	1	CAT IT 28	1
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	1
PUMPS	7		
CAR	5	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	2
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1		
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

WINTERIZATION:

- 1) Wire ties for inside conex box - 1 package
- 2) Heat lamp for above
- 3) FRAM PH8A oil filter for screen
- 4) Fleet guard FF167 fuel filter for screen
- 5) 2 cases 15W40 oil - equipment
- 6) 3-100 ft. extension cords
- 7) 2-50 ft. extension cords
- 8) 20-2.5 inch drive hose clamps
- 9) Hoses and fittings

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 84 DELIVERY ORDER NO. 01 DATE 12/18/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform de-mobilization, freeze precaution winterization, and preventative maintenance tasks, 2) pump treated water from the frac tanks into the water truck and haul and discharge into SEDA POTW .

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	2	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 85 DELIVERY ORDER NO. 01 DATE 12/19/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform Health & Safety oversight on Fertech Environmental operations, 2) have soil samples picked up and delivered to the lab for analysis, 3) perform office work/paper work, 4) de-mobilization.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 86 DELIVERY ORDER NO. 01 DATE 12/20/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform Health & Safety oversight on Fertech Environmental operations, 2) perform office work/paper work, 3) pump and treat water in the frac tanks, 4) discharge treated water into SEDA POTW, 5) de-mobilize, 6) sample water from the SEDA POTW and send to lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

THE UNIVERSITY OF CHICAGO

PHYSICS DEPARTMENT

PHYSICS DEPARTMENT

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 87 DELIVERY ORDER NO. 01 DATE 12/21/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform Health & Safety oversight on Fertech Environmental operations, 2) perform office work/paper work, 3) pump and treat water in the frac tanks, 4) sample treated water and send to lab for analysis, 5) secure reinforced poly on the soil piles.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 88 DELIVERY ORDER NO. 01 DATE 12/22/94

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps of Engineer

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) de-mobilize.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 89 DELIVERY ORDER NO. 01 DATE 12/23/94

SUBCONTRACTOR(S) :

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) office work/paper work.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.
Secretary	
1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 90 DELIVERY ORDER NO. 01 DATE 12/24/94

SUBCONTRACTOR(S) :

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator
 Secretary

Air Sampling Spec.


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 91 DELIVERY ORDER NO. 01 DATE 12/25/94

SUBCONTRACTOR(S) :

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator
 Secretary

Air Sampling Spec.


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 92 DELIVERY ORDER NO. 01 DATE 12, 26 1994

SUBCONTRACTOR(S) :

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.
Secretary	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT 1118F	1
DECON TRAILER	1	PORTABLE TOILET	0
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 93 DELIVERY ORDER NO. 01 DATE 12/27/94

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform office work/paper work, 2) perform winterization, preventative maintenance tasks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator		Air Sampling Spec.	
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR(S) NAME)

DACW45-94-0005-
(CONTRACT NUMBER)

SENECA ARMY DEPOT ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 94 DELIVERY ORDER NO. 01 DATE 12/23/94

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1. perform office work/paper work, 2. perform winterization, preventative maintenance tasks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator		Air Sampling Spec.	
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	1	CAT 113F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	5	LITE TOWER	0
POLY TANKS	5	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 95 DELIVERY ORDER NO. 01 DATE 12/29/94

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform office work/paper work, 2) perform winterization, preventative maintenance tasks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator		Air Sampling Spec.	
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 96 DELIVERY ORDER NO. 01 DATE 12/30/94

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	

OTHERS (SPECIFY):

Cost Administrator		Air Sampling Spec.	
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 97 DELIVERY ORDER NO. 01 DATE 12/31/94

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator
 Secretary

Air Sampling Spec.


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 98 DELIVERY ORDER NO. 01 DATE 1/1/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator
 Secretary

Air Sampling Spec.

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 99 DELIVERY ORDER NO. 01 DATE 1/2/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
NONE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator
 Secretary

Air Sampling Spec.

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	0	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	MINI VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

3. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 100 DELIVERY ORDER NO. 01 DATE 1/3/95

SUBCONTRACTOR(S):
Fertech Enviromental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) mobilization.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	5
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	0
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	MINI VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 101 DELIVERY ORDER NO. 01 DATE 1/4/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) screen soil from Area A and place on contaminated soil staging area, 2) perform perimeter air monitoring, 3) sample treated water in the frac tanks, 4) move and composite soil piles with analytical results.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE



RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 102 DELIVERY ORDER NO. 01 DATE 1/5/95

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) screen soil from Area A and place on contaminated soil staging area, 2) perform perimeter air monitoring, 3) sample treated water in the frac tanks, 4) move and composite soil piles with analytical results, 5) sample soil piles, 6) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	4	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 103 DELIVERY ORDER NO. 01 DATE 1/6/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate and screen soil from Area A and place on contaminated soil staging area, 2) perform perimeter air monitoring and real time air monitoring for vinyl chloride, 3) sample soil piles and send to the lab for analysis, 4) move soil pile T-A1-11, 5) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 6) pump water from Area A into the frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	HEATERS - FRAC TANKS	6
SUBMERSIBLE PUMP	1	50 FT. EXTENSION CORD	2
AIR MONITORING EQUIP. AS REQUIRED		100 FT. EXT. CORD	2

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 104 DELIVERY ORDER NO. 01 DATE 1/7/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring for vinyl chloride, 2) sample soil piles and send to the lab for analysis, 3) perform daily task such as: pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) pump water from Area A into the frac tanks, 5) cut a ramp into the Area A, Cell 1 excavation to allow the dozer to get in and break up the ice.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	9 FT. EXT. CORD	3
SUBMERSIBLE PUMP	1	WIRE	50 FT.
AIR MONITORING EQUIP.	AS REQUIRED	COMPRESSION FITTING	1
4" HOSE CLAMPS	9	ELECTRICAL TAPE	25 FT.

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 105 DELIVERY ORDER NO. 01 DATE 1/8/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring for vinyl chloride, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) break up the ice in Area A, Cell 1, 5) excavate and screen soil from Area A, Cell 1.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary			


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 106 DELIVERY ORDER NO. 01 DATE 1/9/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring for vinyl chloride, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 107 DELIVERY ORDER NO. 01 DATE 1/10/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring for vinyl chloride, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) excavate a small area in Area A, line it with poly, and pump water from Area A, Cell 1 into this designated excavation, 6) backfill Area A, Cell 1, 7) set up air monitoring stations with Ram units, alarms and lights.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	2
LABORERS		OPERATORS	5

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	3
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 108 DELIVERY ORDER NO. 01 DATE 1/11/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring for vinyl chloride, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) backfill Area A, Cell 1, 7) set up remaining air monitoring stations with RAM units, alarms and lights.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	2
LABORERS		OPERATORS	5

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 109 DELIVERY ORDER NO. 01 DATE 1/12/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) backfill Area A, Cell 1, 7) set up remaining air monitoring stations with RAM units, alarms and lights, 8) depending on analytical results, the 40,000 gallons of treated water in the frac tanks will be discharged on to the adjacent field, 9) depending on analytical results, 40,000 gallons of water in the frac tanks will be treated.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 110 DELIVERY ORDER NO. 01 DATE 1/13/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) sample soil piles, treated water in frac tanks, monitoring well in the adjacent field, and deliver to lab for analysis, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) backfill Area A, Cell 1, 8) continue treating water from the frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 111 DELIVERY ORDER NO. 01 DATE 1/14/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) purge monitoring well 34 and sample.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0051
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 112 DELIVERY ORDER NO. 01 DATE 1/15/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) repair fencing and perform other maintenance tasks around the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	2
LABORERS		OPERATORS	5

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.	2
Secretary		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 13F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

3. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

IT Corp. and the Corps. of Engineers discussed the issue concerning soil tracking. It was concluded that since the soil is not sampled prior to treatment, that it does not need to be tracked going into the LTTD unit. What does need to be tracked are the treated soil piles that have analytical results. Therefore, the excavated area can be characterized after being backfilled.


ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 113 DELIVERY ORDER NO. 01 DATE 1/16/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) composite treated soil piles on metals staging area that have same metals sample.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	2
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 114 DELIVERY ORDER NO. 01 DATE 1/17/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) perform real time air monitoring for vinyl chloride in suspect area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	SNOW FENCE	100 ft.
SUBMERSIBLE PUMP	1	FENCE TIES	10 packs
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 115 DELIVERY ORDER NO. 01 DATE 1/18/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) perform real time air monitoring for vinyl chloride in suspect area, 6) re-circulate untreated water through 25 micron filter to remove sediment.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 116 DELIVERY ORDER NO. 01 DATE 1/19/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) perform real time air monitoring for vinyl chloride in suspect area, 6) repair fence that is loose or torn down, 7) discharge treated water into adjacent field pending analytical results.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 117 DELIVERY ORDER NO. 01 DATE 1/20/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) perform real time air monitoring for vinyl chloride in suspect area, 6) repair fence that is loose or torn down, 7) discharge treated water into adjacent field pending analytical results, 8) obtain equipment needed for Level B activities.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	Level B Equip.	AS REQUIRED
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 118 DELIVERY ORDER NO. 01 DATE 1/21/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) perform real time air monitoring for vinyl chloride in suspect area, 6) discharge treated water into adjacent, 7) treat 40,000 gallons of water from frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	6

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 119 DELIVERY ORDER NO. 01 DATE 1/22/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) sample soil piles, 3) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) excavate and screen soil from Area A, Cell 1, 5) perform real time air monitoring for vinyl chloride in suspect area, 6) continue treating 40,000 gallons of water from frac tanks, 7) sample treated water.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	3
LABORERS		OPERATORS	5

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 120 DELIVERY ORDER NO. 01 DATE 1/23/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil from Area A, Cell 1, 4) backfill treated soil, 5) de-water excavation, and 6) sample monitoring well 34.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 121 DELIVERY ORDER NO. 01 DATE 1/24/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil from Area A, Cell 1, 4) backfill treated soil, 5) de-water excavation, and 6) sample soil piles and deliver to lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 122 DELIVERY ORDER NO. 01 DATE 1/25/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil from Area A, Cell 1, 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and debris piles and deliver to lab for analysis, 7) Level B equipment should be on site to begin excavation of vinyl chloride contaminated soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	6	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1		
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: During the afternoon coordination meeting, the possibility of adding lime to the wet untreated soil was discussed. A batch test was taken to get an idea how this will work. The NYSDEC will be notified if this option is pursued.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 123 DELIVERY ORDER NO. 01 DATE 1/26/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil from Area A, Cell 1, 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and debris piles and deliver to lab for analysis, 7) Level B equipment should be on site to begin excavation of vinyl chloride contaminated soil, 8) pump and treat water into two (2) new frac tanks on site, 9) sample treated water.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	3
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 124 DELIVERY ORDER NO. 01 DATE 1/27/95

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B, 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and treated water and send to lab for analysis, 7) discharge treated water pending lab results, 8) treat water into two frac tanks next to air stripper.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 125 DELIVERY ORDER NO. 01 DATE 1/28/95

SUBCONTRACTOR(S):
Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) discharge treated water pending lab results, 8) treat water into two frac tanks next to air stripper.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 128 ⁶⁰¹³ DELIVERY ORDER NO. 01 DATE 1/29/95

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) discharge treated water pending lab results, 8) treat water into two frac tanks next to air stripper.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 120^{7 618} DELIVERY ORDER NO. 01 DATE 1/30/95

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) re-treat water in two tanks adjacent to stripper and discharge into tanks next to road.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1		
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 127 DELIVERY ORDER NO. 01 DATE 1/31/95

SUBCONTRACTOR(S) :

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) re-treat water in two tanks adjacent to stripper and discharge into tanks next to road.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	43	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 129 DELIVERY ORDER NO. 01 DATE 2/1/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) re-treat water in two tanks adjacent to stripper and discharge into tanks next to road.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 130 DELIVERY ORDER NO. 01 DATE 2/2/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) treat and retreat water in two tanks adjacent to stripper and discharge into tanks next to road, 8) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor, 9) Discharge treated water in tanks adjacent ot road pending receipt of analytical results.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	4
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 131 DELIVERY ORDER NO. 01 DATE 2/3/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil suspected to be contaminated with vinyl chloride in Area A (to be performed in Level B), 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles and send to lab for analysis, 7) retreat water in two tanks adjacent to stripper and pump into tanks next to the road, 8) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor.

C:\Sst\WORK131.doc

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 132 DELIVERY ORDER NO. 01 DATE 2/4/95

SUBCONTRACTOR(S):

Fertech Environmental

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 2) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) excavate and screen soil prior to movement to pretreated soil staging area, 4) backfill treated soil, 5) de-water excavation, 6) sample soil piles, 7) retreat water in two tanks adjacent to stripper and pump into tanks next to the road, 8) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor, 9) refeed excavated soil through screen and move to pretreated soil staging area..

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 133 DELIVERY ORDER NO. 01 DATE 2/5/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

No on-site work to be performed on Sunday, February 5, 1995 due to negotiations between Fertech and IT.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	0	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	0
EMT		TECHS	0
LABORERS		OPERATORS	0

OTHERS (SPECIFY):

Cost Administrator	0	Air Sampling Spec.
Secretary	0	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT 118F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 134 DELIVERY ORDER NO. 01 DATE 2/6/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) winterize decon trailer, 2) finish retreating water in two tanks adjacent to stripper and pump into tanks next to the road, 3) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor, 4) winterize water treatment plant.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 135 DELIVERY ORDER NO. 01 DATE 2/7/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) De-water excavation and break ice in Area A, 2) Winterize/maintenance on water treatment plant, 3) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor. 4) Resume soil backfill operations

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 136 DELIVERY ORDER NO. 01 DATE 2/8/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) De-water excavation and break ice in Area A, 2) Winterize/maintenance on water treatment plant, 3) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor. 4) Resume soil backfill operations, 5) Continue treating wastewater in tanks next to stripper into two tanks adjacent to stripper, 6) Perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 7) Perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) Screen soil prior to movement to pretreated soil staging area, 9) Sample treated water in tanks adjacent to stripper and send to lab for analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 137 DELIVERY ORDER NO. 01 DATE 2/9/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) De-water excavation and break ice in Area A, 2) Winterize/maintenance on water treatment plant, 3) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor. 4) Resume soil backfill operations, 5) Continue treating wastewater in tanks next to stripper into two tanks adjacent to stripper, 6) Perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 7) Perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) Screen soil prior to movement to pretreated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT 118F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 138 DELIVERY ORDER NO. 01 DATE 2/10/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) De-water excavation and break ice in Area A, 2) Winterize/maintenance on water treatment plant, 3) Take pictures within Area A of prior Monitoring Well 44 location and pictures of bottom of excavation floor. 4) Backfill treated soil into Excavation Area A, 5) Continue treating wastewater in tanks next to stripper into two tanks adjacent to stripper, 6) Perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 7) Perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) Screen soil prior to movement to pretreated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 139 DELIVERY ORDER NO. 01 DATE 2/11/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) De-water excavation and break ice in Area A, 2) Winterize/maintenance on water treatment plant, 3) Backfill treated soil into Excavation Area A, 5) Continue treating wastewater in tanks next to stripper into two tanks adjacent to stripper, 6) Perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 7) Perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) Screen soil prior to movement to pretreated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 140 DELIVERY ORDER NO. 01 DATE 2/12/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

NONE. Project shutdown for the day.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS
ENGINEERS
GEOLOGIST
EMT
LABORERS

FOREMAN
CHEMIST
SAFETY
TECHS
OPERATORS

OTHERS (SPECIFY):

Cost Administrator
Secretary

Air Sampling Spec.

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT 118F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 141 DELIVERY ORDER NO. 01 DATE 2/13/95

SUBCONTRACTOR(S):

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) De-water excavation and break ice in Area A, 2) Winterize/maintenance on water treatment plant, 3) Backfill treated soil into Excavation Area A, 5) Continue retreating wastewater in tanks next to stripper into two tanks adjacent to road, 6) Perform perimeter air monitoring and real time air monitoring inside of the heavy equipment, 7) Perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) Screen soil prior to movement to pretreated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEMS</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	2	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
MICROWAVE	1	CAT 966F LOADER	1
4" PUMPS	1	HEALTH/SAFETY EQUIPMENT	AS REQUIRED
CAT E120B EXCAVATOR	1	CARBON/AIR STRIPPER	1
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
LEVEL B EQUIP	AS REQUIRED	AIR MONITORING EQUIPMENT	AS REQUIRED


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 142 DELIVERY ORDER NO. 01 DATE 2/14/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) de-water excavation and break ice in Area A, 2) winterize/maintenance on water treatment plant, 3) backfill treated soil into Excavation Area A, 5) continue retreating wastewater in tanks next to stripper into two tanks adjacent to road, 6) perform perimeter air monitoring and real time air monitoring, 7) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) Screen soil prior to movement to pretreated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	1	WATER DISPENSER	2
4WD PICK-UP	1	VAN	1
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 143 DELIVERY ORDER NO. 01 DATE 2/15/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) de-water excavation and break ice in Area A, 2) winterize/maintenance on water treatment plant, 3) backfill treated soil into Excavation Area A, 5) discharge treated water that passed analytical into the adjacent field, 6) perform perimeter air monitoring and real time air monitoring, 7) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) screen soil prior to movement to pretreated soil staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 144 DELIVERY ORDER NO. 01 DATE 2/16/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil in Area A, 2) screen excavated soil and haul to contaminated soil staging area, 3) discharge treated water that passed analytical into the adjacent field, 4) perform perimeter air monitoring and real time air monitoring, 5) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 6) scrap down and dress up ash staging area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 145 DELIVERY ORDER NO. 01 DATE 2/17/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil in Area A, 2) screen excavated soil and haul to contaminated soil staging area, 3) treat water from frac tanks through air stripper/carbon unit, 4) perform perimeter air monitoring and real time air monitoring, 5) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 6) dismantle the PM-10 and TSP air monitoring units.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: Due to the subcontractor, Fertech, going bankrupt, IT Corp. has assumed operational responsibility of the LTD unit. This is effective as of February 14, 1995. Cost tracking for the project will remain separate.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE


7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): Due to the subcontractor, Fertech, going bankrupt, IT Corp. has assumed operational responsibility of the LTTD unit. This is effective as of February 14, 1995. Cost tracking for the project will remain separate.


ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 146 DELIVERY ORDER NO. 01 DATE 2/18/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil in Area A, 2) screen excavated soil and haul to contaminated soil staging area, 3) treat water from frac tanks through air stripper/carbon unit and into clean tanks, 4) perform perimeter air monitoring and real time air monitoring, 5) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 6) dismantle the PM-10 and TSP air monitoring units and package them for shipment.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 147 DELIVERY ORDER NO. 01 DATE 2/19/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform oversight of plant operation and maintenance on the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN
ENGINEERS		CHEMIST
GEOLOGIST		SAFETY
EMT		TECHS
LABORERS		OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.
Secretary	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	3
FRAC TANK	8	LITE TOWER	2
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 148 DELIVERY ORDER NO. 01 DATE 2/20/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil in Area A, 2) screen excavated soil and haul to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) dismantle the PM-10 and TSP air monitoring units and package them for shipment, 6) sample soil piles, the treated water and monitoring well 34.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 149 DELIVERY ORDER NO. 01 DATE 2/21/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil in Area A, 2) screen excavated soil and haul to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) dismantle the PM-10 and TSP air monitoring units and package them for shipment, 6) sample soil piles, the treated water and monitoring well 34, 7) perform oversight and assist in the operations of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 150 DELIVERY ORDER NO. 01 DATE 2/22/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil from Area A in Level B protection, 2) screen excavated soil and haul to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) dismantle the PM-10 and TSP air monitoring units and package them for shipment, 6) sample soil piles, 7) perform oversight and assist in the operations of the LTDD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 151 DELIVERY ORDER NO. 01 DATE 2/23/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil from Area A in Level B protection, 2) screen excavated soil and haul to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) package the PM-10 and TSP air monitoring units for shipment, 6) sample soil piles, 7) perform oversight and assist in the operations of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 152 DELIVERY ORDER NO. 01 DATE 2/24/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) package the PM-10 and TSP air monitoring units and ship off site, 6) sample soil piles, 7) perform oversight and assist in the operations of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 153 DELIVERY ORDER NO. 01 DATE 2/25/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) pending analytical results from the laboratory, discharge treated water into the adjacent field or re-treat in the frac tanks, 7) perform gross decontamination of the screen, 8) construct and operate a system to remove the sludge in the frac tanks, 9) perform oversight and assist in the operations of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 154 DELIVERY ORDER NO. 01 DATE 2/26/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavation soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) discharge treated water (C-12-9) into the adjacent field, 7) continue gross decontamination of the screen, 8) attempt to remove the sludge in the frac tanks, 9) perform oversight and assist in the operations of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 155 DELIVERY ORDER NO. 01 DATE 2/27/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) continue decontamination of screen, 7) construct a temporary berm for the decontamination of the berm, 8) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 156 DELIVERY ORDER NO. 01 DATE 2/28/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) continue decontamination of screen, 7) construct a temporary berm for the decontamination of the berm, 8) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 157 DELIVERY ORDER NO. 01 DATE 3/1/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) continue decontamination of screen, 7) thaw out the two frac tanks besides the road and pump out remaining water, 8) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	6	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	4
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 158 DELIVERY ORDER NO. 01 DATE 3/2/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) move treated soil piles over to metals contaminated soil staging area, 7) continue thawing out the two frac tanks besides the road and pump out remaining water, 8) add lime to a sample of untreated soil to determine if this will resolve problems encountered with the moist soil, 9) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	2
EMT		TECHS	2
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 159 DELIVERY ORDER NO. 01 DATE 3/3/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) move treated soil piles over to metals contaminated soil staging area, 7) add lime to a sample of untreated soil to determine if this will resolve problems encountered with the moist soil, 8) haul treated soil piles authorized to be backfilled over on top of previously backfilled soil in Area A, 9) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 160 DELIVERY ORDER NO. 01 DATE 3/4/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) move treated soil piles over to metals contaminated soil staging area, 7) move treated soil piles authorized to be backfilled over on top of previously backfilled soil in Area A, 8) treat soil mixed with lime through the LTTD unit, 9) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	6	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 161 DELIVERY ORDER NO. 01 DATE 3/5/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily task such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) move treated soil piles over to metals contaminated soil staging area, 7) move treated soil piles authorized to be backfilled over on top of previously backfilled soil in Area A, 8) re-circulate water in frac tank furthest west and pump through sludge removal system, 9) perform operation of the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.	2
Secretary		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 162 DELIVERY ORDER NO. 01 DATE 3/6/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) haul excavated soil to contaminated soil staging area, 3) perform perimeter air monitoring and real time air monitoring, 4) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) sample soil piles, 6) move treated soil piles over to metals contaminated soil staging area, 7) move treated soil piles authorized to be backfilled over on top of previously backfilled soil in Area A, 8) re-circulate water in frac tank 4 (furthest west) and pump through sludge removal system, 9) begin de-watering excavation, 10) perform operation of the LTTD unit.

THE UNIVERSITY OF CHICAGO

DEPARTMENT OF CHEMISTRY

PHYSICAL CHEMISTRY

PH.D. THESIS

BY

DR. J. H. VAN VLECK

PH.D. THESIS

PH.D. THESIS

PH.D. THESIS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 163 DELIVERY ORDER NO. 01 DATE 3/7/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) perform perimeter air monitoring and real time air monitoring, 3) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) sample soil piles, 5) continue de-watering excavation in Area A, 6) continue treating water into two tanks adjacent to air stripper/carbon unit, 7) construct a staging pad in the exclusion zone in anticipation of the shredder, 8) operate the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	5	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 164 DELIVERY ORDER NO. 01 DATE 3/8/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate soil from Area A in Level B protection, 2) perform perimeter air monitoring and real time air monitoring, 3) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) continue de-watering excavation in Area A, 5) continue treating water into two tanks adjacent to air stripper/carbon unit, 6) complete construction of the staging pad for the shredder, 7) stage the shredder unit, 8) offload and stage lime admix material, 9) perform maintenance on the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 165 DELIVERY ORDER NO. 01 DATE 3/9/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 2) begin treating water into two tanks adjacent to air stripper/carbon unit, 3) stage the shredder unit, 4) offload and stage lime admix material, 5) perform maintenance on the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 166 DELIVERY ORDER NO. 01 DATE 3/10/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) continue treating water into two tanks adjacent to air stripper/carbon unit, 4) begin mixing lime with the untreated soil, 5) sample treated water in two frac tanks adjacent to the air stripper and send to lab for analysis, 6) sample treated soil piles, 7) fire up the LTTD unit and begin treating soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	4	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABCRERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT 1113F	1
BECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	3	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAK MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 167 DELIVERY ORDER NO. 01 DATE 3/11/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles, 5) de-water Area A excavation, 6) backfill soil into Area A, Cell 1, 7) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 168 DELIVERY ORDER NO. 01 DATE 3/12/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles, 5) de-water Area A excavation, 6) backfill soil into Area A, Cell 1, 7) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 169 DELIVERY ORDER NO. 01 DATE 3/13/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and send to lab for analysis, 5) discharge treated water with analytical clearance from frac tanks on the side of the road (C and D) into the adjacent field, 6) pump treated water from frac tanks adjacent to air stripper (A and B) over to two frac tanks on the side of the road (C and D), 7) treat water into two frac tanks adjacent to the air stripper (A and B), 8) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 170 DELIVERY ORDER NO. 01 DATE 3/14/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send to lab for analysis, 5) discharge treated water with analytical clearance from frac tanks on the side of the road (C and D) into the adjacent field, 6) pump treated water from frac tanks adjacent to air stripper (A and B) over to two frac tanks on the side of the road (C and D), 7) treat water into two frac tanks adjacent to the air stripper (A and B), 8) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 171 DELIVERY ORDER NO. 01 DATE 3/15/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send to lab for analysis, 5) discharge treated water from frac tanks on the side of the road (C and D) into the adjacent field, 6) pump treated water from frac tanks adjacent to air stripper (A and B) over to two frac tanks on the side of the road (C and D), 7) treat water into two frac tanks adjacent to the air stripper (A and B), 8) replace any missing poly cover material on pretreat excavated soil pile, 9) continue water damming operations within excavation Area A in order to expedite backfilling operations, 10) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 172 DELIVERY ORDER NO. 01 DATE 3/16/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send to lab for analysis, 5) pump treated water from frac tanks adjacent to air stripper (A and B) over to two frac tanks on the side of the road (C and D), 6) treat water into two frac tanks adjacent to the air stripper (A and B), 7) continue water damming operations within excavation Area A in order to expedite backfilling operations, 8) operate the LTTD unit and treat soil, 9) determine volume of water within excavation area A, volume of sludge in the bottom of the four water frac tanks containing pretreated water, and volume of soil remaining to be excavated from area A.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 173 DELIVERY ORDER NO. 01 DATE 3/17/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send to lab for analysis, 5) retreat treated water in frac tanks on the side of the road (C and D) through air stripper and discharge to surface, 6) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 174 DELIVERY ORDER NO. 01 DATE 3/18/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send to lab for analysis, 5) treat water in frac tanks adjacent to stripper and pump into tanks on the side of the road (C and D), 6) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

3. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 175 DELIVERY ORDER NO. 01 DATE 3/19/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send to lab for analysis, 5) treat water in frac tanks adjacent to stripper and pump into tanks adjacent to stripper, 6) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT 1118F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 176 DELIVERY ORDER NO. 01 DATE 3/20/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and two frac tanks adjacent to stripper and send samples to lab for analysis, 5) treat water in frac tanks adjacent to stripper and pump into tanks adjacent to stripper, 6) pump treated water from frac tanks adjacent to stripper to two tanks adjacent to the road, 7) operate the LTTD unit and treat soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	1
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

3. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

THE UNIVERSITY OF CHICAGO LIBRARY
540 EAST 57TH STREET, CHICAGO, ILL. 60637

UNIVERSITY OF CHICAGO LIBRARY

540 EAST 57TH STREET, CHICAGO, ILL. 60637

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 177 DELIVERY ORDER NO. 01 DATE 3/21/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) pending arrival of additional lime, mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles send samples to lab for analysis, 5) perform maintenance on the LTTD unit, 6) if LTTD unit maintenance is complete resume soil treatment.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	3
LABORERS		OPERATORS	4

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 178 DELIVERY ORDER NO. 01 DATE 3/22/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send samples to lab for analysis, 5) treat soil through the LTTD unit, 6) discharge treated water from frac tanks adjacent the road into the adjacent field pending analytical results, 7) pump treated water from frac tanks adjacent the air stripper over to frac tanks adjacent the road, 8) treat water through air stripper/carbon unit into frac tanks adjacent the air stripper.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 179 DELIVERY ORDER NO. 01 DATE 3/23/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil and process through the shredder, 4) sample treated soil piles and send samples to lab for analysis, 5) treat soil through the LTD unit, 6) discharge treated water from frac tanks adjacent the road into the adjacent field pending analytical results, 7) pump treated water from frac tanks adjacent the air stripper over to frac tanks adjacent the road, 8) treat water through air stripper/carbon unit into frac tanks adjacent the air stripper.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 180 DELIVERY ORDER NO. 01 DATE 3/24/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime and previously treated soil with the untreated soil, 4) sample treated soil piles and send samples to lab for analysis, 5) treat soil through the LTTD unit, 6) treat water through air stripper/carbon unit into frac tanks adjacent the air stripper.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 18F	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	5	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	0	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP. AS REQUIRED		LIME AS REQUIRED	
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 181 DELIVERY ORDER NO. 01 DATE 3/25/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime and previously treated soil with the untreated soil, 4) sample treated soil piles, 5) treat soil through the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 182 DELIVERY ORDER NO. 01 DATE 3/26/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes; clean break trailer and decon trailers and restocked decon trailer, 3) mix lime and previously treated soil with the untreated soil, 4) sample treated soil piles, 5) treat soil through the LTTD unit, 6) decontaminate the shredder.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 183 DELIVERY ORDER NO. 01 DATE 3/27/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime and previously treated soil with the untreated soil, 4) sample treated soil piles, 5) treat soil through the LTTD unit, 6) decontaminate the shredder.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED
SHREDDER	1		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 134 DELIVERY ORDER NO. 01 DATE 0 23/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime and previously treated soil with the untreated soil, 4) sample treated soil piles and delivery to lab for analysis, 5) treat soil through the LTTD unit, 6) grade area designated for pool which will be utilized in dewatering the excavation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	6	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	SCREEN	1
UTILITY VEHICLE	0	WATER DISPENSER	2
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
SUBMERSIBLE PUMP	1	110,000 BTU HEATER	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 185 DELIVERY ORDER NO. 01 DATE 3/29/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and delivery to lab for analysis, 5) treat soil through the LTTD unit, 6) grade area designated for pool which will be utilized in dewatering the excavation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1		
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 186 DELIVERY ORDER NO. 01 DATE 3/30/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and delivery to lab for analysis, 5) treat soil through the LTTD unit, 6) complete grading area designated for pool which will be utilized in dewatering the excavation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1		
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 187 DELIVERY ORDER NO. 01 DATE 3/31/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and delivery to lab for analysis, 5) treat soil through the LTTD unit, 6) receive pool and begin installation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 188 DELIVERY ORDER NO. 01 DATE 4/1/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 189 DELIVERY ORDER NO. 01 DATE 4/2/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE



RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 190 DELIVERY ORDER NO. 01 DATE 4/3/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone. 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 191 DELIVERY ORDER NO. 01 DATE 4/4/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and deliver to lab for analysis, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDELL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 192 DELIVERY ORDER NO. 01 DATE 4/5/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCY(IES) ASSIGNED:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE SUBJECT TO THE RAPID RESPONSE DAILY WORK ORDER TERMS WHICH SHALL BE SUBMITTED FIRST BY THE BIDDING CONTRACTOR TO THE DISTRICT CORPS REPRESENTATIVE. CONTRACTOR, AND CONTRACTOR SHALL PROVIDE NECESSARY ACCESS TO THE DESIGNATED AREA TO THE CORPS DISTRICT OFFICE AND THE ENGINEER.

DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN INDICATION OF THE DAILY DUE DATE FOR COMPLETION:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination pump, load wash and HT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and deliver to lab for analysis, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging area, 8) decontaminate the D-3 dozer and the LTTD loader.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDEBLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	1	CAT 111 28 LOADER	1
CAT 111 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LIFE TOWER	1
POLY TANKS	2	PRESSURE WASHER	0
2" PUMPS	2	BREAK TRAILER	1
CAR	2	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL 3 EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS COMPLETE AND
SUPERSEDED BY THE ON-SITE COMPLETION CERTIFICATE IN THE PERFORMANCE
OF THE ABOVE ORDER SERVICES.



ON-SITE SERVICE REPRESENTATIVE

7. I ACKNOWLEDGE I HAVE READ THE ABOVE ORDER AND UNDERSTAND WHAT
THE INDICATORS OF THE ORDER SERVICE ARE AND THE SERVICES TO BE
PERFORMED BY THE SERVICE REPRESENTATIVE.



CUSTOMER SERVICE REPRESENTATIVE

3. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 193 DELIVERY ORDER NO. 01 DATE 4/6/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and deliver to lab for analysis, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 194 DELIVERY ORDER NO. 01 DATE 4/7/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil piles and deliver to lab for analysis, 5) treat soil through the LTTD unit, 6) continue installation of the pool, 7) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2	HOSE	600 ft.
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

Y

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 195 DELIVERY ORDER NO. 01 DATE 4/8/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) continue de-watering the excavation in Area A into Mod-U-Tank, 4) scrap bottom of excavation down to semi-competent bedrock, 5) backfill stock pile of treated soil which has passed analytical requirements, 6) pump water from Mod-U-Tank over to frac tanks, 7) treat water in frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP. AS REQUIRED		LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 196 DELIVERY ORDER NO. 01 DATE 4/9/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) continue de-watering the excavation in Area A into Mod-U-Tank, 4) scrap bottom of excavation down to semi-competent bedrock, 5) backfill stock pile of treated soil which has passed analytical requirements, 6) pump water from Mod-U-Tank over to frac tanks, 7) treat water in frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP. AS REQUIRED		LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 197 DELIVERY ORDER NO. 01 DATE 4/10/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone,
- 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer,
- 3) mix lime with the untreated soil,
- 4) sample treated soil and water, then deliver to lab for analysis,
- 5) treat soil through the LTTD unit,
- 6) backfill treated soil which has passed analytical requirements,
- 7) move treated soil piles over to staging areas,
- 8) survey western end of Area A excavation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	3	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP. AS REQUIRED		LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 198 DELIVERY ORDER NO. 01 DATE 4/11/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil and water, then deliver to lab for analysis, 5) treat soil through the LTTD unit, 6) move treated soil piles over to staging areas.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 199 DELIVERY ORDER NO. 01 DATE 4/12/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform air monitoring at the perimeter stations and real time air monitoring in the exclusion zone, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) mix lime with the untreated soil, 4) sample treated soil and water, then deliver to lab for analysis, 5) treat soil through the LTTD unit, 6) move treated soil piles over to staging areas, 7) assemble cover on Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	3	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 200 DELIVERY ORDER NO. 01 DATE 4/13/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary			

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 201 DELIVERY ORDER NO. 01 DATE 4/14/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary			

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 202 DELIVERY ORDER NO. 01 DATE 4/15/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN
ENGINEERS	1	CHEMIST
GEOLOGIST		SAFETY
EMT		TECHS
LABORERS		OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.	1
Secretary		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP. AS REQUIRED		LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 203 DELIVERY ORDER NO. 01 DATE 4/16/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
No work will be performed, entire crew and support staff will be off.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS
 ENGINEERS
 GEOLOGIST
 EMT
 LABORERS

FOREMAN
 CHEMIST
 SAFETY
 TECHS
 OPERATORS

OTHERS (SPECIFY):

Cost Administrator
 Secretary

Air Sampling Spec.


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 204 DELIVERY ORDER NO. 01 DATE 4/17/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary			


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 205 DELIVERY ORDER NO. 01 DATE 4/18/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	2	Air Sampling Spec.	1
Secretary			


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 206 DELIVERY ORDER NO. 01 DATE 4/19/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	2	Air Sampling Spec.	1
Secretary			


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	1
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	1
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 207 DELIVERY ORDER NO. 01 DATE 4/20/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- 1) discharge and treat water pending analytical results,
- 2) decontaminate equipment and frac tanks,
- 3) clean office trailers,
- 4) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	2	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	2
POLY TANKS	3	PRESSURE WASHER	2
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 208 DELIVERY ORDER NO. 01 DATE 4/21/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) decontaminate equipment and clean frac tanks, 3) clean office trailers, 4) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	1
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 209 DELIVERY ORDER NO. 01 DATE 4/22/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) clean frac tank #1, 3) stage clean soil/ash for backfill, 4) stage stockpile to clear excavation area, 6) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	2
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 210 DELIVERY ORDER NO. 01 DATE 4/23/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

No work will be performed on site. The entire crew and support staff has the day off.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.
Secretary	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	3	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 211 DELIVERY ORDER NO. 01 DATE 4/24/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) clean frac tank #1, 3) stage clean soil/ash for backfill, 4) stage stockpile to clear excavation area, 5) scrap surrounding area and place potentially contaminated soil over on staging pad, 6) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 212 DELIVERY ORDER NO. 01 DATE 4/25/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) discharge and treat water pending analytical results, 2) stage clean soil/ash for backfill, 3) scrape treated soil staging area with the D-5 dozer, 4) make provisions for back payment for ex-FERtech employees per attached table, 5) demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 213 DELIVERY ORDER NO. 01 DATE 4/26/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) set up 4" pump and screen at the excavation in anticipation of a one time pumping event of Area A, 3) continue demobilization of ex-Fertech trailer, 4) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 214 DELIVERY ORDER NO. 01 DATE 4/27/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge and treat water pending analytical results, 2) sample the treated water and deliver to lab for analysis, 3) dewater the excavation using the 4 inch pump, 4) scrape bottom of excavation Area A, 4) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 215 DELIVERY ORDER NO. 01 DATE 4/28/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge water pending analytical results, 2) continue dewatering the excavation using the 4 inch pump, 3) scrape bottom of excavation Area A, 4) backfill treated soil with analytical clearance into the Area A that is being scraped, 5) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 216 DELIVERY ORDER NO. 01 DATE 4/29/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) discharge water into the adjacent field, 2) treat water into frac tanks 4 and D, 3) compact and backfill the excavation in Area A, 4) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	
EMT		TECHS	2
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	1	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 217 DELIVERY ORDER NO. 01 DATE 4/30/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

No work will be performed on site. The entire crew and support staff has the day off.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.
Secretary	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 218 DELIVERY ORDER NO. 01 DATE 5/1/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) excavate western end of Area A, 2) stage soil on the contaminated soil staging area, 3) pump and treat water from the Mod-U-Tank into the frac tanks, 4) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 219 DELIVERY ORDER NO. 01 DATE 5/2/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) excavate western end of Area A, 2) stage soil on the contaminated soil staging area, 3) pump and treat water from the Mod-U-Tank into the frac tanks, 4) set up perimeter air monitoring stations with the proper equipment, 5) begin air monitoring at the perimeter stations, 6) sample treated water and deliver to lab for analysis, 7) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 220 DELIVERY ORDER NO. 01 DATE 5/3/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) excavate dike in Area A, 2) scrape bottom of excavation in Area A, 3) pump out water/sludge from Area A excavation and into Mod-U-Tank, 4) use treated soil from Area A as backfill for the excavation, 5) pump and treat water from the Mod-U-Tank into the frac tanks, 6) discharge treated water into the adjacent field pending analytical results, 7) continue set up of perimeter air monitoring stations with the proper equipment, 8) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 9) perform maintenance on the LTTD unit in anticipation of re-start.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 221 DELIVERY ORDER NO. 01 DATE 5/4/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue to excavate soil from Area A, 2) scrape bottom of excavation in Area A, 3) use treated soil from Area A as backfill for the excavation, 4) pump and treat water from the Mod-U-Tank into the adjacent field, 5) discharge treated water into the adjacent field pending analytical results, 6) continue set up of perimeter air monitoring stations with the proper equipment, 7) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 8) perform maintenance on the LTTD unit in anticipation of re-start.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 23 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP. AS REQUIRED		CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP. AS REQUIRED	
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 222 DELIVERY ORDER NO. 01 DATE 5/5/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue to excavate soil from Area A, 2) scrape bottom of excavation in Area A, 3) use treated soil from Area A as backfill for the excavation, 4) pump and treat water from the Mod-U-Tank into the adjacent field, 5) continue set up of perimeter air monitoring stations with the proper equipment, 6) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 7) perform maintenance on the LTTD unit in anticipation of re-start, 8) mix lime with the untreated soil, 9) start up and operate the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	3	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	3	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	2
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	CAT E120B EXCAVATOR	0
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	0	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 223 DELIVERY ORDER NO. 01 DATE 5/6/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue to excavate soil from Area A, 2) scrape bottom of excavation in Area A, 3) use treated soil from Area A as backfill for the excavation, 4) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 5) perform perimeter air monitoring, 6) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 7) operate and treat contaminated soil through LTTD unit, 8) sample treat soil piles.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 224 DELIVERY ORDER NO. 01 DATE 5/7/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 2) perform perimeter air monitoring, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil piles.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.	1
Secretary		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2		
4WD PICK-UP	1	VAN	0
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 225 DELIVERY ORDER NO. 01 DATE 5/8/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue to excavate soil from Area A, 2) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 3) perform perimeter air monitoring, 4) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) operate and treat contaminated soil through LTTD unit, 6) sample treated soil and deliver to lab for analysis, 7) decontaminate and demobilize baker frac tanks.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	8	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 226 DELIVERY ORDER NO. 01 DATE 5/9/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue to excavate soil from Area A, 2) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 3) perform perimeter air monitoring, 4) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) operate and treat contaminated soil through LTTD unit, 6) sample soil and water, deliver samples to lab for analysis, 7) decontaminate and demobilize baker frac tanks, 8) scrape bottom of excavation Area A and backfill with treated soil.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 227 DELIVERY ORDER NO. 01 DATE 5/10/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) continue to excavate soil from Area A, 2) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 3) perform perimeter air monitoring, 4) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 5) operate and treat contaminated soil through LTTD unit, 6) sample soil and deliver to lab for analysis, 7) decontaminate and demobilize baker frac tanks, 8) de-water excavation into the Mod-U-Tank, 9) scrape bottom of excavation Area A and backfill with treated soil, 10) perform data validation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 228 DELIVERY ORDER NO. 01 DATE 5/11/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 2) perform perimeter air monitoring, 3) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) operate and treat contaminated soil through LTTD unit, 5) sample treated water and deliver to lab for analysis, 6) decontaminate and demobilize baker frac tanks, 7) perform data validation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 229 DELIVERY ORDER NO. 01 DATE 5/12/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 2) perform perimeter air monitoring, 3) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) operate and treat contaminated soil through LTTD unit, 5) sample treated soil and deliver to lab for analysis, 6) demobilize baker frac tanks, 7) perform data validation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 230 DELIVERY ORDER NO. 01 DATE 5/13/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 2) perform perimeter air monitoring, 3) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) operate and treat contaminated soil through LTTD unit, 5) sample treated soil and deliver to lab for analysis, 6) perform data validation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 231 DELIVERY ORDER NO. 01 DATE 5/14/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) pump and treat water from the Mod-U-Tank, through the air stripper/carbon unit and into the adjacent field, 2) perform perimeter air monitoring, 3) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 4) operate and treat contaminated soil through LTTD unit, 5) sample treated soil and deliver to lab for analysis, 6) perform data validation.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN	
ENGINEERS	CHEMIST	
GEOLOGIST	SAFETY	1
EMT	TECHS	1
LABORERS	OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 232 DELIVERY ORDER NO. 01 DATE 5/15/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform data validation, 6) backfill treated soil which passes analytical requirements.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 233 DELIVERY ORDER NO. 01 DATE 5/16/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 234 DELIVERY ORDER NO. 01 DATE 5/17/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 235 DELIVERY ORDER NO. 01 DATE 5/18/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 13F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	2
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 236 DELIVERY ORDER NO. 01 DATE 5/19/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	2	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

THE UNIVERSITY OF MICHIGAN LIBRARY

UNIVERSITY MICROFILMS

SERIALS ACQUISITION

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 237 DELIVERY ORDER NO. 01 DATE 5/20/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil, 5) backfill treated soil which passes analytical requirements, 6) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 238 DELIVERY ORDER NO. 01 DATE 5/21/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil, 5) backfill treated soil which passes analytical requirements, 6) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN	
ENGINEERS	CHEMIST	
GEOLOGIST	SAFETY	1
EMT	TECHS	1
LABORERS	OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP. AS REQUIRED		LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 239 DELIVERY ORDER NO. 01 DATE 5/22/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the Mod-U-Tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 240 DELIVERY ORDER NO. 01 DATE 5/23/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the Mod-U-Tank, 8) perform maintenance on the LTTD unit.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 241 DELIVERY ORDER NO. 01 DATE 5/24/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
1) perform QA/QC data validation, 2) backfill treated soil which passes analytical requirements, 3) demobilize the Mod-U-Tank, 4) perform maintenance on the LTTD unit, 4) begin demobilization of the decontamination trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 242 DELIVERY ORDER NO. 01 DATE 5/25/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 243 DELIVERY ORDER NO. 01 DATE 5/26/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST	1	SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 244 DELIVERY ORDER NO. 01 DATE 5/27/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE :
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST	1	SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 245 DELIVERY ORDER NO. 01 DATE 5/28/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE :
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST	1	SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 246 DELIVERY ORDER NO. 01 DATE 5/29/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE :
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTDD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST	1	SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 247 DELIVERY ORDER NO. 01 DATE 5/30/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE :
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST	1	SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	1
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 248 DELIVERY ORDER NO. 01 DATE 5/31/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE :
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST	1	SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2
OTHERS (SPECIFY):			
Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	1
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 249 DELIVERY ORDER NO. 01 DATE 6/1/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	4
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	0
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 250 DELIVERY ORDER NO. 01 DATE 6/2/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	1	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP. AS REQUIRED		LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	0
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP. AS REQUIRED			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 251 DELIVERY ORDER NO. 01 DATE 6/3/95

SUBCONTRACTOR(S) :
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTDD unit, 4) sample treated soil, 5) perform QA/QC data validation, 6) backfill treated soil which passes analytical requirements, 7) decontaminate and demobilize the site, 8) treat water that is containerized in the frac tank and directly discharge into the adjacent field.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	0
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 252 DELIVERY ORDER NO. 01 DATE 6/4/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil, 5) decontaminate and demobilize the frac tank.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	1	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 253 DELIVERY ORDER NO. 01 DATE 6/5/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil piles and deliver to lab for analysis, 5) decontaminate and demobilize the frac tank, 6) perform QA/QC data validation, 7) backfill treated soil piles with analytical clearance, 8) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	1	FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	1
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	1
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	1	POOL	0
110,000 BTU HEATER	1	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 254 DELIVERY ORDER NO. 01 DATE 6/6/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil piles and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil piles with analytical clearance, 7) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	1	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	1	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 255 DELIVERY ORDER NO. 01 DATE 6/7/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform daily tasks such as pumping out decontamination sump, boot wash and MT poly tank into waste water tank, wash and dry clothes, clean break trailer and decon trailers and restocked decon trailer, 3) operate and treat contaminated soil through LTTD unit, 4) sample treated soil piles and deliver to lab for analysis, 5) perform QA/QC data validation, 6) backfill treated soil piles with analytical clearance, 7) continue demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	1

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 256 DELIVERY ORDER NO. 01 DATE 6/8/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) demobilize the decontamination trailer, 3) demobilize air monitoring stations along with the scaffolding, 4) perform QA/QC data validation, 5) backfill treated soil piles with analytical clearance, 6) continue demobilization of the site, 7) haul debris off-site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 257 DELIVERY ORDER NO. 01 DATE 6/9/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) demobilize the decontamination trailer, 3) perform QA/QC data validation, 4) backfill treated soil piles with analytical clearance, 5) continue demobilization of the site, 6) remove all liners and place in a pile for off-site disposal, 7) break up concrete blocks into 2 foot by 2 foot pieces and stage by the debris pile.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 258 DELIVERY ORDER NO. 01 DATE 6/10/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) continue demobilization of the site, 3) remove all liners and place in a pile for off-site disposal.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 259 DELIVERY ORDER NO. 01 DATE 6/11/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) continue demobilization of the site, 3) remove all liners and place in a pile for off-site disposal.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 260 DELIVERY ORDER NO. 01 DATE 6/12/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform QA/QC data validation, 3) backfill treated soil piles with analytical clearance, 4) continue demobilization of the site, 5) remove all liners and place in a pile for off-site disposal, 6) break up concrete blocks into 2 foot by 2 foot pieces and stage by the debris pile, 7) load truck with the debris for off-site disposal.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 261 DELIVERY ORDER NO. 01 DATE 6/13/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform QA/QC data validation, 3) backfill treated soil piles with analytical clearance, 4) continue demobilization of the site, 5) remove all liners and place in a pile for off-site disposal, 6) break up concrete blocks into 2 foot by 2 foot pieces and stage by the debris pile, 7) haul decontamination water to SEDA POTW manway and discharge.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 262 DELIVERY ORDER NO. 01 DATE 6/14/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform QA/QC data validation, 3) backfill treated soil piles with analytical clearance, 4) continue demobilization of the site, 5) remove all liners and place in a pile for off-site disposal, 6) demobilize the decontamination pad, 7) haul decontamination water to SEDA POTW manway and discharge, 8) use D-5 dozer for final grade.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	1	EXCAVATOR	1
HEALTH & SAFETY EQUIP.	AS REQUIRED	LEVEL B EQUIP.	AS REQUIRED
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	AS REQUIRED
AIR MONITORING EQUIP.	AS REQUIRED		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 263 DELIVERY ORDER NO. 01 DATE 6/15/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) perform perimeter air monitoring, 2) perform QA/QC data validation, 3) backfill treated soil piles with analytical clearance, 4) continue demobilization of the site, 5) remove all liners and place in a pile for off-site disposal, 6) haul decontamination water to SEDA POTW manway and discharge, 7) use D-5 dozer for final grade.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		

3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 267 DELIVERY ORDER NO. 01 DATE 6/19/95

SUBCONTRACTOR(S):

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue demobilization of the site, 2) consolidate all materials in their respective piles, 3) use D-5 dozer for final grade.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 266 DELIVERY ORDER NO. 01 DATE 6/18/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:
No work to be performed.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	Air Sampling Spec.
Secretary	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 265 DELIVERY ORDER NO. 01 DATE 6/17/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue demobilization of the site, 2) consolidate all materials in their respective piles, 3) use D-5 dozer for final grade, 4) re-construct barriers for monitoring wells, 5) stage electrical lines, 6) decontaminate oversized pieces of concrete, 7) spread broken bags of lime over Area A and B, 8) remove guy anchors and fill in holes from removed electric poles, 9) decontaminate 966 front end loader.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE

5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 264 DELIVERY ORDER NO. 01 DATE 6/16/95

SUBCONTRACTOR(S):
NONE

GOVERNMENT AGENCIES ON-SCENE:
Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) demobilize air monitoring equipment along with the meteorological station, 2) perform QA/QC data validation, 3) backfill treated soil piles with analytical clearance, 4) continue demobilization of the site, 5) consolidate all materials in their respective piles, 6) use D-5 dozer for final grade.

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	1
LABORERS		OPERATORS	2

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.	1
Secretary	1		


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	1
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1		
REFRIGERATOR	2	FURNITURE	AS REQUIRED
COMPUTER	3	PRINTER	3
FAX MACHINE	1	COPY MACHINE	1
COFFEE BREWER	2	MICROWAVE	1
CAT 966F LOADER	1	4" PUMPS	0
HEALTH & SAFETY EQUIP.	AS REQUIRED	EXCAVATOR	1
AIR STRIPPER/CARBON	0	LEVEL B EQUIP.	AS REQUIRED
110,000 BTU HEATER	0	POOL	0
AIR MONITORING EQUIP.	AS REQUIRED	LIME	AS REQUIRED

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 268 DELIVERY ORDER NO. 01 DATE 6/20/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue demobilization of the site, 2) consolidate all materials in their respective piles, 3) use D-5 dozer for final grade, 4) load trucks with non-hazardous debris for off-site disposal

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	0
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	0	EXCAVATOR	0
HEALTH & SAFETY EQUIP. AS REQUIRED		LEVEL B EQUIP.	0
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	0
AIR MONITORING EQUIP.	0		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER :

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 269 DELIVERY ORDER NO. 01 DATE 6/21/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) continue demobilization of the site, 2) consolidate all materials in their respective piles, 3) use D-5 dozer for final grade, 4) re-seed the disturbed area's (Heritage), 5) begin demobilization of the trailers.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS		FOREMAN	
ENGINEERS	1	CHEMIST	
GEOLOGIST		SAFETY	1
EMT		TECHS	2
LABORERS		OPERATORS	3

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	2	CAT IT 28 LOADER	0
CAT IT 18F	1	CAT D-5 DOZER	1
DECON TRAILER	1	PORTABLE TOILET	2
FRAC TANK	0	LITE TOWER	0
POLY TANKS	3	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	0
CAR	4	UTILITY VEHICLE	0
WATER DISPENSER	2	MINI-VAN	0
4WD PICK-UP	1	FURNITURE	AS REQUIRED
REFRIGERATOR	2	PRINTER	3
COMPUTER	3	COPY MACHINE	1
FAX MACHINE	1	MICROWAVE	1
COFFEE BREWER	2	4" PUMPS	0
CAT 966F LOADER	0	EXCAVATOR	0
HEALTH & SAFETY EQUIP. AS REQUIRED		LEVEL B EQUIP.	0
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	0
AIR MONITORING EQUIP.	0		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

IT CORPORATION
(PRIMARY CONTRACTOR'S NAME)

DACW45-94-D0054
(CONTRACT NUMBER)

SENECA ARMY DEPOT, ASH LANDFILL, ROMULUS, NY
(SITE NAME AND LOCATION)

REPORT NO. 270 DELIVERY ORDER NO. 01 DATE 6/22/95

SUBCONTRACTOR(S) :

NONE

GOVERNMENT AGENCIES ON-SCENE:

Corps. of Engineers

INSTRUCTIONS: THE CONTRACTOR SHALL BE ATTACHED TO THE RAPID RESPONSE QUALITY CONTROL DAILY REPORT AND SHALL BE SUBMITTED DAILY AT THE CLOSE OF BUSINESS TO THE ON-SITE CORPS REPRESENTATIVE. CONCURRENTLY, THE CONTRACTOR SHALL PROVIDE ELECTRONIC ACCESS TO THE COMPLETED FORMS TO THE CORPS DISTRICT OFFICE AND THE AREA OFFICE.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

1) complete demobilization of the site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ONSITE AND OFF-SITE.

SUPERVISORS	FOREMAN
ENGINEERS	CHEMIST
GEOLOGIST	SAFETY
EMT	TECHS
LABORERS	OPERATORS

OTHERS (SPECIFY):

Cost Administrator	1	Air Sampling Spec.
Secretary	1	


3. EQUIPMENT AND EXPANDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>ITEM</u>	<u>QUANTITY</u>
OFFICE TRAILER	0	CAT IT 28 LOADER	0
CAT IT 18F	0	CAT D-5 DOZER	0
DECON TRAILER	0	PORTABLE TOILET	0
FRAC TANK	0	LITE TOWER	0
POLY TANKS	0	PRESSURE WASHER	0
2" PUMPS	0	BREAK TRAILER	0
CAR	0	UTILITY VEHICLE	0
WATER DISPENSER	0	MINI-VAN	0
4WD PICK-UP	0	FURNITURE	0
REFRIGERATOR	0	PRINTER	0
COMPUTER	0	COPY MACHINE	0
FAX MACHINE	0	MICROWAVE	0
COFFEE BREWER	0	4" PUMPS	0
CAT 966F LOADER	0	EXCAVATOR	0
HEALTH & SAFETY EQUIP.	0	LEVEL B EQUIP.	0
AIR STRIPPER/CARBON	0	POOL	0
110,000 BTU HEATER	0	LIME	0
AIR MONITORING EQUIP.	0		

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION): NONE


5. ADDITIONAL COMMENTS/REMARKS: NONE

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON): NONE

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE





RAPID RESPONSE WEEKLY REPORT

Project Name Ash Landfill Immediate Response For Week Ending 9/30/94

Project Location Sereca Army Depot, Romulus, NY Report No. 01

Name David Bozzelli Title Quality Control

Company Name & Address IT Corp., 140 Allen's Creek Rd., Rochester, NY 14618

Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 9/26/94 to 9/30/94

Percent Field Work Completed ≈ 5 % Percent Project Completed ≈ 4 %

Summary of Work Completed On-Site: General site preparation was performed and will continue. Site preparation included: Graded areas for parking lot and roads, constructing a berm/way for fuel tanks, installation of utilities poles for electricity and telephone lines, graded contaminated soil storage area and placed geotextile liner (100' x 80'), received and positioned 2 office trailers, 1 Break trailer, 1 Recan trailer, 2 portable toilets, 6 Fuel tanks, 6 poly tanks, 7 pumps and performed work on the construction of a smoke shack.

Summary of Work Completed Off-Site: Administrative duties to enable the site preparations are continuously being performed. These duties will continue through the completion of the project.

LIHS# _____

MRD Cooler # _____

Number of Coolers _____

PROJECT: _____ Date received: _____

USE OTHER SIDE OF THIS FORM TO NOTE DETAILS CONCERNING CHECK-IN PROBLEMS.

A. PRELIMINARY EXAMINATION PHASE: Date cooler was opened: _____

by (print) _____ (sign) _____

1. Did cooler come with a shipping slip (air bill, etc.)?

If YES, enter carrier name & air bill number here: _____

2. Were custody seals on outside of cooler?

How many & where: _____, seal date: _____, seal name _____

3. Were custody seals unbroken and intact at the date and time of arrival?

4. Did you screen samples for radioactivity using the Geiger Counter?

5. Were custody papers sealed in a plastic bag & taped inside to the lid?

6. Were custody papers filled out properly (ink, signed, etc.)?

7. Did you sign custody papers in the appropriate place?

8. Was project identifiable from custody papers? If YES, enter project name at the top of this form.

9. If required, was enough ice used? Type of ice: _____

10. Have designated person initial here to acknowledge receipt of cooler: _____ (date) _____

B. LOG-IN PHASE: Date samples were logged-in: _____

by (print) _____ (sign) _____

11. Describe type of packing in cooler: _____

12. Were all bottles sealed in separate plastic bags?

13. Did all bottles arrive unbroken & were labels in good condition?

14. Were all bottle labels complete (ID, date, time, signature, preservative, etc.)?

15. Did all bottle labels agree with custody papers?

16. Were correct containers used for the tests indicated?

17. Were correct preservatives added to samples?

18. Was a sufficient amount of sample sent for tests indicated?

19. Were bubbles absent in VOA samples? If NO, list by QA#: _____

20. Was the project manager called and status discussed? If YES, give details on the back o

21. Who was called? _____ By whom? _____ (date) _____

RAPID RESPONSE WEEKLY REPORT CONT'D

Project Name & Location Sheridan Army Depot, Ash Landfill Immediate Response
 For Week Ending 9/30/94 Romeulus, NY Page 3 of 3

Work Anticipated to be Performed the Following Week: General Site preparation to continue. Arrival and assembly of the LTD unit is anticipated. As well as the arrival and set up of the waste water treatment system. Also to be performed will be the delineation of the excavation area.

Unit Price Quantities Reached to Date:

Unit Priced Item	Unit	Quantity To Date	Quantity Anticipated
<u>Treated Soil</u>	<u>NONE</u>	<u>NONE</u>	

Other Remarks: _____

Signature: David J. Buzell

RAPID RESPONSE WEEKLY REPORT CONT'D

Project Name & Location Ashland Fill Immediate Response, Seneca Army Depot
For Week Ending 9/30/94 Romulus, NY Page 2 of 3

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): 1) The LTTD Unit was expected to arrive on Thursday, September 29, however, it will not actually arrive until Monday, October 3rd.
2) The amount of aggregate and sand needed for the site preparation was much more than first estimated. This was approved by the on site government official.

Problems Encountered: During the installation of the utility poles the Health & Safety personnel on site discovered readings on the field air monitoring instrument. Installation of these poles was temporarily stopped until a resolution of the problem was made. The soil was sampled using an on site field Gas Chromatograph. Results showed the soil to be clean. Installation of the poles was continued.

Recommendations: _____

Key Personnel Changes: _____

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 10/7/94
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 02

Name DAVID BUZZELLI Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 10/1/94 to 10/7/94
Percent Field Work Completed 10% Percent Project Completed 5%

Summary of Work Completed On-Site: General site preparation continued:

1) Completed treated soil staging area, 2) Blood sampling for lead contamination tracking, 3) began construction of extension trailer, 4) connected electrical and telephone lines, 5) positioned culverts in required areas, 6) completed contaminated soil staging area, 7) began metals contaminated soil staging area, 8) continued delineation of Area's A and B using T-posts and fence, 9) received smoke permit for smoke shack, and 10) began construction of decon trailer extension.

Summary of Work Completed Off-Site: -----

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/7/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

1) The metals contaminated soil staging area was reduced in size from 100 ft. by 100 ft. down to 100 ft. by 50 ft. This is due to the boring results which show there will be less soil treated than initially anticipated. 2) The use of glue to connect the PVC piping for the wastewater treatment plumbing.

Problems Encountered:

- 1) Encountered a difficulty in receiving sand on a regular basis. The vendor informed the site supervisor that this job was not a priority for them.
- 2) Lack of rain gear caused slight delays during inclement weather.
- 3) On site personnel were required to give blood samples at the Geneva Hospital for lead contamination analysis.
- 4) A hydraulic leak in the loader caused minor delays until the unit could be repaired.

Recommendations: -----

Key Personnel Changes:

- 1) Greg McElroy, the on site Health and Safety Officer, will be replaced by Andrew Johnson.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/07/94

Work Anticipated to be Performed the Following Week:

General site preparations will continue with the possibilities for excavation towards the end of the week: 1) complete decon pads, 2) complete remaining fence around designated areas, 3) complete plumbing of wastewater treatment system, 4) construct debris box area, 5) wet test on plumbing for wastewater treatment system, 6) bring excavator on site, 7) bring screen on site, 8) possible begin excavation of Area B, and 9) decon debris and place into roll-offs.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated

Other Remarks:

Signature:

David J. Buppel

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 10/14/94
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 03

Name DAVID BUZZELLI Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 10/8/94 to 10/14/94
Percent Field Work Completed 20% Percent Project Completed 10%

Summary of Work Completed On-Site: General site preparation continued:

1) Completed constructing decon pad, 2) placed fencing and rope around designated areas, 3) completed construction of extension trailer, 4) completed construction of metals contaminated soil staging area, 5) positioned culverts in required areas, 6) spray painted areas A & B, 7) received hot work and digging permit, 8) held Pre-Construction Coordination Meeting, 9) plumbed piping for wastewater frac tanks and performed wet test inspection, 10) constructed a berm around piping for wastewater frac tanks, 11) calibrated air monitoring stations and repaired wind direction on MET-1, 12) spread 3 inches of sand over treated soil staging area, 13) constructed storage shed in contamination reduction zone for hard hats and respirators, 14) received pressure washer, excavator, two loaders and air stripper

Summary of Work Completed Off-Site: -----

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/14/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

- 1) Fertech Environmental is proceeding slower than original thought in the assembly of the LTTD unit. The scheduled Prove-Out date of 10/20/94 has been pushed back.
- 2) Excavation activities were delayed. The Health & Safety Officer is working on a Contingency Plan, which needs to be approved prior to excavating. This should be resolved early next week.

Problems Encountered: Fertech Environmental is proceeding slower than originally anticipated. The prove-out for the LTTD unit has been pushed back a couple of days.

Recommendations: -----

Key Personnel Changes:

- 1) Greg McElroy, the on site Health and Safety Officer, will be replaced by Andrew Johnson.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/14/94

Work Anticipated to be Performed the Following Week:

General site preparations will continue with excavation planned for early in the week: 1) complete constructing decon pad curtain, 2) complete fencing and roping off the entire site as per Health & Safety Officer request, 3) complete plumbing of decon trailer, 4) complete plumbing of air stripper unit, 5) place drums on pallets and in metals contaminated soil staging area, 6) cut down trees in Area A, 7) begin stripping Area B and excavating, 8) decon debris and place into roll offs, 9) conduct prove-out on LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated

Other Remarks:

Signature:

David L. Samello

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 10/21/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 04

Name DAVID BUZZELLI **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 10/15/94 to 10/21/94

Percent Field Work Completed 25% **Percent Project Completed** 15%

Summary of Work Completed Sampled On-site:

1) Continued general site preparation, 2) moved exclusion zone and contamination reduction zone fencing as per Health & Safety Officer request, 3) policed and cleaned up the site for visitor walk through, 4) assisted subcontractor, Fertech Environmental, installing culverts in trench opposite feed and crusher rejects, 5) picked up washer and dryer for decon trailer and installed, 6) treated water filling tanks on decon trailer, 7) oversight of subcontractor, Fertech Environmental, 8) supervised fueling of Fertech loader (see FADL-10/16/94), 9) prepared site layout map to delineate locations of emergency equipment, 10) reviewed Fertech's Health & Safety Plan, 11) installed wastewater collection sump in trench on north side of LTTD unit, 12) assisted subcontractor, Fertech Environmental, in backfilling water line trench going to LTTD unit, 13) conducted preparatory inspection for excavation activities, air monitoring and sampling, 14) received screen, 15) began excavating and screening soil in Area B, 16) trailer tie downs placed, 17) received two additional conex, 18) removed trees from Area A six inches above grade, 19) obtained miscellaneous parts and fittings for completion of decon pad, 20) installed windsock, 21) performed real time and perimeter air monitoring, 22) performed initial inspection on excavating activities, and 23) and policed and cleaned the area in anticipation of the prove-out.

Summary of Work Completed Off-Site: -----

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/14/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

1) Fertech Environmental is proceeding slower than original thought in the assembly of the LTTD unit. The scheduled Prove-Out date of 10/20/94 has been pushed back to 10/24/94.

Problems Encountered: Fertech Environmental is proceeding slower than originally anticipated. The prove-out for the LTTD unit has been pushed back a couple of days.

Recommendations: -----

Key Personnel Changes:

NONE

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/14/94

Work Anticipated to be Performed the Following Week:


1) the prove-out is anticipated to begin on Monday, October 24, 1994. Sampling of the pre-treated and post-treated soils will be taken. Also, stack testing on the emissions of the LTTD unit will be performed. A three day turn around of the lab analysis will occur after the 1500 ton of soil is processed through the LTTD unit. During this shut down a new cell in Area B will be excavated and screened in anticipation of start up.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 10/28/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 04

Name DAVID BUZZELLI **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 10/22/94 to 10/28/94

Percent Field Work Completed 27% **Percent Project Completed** 16%

Summary of Work Completed Sampled On-site:

1) performed perimeter air monitoring, 2) installed fencing of exclusion and contamination reduction zones, 3) police and cleaned up the area, 4) performed over site of subcontractors, Fertech Environmental and Suburban Gas, 5) stack testers arrived on site, 6) stack testers performed preparatory work, 7) began decon trailer floor extension project and placed wall panel, 8) performed training of real time air monitoring instruments, 9) conducted weekly coordination meeting (see report), 10) performed preparatory work on the LTTD stack in anticipation of the stack test, 11) began placing fencing around propane tanks, 12) received quote for cut and cap of water line in Area B, 13) place anti-slip tape on steps and scaffolding, 14) screened remaining soil from Area B, Cell 1, 15) marked out Area B, Cell 2, 16) moved screen to new location, and 17) pulled roots out from trees in Area A.

Summary of Work Completed Off-Site: -----

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/28/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

1) Fertech Environmental is proceeding slower than original thought in the assembly of the LTTD unit. The re-scheduled Prove-Out date of 10/24/94 has again been pushed back to 10/31/94.

Problems Encountered: Fertech Environmental is proceeding slower than originally anticipated. The prove-out for the LTTD unit has been pushed back several days.

Recommendations: -----

Key Personnel Changes:

Jeff Golightly and Bob Berger will be the day time and night time Health & Safety Officers respectively.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 10/28/94

Work Anticipated to be Performed the Following Week:

1) the prove-out in anticipated to begin on Monday, October 31, 1994. Sampling of the pre-treated and post-treated soils will be taken. Also, stack testing on the emissions of the LTTD unit will be performed. A three day turn around of the lab analysis will occur after the 1500 ton of soil is processed through the LTTD unit. During this shut down a new cell in Area B will be excavated and screened in anticipation of start up.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit-	Quantity to Date	Quantity Anticipated

Other Remarks:

Signature:

David J. English

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 11/04/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 05

Name DAVID BUZZELLI **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 10/29/94 to 11/04/94

Percent Field Work Completed 30% **Percent Project Completed** 17%

Summary of Work Completed Sampled On-site: Began prove-out:

1) performed over site of subcontractors, Fertech Environmental, and 2) policed and cleaned up the area, 3) moved screened soil from Area B, Cell 1, over to the contaminated soil staging area, 4) performed air monitoring at the perimeter and the exclusion zone, 5) contained runoff and pumped into poly tanks, 6) filled decon trailer tanks, 7) washed and dried gear and restocked PPE, 8) emptied decon water tank to frac tank, 9) extended treated soil staging area by placing liner, and 10) installed light plant near feed pile, 11) contained runoff and pumped into poly tanks, also purchased hose to assist the operations, 12) sampled pre-treated and post-treated soil, 13) moved treated soil piles to back of staging area, 14) decontaminated Fertech's loader to allow maintenance, 15) conducted Coordination Meeting with SEDA (see notes), 16) expanded Area B, Cell 1 after approval from the Corp. of Engineers, 17) began construction of new boot wash setup, 18) placed brace for decon pad, and 19) placed anti-slip in required area's, 20) spread wet soil over Area A to dry it out, 21) received generator to operate the air stripper/carbon unit, 22) began construction of secondary containment for generator.

Summary of Work Completed Off-Site: Lab analysis on the soil and water samples. Also, coordination to set up the lab and air monitoring was performed.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/04/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

- 1) Fertech Environmental is proceeding slower than original thought in the assembly of the LTTD unit. The re-scheduled Prove-Out date of 10/24/94 has again been pushed back to 10/31/94.
- 2) Greg Hoover, Corps of Engineers, approved additional increase in the size of Area B, Cell 1 to allow for dryer soil for the LTTD unit.
- 3) Informed Greg Hoover about the torn liner in the contaminated soil staging area. A solution needs to be developed to remediate the problem.
- 4) Informed Greg Hoover about the 150 ton treated soil piles touching each other. He said to avoid this as much as possible, and that we will wait on analytical results prior to determining what to do with the piles touching each other.

Problems Encountered: Fertech Environmental is proceeding slower than originally anticipated. The prove-out for the LTTD unit has been pushed back several days.

A Fertech Environmental employee was sent to the hospital due to heat related symptoms. This employee quit Fertech and departed the site. Also, due to the deficiency in personnel, IT Corp. provided Fertech with an employee to assist them. This will be back charged to Fertech. See Health and Safety FADL's for details.

Recommendations: -----

Key Personnel Changes:

Sandra Tersegno arrived on site to perform sampling and to coordinate with the labs.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/04/94

Work Anticipated to be Performed the Following Week:


1) the prove-out in anticipated to continue into the beginning of the week. Sampling of the pre-treated and post-treated soils will be taken during prove-out. Also, after prove-out only treated soil will be sampled. Stormwater will be stored, sampled, and treated. The treated water will be sampled and based on the results will be discharged or sent to a POTW.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		836.8 ton	
Soil samples		10	
Water Samples		2	

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 11/11/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 06

Name DAVID BUZZELLI **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 11/05/94 to 11/11/94

Percent Field Work Completed 32% **Percent Project Completed** 18%

Summary of Work Completed Sampled On-site:

1) performed air monitoring at the perimeter and the exclusion zone, 2) sampled pre-treated and post-treated soil, 3) filled decon trailer tanks, 4) washed and dried gear and restocked PPE, 5) emptied decon water tank to frac tank, 6) moved treated soil piles to back of staging area, 7) spread wet soil over Area A to dry it out, 8) wired air stripper/carbon unit, 9) decon manlift and transported out of exclusion zone, 10) removed rails used on the stack during the stack test stack, 11) moved soil piles B1-1 through B1-6 to metals contaminated soil staging area, 12) continued the stair tread project, 13) braced down decon pad, 14) constructed rock walkway leading to Fertech control room, 15) performed clean up projects around the site, 16) turned soil piles over to assist drying, 17) received two loads of rock, 18) removed old boot wash, 18) screened previously excavated soil from Area B, Cell 1, 19) electricians ran electric lines out to the air stripper/carbon unit, 20) conducted a meeting with the subcontractor, Fertech Environmental (see minutes), 21) began treating the collected water with the air stripper/carbon unit, 4) began excavation of Area B, Cell 2, 22) installed silt barrier in drainage ditch down stream of water treatment area, 23) moved ash pile B1-6 over to metals contaminated soil staging area and moved B1-7, 8, 9, and 10 to the back of the soil staging area, 24) cut and capped water line going through Area B, and 25) pumped approximately 6,000 gallons from the excavation in Area B into the frac tanks, and 26) sampled treated water from first batch.

Summary of Work Completed Off-Site: Lab analysis on the soil and water samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/11/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

See "Problems Encountered" below.

Problems Encountered:

A meeting was conducted on Saturday, November 5th, at 1430 to discuss Fertech Environmental's operations. Within the past two days, three of their employees quit, leaving them short staffed and forcing them to shut down the plant. It was decided by the Corp. of Engineers (Greg Hoover) and IT Corp. (Robert Rushing), to reduce the working day to 12 hours. It was determined that this will not affect the 500 continuous criteria for prove-out as long as the unit does not go down for mechanical reasons during the 12 hours.

A meeting was conducted between the Corps of Engineers, IT Corporation and Fertech Environmental to discuss this problem and the other problems which have resulted in delays (see minutes to the meeting in the Daily Report for 11/8/94.

Recommendations: -----

Key Personnel Changes:

Greg Mclroy replaced Bob Berger as Health & Safety for the nights. Jeff Golightly will be Health & Safety for the days.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/11/94

Work Anticipated to be Performed the Following Week:

1) continue to treat soil, 2) excavate Area B, Cell 2, 3) scrap the bottom of the excavation down to semi-competent bedrock, 3) treat water collected in baker frac tanks, 4) sample treated soil and water, and 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		671.8 / 1454.6 ton	
Soil samples		12 (+3 QA)	
Water Samples		1	
Treated Water		35,536 gal.	

Other Remarks:

Signature:

David J. Russell

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 11/18/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 07

Name PAUL MICCICHE **Title** QA/OC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 11/12/94 to 11/18/94

Percent Field Work Completed 37 % **Percent Project Completed** 23%
(note - estimate of percent project complete based on revised estimate of 25,000 total tons soil to be treated and known figure of 4130.3 tons treated by end of period wk. end 11/18/94).

Summary of Work Completed Sampled On-site:

1) began regular production/treatment of soil, 2) performed air monitoring at the perimeter and the exclusion zone, 3) sampled treated soil, 4) filled decon trailer tanks, 5) washed and dried gear and restocked PPE, 6) emptied decon water tank to frac tank, 7) moved treated soil piles to back of staging area, 8) began scraping incompetent bedrock from the base of the excavation in Area B, Cell 2, 9) began backfilling treated soil into Area B, Cell 1, 10) constructed berm on soil staging area, 11) sample sidewall of excavation in vicinity of soil boring SB-129 for confirmatory analysis, 12) moved treated soil piles to metals contaminated soil staging area pending analytical results for metals, 13) performed clean up projects around the site.

Summary of Work Completed Off-Site: Lab analysis on soil samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/18/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

See "Problems Encountered" below.

Problems Encountered:

Several instances of mechanical failure on the LTTD unit caused down time and lost production. Examples include pugmill failure and liquid propane pump failure. On November 12th, 1994 a FERtech employee mistakenly placed a piece of polyethylene into the feed for the LTTD, resulting in a shutdown. A meeting was conducted on Saturday, November 17th, at 1643 to discuss this incident and several other aspects of FERtech Environmental's (FERtech) operations. (Refer to Subcontractor Meeting Notes, 11/17/94). FERtech was instructed to notify Depot security prior to any propane delivery in to allow security to adequately staff the posts and admit the delivery vehicle. Additionally, FERtech's commitment to complying with the Health and Safety requirements for the project was discussed.

Recommendations: -----

Key Personnel Changes:

Greg McElroy rotated off of night Health and Safety to serve as the Health and Safety officer in charge of FERtechs' operations. Ken McKinney has replaced Greg McElroy as Health & Safety for the nights. Paul Micciche replaced David Buzzelli as on-site QA/QC coordinator. Eric Williams rotated into the night shift air monitoring technician position and Eric Detweiler arrived on-site to serve as the soil sampling technician.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/18/94

Work Anticipated to be Performed the Following Week:

1) continue to treat soil, 2) excavate Area B, Cell 3, 3) scrap the bottom of the excavation down to semi-competent bedrock, 4) sample treated soil, and 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		4130.3 ton	
Soil samples		26 (+15 QA)	
Water Samples		3	
Treated Water		35,536 gal.	

Other Remarks:

Signature:

Paul Miccide

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 11/25/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 08

Name PAUL MICCICHE **Title** QA/OC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 11/18/94 to 11/25/94

Percent Field Work Completed 42% **Percent Project Completed** 26%

Summary of Work Completed Sampled On-site:

1) continued production/treatment of soil, 2) excavated soil from Area B, cells 3 and 4, 3) performed air monitoring at the perimeter and the exclusion zone, 4) sampled treated soil, 5) filled decon trailer tanks, 6) washed and dried gear and restocked PPE, 7) emptied decon water tank to frac tank, 8) moved treated soil piles to staging area, 9) began backfilling treated soil into Area B, Cell 1, 10) began construction addition to decon. trailer, 11) moved treated soil piles to metals contaminated soil staging area pending analytical results for metals, 12) performed clean up projects around the site.

Summary of Work Completed Off-Site: Lab analysis on soil samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/25/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

See "Problems Encountered" below.

Problems Encountered:

Several instances of mechanical failure on the LTTD unit caused down time and lost production. Examples include kiln cylinder drifting, drive chain binding, liquid propane pump failure, disintegration of the radial arm stacker belt, bearing failures, and stacker scrapper cleaning.

Recommendations: -----

Key Personnel Changes:

None

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 11/25/94

Work Anticipated to be Performed the Following Week:

1) continue to treat soil, 2) begin excavating Area A, Cell 1) 3) sample treated soil, and 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		6466.3 ton	
Soil samples		63 (+23 QA)	
Water Samples		3	
Treated Water		35,536 gal.	

Other Remarks:

Signature:

Paul Micciche

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 12/2/94
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 09

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 11/26/94 to 12/2/94
Percent Field Work Completed 42% **Percent Project Completed** 26%

Summary of Work Completed Sampled On-site:

1) performed air monitoring at the perimeter and the exclusion zone, 2) continued excavation of Area B, Cell 4, 3) screened soil, 4) moved ash piles in metals contaminated soil staging area and the treated soil staging area, 5) placed soil from Area B, Cell 4 on contaminated soil staging area, 6) compacted backfilled treated soil in Area B, Cells 1, 2, and 3, 7) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 8) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 9) site policed for windblown trash, 10) refueled equipment, 11) decontaminated IT18 Loader and replaced tire, 12) crushed debris and re-ran through screen, 13) scraped ash staging area and place collected soil in metals contaminated soil staging area.

Summary of Work Completed Off-Site: Lab analysis on soil samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/2/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

The thermal couple on the LTTD unit is not working properly and this is creating problems with the unit. Robert Rushing has suggested an alternative to remediate the problem and avoid any delays in the project. See detailed description drafted by Robert Rushing.

Also, see "Problems Encountered" below.

Problems Encountered:

Several instances of mechanical failure on the LTTD unit caused down time and lost production. At 1705 hours an IT28F front end loader driven by Martin Freedman (IT) tipped onto its side in in the excavation. The loader bucket was filled with treated soil which was being dumped onto cell 2 of Area B and compacted. The left tires of the loader were driven partially onto the slope of the backfilled soil and the bucket was raised above the height of the operator cage, resulting in the equipment tipping onto its right side. Mr. Freedman was not injured and he climbed out of the loader and began spreading adsorbent "diapers" onto the aqueous calcium chloride (approximately 82 gallons in tire) solution which was released from the right rear tire of the loader after it tipped over. In addition to the calcium chloride solution, approximately 2-3 gallons of hydraulic oil leaked from the loader onto the soil material at the base of the excavation. Several other IT crew members (each garbed in Level C personal protective equipment) responded to the scene and assisted with distributing adsorbent pads onto the liquid. The SEDA Haz-Mat team was notified at 1730 hours and they arrived on-site at 1755 hours. The two man Haz-Mat crew assessed the situation, provided additional adsorbent pads,

RAPID RESPONSE WEEKLY REPORT

and concurred that efforts to extract the loader and scrape up the moistened soil could wait until the morning of 11/27/94. NYSDEC spill hotline notified by Mr. Pete Coutts (IT) at 2100 hours, 11/26/94 and a spill identification number (#9411405) was issued. See notes and FADL's.

Fertech employee injured hand and was brought to the hospital. See Health & Safety FADL's.

Recommendations: -----

Key Personnel Changes:

David Buzzelli returned as QA/QC Officer, allowing Paul Micciche to leave.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/2/94

Work Anticipated to be Performed the Following Week:


1) continue to treat soil, 2) begin excavating Area A, Cell 1, 3) sample treated soil, and 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		8302.7 ton	
Soil		79 (+23 QA)	
Water Samples		3	
Treated Water		35,536 gal.	

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 12/9/94
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 10

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 12/3/94 to 12/9/94
Percent Field Work Completed 42% **Percent Project Completed** 26%

Summary of Work Completed Sampled On-site:

1) performed air monitoring at the perimeter and real time air monitoring in the exclusion zone, 2) excavated soil from Area A, Cell 1 and ran through screen, 3) sampled soil piles and re-treated water (re-circulated treated water through smaller filters), 4) backfilled soil piles, 5) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 6) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 7) performed freeze precaution tasks, 8) performed groundwater management, 9) fueled equipment, 10) conducted coordination meeting with SEDA, 11) moved ash piles in metals contaminated soil staging area and the treated soil staging area, 12) continued construction of decon shelter.

Summary of Work Completed Off-Site: Lab analysis on soil samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/9/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

Air stripper/carbon unit: The 25 and 5 micron filters were replaced with a 5 and 1 micron filter respectively. This was done in an attempt to reduce the iron concentration of the treated water. The previously treated water was recirculated through the unit and sample to determine the efficiency of the smaller filters.

A meeting was held with Jeff Korb concerning air monitoring. Jeff is currently working on a contingency plan which would replace the mini-RAM unit with a RAM and would eliminate the use of a VOC meter in favor of using a TO-14 canister.

Also, see "problems Encountered" below.

Problems Encountered:

Several instances of mechanical failure on the LTTD unit caused down time and lost production.

It should be mentioned that the subcontractor had accidentally left an IT Corp. rental LEL in the LTTD unit and burnt it. Fertech will pay for the replacement of the unit.

Recommendations: -----

Key Personnel Changes:

None.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/9/94

Work Anticipated to be Performed the Following Week:

1) continue to treat soil, 2) begin excavating Area A, Cell 2, 3) sample treated soil, and 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc. Also, disposal of the treated water to the SEDA POTW is anticipated.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		8304.3 ton	
Soil		96 (+9 QA)	
Water Samples		4	
Treated Water		35,536 gal.	

Other Remarks:

During excavation of Area A, Cell 1, two drums and a bottle of white powder were discovered. The bottle with white powder was placed in a plastic bag and set to the side. The two drums were set off to the side. See FADL's for details.

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 12/16/94
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 10

Name DAVID J. BUZZELLI Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 12/10/94 to 12/16/94
Percent Field Work Completed 42% Percent Project Completed 26%

Summary of Work Completed Sampled On-site:

1) performed air monitoring at the perimeter and real time air monitoring in the exclusion zone, 2) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) performed freeze precaution tasks, 6) scraped ash staging area and backfilled into Area B, 7) attempted pumping out excavation from Area B into Area A, 8) decontaminated screen for Fertech to enable them to enlarge the opening, 9) fueled equipment, 10) screened debris generated during the excavation of Area A, Cell 1, 11) backfilled soil piles T-B4-16, 17, and 18, 12) repaired snow fence around entire site, 13) prepare waste water treatment area for pumping, 14) picked up water truck, 15) screen soil excavated from Area A, 16) scraped soil from metals staging area and staged on top of Area B, 17) pumped treated water from the frac tanks into water truck and transported to SEDA POTW, 18) graded and compacted ash in Area B, 19) repaired hydraulic line on IT28 loader, 20) chipped off frozen soil from tracks on the dozer and excavator, 21) covered soil piles, 22) composited soil pile T-A1-5 with T-A1-1, 2, 3, and 4, 23) sampled soil pile T-A1-9, 24) move treated soil piles T-A1-1, 2, 3, 4, and 5 over to Area B, 25) sampled treated water for pH and turbidity, 26) added defoamer to wastewater in order to neutralize the decon shower/wash water, 27) sampled water at SEDA POTW and sent to lab for metals analysis.

A total of 167.7 tons of soil were treated.

A total of 20,591 gallons of treated water were pumped from the frac tanks and hauled over and discharged into the SEDA POTW.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/16/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

The project was pre-maturely shut down due to the lack of production from Fertech. De-mobilization of half of the crew took place. The remainder of the crew will perform winterization and de-mobilization tasks.

Problems Encountered:

Several instances of mechanical failure on the LTTD unit caused down time and lost production.

Soil was freezing to the side of the unit causing it to back up. A solution to the problem is being discussed, which will hopefully remediate the situation.

Fertech has some employees who are deficient in physical exams (do not meet 1910.120). Corrective actions are: a) call physician who performed asbestos physical and see if he can document that the physical meets the 1910.120 standard, or b) send deficient employees in for another physical. See Health & Safety FADL's.

Recommendations: -----

Key Personnel Changes:

See "Explanation of Deviation from WorkPlan" above.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/16/94

Work Anticipated to be Performed the Following Week:

1) De-mobilization and winterization of the site. 2) Fertech will perform preventative maintenance and winterization of the LTTD unit and equipment. 3) Treated water will be hauled and discharged into the SEDA POTW. 4) Soil piles will be covered with poly. 5) water in the frac tanks will be re-circulated to prevent freezing. 6) Periodical work will be performed to ensure all equipment will operate when the project is resumed.

Unit Price Quantities Reached to Date:


Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		8472 ton	
Soil		98 (+12 QA)	
Water Samples		5	
Treated Water		35,536 gal.	

Other Remarks:

Note: IT Corp. performed oversight on Fertech site-specific confined space entry training. See Health and Safety FADL's:

NYSDEC agreed in writing that treated soil from Area A that is clean of volatiles and metals may be temporarily staged on top of Area B until the water in the Area A excavation is pumped out.

Signature:



1

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT

U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 12/23/94

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 12

Name DAVID J. BUZZELLI Title QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 5430 Telefax No. (716) 271 - 0251

Reporting Period: 12/17/94 to 12 23 94

Percent Field Work Completed 42% Percent Project Completed 26%

Summary of Work Completed Sampled On-site:

1) Brokedown the three perimeter air monitoring stations, 2) sampled soil pile T-A1-10, 3) pumped treated water from frac tanks into water truck and hauled and discharged to SEDA POTW, 4) recirculated de-foamer in the last of four frac tanks, 5) spread poly over treated soil piles, 6) de-mobilized, 7) performed Health & Safety oversight on subcontractor, Fertech Environmental, 8) performed preventative maintenance on equipment, 9) performed winterization tasks, 10) sampled soil from SEDA POTW, 11) treated 35,300 gallons of water.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/23/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered: NONE

Recommendations: -----

Key Personnel Changes: NONE

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/23/94

Work Anticipated to be Performed the Following Week:

1) Periodical winterization activities will be performed to ensure all equipment will operate when the project is resumed, 2) perform office work/paper work.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton		3472 ton	
Soil		100 -12 QA,	
Water Samples		6	
Treated Water		70,536 gal.	

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 12/30/94
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 13

Name DAVID J. BUZZELLI **Title** QA/OC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 12/24/94 to 12/30/94
Percent Field Work Completed 42% **Percent Project Completed** 26%

Summary of Work Completed Sampled On-site:
1) performed office work/paper work.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/30/94

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered: NONE

Recommendations: -----

Key Personnel Changes: NONE

RAPID RESPONSE WEEKLY REPORT

Project Name : Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 12/30/94

Work Anticipated to be Performed the Following Week:


1) mobilization, 2) perform preventative maintenance tasks, 3) perimeter and real time air monitoring, 4) sample treated soil and water, 5) excavate, screen and treat soil, 6) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	quantity to Date	Quantity Anticipated
Treated soil (\$21.75/ton)		3472 ton	
Soil		100 (+12 QA)	
Water Samples		6	
Treated Water		70,536 gal.	

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 1/06/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 14

Name DAVID J. BUZZELLI Title QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 12/31/94 to 1/06/95

Percent Field Work Completed 42% Percent Project Completed 26%

Summary of Work Completed Sampled On-site:

1) performed office work/paper work, 2) mobilized, 3) performed preventative maintenance tasks, 4) repaired haul road, 5) gathered debris and staged in Area A, 3) screened soil previously excavated from Area A, 4) pumped water from the excavation in Area A over to the frac tanks, 5) moved all previously sampled soil piles over to staging pile on Area B, 6) performed perimeter air monitoring and replaced brushes in the motors of all monitoring units, 7) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 8) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 9) performed freeze precaution tasks. 10) excavated and screened soil from Area A, 11) performed perimeter air monitoring and real time air monitoring for vinyl chloride, 12) sampled soil piles and delivered them to the lab for analysis.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/06/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): Real time air monitoring for vinyl chloride will be conducted during excavation activities on the down wind side just beyond the exclusion zone.

Problems Encountered: 1) The motor on the LTTD unit was burned out. A replacement motor was delivered and installed. A delay in progress resulted from this break down.

2) IT Corp. Health and Safety officers discussed with Fertech the deficiencies pointed out in a letter addressed to Fertech (see Health and Safety FADL's).

3) Fertech employee was observed standing on the tire of a loader scraping the grizzly free of frozen soil.

Corrective Actions: Fertech was informed of the deficiencies and will correct the problems.

Recommendations: -----

Key Personnel Changes: Re-mobilization of the personnel from the holiday break was complete by Wednesday, January 4th.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/06/95

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and water, and send to lab for analysis, 4) excavate, screen and treat soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (31.75/ton)		8,870.3 ton	
Soil		103 (+14 QA)	
Water Samples		7	
Treated Water		70,536 gal.	

Other Remarks:

Signature:

David J. Brunel

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 1/13/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 15

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 1/07/94 to 1/13/95

Percent Field Work Completed 45% **Percent Project Completed** 30%

Summary of Work Completed Sampled On-site:

1) excavated and screened soil from Area A, 2) performed perimeter air monitoring and real time air monitoring for vinyl chloride, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) pumped water from Area A excavation directly into the frac tanks, 6) took sample of treated soil piles along with the required QA/QC samples, 7) moved treated soil pile to appropriate staging areas, 8) leveled off treated soil staging area, 9) excavated a temporary holding area, lined it with poly and pumped water from Area A, Cell 1 into this area (approximately 2,500 gallons), 10) prepared route of entry for the backfill staged on Area B over to Area A, Cell 1, 11) scraped bottom of Area A, Cell 1, installed poly on the excavation side walls, and began backfilling treated soil pile, 12) fueled up equipment, 13) pumped water from area outside of the exclusion zone out into the adjacent field, 14) discharged 35,000 gallons of treated water from the frac tanks into the adjacent field, 15) treat another 40,000 gallons of water, 16) pumped approximately 17,500 gallons of water from various locations in Area A into the frac tanks, approximately 22,000 gallons remain in the tanks, 17) composited soil piles T-A1-11 through T-A1-15, 12) scraped off soil built up on the contaminated soil staging area.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, POMPLUN, NY

For Week Ending: 1/13/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): 1) Fertech will now perform a scheduled shut down regularly at 0800 on Saturday's to perform preventative maintenance on the LTTD unit.

Problems Encountered:

1) During the real time air monitoring for vinyl chloride a spike of 10 ppm was recorded on the DL-101 HNU. Immediately stopped excavation and took a drager colorometric tube reading for vinyl chloride. The result was negative, no vinyl chloride was detected. See Health & Safety FADL's.

Prior to any excavation activities, vinyl chloride monitoring was performed in the same area that generated vapor readings the previous day. The results were negative, no vinyl chloride was detected. See Health & Safety FADL's.

2) The LTTD unit was spewing out a noticeable plume of dust/steam from the pugmill. The perimeter air monitoring stations were not exceeding any limits, therefore, the operations continued. A close watch was kept on the LTTD unit and the air monitoring stations to ensure no exceedences occurred.

3) Fertech employees were noticed suited up in Level C inside of the exclusion zone without taping up gloves, boots or masks.

Corrective Action: inform Fertech of this safety violation and have them correct the problem.

4) During an audit of IT Corp. medical files it was noticed that six on site employees need to update their physicals.

Corrective Action: the six employees need take the physicals as soon as possible..

Recommendations: -----

Key Personnel Changes:

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/13/95

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and water, and send to lab for analysis, 4) excavate, screen and treat soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks.

Unit Price Quantities Reached to Date:


Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		10,449.8 ton	
Soil Samples		117 (+16 QA)	
Water Samples		8	
Treated Water		110,536 gal.	

Other Remarks:

Fertech front end loader was not operable; therefore, asked to use IT Corp. loader until their's could be repaired. IT Corp. allowed Fertech to operate the loader. See FADL's.

IT Corp. needed the screen repaired. IT Corp. had a service person come out and repair the screen. See FADL's.

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 1/20/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 16

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 1/14/94 to 1/20/95
Percent Field Work Completed 50% **Percent Project Completed** 35%

Summary of Work Completed Sampled On-site: 1) excavated and screened soil from Area A, 2) performed perimeter air monitoring and real time air monitoring for vinyl chloride, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) fueled up equipment, 6) sampled monitoring well 34, 7) sampled soil piles, 8) repaired snow fence, 9) plugged drain tile in east wall of Area A, 10) pumped out area north of exclusion zone and discharged into the adjacent field, 11) cleaned area around the LTTD radial stacker for Fertech, 12) sampled potentially contaminated soil in Area A, 13) delivered samples to lab for analysis, 14) grease, fuel, and top off fluids in the equipment, 15) scraped mud from high traffic area's in the exclusion zone, 16) obtained QA/QC equipment rinse sample, 17) replaced water pump in decon trailer, 18) scraped mud from high traffic area's in the exclusion zone, 19) cleaned mud off of roads as per SEDA request, 20) performed maintenance on equipment, 21) moved treated soil piles over to extended metals contaminated soil staging area, ash staging area, and on top of Area B, 22) moved fence on the south side of Area B to allow backfill soil to be transported to staging area, 23) re-treat and discharge treated water into adjacent field as authorized by the NYSDEC, 24) sampled re-treated water, 25) police site of wind blown trash and debris.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/20/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): The section in Area A that is suspected to be contaminated with vinyl chloride will be excavated in Level B protection. Initially, it was proposed to use SCBA's for this operation, however, this will not be the case because: 1) the operator can not work with SCBA on back, and 2) there are no five (5) minute emergency egress bottles on site. Therefore, supplied airline respirators will be used. See "Problems Encountered" entry "F" for details.

Problems Encountered:

A) During the safety inspection audit the followings items were found to be non-acceptable:

Fertech:

- 1) Kerosene can in conex not in fuel pit.
 - CA (Corrective Action): Kerosene can placed in fuel pit after each use.
- 2) Pit near conex not roped off.
 - CA: Rope off pit with high visibility rope.
- 3) No fire extinguisher on control room side of shaker.
 - CA: Install fire extinguisher.
- 4) Brace that holds electrical cords is broken.
 - CA: Fix brace.
- 5) Propane area not roped off.
 - CA: Rope off area with high visibility tape.

IT Corp.:

- 1) Light in decon trailer need a guard.
 - CA: purchase and install guard.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/20/95

Problems Encountered (continued): B) During excavation activities, the real time air monitoring equipment detected volatiles as high as 41 ppm. The Health & Safety Officer temporarily stopped excavation activities until it could be determined the findings were not vinyl chloride. A vinyl chloride colormetric tube was taken at the source to determine if in fact the high volatile readings were vinyl chloride. Two tubes were taken. The first read 1.3 ppm, and the second read 2.0 ppm after just two pumps of the twenty pump test. The Health & Safety Officer moved the excavation activities to a new location until it could be determined if the colormetric tubes were accurate. The QA/QC Officer suggested taking a soil sample to confirm or reject the findings of the tubes. A soil sample was taken to analyze just for vinyl chloride as requested by the Corps of Engineers. The sample was to be analyzed in less than a 24-hr. turnaround.

C) Excavation activities were being conducted after daylight hours.

Corrective Action: Excavation activities were shutdown due to the following reasons: 1) agreed in the beginning of the project not to work after dark, 2) enough soil has been stock piled to operate the LTTD unit through the night, and 3) not enough artificial light for excavation activities.

D) During excavation activities, the real time air monitoring equipment detected volatiles as high as 10 ppm. The Health & Safety Officer temporarily stopped excavation activities until it could be determined the findings were not vinyl chloride. A vinyl chloride colormetric tube was taken at the source to determine if in fact the high volatile readings were vinyl chloride. Two tubes were taken. The first read 2.0 ppm, and the second read 1.0 ppm. The Health & Safety Officer moved the excavation activities to a new location until it could be determined if the colormetric tubes were accurate. A soil sample was taken to analyze for vinyl chloride and halogenated hydrocarbons in a 24-hr. turnaround as requested by the Corps of Engineers. See Health & Safety FADL's.

E) 1) unseasonably warm temperatures are resulting in very muddy conditions, which in turn, is causing some delays in progress, 2) Fertech performed maintenance on the LTTD unit which resulted in delayed progress, 3) a flat tire on the IT 28 front end loader impeded progress. See FADL's for details.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/20/95

Problems Encountered (continued): F) During excavation activities, the real time air monitoring equipment detected volatiles as high as 7 ppm. The Health & Safety Officer temporarily stopped excavation activities until it could be determined the findings were not vinyl chloride. A vinyl chloride colorimetric tube was taken at the source to determine if in fact the high volatile readings were vinyl chloride. The colorimetric tube for vinyl chloride read 2.0 ppm after just two (2) pumps of a twenty (20) pump test. The Health & Safety Officer shut down excavation activities for the day. Also, lab results from the soil sample taken the previous day resulted in 25 ppm vinyl chloride and 52 ppm DCE. As a result, Health & Safety has upgraded the excavation activities from Level C to Level B. This will only occur in the area designated by the Engineering Science RI report as being suspect for vinyl chloride. However, if at any time during excavation activities another reading of vinyl chloride is detected, the level of protection will be upgraded. See Health & Safety FADL's for details.

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and water, and send to lab for analysis, 4) excavate, screen and treat soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/20/95

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		11845.8 ton	
Soil Samples		132 (+20 QA)	
Water Samples		8	
Treated Water		110,536 gal.	

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/20/95


Other Remarks: A) IT Corp. and the Corps. of Engineers discussed the issue concerning soil tracking. It was concluded that since the soil is not sampled prior to treatment, that it does not need to be tracked going into the LTTD unit. What does need to be tracked are the treated soil piles that have analytical results. Therefore, the excavated area can be characterized after being backfilled.

B) The LTTD unit dropped treatment temperatures considerable for an unknown time. It was decided that the visually "untreated" soil would be scraped off of the pile and re-run through the LTTD unit. The total amount of soil determined to be rejected was 27 tons. This number was agreed upon by Fertech and IT Corp. See production logs and FADL's.

C) The section in Area A that is suspected to be contaminated with vinyl chloride will be excavated in Level B protection. Initially, it was proposed to use SCBA's for this operation, however, this will not be the case because: 1) the operator can not work with SCBA on back, and 2) there are no five (5) minute emergency egress bottles on site. Therefore, supplied airline respirators will be used.

D) Re-treated and discharged to the adjacent field 40,000 gallons of previously treated water as authorized by the NYSDEC. See MEMO.

Signature:

A handwritten signature in cursive script, appearing to read "David J. Buzgala", is written over a horizontal line.

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 1/27/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 17

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 1/21/94 to 1/27/95
Percent Field Work Completed 55% **Percent Project Completed** 40%

Summary of Work Completed Sampled On-site: 1) excavated and screened soil from Area A, and staged on contaminated soil staging area, 2) performed perimeter air monitoring and real time air monitoring, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) de-water excavation into the frac tanks and simultaneously treat water into clean frac tanks (an estimated 31,000 gallons of water was pumped into the "dirty" tanks), 6) sampled treated water in frac tanks, 7) backfilled treated soil with one loader running from Area B to Area A and one loader running from the treated soil staging area's over to Area B, 8) began sorting debris and transport to debris staging area, 9) dressed up roads in anticipation of freezing weather, 10) performed batch test on the wet untreated soil by adding lime to remove moisture, 11) performed maintenance on the equipment, 12) hauled soil over to contaminated soil staging area (see FADL's), 13) prepared for Level B excavation operations, 14) re-circulated treated water tanks through the air stripper to prevent freezing.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/27/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages):

1) During a coordination meeting, the possibility of adding lime to the wet untreated soil was discussed. A batch test was taken to get an idea how this will work. The NYSDEC will be notified if this option is pursued.

Problems Encountered:

1) unseasonably warm temperatures are resulting in very muddy conditions, which in turn, is causing some delays in progress,

2) Fertech performed maintenance on the LTTD unit which resulted in delayed progress.

3) During the night shift on Friday, January 20, movement of treated soil piles was incorrectly labelled. Fertech had shut down the LTTD unit at 0800 Friday morning to perform preventative maintenance on the unit. At that time, there were two soil piles positioned in front of the radial stacker. These piles were T-A1-31 and T-A1-32. Pile T-A1-32 was only 130 tons, however, it was sampled for volatiles and semi-volatiles, as well as a composite sample with T-A1-31 for metals. Fertech was informed to move the radial stacker and start a new pile when the unit came back on line. The IT Corp. supervisor was informed to move the soil piles after they were sampled. However, the updated tracking board only located pile T-A1-31. Pile T-A1-32 was missing. After further discussion with all participants, it was concluded that piles T-A1-31 and T-A1-32 were consolidated.

4) It is noted that maintenance on the heavy equipment being used in the exclusion zone were fueled and repaired in the treated soil area. This was performed near the fuel pump, with no prior decontamination of the equipment. This is noted due to the fact that the equipment had handled soil that will be excavated in Level B protection. Also, to date, all soil that has been staged in this area has passed analytical requirements. Therefore, this incident might require confirmatory samples to be taken at the conclusion of the project.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 1/27/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:


1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and water, and send to lab for analysis, 4) excavate, screen and treat soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		12,757.6 ton	
Soil Samples		140 (+20 QA)	
Water Samples		8	
Treated Water		235,536 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 2/03/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 18

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 1/28/94 to 2/03/95
Percent Field Work Completed 58% **Percent Project Completed** 42%

Summary of Work Completed Sampled On-site:

1) performed excavation and de-watering activities, 2) performed perimeter air monitoring and real time air monitoring, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) performed maintenance on the equipment, 6) moved treated soil pile, 7) hauled soil over to contaminated soil staging area, 8) prepared for Level B excavation operations, 9) re-treated water, sampled effluent and discharged into the adjacent field, 10) constructed a temporary structure over water treatment unit to prevent freezing, 11) rented a 110,000 BTU heater to assist in thawing the water treatment unit, appears as though the motor is burnt out, 12) conducted a staff meeting to discuss anticipated completion dates for various activities, 13) cleaned off tracks on the excavator, 14) backfilled treated soil to either Area A or on Area B, 15) performed daily maintenance on the equipment, 16) performed maintenance on the air stripper/carbon unit, 17) installed new effluent pump on the skid of the water treatment unit, 18) re-treated water in two tanks adjacent to the air stripper and pumped to two tanks beside road, 19) composited soil piles on ext. metals staging area.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/03/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Problems Encountered" entry 5.

Problems Encountered: 1) Fertech performed maintenance on the LTTD unit which resulted in delayed progress, 2) cold temperatures caused the water treatment unit to freeze, resulting in delays, 3) valve on the breathing air broke off while performing excavation activities in Level B, causing delays in excavation, 4) Fertech performed a confined space entry into the LTTD baghouse without: a) harnesses, and b) lock out/tag out - Corrective Action: shut down operations, pulled everyone out of the confined space, obtained harnesses and performed proper lock out/tag out procedures. 5) Dwayne Bankston of Fertech called Robert Rushing at approximately 1800 hours to inform him that Fertech had declared bankruptcy and would not be able to meet payroll requirements. Bankston then contacted Bill Gibson of Fertech and informed him he had no legal/moral right to have Fertech personnel remain on the Ash Landfill site and continue operations. As a result the Ash Landfill project was shut down until IT Corporation could pursue bonding payment and performance. Robert met with the USACE Denzie White and Greg Hoover to discuss weekend operations. The project was shutdown for the weekend with a minimal crew maintaining water treatment operations

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/03/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated water, and send to lab for analysis, 4) excavate, and screen soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		13,434.8 ton	
Soil Samples		149 (+27 QA)	
Water Samples		18	
Treated Water		280,536 gal.	

RAPID RESPONSE WEEKLY REPORT


Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/03/95

Other Remarks: Dwayne Bankston of Fertech called Robert Rushing at approximately 1800 hours to inform him that Fertech had declared bankruptcy and would not be able to meet payroll requirements. Bankston then contacted Bill Gibson of Fertech and informed him he had no legal/moral right to have Fertech personnel remain on the Ash Landfill sight and continue operations. As a result the Ash Landfill project was shut down until IT Corporation could pursue bonding payment and performance. Robert met with the USACE Denzie White and Greg Hoover to discuss weekend operations. The project was shutdown for the weekend with a minimal crew maintaining water treatment operations.

As a result of the project shutdown the perimeter air monitoring stations were shutdown.

Signature:

A handwritten signature in cursive script, appearing to read "David J. Buzza", is written over a solid horizontal line.

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 2/10/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 19

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 2/04/94 to 2/10/95
Percent Field Work Completed 60% **Percent Project Completed** 45%

Summary of Work Completed Sampled On-site: 1) performed maintenance on the equipment, 2) performed maintenance to winterize the water air stripper/carbon unit, 3) finished retreating water in tanks adjacent to the air stripper and pumped to tanks beside the road, 4) winterized decon trailer and water holding tanks, 5) began breaking up ice within excavation Area A so that backfilling operations could resume, 6) treated water in tanks adjacent to the stripper and pumped into tanks adjacent to the stripper, 7) began perimeter air monitoring operations again due to excavation activities, 8) obtained treated water sample from tanks adjacent to stripper and sent to the lab for analysis, 9) began screening excavated soil from Area A and stockpiled in pretreatment soil staging area.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/10/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Problems Encountered".

Problems Encountered: Project shutdown for the day pending negotiations between Fertech and IT Corp.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/10/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated water, and send to lab for analysis, 4) excavate, and screen soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		13,434.8 ton	
Soil Samples		149 (+27 QA)	
Water Samples		20	
Treated Water		280,536 gal.	


RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/10/95

Other Remarks: A composite soil sample was taken from soil excavation wall on 1-25-95. The sample represents Ash Landfill Phase I test boring SB105 0 to 4 feet excavated an additional five feet back from the previously delineated perimeter of Area A. The composite wall sample was analyzed for semivolatiles due to the soil boring sample containing semivolatile concentrations "significantly" higher than site specific semivolatile cleanup levels. The composite wall sample analytical results show only Benzo(a)pyrene and Dibenzo(a,h)anthracene above cleanup levels at concentrations 106 ppb and 46 ppb respectively. See attached analytical data summary.

Signature:

A handwritten signature in cursive script, appearing to read "David J. Buzza", is written over a horizontal line.

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 2/17/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 20

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 2/11/94 to 2/17/95

Percent Field Work Completed 60% **Percent Project Completed** 45%

Summary of Work Completed Sampled On-site:

1) performed excavation and de-watering activities, 2) performed perimeter air monitoring and real time air monitoring, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) performed maintenance on the equipment, 6) moved treated soil piles, 7) hauled soil over to contaminated soil staging area, 8) treated water into frac tanks, 9) re-treated water into frac tanks adjacent to the road, 10) performed screening of previously excavated material, 11) discharged treated water into the adjacent field, 12) excavate soil from Area A, 13) performed gross decontamination of Fertech IT 28 loader, 14) mixed "old" material on the contaminated soil staging area using the trackhoe, 15) disassembled TSP and PM-10 units at air monitoring station 2, 16) performed oversight of plant operations (see FADL's).

Summary of Work Completed Off-Site: NONE

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/17/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Problems Encountered".

Problems Encountered: Project was shutdown pending negotiations between Fertech and IT Corp. IT Corporation assumed operational responsibility of the LTTD unit. Work was performed during the week to hire past Fertech employees to assist in operating the unit. Also, maintenance was performed on the unit to ensure proper operation during the start up and continued treatment.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/17/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) excavate, and screen soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) backfill soil into Area A, Cell 1, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks, 9) treat soil through the LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		13,434.8 ton	
Soil Samples		149 (+27 QA)	
Water Samples		20	
Treated Water		302,536 gal.	

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY


For Week Ending: 2/17/95

Other Remarks:

1) After reviewing analytical results on the air monitoring samples the NYSDEC has agreed to dismantle the PM-10 and TSP units. However, the real time air monitoring with the RAM and PID units will continue.

2) After discussions with the IT Corp. attorney's, Robert Rushing announced that IT corp. would be taking over the Fertech LTTD unit to complete the project. The estimated burn date is Monday, February 20, 1995.

Signature:



RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 2/24/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 21

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 2/18/94 to 2/24/95
Percent Field Work Completed 65% **Percent Project Completed** 50%

Summary of Work Completed Sampled On-site: 1) performed screening of previously excavated material, 2) performed perimeter air monitoring and real time air monitoring, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) hauled soil over to contaminated soil staging area, 6) treated water from frac tanks into the clean tanks adjacent to the air stripper/carbon unit, 7) excavated and screened soil from Area A, 8) de-mobilized former Fertech decon trailer and patched holes in the extension structure, 9) perform maintenance on the excavator, 10) moved treated soil piles over to metals contaminated soil staging area, 11) de-watered excavation to another holding area in order to access material, 12) excavated and screened soil from Area A in Level B protection, 13) utilized the trackhoe to locate dryer material on the contaminated soil pile, 8) began assembly of 2 inch manifold for sludge management program, 9) policed the area and repaired the perimeter fence, 10) performed maintenance on equipment, 11) continued gross decontamination of screen, 12) performed oversight and assisted in the operations of the LTDD unit (see Plant Operation-FADL's),

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/24/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Problems Encountered".

Problems Encountered: 1) Project was shutdown pending negotiations between Fertech and IT Corp. IT Corporation assumed operational responsibility of the LTTD unit. Maintenance was performed in the beginning of the week to ensure proper operation of the LTTD unit during the start up and continued treatment. The LTTD unit was finally re-started after the two week hiatus. The unit encountered several problems throughout the start-up and continued operations which caused short delays in progress.

2) Upon arrival on site February 20, 1995, the alarm on air monitoring station 2 was activated. No work was being performed at the time. It was concluded that the high moisture content in the air had caused the alarm to malfunction. Myriad Electrical contractors came out to the site to investigate the problem. There appeared to be no problems with the wiring of the alarms. See air monitoring FADL's for details.

3) Down loaded readings from the PID air monitor on February 20, 1995 excavation activities indicated high concentrations of volatile organic compounds. The Health & Safety Officer decided to enter the exclusion zone the next day to confirm these readings with a vinyl chloride colormetric tube. The results were indeed high readings (40 ppm) of vinyl chloride. As a result, the excavation activities were upgraded to Level B protection. See Health & Safety notes for details.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/24/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) excavate, and screen soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) decontaminate the screen, 7) discharge water from the treated water frac tanks, 8) treat water from the frac tanks, 9) perform sludge removal on the frac tanks, 10) perform operational oversight of the LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		14,541.3 ton	
Soil Samples		158 (+27 QA)	
Water Samples		22 (+3 QA)	
Treated Water		312,536 gal.	

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 2/24/95

Other Remarks: 1) During the four o'clock meeting on Wednesday, February 22, 1995, the following issues were discussed: a) it has been a good week with the plant up and running-not quite the rate of 400 ton per hour, but good for now, b) excavation activities will most likely remain in Level B for the remainder of the project, c) the screen will be scraped in preparation of decontamination and discontinuation of rent, d) prior to hauling excavated soil to the contaminated soil staging area it will be monitored with vinyl chloride colormetric tubes, e) the north west side of Area A will be excavated and de-watered, f) the issue of adding lime to the untreated soil has positives and negatives which will be reviewed, g) a six day schedule will be developed for the crew, h) the sludge in the bottom of the eastern most frac tank will need to be removed-a plan has been devised to do this, i) the possibility of adding sand to the soil was also discussed, j) Building 360 project will be completed on Monday, February 27, 1995.

1) During the four o'clock meeting on Thursday, February 23, 1995, the following issues were discussed: a) The contaminated soil staging area needs to be expanded. The proposed area is located due north of the current contaminated soil staging area and just west of the decontamination pad. This area will need to be covered and bermed with a liner. Denzie White, Corps of Engineers, and Peter Coutts, technical manager IT Corporation, have agreed that a bermed 6 ml reinforced poly liner will be sufficient. Peter Coutts will be contacting the NYSDEC to confirm that the 6 ml reinforced poly liner will be adequate protection for the contaminated soil.

1) During the four o'clock meeting on Friday, February 24, 1995, the following issues were discussed: a) The issue discussed yesterday concerning the expansion of the contaminated soil staging area was revisited. It was determined that operations can continued without the construction of an additional staging area. For now, the project will continue without this additional staging area. The question as to which liner is needed to place the contaminated soil on top of will still be pursued with the NYSDEC in case the need arises.

Signature:



RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 3/3/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 22

Name DAVID J. BUZZELLI **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 2/25/94 to 3/3/95
Percent Field Work Completed 70% **Percent Project Completed** 55%

Summary of Work Completed Sampled On-site: 1) excavated and screened soil from Area A in Level B protection, 2) performed perimeter air monitoring and real time air monitoring, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) transported excavated soil over to contaminated soil staging area, 6) utilized the trackhoe to cut access ramp to allow the 966 loader to continue stacking material, 7) continue sludge management program for frac tank 4 (western most tank), 8) police the area and repaired the perimeter fence, 9) performed maintenance on equipment, 10) discharged approximately 32,000 gallons of treated water (C-12-9) to the adjacent field, 11) utilized the trackhoe to mix soil in contaminated soil staging area, 12) installed a salamander heater in front of the frac tank manways in an attempt to thaw the ice, 13) decontaminated screen with pressure washer, 14) held Coordination meeting with SEDA (see minutes to the meeting), 15) moved treated soil (authorized by analytical results) over to Area A and placed on top of previously excavated soil, 16) removed fender on the 966 Loader in order to repair, 17) unloaded and covered 2 pallets of lime in anticipation of adding to the untreated soil, 18) mixed lime with untreated soil in an attempt to reduce the moisture, 19) operated the LTTD unit (see Plant Operation-FADL's).

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/3/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): During the four o'clock meeting on Wednesday, March 1, 1995, discussions were made concerning the addition of lime to the untreated soil. The addition of lime should reduce the soil moisture resulting in increased production over a 24-hr. period. A batch test will be performed Thursday, March 2, 1995. See "Problems Encountered".

Problems Encountered: 1) The unit encountered several problems throughout the week which caused delays in progress. 2) During the night shift on Sunday, February 26, 1995 at 0450 the air monitor had noticed that a significant amount of dust had blanketed the ground around the parking lot. The dust was monitored in this area with a RAM unit which indicated high values. The air monitor contacted the control room to inform him of this and ordered dust control. As dust control measures the control room operator added more water to the treated soil and the production rate was reduced from approximately 20 tons per hour down to 15 tons per hour. Eventually this reduced the readings on the RAM unit, however the addition of the water had caused a mist, due to the cold temperatures, which in turn interfered with the RAM values. By 0630 the readings on the RAM unit had reduced significantly which indicated that the dust control measures were effective. 3) Denzie White (Corps of Engineers) called for a meeting with Martin Freedman (Site Supervisor), William Clawson (Health & Safety Officer), and David Buzzelli (QA/QC Officer) concerning the vinyl chloride incident that occurred on Monday and Tuesday, February 20 and 21, 1995. In the meeting, Denzie White requested a detailed incident report from William Clawson concerning the activities that took place on those days. William was informed by his supervisor that the brief report William had previously submitted was sufficient. Also, if Denzie needed a more detailed report it would need to be reviewed prior to it's submittal. Denzie requested a more detailed report be submitted by the end of the work day on Monday, February 27, 1995. 4) During the night shift on Thursday, March 2, 1995, a minor fire was reported on the dryer skid of the LTTD unit at 2127 hour. It was reported that the fire was a result of an overheated can of WD-40 oil left too close to the dryer. The can exploded, throwing oil on the dryer and skid which caught on fire. The crew was instructed to stand back with fire extinguishers and allow the fire to burn out. No injuries or damages were reported on the night shift FADL.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/3/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:


1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) excavate soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) treat water that is collected in the frac tanks, 7) remove sludge collected in frac tanks, 8) de-water excavation, 9) backfill treated soil, 10) operate the LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		15,766.4 ton	
Soil Samples		165 (+33 QA)	
Water Samples		23 (+3 QA)	
Treated Water		312,536 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

'RAPID RESPONSE
WEEKLY REPORT

U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 3/10/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 23

Name DAVID J. BUZZELLI Title QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 3/4/95 to 3/10/95

Percent Field Work Completed 75% Percent Project Completed 60%

Summary of Work Completed Sampled On-site: 1) excavated soil from Area A in Level B protection, 2) performed perimeter air monitoring and real time air monitoring, 3) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 4) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 5) transported excavated soil over to contaminated soil staging area, 6) moved treated soil (analytical data authorized backfill) over to Area A and placed on top of previously backfilled soil, 7) performed gross decontamination of 966 Loader in anticipation of moving treated soil piles, 8) operated the LTTD unit, 9) performed maintenance on the LTTD unit, 10) connected sludge removal system and sealed with silicone, 11) cover excavated soil stockpile with reinforced poly, 11) began de-watering Area A excavation (approximately 50,000 gallons), 12) moved treated soil over to contaminated soil staging area, 13) treated water into two frac tanks adjacent to air stripper /carbon unit (approximately 80,000 gallons), 14) repaired broken air bottle bracket on the excavator, 15) received shredder and staged until a pad can be constructed in the exclusion zone, 16) dressed up area in the exclusion zone to stage the shredder, 17) sampled two frac tanks adjacent to the treatment unit (C-12-10 and C-12-11), 18) after sampling C-12-10 pumped water over to two frac tanks on the side of the road, 19) staged shredder in exclusion zone, 20) received and staged lime admix, 21) mixed lime with the untreated soil and processed through the shredder, 21) sampled soil piles and delivered to lab for analysis.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/10/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Problems Encountered" below.

Problems Encountered: 1) The LTTD unit was shut down for a scheduled maintenance. No soil was treated during this period, however, the lime admix was blended with the untreated soil and processed through a shredder. A small stock pile was produced for the re-start of the LTTD unit, 2) during the water treatment process cold weather created freezing problems which impeded progress, 3) encountered problems with shredder and mixing the lime with untreated soil which also hindered progress.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/10/95

Recommendations: NONE

Key Personnel Changes: 1) Tim Meade, the day shift plant supervisor, was de-mobilized. 2) Robert Rushing, site supervisor, was replaced by Peter Coutts, previous technical manager. Neither position, plant supervisor nor technical manager, was replaced.

Work Anticipated to be Performed the Following Week:


1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) excavate soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) treat water that is collected in the frac tanks, 7) remove sludge collected in frac tanks, 8) de-water excavation, 9) backfill treated soil, 10) mix lime with the untreated soil and process through shredder, 11) operate the LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		16,373.0 ton	
Soil Samples		174 (+34 QA)	
Water Samples		25 (+3 QA)	
Treated Water		392,536 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

'RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 3/17/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 24

Name Sandra S. Tersegno **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 3/11/95 to 3/17/95
Percent Field Work Completed 80% **Percent Project Completed** 65%

Summary of Work Completed Sampled On-site: 1) performed perimeter air monitoring and real time air monitoring, 2) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 3) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 4) moved treated soil (analytical data authorized backfill) over to metals staging Area 5) operated the LTTD unit, 6) performed maintenance on the LTTD unit, 7) cover excavated soil stockpile with reinforced poly, 8) continue de-watering Area A excavation, 9) attempted to dam water within excavation area A in order to expedite ash backfilling operations. Damming efforts proved insufficient to allow backfilling operatinos to resume. Efforts discontinued and resumed pumping wastewater from excavation area A to frac tanks, 10) treated water into two frac tanks adjacent to air stripper /carbon unit (approximately 40,000 gallons), 11) retreated and resampled water C-12-11 (C-12-11B) and sent sample to laboratory for analysis of DCE only then discharged retreated water to surface, 12) sampled two frac tanks adjacent to the treatment unit (C-12-12), 13) after sampling C-12-12 pumped water over to two frac tanks on the side of the road, 14) resampled excavation debris and PPE and sent composite sample to the laboratory for analysis of TCLP TCE only, 15) mixed lime with the untreated soil and processed through the shredder, 16) sampled soil piles and delivered to lab for analysis.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/17/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Problems Encountered" below.

Problems Encountered: 1) The LTTD unit was shut down due to problems with the pugmill. No soil was treated during this period, however, the lime admix was blended with the untreated soil and processed through a shredder, 2) Attempts to expedite excavation area A dewatering procedures by damming water within excavation area A proved to be insufficient, groundwater table too high. Currently considering alternative dewatering procedures.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/17/95

Recommendations: NONE

Key Personnel Changes: Sandra Tersegno acted as on-site QA/QC Coordinator for Dave Buzzelli. Don Harrington rotated in for Eric Williams as day shift air monitoring technician. Two new technicians started at project site: Rick Hennessey and Brian Callas, one on day shift and one on night shift.

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) excavate soil, 5) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 6) treat water that is collected in the frac tanks, 7) remove sludge collected in frac tanks, 8) de-water excavation, 9) backfill treated soil, 10) mix lime with the untreated soil and process through shredder, 11) operate the LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		18,183 ton	
Soil Samples		188 (+35 QA)	
Water Samples		26 (+3 QA)	
Treated Water		432,536 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 3/24/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 25

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 3/18/95 to 3/24/95
Percent Field Work Completed 80% Percent Project Completed 65%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) mixed lime with the untreated soil and processed through the shredder, 4) moved treated soil piles over to metals contaminated soil staging area, 5) sample soil piles and delivered to lab for analysis, 6) performed maintenance on the equipment and LTTD unit, 7) operated the LTTD unit, 8) continue treatment of water in frac tanks adjacent to air stripper and pump to tanks adjacent to stripper, 9) repaired transmission filter housing on IT 18 loader, 10) sample treated water and delivered to lab for analysis, 11) repaired steps at propane tanks, 12) conducted coordination meeting with SEDA, 13) consolidated treated soil piles which passed analytical criteria (T-A1-54 through T-A1-68), 14) discharged treated water which passed analytical criteria from frac tanks besides the road into the adjacent field, 15) attempted to recirculate the sludge in the western most frac tank, 16) decontaminated D-3 dozer, 17) set temporary decontamination facility for shredder.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/24/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): 1) Began adding previously treated soil, along with the lime admix, to the untreated soil to improve burning characteristic's. 2) As per NYSDEC approval, volatile and semi-volatile samples may be taken once for every 450 tons of soil treated as opposed to the previous criteria of once every 150 tons.

Problems Encountered: 1) Denzie White, USACE, had complained of dizziness and weakness during the day. It was requested that he be checked out by medical personnel. He was brought to the SEDA fire station to have him looked at. Denzie had high blood pressure and he complained of sweating and shaking. The SEDA fire department called for an ambulance to bring Denzie to the hospital for an EKG, etc. Pete Coutts, IT Corp., went with Denzie to the hospital. At the hospital his condition stabilized and he was released by the hospital. It should be noted that Denzie White was not in the exclusion zone when the incident occurred. See notes for details.

2) untreated soil too wet to feed through the LTTD unit. Shut down the LTTD in order to build a stock pile of dryer material. Mixed wet soil with lime and/or treated soil.

3) The drive bearing on the exhaust fan needed to be replaced. Shut down treatment operations until the bearing was replaced. Also, the wire to the slinger motor was pinched and needed repair. These events resulted in delayed progress.

4) Briefly shut down the LTTD unit to repack the pugmill bearing, which resulted in a short delay in progress.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/24/95

Recommendations: NONE

Key Personnel Changes: David Buzzelli returned as QA/QC Officer relieving Sandra Tersegno. Also, Eric Williams replaced Eric Detweiller as night shift air monitor/sampler.

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) begin de-watering excavation Area A, 6) treat water that is collected in the frac tanks, 7) remove sludge collected in frac tanks, 8) backfill treated soil, 10) mix lime and treated soil with the untreated soil and process through the LTTD unit.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		19,405.8 ton	
Soil Samples		200 (+35 QA)	
Water Samples		26 (+3 QA)	
Treated Water		470,536 gal.	

Other Remarks: NONE

Signature:

David J. Buzzelli

RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 3/31/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 26

Name David J. Buzzelli **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 3/25/95 to 3/31/95

Percent Field Work Completed 85% **Percent Project Completed** 70%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) performed real time air monitoring in the exclusion zone and perimeter air monitoring at the three stations, 4) mixed lime and previously treated soil with the untreated soil, 5) operated and treated soil through the LTTD unit, 6) decontaminated shredder, 7) continued to re-circulate sludge in western most frac tanks, 8) performed maintenance on equipment, 9) removed shredder from the exclusion and staged for pick-up, 10) dressed up area where pool will be placed to dewater the excavation, 11) cleaned conex area and policed the site for obvious litter, 12) moved treated soil with analytical clearance over on top of Area A, 13) used a transit to stake out location for the deterring pool, 14) received Mod-U-Tank and began installation, 15) moved treated soil over to metals contaminated soil staging area, 16) performed maintenance on the LTTD unit, 17) sampled soil piles and delivered to lab for analysis, 18) fueled equipment.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/31/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): A Mod-U-Tank with a holding capacity of 500,000 gallons will be utilized in an attempt to de-water the excavation.

Problems Encountered: 1) During a station walk, the day shift air monitor noticed an excessive amount of dust coming from the radial stacker. The air monitor notified the control room operator of this event. The operator informed the air monitor that the problem was under control. 2) Again, there was a noticeable amount of dust being emitted by the LTTD unit. The wind was blowing in such a way that the air monitoring stations were not exceeding any limits. However, the spare PM-10 was used to take readings in the parking lot. The control room operator was notified of the problem and asked to take the necessary measures to reduce the dust. Additional water was added to the soil to help control the problem. It was determined that the treated soil being recycled through the unit was causing the dust problem. There was not much of the this soil remaining to be treated, as a result, the problem terminated shortly. 3) The LTTD unit was shut down due to several problems (see FADL's) which resulted in delayed progress.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 3/31/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:


1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) begin de-watering excavation Area A into Mod-U-Tank, 6) treat water that is collected in the frac tanks, 7) remove sludge collected in frac tanks, 8) backfill treated soil, 9) mix lime with the untreated soil and process through the LTDD unit, 10) complete installation of Mod-U-Tank.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		21,293.7 ton	
Soil Samples		208 (+41 QA)	
Water Samples		26 (+3 QA)	
Treated Water		470,536 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 4/7/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 27

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 4/1/95 to 4/7/95
Percent Field Work Completed 87% Percent Project Completed 72%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) performed real time air monitoring in the exclusion zone and perimeter air monitoring at the three stations, 4) mixed lime with the untreated soil, 5) operated and treated soil through the LTTD unit, 6) continued installation of Mod-U-Tank, 7) moved treated soil over to metals contaminated soil staging area, 8) performed maintenance on the LTTD unit, 9) sampled soil piles and delivered to lab for analysis, 10) placed 4 inch flanges on the pump and placed into positioning for de-watering activities, 11) decontaminated IT28 loader and D-3 dozer, 12) de-watered excavation into Mod-U-Tank, 13) scraped bottom of excavation down to semi-competent bedrock and backfilled treated soil which has passed analytical requirements, 14) pumped water from the Mod-U-Tank over to frac tanks.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 4/7/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered:

- 1) A general employee warning was issued in regard to the discovery of beverages being consumed within the exclusion zone. A memo was posted stating consequences/disciplinary actions that will be taken for further violations of the above incident. See FADL and MEMO for further details.
- 2) Performed maintenance on the LTTD unit which caused delays in progress.
- 3) The heavy winds and additional weight from the precipitation made it very difficult to place the liner in the Mod-U-Tank. As a result progress was delayed.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 4/7/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:

1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) begin de-watering excavation Area A into Mod-U-Tank, 6) treat water that is collected in the frac tanks, 7) remove sludge collected in frac tanks, 8) backfill treated soil, 9) mix lime with the untreated soil and process through the LTTD unit, 10) complete installation of Mod-U-Tank.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		22,320 ton	
Soil Samples		214 (+41 QA)	
Water Samples		26 (+3 QA)	
Treated Water		470,536 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 4/14/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 28

Name David J. Buzzelli **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 4/8/95 to 4/14/95
Percent Field Work Completed 87% **Percent Project Completed** 72%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into wastewater tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) de-water excavation into Mod-U-Tank, 4) scraped bottom of excavation down to semi-competent bedrock and backfilled treated soil which has passed analytical requirements, 5) pumped water from the Mod-U-Tank over to frac tanks, 6) treated water from frac tanks over to tanks adjacent to the air stripper/carbon unit, 7) performed maintenance on the LTTD unit, 8) performed air monitoring at the perimeters station and real time in the exclusion zone, 9) sampled treated soil/water and delivered to lab for analysis, 10) decontaminated the light plant and frac tank 3, 11) operated and treated soil through the LTTD unit, 12) discharged treated water which passed analytical requirements into the adjacent field, 13) pumped out water from northeast end of excavation Area A over dam and into western end, 14) backfilled treated soil which has passed analytical requirements into Area A excavation (eastern end), 15) transferred treated water from frac tanks A and B over to tanks C and D, 16) began demobilization of the site, 17) began decontaminating frac tanks to allow for more water treatment, 18) began decontaminating equipment, 19) began demobilization of the site, 20) returned air monitoring equipment.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 4/14/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): The project was temporarily shut down by the Corps of Engineers due to a lack of funding. Demobilization of the site began on Wednesday, April 12th.

Problems Encountered: 1) performed maintenance on the LTTD unit which caused delays in progress, no production was recorded on April 8th or 9th.

The QA/QC officer was not present April 8th or April 9th, during which the following events were noted:

- 1) During backfill operation's on Saturday April 8th and Sunday April 9th, soil piles T-A1-86 and T-A1-89 A and B were accidentally released without receiving analytical clearance. Waiting on analytical results to see if any further actions will be required.
- 2) Backfill operation's were conducted prior to taking pictures of the Area A excavation bottom. Specifically, the vicinity of monitoring well 44 was not photographed, as requested. The de-watering/scraping/backfilling operation was a one time event which required 24-hr. operation. During this time, the individual who previously was responsible for taking the picture's had since been removed from the project. There had not been a replacement assigned to perform this duty and, as a result, the excavation bottom was not photographed.
- 3) Treated water (C-12-13) which had passed analytical requirements was discharged to the adjacent field. Recently, it was requested to discharge treated water an additional 600 ft. further out from the previous discharge point and due north of the decon pad. However, due to the one time event described above, it was necessary to discharged the water immediately without obtaining the additional hose required.

- 1) It appeared as though the Mod-U-Tank, which is holding approximately 400,000 gallons of water pumped from the excavation, might be leaking. However, the technical manager/site supervisor believes the weight of the tank on the saturated ground is causing groundwater (which is just below ground surface) to run off down the slope. A close eye will be kept on the Mod-U-Tank to ensure that it is not leaking.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 4/14/95

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week:


1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		22,762 ton	
Soil Samples		216 (+41 QA)	
Water Samples		28 (+3 QA)	
Treated Water		557,036 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 4/21/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 29

Name David J. Buzzelli **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 4/15/95 to 4/21/95
Percent Field Work Completed 87% **Percent Project Completed** 72%

Summary of Work Completed Sampled On-site: 1) continued demobilization of the site, 2) removed sludge and pressure washed tanks 1, and 2, 3) decontaminated IT 28 front loader, 4) treated 121,000 gallons of water, 5) staged lime admix, 6) moved stockpile of untreated soil, which lied on top of Area A, over to the contaminated soil staging area, 7) discharged treated water which passed analytical requirements into the adjacent field, 8) decontaminated and returned the Cat IT28 front loader and the Cat E120B excavator, 9) returned one pressure washer and two light plants, 10) staged treated soil which passed analytical requirements over on top of Area A, 11) pumped out decontamination sump, boot wash and MT poly tank into wastewater tank, 12) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 4/21/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): The project was temporarily shut down by the Corps of Engineers due to a lack of funding. Demobilization of the site began on Wednesday, April 12th.

Problems Encountered: NONE

Recommendations: NONE

Key Personnel Changes: Eric Williams took over QA/QC duties for David Buzzelli for the week of April 15 through April 22.

Work Anticipated to be Performed the Following Week:


1) discharge and treat water pending analytical results, 2) decontaminate equipment, 3) demobilize the site.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		22,762 ton	
Soil Samples		216 (+41 QA)	
Water Samples		31 (+3 QA)	
Treated Water		678,036 gal.	

Other Remarks: NONE

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 4/28/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 30

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 4/22/95 to 4/28/95
Percent Field Work Completed 87% Percent Project Completed 72%

Summary of Work Completed Sampled On-site: 1) staged the stockpile of untreated soil in order to clear excavation area, 2) staged treated soil with analytical clearance around Area A excavation for backfill, 3) organized debris piles, 4) scraped treated soil staging area's and placed on top of Area A, 5) discharged water from tanks 3 and C into the adjacent field approximately 600 feet northeast of the tanks (approximately 40,000 gallons), 6) returned remaining air monitoring equipment except for two (2) HNU PDL-101's and two (2) TMX 414 LEL-02 air monitors, 7) staked out Area A excavation in area where stockpile of untreated soil previously existed, 8) pumped water from pool to Tank 1 (surge tank), 9) treated water from Tank 1 into Tank 3 (approximately 15,000) and Tank C (approximately 20,000), 10) demobilized ex-Fertech trailer, 11) scraped Area B and staged on top of Area A for additional backfill, 12) picked out plastic pieces form waste feed with trackhoe and stage east of the exclusion zone conex, 13) used trackhoe to cut dike in Area A, 14) set up 4 inch pump outside of Area A and began dewatering the excavation, 15) treated water from Tank 1 into Tank 4 (approximately 15,000 gallons), 16) sampled treated water from Tanks 3 and C (C-12-19) and delivered to lab for analysis, 17) scraped bottom of excavation in Area A with the dozer, 18) backfilled and compacted treated soil in Area A excavation, 19) began discharging treated water from frac tanks A and B.

Summary of Work Completed Off-Site: Lab analysis on water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 4/28/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): The project was temporarily shut down by the Corps of Engineers due to a lack of funding. Demobilization of the site began on Wednesday, April 12th.

Problems Encountered: NONE

Recommendations: NONE

Key Personnel Changes: David Buzzelli returned as QA/QC officer.

Work Anticipated to be Performed the Following Week:

1) discharge and treat water pending analytical results, 2) install and operate air monitoring equipment at perimeter stations, 3) excavate the remaining soil in Area A.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		22,762 ton	
Soil Samples		216 (+41 QA)	
Water Samples		32 (+3 QA)	
Treated Water		728,036 gal.	

Other Remarks: NONE

Signature:

David J. Buzzelli

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 5/5/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 31

Name David J. Buzzelli **Title** QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 4/29/95 to 5/5/95
Percent Field Work Completed 87% **Percent Project Completed** 72%

Summary of Work Completed Sampled On-site: 1) backfilled and compacted treated soil in Area A excavation, 2) installed breathing air bottle on the trackhoe in anticipation of excavation activities, 3) ran mechanics on the LTTD unit in preparation of start up, 4) discharged treated water into the adjacent field, 5) set up 2 inch pump outside of Mod-U-Tank and pumped water into frac tank 1 (surge tank), 6) treated water (approximately 50,000 gallons), 7) began excavating Area A, 8) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 9) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 10) performed real time air monitoring in the exclusion zone, 11) set up and performed air monitoring at the three perimeter stations, 12) de-watered/sludged excavation in Area A into Mod-U-Tank using a sludge pump, 13) scraped bottom of excavation in Area A and backfilled with previously backfilled material, 14) removed debris from the untreated soil pile, 15) dressed up feed pad, 16) performed maintenance on the LTTD unit, 17) operated and treated soil through the LTTD unit.

Summary of Work Completed Off-Site: Lab analysis on water samples. Analytical QA/QC.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/5/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): The project was temporarily shut down by the Corps of Engineers due to a lack of funding. Demobilization of the site began on Wednesday, April 12th. Additional funding for the project was received on Thursday, April 27, 1995. Operations to resume the project have since started. Re-start up of the LTTD unit was Friday, May 5, 1995.

Problems Encountered: NONE

Recommendations: NONE

Key Personnel Changes: Re-mobilization of field personnel occurred throughout the week.

Work Anticipated to be Performed the Following Week: 1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample soil and water, and send to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) treat water that is collected in the frac tanks, 6) decontaminate frac tanks and send back, 7) backfill treated soil, 8) process untreated soil through the LTTD unit.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/5/95

Unit Price Quantities Reached to Date:


Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		22,947.3 ton	
Soil Samples		216 (+41 QA)	
Water Samples		33 (+3 QA)	
Treated Water		778,036 gal.	

Other Remarks: Frank Moore, operator, injured his left leg while lifting a hose. He was brought to the hospital to have the injured leg checked out. As per the doctor's instructions - he was instructed to restricted walking for the next seven days.

Received, from the NYSDEC, a modification in the water discharge criteria. This revision allows for direct discharge of treated water from the air stripper/carbon unit, into the adjacent field, at a reduced rate of 20 gpm. Also, the sampling frequency was changed to twice weekly for the first five weeks of continuous discharge. For details, see the memorandum provided by the NYSDEC.

Received authorization from the NYSDEC to discharge treated water from sample C-12-19 which exceeded permit levels for total xylenes (result=6.0ppb, permit=5.0ppb) and antimony (result=14.0ppb, permit=10.0ppb).

Signature:



RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 5/12/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 32

Name David J. Buzzelli **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 5/6/95 to 5/12/95

Percent Field Work Completed 87% **Percent Project Completed** 72%

Summary of Work Completed Sampled On-site: 1) treated water from surge tank 1 through air stripper/carbon unit (approximately 141,000 gallons), 2) pumped water from Mod-U-Tank into surge tank 1, 3) continued excavating Area A, 4) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 5) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 6) performed real time air monitoring in the exclusion zone, 7) performed perimeter air monitoring at three stations, 8) discharged treated water into the adjacent field, 9) moved excavated soil to contaminated soil staging area, 10) decontaminated baker frac tanks, 11) braced the electric pole located near air station #1 to a concrete pad, 12) operated and treated soil through the LTTD unit (see control room operator FADL's for details), 13) continued excavating Area A, 14) sampled treated soil and water, delivered to lab for analysis, 15) moved treated soil over to staging area, 16) completed excavating Area A, de-watered, scraped bottom of excavation and backfilled with treated soil, 17) took photographs of the excavation floor prior to backfilling, 18) decontaminated and demobilized baker frac tanks, 19) performed housekeeping in the support area, 20) performed maintenance on the LTTD unit.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/12/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered: Performed maintenance on the LTTD unit which resulted in delays in progress (see control room operator FADL's for details). Also, due to dust problems at air monitoring station #1 the plant was shut down to clean out a plugged line (see air monitoring and control room operator FADL'S for details).

Recommendations: NONE

Key Personnel Changes: NONE

Work Anticipated to be Performed the Following Week: 1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and water, and send to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) pump and treat water into the adjacent field , 6) analytical QA/QC data validation, 7) backfill treated soil, 8) process untreated soil through the LTTD unit.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY


For Week Ending: 5/12/95

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		24931.3 ton	
Soil Samples		221 (+41 QA)	
Water Samples		35 (+3 QA)	
Treated Water		919,036 gal.	

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 5/19/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 33

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 5/13/95 to 5/19/95
Percent Field Work Completed 90% Percent Project Completed 75%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) performed real time air monitoring in the exclusion zone, 4) performed perimeter air monitoring at three stations, 5) operated and treated soil through the LTTD unit (see control room operator FADL's for details), 6) sampled treated soil and delivered to lab for analysis, 7) performed maintenance on the LTTD unit (see control room operator FADL for details), 8) decontaminated and demobilized an excavator, 9) began decontamination and demobilization of the Mod-U-Tank, 10) backfilled treated soil which passed analytical requirements, 11) performed housekeeping in the support zone and contamination reduction zone.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/19/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered:

- 1) During the C&R Safety Inspection performed on 5/12/95 the following safety violations were noted:
 - a) Acetylene was stored near bottles of oxygen. Corrective Action: relocate acetylene in a safe place, away from the oxygen.
 - b) Improper decontamination procedures were being performed. Corrective Action: proper disposal of PPE and good housekeeping is to be maintained by all personnel.
- 2) Performed maintenance on the LTTD unit which resulted in delays in progress (see control room operator FADL's for details).
- 3) The air monitoring station alarms were activated several times during the week. However, it appeared as though the high dust levels were caused either by road traffic or high moisture in the air and not dust being emitted by LTTD unit.
- 4) Analytical results from treated water sample C-DD1-2 indicated an exceedance for benzene (result=1.1 ppb, permit level=0.7 ppb).
- 5) Analytical results from treated water sample C-DD1-3 indicated an exceedance for aluminum (result=2200 ppb, permit level=2000 ppb) and iron (result=1600 ppb, permit level=800 ppb). See analytical results for details.

Recommendations: NONE

Key Personnel Changes: NONE

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/19/95

Work Anticipated to be Performed the Following Week: 1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and deliver to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) sample analysis and analytical QA/QC data validation, 6) backfill treated soil, 7) process untreated soil through the LTTD unit, 8) continue decontamination and demobilization of the Mod-U-Tank.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		27,522.4 ton	
Soil Samples		227 (+41 QA)	
Water Samples		35 (+3 QA)	
Treated Water		919,036 gal.	

Other Remarks:

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 5/26/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 34

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 5/20/95 to 5/26/95
Percent Field Work Completed 92% Percent Project Completed 77%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) performed real time air monitoring in the exclusion zone, 4) performed perimeter air monitoring at three stations, 5) operated and treated soil through the LTTD unit, 6) sampled treated soil and delivered to lab for analysis, 7) performed maintenance on the LTTD unit, 3) decontaminated and demobilized the Mod-U-Tank, 9) backfilled treated soil which passed analytical requirements, 10) performed housekeeping in the support zone and contamination reduction zone, 11) staged treated soil piles.

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/26/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered:

1) The alarms at the air monitoring stations periodically were activated, however, it was concluded that this was a result of the road traffic and not emissions from the LTTD unit.

2) Performed maintenance on the LTTD unit which resulted in delayed progress.

Recommendations: NONE

Key Personnel Changes: NONE

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 5/26/95


Work Anticipated to be Performed the Following Week: 1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and deliver to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) sample analysis and analytical QA/QC data validation, 6) backfill treated soil, 7) process untreated soil through the LTTD unit, 8) continue decontamination and demobilization of the site.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		29475.9 ton	
Soil Samples		226 (+45 QA)	
Water Samples		35 (+3 QA)	
Treated Water		919,036 gal.	

Other Remarks: Contacted Brian Baker and Kamal Gupta, NYSDEC, and informed them of the analytical results of water samples C-DD1-2 and C-DD1-3 which exceeded permit levels. Kamal Gupta informed IT Corporation that if more water is to be treated he needs to be contacted. Also, Kamal inquired if any modifications were being performed to the water treatment system to alleviate the problem. IT Corporation informed Kamal if more water is encountered it will be treated at reduced rate of 10-15 gpm and the influent and effluent filters will be replaced more frequently.

Signature:



RAPID RESPONSE WEEKLY REPORT

**RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT**

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 6/2/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 35

Name David J. Buzzelli **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 5/27/95 to 6/2/95

Percent Field Work Completed 95% **Percent Project Completed** 80%

Summary of Work Completed Sampled On-site: 1) pumped out decontamination sump, boot wash and MT poly tank into waste water tank, 2) washed and dried clothes, cleaned break trailer and decon trailers and restocked decon trailer, 3) performed real time air monitoring in the exclusion zone, 4) performed perimeter air monitoring at three stations, 5) operated and treated soil through the LTTD unit, 6) sampled treated soil and delivered to lab for analysis, 7) performed maintenance on the LTTD unit, 8) decontaminated and demobilized the Mod-U-Tank, 9) backfilled treated soil which passed analytical requirements, 10) performed housekeeping in the support zone and contamination reduction zone, 11) staged treated soil piles, 12) removed pieces of plastic liner from soil and staged for disposal, 13) gathered debris and staged material for disposal, 14) treated contaminated water from frac tank #1, via a 600 gallon (surge) poly tank, through the air stripper/carbon unit and directly discharged into the adjacent field (approximately 600-700 ft. northeast).

Summary of Work Completed Off-Site: Lab analysis on soil and water samples. Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/2/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered:

- 1) On 5/27/95 the fire extinguisher was missing from the D-5 dozer. Corrective Action: a fire extinguisher was obtained and placed inside of the D-5 dozer (see C&R Safety Inspection Report).
- 2) On 5/27/95 the on site air monitor noticed excessive dust being emitted by the LTTD unit. The control room operator was notified of the problem and informed to shut the unit down. The unit was shut down and maintenance was performed in order to remediate the problem.
- 3) On 5/31/95 through 6/2/95 difficulties were encountered when down loading air monitoring RAM-1 units. Later discovered that the baud rate was incorrectly set. The problem was corrected, however, some of the stored data had been erased and lost in the process.
- 4) On 5/31/95 the strip chart on the LTTD unit ran out of paper. It will be a week or two before new paper will arrive. In the time being, manual readings will be taken to ensure compliance (see daily production logs).
- 5) Performed maintenance on the LTTD unit which caused delays in progress. Also, due to heavy rains at 1700 on 6/2/95, all operations were shut down until the 6/3/95 morning shift.
- 6) On 6/2/95 Bill Williams, day time grounds crew, exited the exclusion zone due to heat stress. He was monitored for appropriate recovery. Continued monitoring him during his re-entry into the exclusion zone.

Recommendations: NONE

Key Personnel Changes: Peter Coutts, site supervisor, has temporarily departed the site and will only periodically be on site.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/2/95

Work Anticipated to be Performed the Following Week: 1) perform preventative maintenance tasks, 2) perimeter and real time air monitoring, 3) sample treated soil and deliver to lab for analysis, 4) perform the normal daily activities such as washing the exclusion zone clothes, filling the decon trailer with water, empty the decon trailer wastewater, police the area etc., 5) sample analysis and analytical QA/QC data validation, 6) backfill treated soil, 7) process untreated soil through the LTTD unit, 8) continue decontamination and demobilization of the site.


Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		31,526.4 ton	
Soil Samples		231 (+45 QA)	
Water Samples		35 (+3 QA)	
Treated Water		919,536 gal.	

Other Remarks: 1) Contacted Kamal Gupta, NYSDEC, to inform him that approximately 3,000 gallons of water will be treated and directly discharged into the adjacent field. Kamal inquired what measures, if any, would be taken to ensure that the permit levels would be exceeded. He was informed that the water will be treated at a reduced rate of approximately 10 gpm, as opposed to 20 gpm, and the influent and effluent filters will be replaced approximately every hour, as opposed to once every 4-6 hours.

2) Kamal Gupta, NYSDEC, requested information concerning the discharge of treated water which exceeded permit levels. Copies of memorandum's and/or daily QA/QC reports were facsimiled to Kamal indicating approval was received from the NYSDEC prior to discharging this treated water.

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 6/9/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 36

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 6/3/95 to 6/9/95
Percent Field Work Completed 99% Percent Project Completed 84%

Summary of Work Completed Sampled On-site: 1) performed perimeter air monitoring at the three stations, 2) sampled treated soil and delivered to lab for analysis, 3) operated and treated soil through the LTTD unit, 4) performed QA/QC data validation, 5) backfilled treated soil piles with analytical clearance, 6) performed maintenance on the LTTD unit, 7) treated contaminated water from frac tank #1, via a 600 gallon (surge) poly tank, through the air stripper/carbon unit and directly discharged into the adjacent field (approximately 600-700 ft. northeast), 8) staged treated soil piles, 9) demobilized and decontaminated the air stripper/carbon unit and the frac tank, 10) loaded trucks with non-hazardous debris for off-site disposal, 11) demobilized air monitoring stations along with the scaffolding, 12) removed staging liners for off-site disposal with the non-hazardous debris.

* demobilization and decontamination of the LTTD unit was performed by "the bank."

Summary of Work Completed Off-Site: Lab analysis on soil samples. Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/9/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): See "Additional Comments" section.

Problems Encountered:

1) Due to heat stress on the site and around the LTTD unit an additional groundsman will be added to the thermal plant crew. This will allow for sooner breaks for the workers (see FADL's for details).

2) A water line was hit while demobilization of the refueling station. Bermed area with soil and contacted SEDA to inform them of the situation. SEDA came by the site to investigate the incident. See FADL for details.

Recommendations: NONE

Key Personnel Changes: Peter Coutts, site supervisor, has temporarily departed the site and will only periodically be on site.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/9/95

Work Anticipated to be Performed the Following Week: 1) perform preventative maintenance tasks, 2) perimeter air monitoring, 3) analytical QA/QC data validation, 4) backfill treated soil with analytical clearance, 5) load trucks with non-hazardous debris for off-site disposal, 6) continue decontamination and demobilization of the site.

Unit Price Quantities Reached to Date:


Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		33,140.2 ton	
Soil Samples		236 (+45 QA)	
Water Samples		35 (+3 QA)	
Treated Water		921,136 gal.	
Non-hazardous debris		50.98 ton	

Other Remarks:

1) Kamal Gupta, NYSDEC, was contacted and informed that all excavated material has been treated through the LTTD unit. The staging area for the pre-treated soil and the haul road leading to it were cut one foot below grade. The material generated from these activities will be treated through the LTTD unit. See MEMORANDUM for details.

2) Received authorization from the NYSDOH to reduce air monitoring activities after all pre-treated soil is processed through the LTTD. All that will be required after all soil is treated will be to monitor for dust using a mobile RAM-1 unit. See letter addressed to the NYSDOH for details.

Signature:



RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT
U.S. ARMY CORPS OF ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE
For Week Ending 6/16/95
Project Location SENECA ARMY DEPOT, ROMULUS, NY REPORT NO. 37

Name David J. Buzzelli Title QA/QC OFFICER
Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618
Telephone No. (716) 271 - 6430 Telefax No. (716) 271 - 0251

Reporting Period: 6/10/95 to 6/16/95
Percent Field Work Completed 99.5% Percent Project Completed 85%

Summary of Work Completed Sampled On-site: 1) performed perimeter air monitoring, 2) continued removing staging liners for off-site disposal, 3) continued demobilization of the site, 4) took inventory of the site for proper distribution, 5) loaded trucks with non-hazardous debris for off-site disposal, 6) consolidated scrape materials that belongs to SEDA, 7) backfilled treated soil which passed analytical requirements, 8) hauled decontamination water to SEDA POTW manway and discharged, 9) utilized the D-5 dozer to place final grade on the site, 10) demobilized the break trailer, 11) electrical line from eight poles were disconnected and removed (Carroll and Keavney), 11) demobilized the break trailer, baker frac tank and the air stripper/carbon unit, 12) decontaminated pieces of concrete that were too large for off-site disposal and buried them in Area B (see drawing from 6/15/95 QA/QC report for location of concrete), 13) demobilized meteorological station, 14) decontaminated 966 front end loader and demobilized off-site, 15) staged material in respective piles, 16) propane line were disconnected and removed.

* demobilization and decontamination of the LTTD unit was performed by Nations Bank.

Summary of Work Completed Off-Site: Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/16/95

Explanation of Deviation from WorkPlan (Including Modifications and Schedule Slippages): NONE

Problems Encountered:

1) On 6/16/95, a C&R Safety Inspection Report was performed and the following findings were noted:

- a) dusty conditions were observed during backfill operations
-Corrective Action: dust masks are recommended for use
- b) filters on the D-5 dozer are clogged
-Corrective Action: order and install clean filters

See C&R Safety Inspection for details.

2) David Buzzelli, QA/QC Officer, received a splinter into his left knee. Medical attention was required to remove the splinter. See the "Employee Injury Report" for details.

Recommendations: NONE

Key Personnel Changes: Peter Coutts, site supervisor, has temporarily departed the site and will only periodically be on site.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/16/95

Work Anticipated to be Performed the Following Week: 1) analytical QA/QC data validation, 2) place final grade on the site, 3) load trucks with non-hazardous debris for off-site disposal, 4) continue decontamination and demobilization of the site, 5) Re-seed the disturbed area's.

Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		33,140.2 ton	
Soil Samples		236 (+45 QA)	
Water Samples		35 (+3 QA)	
Treated Water		921,136 gal.	
Non-hazardous debris		106.72 ton	

Other Remarks:

1) Peter Coutts contacted Frank Ricotta, NYSDEC, to inquire about discharging decontamination water into the SEDA POTW. Frank Ricotta informed Peter Coutts that this is possible. Initially, Frank had mentioned sampling the water at the POTW, however Peter Coutts informed Frank that the water being discharged is representative of the water discharged at the beginning of the project (which was sampled). Frank agreed that the water may be discharged without sampling at the SEDA POTW.

2) Contacted Brian Burns, BFI, to inquire about drums used to de-sludge frac tanks (essentially the same sludge that existed in the pool/pool liner). Brian informed IT Corp. that if the drums are open top, free of any labels and are reasonably crushed, they would be acceptable to go off-site with the non-hazardous debris.

RAPID RESPONSE WEEKLY REPORT


Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/16/95

Other Remarks (continued):

3) Informed by IT Corporation supervisor and CORPS of Engineers site representative to decontaminate pieces of concrete that were too large for off-site disposal and bury in either Area A or Area B. The concrete was decontaminated and buried 200 ft. north of the northwest corner of the abandoned incinerator building and 90 ft. west of monitoring well PT-12. The decontaminated concrete was buried 2 ft. below the ground surface. See drawing for location of buried concrete.

Signature:

A handwritten signature in cursive script, reading "David J. Bussell", is written over a solid horizontal line.

RAPID RESPONSE WEEKLY REPORT

RAPID RESPONSE
WEEKLY REPORT

U.S. ARMY CORPS ENGINEERS - OMAHA DISTRICT

Project Name ASH LANDFILL IMMEDIATE RESPONSE

For Week Ending 6/23/95

Project Location SENECA ARMY DEPOT, ROMULUS, NY **REPORT NO.** 38

Name David J. Buzzelli **Title** QA/QC OFFICER

Company Name & Address IT CORPORATION 140 ALLENS CREEK ROAD
ROCHESTER, NY 14618

Telephone No. (716) 271 - 6430 **Telefax No.** (716) 271 - 0251

Reporting Period: 6/17/95 to 6/23/95

Percent Field Work Completed 100% **Percent Project Completed** 90%

Summary of Work Completed Sampled On-site: Demobilization of the site continued with the following tasks being performed: 1) consolidated all materials in their respective piles, 2) used D-5 dozer for final grade, 3) re-constructed barriers for monitoring wells, 4) staged electrical lines, 5) decontaminated oversized pieces of concrete, 6) spread broken bags of lime over Area A and B, 7) removed guy anchors and fill in holes from removed electric poles, 8) decontaminated 966 front end loader, 9) staged remaining debris in respective piles, 10) removed bumper guards around monitoring well located just south of the LTTD unit, 11) remaining lime was hauled off-site, 12) scrape pipe was cut and staged, 13) placed construction debris in roll-off, 14) placed non-hazardous debris in trucks for off-site disposal, 15) loaded truck used to haul items to IT Corporation offices/warehouses, 16) began demobilization of trailers, 17) decontaminated the track hoe, 18) took inventory of items being shipped to IT Corporation offices/warehouse (see itemized list), 19) decontaminated the D-5 dozer and the IT 18 front end loader, 20) pumped decontamination water into a poly tank via a submersible pump, then transported and discharged into the designated SEDA POTW sewer manway, 21) residual soil and liner from the decontamination procedures was placed in labeled drums on top of pallets, 22) remaining non-hazardous debris was placed in labeled drums on top of pallets, 23) loaded truck used to haul items to IT Corporation offices/warehouses, 24) began re-seeding the disturbed area's (Heritage Hydroseed), 25) took an inventory of mechanical fluids and placed on top of pallets adjacent to drums, 26) placed caution tape around the drums and containers of mechanical fluids, 27) sampled drums containing decontamination soil/sludge/liner, 28) completed packaging equipment, supplies, etc., 29) completed demobilization of the site.

Summary of Work Completed Off-Site: Analytical QA/QC data validation.

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA,
ROMULUS, NY

For Week Ending: 6/23/95

**Explanation of Deviation from WorkPlan (Including Modifications and
Schedule Slippages):** NONE

Problems Encountered: NONE

Recommendations: NONE

Key Personnel Changes: NONE

RAPID RESPONSE WEEKLY REPORT

Project Name & Location: ASH LANDFILL IMMEDIATE RESPONSE, SEDA, ROMULUS, NY

For Week Ending: 6/23/95

Work Anticipated to be Performed the Following Week: NONE
Unit Price Quantities Reached to Date:

Unit Price Item	Unit	Quantity to Date	Quantity Anticipated
Treated soil (\$31.75/ton)		33,140.2 ton	
Soil Samples		237 (+45 QA)	
Water Samples		35 (+3 QA)	
Treated Water		921,136 gal.	
Non-hazardous debris		129.59 ton	

Other Remarks: NONE

Signature:

