

468 - 05



U.S. Army Corps
of Engineers


Huntsville Center for Engineering Support


Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Project Progress Reports

Period Ending November 24, 20

Contract DACA 87-95-D-003





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management
Seneca Army Depot Activities
CERCLA Activities

Project Progress Reports

Period Ending November 24, 20

Contract DACA 87-95-D-003

190000

00000

00000

00000

00000

00000

00000

00000

00000

00000

December 21, 2000

Major David A. Sheets
CEHNC-PM-ND
U.S. Army Corps of Engineers
Engineering and Support Center, Huntsville
4820 University Square
Huntsville, AL 35816-1822

SUBJECT: Period 11 Monthly Progress Reports, for the Period Ending November 24, 2000, for CERCLA Activities at Seneca Army Depot Activity (SEDA) under Contract DACA87-95-D-0031

Dear Major Sheets:

Enclosed with this cover letter is the monthly progress report for the eleventh financial period of 2000 that ended on November 24, 2000. Delivery Order 1 describes performing an RI/FS at the two former fire training areas, SEAD-25 and SEAD-26. Delivery Order 2 describes the preparation of an EBS. Delivery Order 3 describes performing an RI/FS at the deactivation furnace areas, SEAD-16 and SEAD-17. Delivery Order 4 describes support of the BRAC actions. Delivery Order 5 describes conducting an RI/FS at the Radioactive Disposal Sites. Delivery Order 6 describes the SOW for continuation of the groundwater monitoring program at the OB/OD Grounds and the Ash Landfill. Delivery Order 7 describes conducting an RI/FS at the two fill areas, SEAD-59 and SEAD-71. Delivery Order 8 describes conducting an RI/FS at the former miscellaneous components burial grounds, SEAD-63. Delivery Order 9 describes the remedial design at the OB Grounds. Delivery Order 10 describes conducting an evaluation of non-evaluated sites. Delivery Order 11 describes the preparation of an Engineering Evaluation/Cost Analysis for the Miscellaneous Components Burial Grounds, SEAD-63. Delivery Order 12 describes the implementation of a bioventing treatability study at the former fire training and demonstration pad, SEAD-25. Delivery Order 13 describes the implementation of a Low Temperature Thermal Desorption (LTTD) treatability study at SEAD-16. Delivery Order 14 describes construction support for removal actions at five sites. Delivery Order 15 describes construction support for removal actions at three sites. Delivery Order 16 describes conducting a modified RI/FS at the Munitions Washout Facility and Leachfield, SEAD-4. Delivery Order 17 describes the preparation of an Engineering Evaluation/Cost Analysis for the Fill Area West of Building 135, SEAD-59, and the Alleged Paint Disposal Area, SEAD-71. Delivery Order 18 describes the preparation of an Engineering Evaluation/Cost Analysis for the Old Construction Debris Landfill, SEAD-11, and the Garbage Disposal Areas, SEADs-64A and 64D. Delivery Order 19 describes a remedial design for the two former fire training areas, SEAD-25 and 26. Delivery Order 20 describes the mini-risk

h:\eng\seneca\projmgt\monthly\d0031\cvlt0011.doc

assessments which were conducted for the SWMUs associated with the Prison site. Delivery Order 21 describes the mini-risk assessments which were conducted for 21 No Action Sites and the Decision Document that was prepared for 25 No Action Sites..Delivery Order 22 describes the Remedial Design at the Ash Landfill. Delivery Order 23 describes the mini-risk assessment that was conducted for SEAD-13. Delivery Order 24 describes the RI/FS that was conducted for SEADs-45, 46, and 57.

DELIVERY ORDER 1 (IMPLEMENTATION of an RI/FS WORKPLAN at SEADs 25 and 26)

The period of performance for this delivery order has expired and the Army has terminated the delivery order in their letter dated September 11, 2000. The final invoice was faxed to the Army on August 31, 2000. A new task order will be issued by the Army in order to complete the FS, PRAP, and ROD.

DELIVERY ORDER 2 (SUPPORT for the PREPARATION of an EBS)

Work Task 1 involves providing support to the contractor selected by the Corps of Engineers, Seattle District, Woodward Clyde, Inc., during the preparation of the Environmental Baseline Survey (EBS) document. This document is an Army required document for property transfer. Property transfers will occur as part of the base closure process. This work task is 100% complete. This work task is under the budgeted amount by \$6,979.

Work Task 2, the project management task is 100% complete. This work task is over the budgeted amount by \$4,782.

Overall, this delivery order is 100% complete. This delivery order is under budget by \$2,197. Parsons ES has closed this delivery order and will no longer be providing a monthly progress report.

DELIVERY ORDER 3 (IMPLEMENTATION of an RI/FS WORKPLAN at SEADs 16 and 17)

Work Task 1, the fieldwork, is approximately 99% complete. Work Task 1 is behind schedule by \$4,738 and under budget by \$63,873. The IDW disposal plan was prepared and sent to the Army, the USEPA, and NYSDEC on April 7, 1997. The disposal of IDW was completed the week of June 17, 2000.

Work Task 2, the preparation of the RI and FS reports is 100% complete. This work task is \$83,372 under budget. The Draft RI was submitted for regulatory review on January 16, 1997. We received EPA comments on the Draft RI, dated November 25, 1997, on December 2, 1997. We received NYSDEC comments on February 2, 1998. The Draft-Final RI was issued on April 13,

Page 1 of 1
Date: 10/10/2010
Time: 10:10:10

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that this is crucial for the company's financial health and for providing reliable information to stakeholders.

2. The second part of the document outlines the specific procedures for recording transactions. It details the steps from identifying a transaction to entering it into the accounting system, ensuring that all necessary details are captured.

3. The third part of the document discusses the role of the accounting department in monitoring and controlling the company's financial performance. It highlights the importance of regular reviews and the use of financial ratios to assess the company's position.

Page 1 of 1

1998. We received NYSDEC comments on July 10, 1998. We received regulatory comments on January 7, 1999 and issued the Final RI on March 24, 1999. We received a letter from the EPA stating that all their comments had been addressed. The Draft FS was submitted on November 21, 1997. Army comments were received on February 6, 1998. The Draft-Final FS was submitted on November 24, 1999. We received EPA comments dated March 10, 2000 and NYSDEC comments dated March 31, 2000 on the Draft-Final FS. We have responded to these comments and submitted the Final FS on September 8, 2000. We received a letter from NYSDEC dated September 15, 2000 regarding the Final FS.

Work Task 3, the Post FS support, has not commenced.

Work Task 4, Project Management, is approximately 98% complete. This is the 53 rd monthly progress report. This work task is behind schedule by \$1,619 and under budget by \$30,852.

Overall, this delivery order is 93% complete. This delivery order is behind schedule by \$70,692 due to delays in receiving regulatory comments and is under budget by \$177,251. Parsons ES does not currently anticipate a cost overrun for this delivery order.

DELIVERY ORDER 4 (INSTALLATION SUPPORT FOR BRAC ACTIONS)

Parsons ES received Standard Form 30. Amendment of Solicitation/Modification of Contract, that authorized Modification No. 3 for this delivery order dated June 18, 1998 and returned the signed form on June 24, 1998. The scope of work for this modification includes labor to continue preparing presentations for the RAB meetings and to attend the RAB meetings. This increased the value of this delivery order by \$10,783 in reimbursable costs.

Work Task 1 involves providing support to the SEDA BEC. This work task is now 100% complete and over budget by \$5.

Work Task 2 involves preparing presentations for the RAB meetings and attending the RAB meeting. This work task is now 100% complete and under budget by \$943.

Work Task 3 involves preparation for the Peer Review meetings. The most recent Peer Review meeting was held during the week of May 18, 1998. The issues that were discussed at this meeting included the decision making process, risk assessment policy, field screening strategy, and background concentrations. This work task is now 100% complete and under budget by \$6,579.

Work Task 4, the project management task, has included setting up the budget, schedule, and writing the work task proposal. This is the 43 rd monthly report for this delivery order. This work task is now complete and under budget by \$5,626.

Faint, illegible text at the top of the page, possibly a header or title.



Overall, this delivery order is now 100% complete. This delivery order is under budget by \$13,143.

DELIVERY ORDER 5 (IMPLEMENTATION of an RI/FS WORKPLAN at SEAD 12)

The workplan for this delivery order was prepared under Delivery Order 41 of Contract DACA-87-92-D-0022. The Draft version of the workplan was submitted for regulatory review on December 20, 1995. NYSDEC responded in a letter dated June 20, 1996. EPA provided one round of comments on the workplan for SEAD-12 dated July 2, 1996 and another set of comments on SEAD-63 dated October 4, 1996.

Following the receipt of these regulatory comments, an updated guidance manual, the Multi Agency Radiation Survey and Site Investigation Manual (MARSSIM) was published. The Army determined that the workplan should follow this newly prepared guidance manual so that the investigation that was to be performed at SEAD-12 would collect data that would meet the requirements of the NRC for unrestricted use. The workplan was rewritten to incorporate this new guidance. We completed the Draft-final workplan and submitted it for regulatory and Army review on December 2, 1996. We received NYSDEC comments on March 13, 1997 and EPA comments on April 22, 1997. However, prior to the submittal of the Draft-final version of the workplan, Parsons ES and the Army attended a meeting in Albany, on June 26, 1997, with the EPA and NYSDEC to discuss the use of MARSSIM as the basis for rewriting the workplan and performing the fieldwork. EPA provided a letter dated July 25, 1997 that states that EPA will "look favorably on the use of MARSSIM in the development of site characterization plans at sites where radioactive materials have been produced, processed, used or stored." It was agreed by EPA and NYSDEC that the geophysical work, archeological surveys and the surface screening radiological surveys could be performed even though the entire workplan was not completely approved. Parsons ES submitted the final workplan on September 18, 1997. EPA comments, dated November 14, 1997, were received on the workplan. Since the workplan was prepared under Delivery Order 41 of the old contract DACA87-92-D0022, which is now complete, a new mechanism to respond to these comments and any future comments will need to be authorized. This may impact future fieldwork since the comments pertain to field tasks that are part of this delivery order. The revisions to the final workplan were submitted on June 19, 1998. We received additional EPA comments on July 21, 1998 and August 3, 1998, which also included comments on Appendix C of the Generic Workplan. We also received comments from NYSDOH on August 15, 1998. Responses to EPA comments dated July 21, 1998 and to NYSDOH comments were submitted on October 13, 1998. Responses to EPA comments dated August 3, 1998 were submitted on February 12, 1999.

Parsons ES has been proceeding with the fieldwork at SEAD-12 as portions of the workplan are approved. Mobilization of field equipment began during the week of August 26, 1996. A site



Work Task 1, the fieldwork, is approximately 98% complete. The DCGL Report was submitted to the agencies on January 21, 2000. Task 1 is behind schedule by \$86,100 and is under the budgeted amount by \$114,335.

Work Task 2, the preparation of the RI and FS reports, is approximately 45% complete. Task 2 is behind schedule by \$138,850. This task is over budget by \$41,193. The ecological risk assessment has been completed and the Draft RI report was submitted on May 19, 2000. Parsons has received initial comments on the Draft RI from NYSDDOH and NYSDEC. Parsons has also received EPA comments on the RI dated August 22, 2000. The Draft Class I and II Building Report was submitted on July 25, 2000. The Draft Final RI is nearly complete with the ecological risk assessment remaining to be revised.

Work Task 3, the Post FS support, has not commenced and is not scheduled to begin.

Work Task 4, Project Management, is approximately 78% complete. The work task proposal was submitted for COE approval on October 1, 1996. This is the 47th monthly progress report, the 34th since the job has been upscoped for Mod. No. 1. This work task is behind schedule by \$23,244 and over budget by \$2,244.

Overall, this delivery order is approximately 91% complete. This delivery order is behind schedule by \$248,194 and under budget by \$70,898.

DELIVERY ORDER 6 (CONTINUATION of the GROUNDWATER MONITORING PROGRAM)

The final authorized groundwater monitoring event, the second quarter of 1997, (Work Task 3), was completed in June, 1997. The third and fourth quarter monitoring events were not funded. Instead, the first quarter event for 1998, Work Task 5, was funded.

Work Task 1, the fourth quarter of monitoring for 1996 is the first monitoring event of this delivery order. This work task is 100% complete and is under budget by \$22,007.

Work Task 2, the first quarter of monitoring for 1997 and is the second monitoring event for this delivery order. This work task is 100% complete and is under budget by \$17,217.

Work Task 3, the second quarter of monitoring for 1997 is the third monitoring event for this delivery order. This work task is 100% complete and is complete and under budget by \$27,205.

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

Work Task 4, Project Management, is 100% complete. The work task proposal was submitted for COE approval on January 6, 1997. This is the 46 th monthly progress report. This work task is complete and over budget by \$3,028.

The third and fourth quarter monitoring events for 1997 were not authorized.

The first quarter monitoring event for 1998, Work Task 5, is funded and the fieldwork was completed on March 29, 1998. This work task is 100% complete and under budget by \$19,148.

Work Task 6, the second quarter monitoring event for 1998, is complete and the fieldwork was completed during the weeks of June 15 through June 28, 1998. This work task is complete and under budget by \$52,318.

Work Task 7, the third quarter monitoring event for 1998, is funded and the fieldwork was completed during the period between September 18 to September 25, 1998. This work task is 100% complete and under budget by \$68,083.

Overall, this delivery order is 100% complete for the work that has been authorized. Optional tasks for additional quarterly groundwater monitoring has not been exercised. The quarterly monitoring program for the SEDA has not been performed for the fourth quarter of 1998 and the first quarter of 1999. While there does not appear to be plans to perform any additional monitoring, I am not aware that regulatory approval to terminate any further monitoring has been provided. This situation should be discussed with the SEDA. If no further monitoring is planned then this delivery order should be closed.

DELIVERY ORDER 7 (IMPLEMENTATION of an RI/FS WORKPLAN at SEADs 59 and 71)

Parsons ES received the notice to proceed on June 10, 1997. The fieldwork tasks in the Scope of Work, Task 1 through Task 3, have been combined into Work Task 1 and have been funded. In addition, a portion of Task 11, the RI report excluding the risk assessment, has been funded. The management tasks, Tasks 6, 7, 8, and 16, have also been funded. I understand that the remaining tasks, such as installation of monitoring wells, for the RI will be completed once the planned removal action has been completed.

Work Task 1, the fieldwork, approximately 35% complete. This task is behind schedule by \$565,168 and over the budgeted amount by \$60,473. The soil gas survey and geophysical survey have been completed. Soil borings have been performed in areas surrounding fill areas to understand subsurface conditions. Test pit sampling has been completed at SEAD-59. Surface soil sampling have been conducted at SEAD-71 to determine the nature and extent of surface soil

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

impacts. No surface water/sediment or groundwater sampling has been performed, as we have not been authorized to proceed with these tasks until the planned removal action has been completed.

Work Task 2, the preparation of the RI and FS reports, is 50% complete. CEHNC has not authorized the full RI. This will include the preparation of an annotated version of the planned RI report. For this report only the data that was collected at the site has been provided and discussed. The report does not include any risk assessment. The report was issued on July 16, 1998. This task is behind schedule by \$21,432 and under budget by \$21,079.

Work Task 3, the Post FS support, has not be authorized by CEHNC.

Work Task 4, Project Management, is approximately 58% complete. This task is behind schedule by \$35,949 and under the budgeted amount by \$25,038. The work task proposal was issued on August 28, 1997 and has not been approved by CEHNC.

Overall, this delivery order is 37% complete. It is \$622,550 behind schedule and \$14,356 over budget.

Parsons ES is currently preparing an EE/CA for SEADs-59 and 71 under Delivery Order 17 and has closed this delivery order. Parsons has received a Modification of Contract dated July 28, 2000 from the Army which reduces this delivery order by \$372,322 to a funded amount of \$654,958. Parsons will no longer provide a monthly progress report.

DELIVERY ORDER 8 (IMPLEMENTATION of an RI/FS WORKPLAN at SEAD-63)

Parsons ES received the notice to proceed with the signed Order for Supplies or Services from the Contracting Officer, Lynda Bonds on June 21, 1997. This was signed and submitted back to CEHNC on July 1, 1997. The recommendation of the Peer Review Committee was to perform a removal action at this site. Therefore we only performed the portion of the workplan that supported the performance of a future removal action. This has caused some delays in resolving what fieldwork tasks should be performed to support the determination of a removal action. We received a modification to this delivery order that changed the scope from an RI/FS to a limited investigation, in support to the planned removal action. All unused funds were given back to the COE.

All tasks in the Scope of Work, Task 1 through Task 13, had been funded but have been returned to the COE as part of Mod. 1 to this delivery order. The intent of Modification 1 to this delivery order was to change the SOW from an RI/FS to a limited investigation. A new delivery order has been issued to prepare a removal action at this site. Lynda Bonds approved modification 1 to this delivery order on July 17, 1998. A total of \$789,634 of funds were credited to the COE. The

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100
101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200
201
202
203
204
205
206
207
208
209
210
211
212
213
214
215
216
217
218
219
220
221
222
223
224
225
226
227
228
229
230
231
232
233
234
235
236
237
238
239
240
241
242
243
244
245
246
247
248
249
250
251
252
253
254
255
256
257
258
259
260
261
262
263
264
265
266
267
268
269
270
271
272
273
274
275
276
277
278
279
280
281
282
283
284
285
286
287
288
289
290
291
292
293
294
295
296
297
298
299
300
301
302
303
304
305
306
307
308
309
310
311
312
313
314
315
316
317
318
319
320
321
322
323
324
325
326
327
328
329
330
331
332
333
334
335
336
337
338
339
340
341
342
343
344
345
346
347
348
349
350
351
352
353
354
355
356
357
358
359
360
361
362
363
364
365
366
367
368
369
370
371
372
373
374
375
376
377
378
379
380
381
382
383
384
385
386
387
388
389
390
391
392
393
394
395
396
397
398
399
400
401
402
403
404
405
406
407
408
409
410
411
412
413
414
415
416
417
418
419
420
421
422
423
424
425
426
427
428
429
430
431
432
433
434
435
436
437
438
439
440
441
442
443
444
445
446
447
448
449
450
451
452
453
454
455
456
457
458
459
460
461
462
463
464
465
466
467
468
469
470
471
472
473
474
475
476
477
478
479
480
481
482
483
484
485
486
487
488
489
490
491
492
493
494
495
496
497
498
499
500
501
502
503
504
505
506
507
508
509
510
511
512
513
514
515
516
517
518
519
520
521
522
523
524
525
526
527
528
529
530
531
532
533
534
535
536
537
538
539
540
541
542
543
544
545
546
547
548
549
550
551
552
553
554
555
556
557
558
559
560
561
562
563
564
565
566
567
568
569
570
571
572
573
574
575
576
577
578
579
580
581
582
583
584
585
586
587
588
589
590
591
592
593
594
595
596
597
598
599
600
601
602
603
604
605
606
607
608
609
610
611
612
613
614
615
616
617
618
619
620
621
622
623
624
625
626
627
628
629
630
631
632
633
634
635
636
637
638
639
640
641
642
643
644
645
646
647
648
649
650
651
652
653
654
655
656
657
658
659
660
661
662
663
664
665
666
667
668
669
670
671
672
673
674
675
676
677
678
679
680
681
682
683
684
685
686
687
688
689
690
691
692
693
694
695
696
697
698
699
700
701
702
703
704
705
706
707
708
709
710
711
712
713
714
715
716
717
718
719
720
721
722
723
724
725
726
727
728
729
730
731
732
733
734
735
736
737
738
739
740
741
742
743
744
745
746
747
748
749
750
751
752
753
754
755
756
757
758
759
760
761
762
763
764
765
766
767
768
769
770
771
772
773
774
775
776
777
778
779
780
781
782
783
784
785
786
787
788
789
790
791
792
793
794
795
796
797
798
799
800
801
802
803
804
805
806
807
808
809
810
811
812
813
814
815
816
817
818
819
820
821
822
823
824
825
826
827
828
829
830
831
832
833
834
835
836
837
838
839
840
841
842
843
844
845
846
847
848
849
850
851
852
853
854
855
856
857
858
859
860
861
862
863
864
865
866
867
868
869
870
871
872
873
874
875
876
877
878
879
880
881
882
883
884
885
886
887
888
889
890
891
892
893
894
895
896
897
898
899
900
901
902
903
904
905
906
907
908
909
910
911
912
913
914
915
916
917
918
919
920
921
922
923
924
925
926
927
928
929
930
931
932
933
934
935
936
937
938
939
940
941
942
943
944
945
946
947
948
949
950
951
952
953
954
955
956
957
958
959
960
961
962
963
964
965
966
967
968
969
970
971
972
973
974
975
976
977
978
979
980
981
982
983
984
985
986
987
988
989
990
991
992
993
994
995
996
997
998
999
1000

fieldwork tasks. Tasks 2.2, 2.3, 2.5 and 2.6 have been deleted from the SOW. The report tasks, Task 6 through Task 11, have been deleted. The Post FS task, Task 12 has been deleted. The management tasks, Tasks 4, 5 and 6 have been deleted.

Work Task 1, the fieldwork, is complete. Due to the proximity of SEAD-63 to SEAD-12, the fieldwork at SEAD-63 is being done while we are performing the fieldwork at SEAD-12. The site visit and records review is complete. The archeological investigation is complete and has been included in the archeological report issued on November 2, 1997. Radiological surface soil screening and geophysical surveys have been completed. This work task is under the budgeted amount by \$6,879.

Work Task 2, the preparation of the RI and FS reports has been deleted from the SOW.

Work Task 3, the Post FS support, has not been authorized by CEHNC. This has been deleted.

Work Task 4, Project Management, is complete. The work task proposal was issued on July 30, 1997 and has not been approved by CEHNC. This work task is complete and under budget by \$2,029.

Overall, this delivery order is complete. It is under budget by \$7,477. Parsons ES has closed this Delivery Order and will no longer provide a monthly progress report.

DELIVERY ORDER 9 (REMEDIAL DESIGN AT THE OB GROUNDS)

Work Task 1, the preparation of remedial design is 100% complete. It is under budget by \$19,810. The remedial design was submitted on March 11, 1998.

Work Task 2, project management, is 100% complete. It is \$23,160 over budget.

Overall, this delivery order is 99% complete. It is \$1,717 behind schedule and \$3,350 over budget. Parsons ES has closed this Delivery Order and will no longer provide a monthly progress report.

DELIVER ORDER 10 (EVALUATION OF NON-EVALUATED SITES)

Work Task 1, the preparation of the workplan is 100% complete and \$5,887 over budget. The workplan has been submitted for review by the Army and regulators.

Work Task 2, the fieldwork, began on March 9, 1998 and was completed on March 31, 1998. It is \$181,468 under budget. The Parsons Corporation is currently in a company dispute with the



laboratory. Intertek Testing Services (ITS) and has held payment of \$153,270 on this project until this dispute is resolved. Once this has been paid Parsons will invoice the COE for this amount.

Work Task 3, the preparation of the final report, is 100% complete. The Draft EBS Report for Priority Sites was submitted on April 10, 1998 and the Draft EBS Report for Moderate Sites was submitted on May 7, 1998. The Draft EBS Report for Low Sites was submitted on July 17, 1998. The final EBS report, which combines the Priority, Moderate, and Low sites, was issued on February 23, 1999. It is \$33,137 over the budget.

Work Task 4, Project Management, is 100% complete. This is the 34 th monthly progress report. This work task is complete and \$2,233 under the budget.

Overall, this delivery order is 100% complete. It is under budget by \$144,677. Once the laboratory invoice has been paid the delivery order should be completed.

DELIVER ORDER 11 (EE/CA FOR MISCELLANEOUS COMPONENTS BURIAL GROUNDS - SEAD-63)

Work Task 1, the preparation of the Approval Memorandum, EE/CA, Action Memorandum, and Workplans, is 64% complete. The Approval Memorandum was submitted on October 5, 1998 for review by the Army and regulators. We received NYSDEC comments on November 5, 1998. This work task is \$32,743 behind schedule due to delays in receiving comments and over budget by \$47,150. The Draft EE/CA was submitted on October 21, 1999. NYSDEC comments dated January 14, 2000 and EPA comments dated April 7, 2000 have been received. We completed responses to these comments submitted the Final EE/CA on July 31, 2000.

Work Task 2, the construction support services, has not commenced.

Work Task 3, Project Management, is approximately 92% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is behind schedule by \$2,783 and \$21,183 under the budget.

Overall, this delivery order is 27% complete. It is behind schedule by \$243,854 and over budget by \$32,012.

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

DELIVER ORDER 12 (IMPLEMENTATION OF A BIOVENTING TREATABILITY STUDY AT THE FIRETRAINING AND DEMONSTRATION PAD - SEAD-25)

Work Task 1, the preparation of the Workplan, is 75% complete. The Workplan was submitted for agency review on March 3, 1999. This work task is \$6,504 behind schedule and over budget by \$12,530.

Work Task 2, the implementation of the treatability study and preparation of the completion report, is 8% complete. This work task is \$112,931 behind schedule and \$8,941 under the budget.

Work Task 3, Project Management, is approximately 92% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is behind schedule by \$1,691 and under budget by \$18,604.

Overall, this delivery order is 28% complete. It is behind schedule by \$121,126 and under budget by \$15,015.

DELIVER ORDER 13 (IMPLEMENTATION OF A LOW TEMPERATURE THERMAL DESORPTION TREATABILITY STUDY AT THE EXISTING DEACTIVATION FURNACE - SEAD-16)

Work Task 1, the preparation of the workplans, is approximately 100 % complete. The draft workplan was submitted on June 16, 1999. This work task is over the budgeted amount by \$55,362. Modifications to the draft workplan have begun to accommodate expanded air sampling requirements. The Draft-Final workplan, was issued on February 11, 2000 along with responses to Army and agency comments. We received EPA comments on the Draft and Draft Final Workplans on April 7, 2000. We also received NYSDEC comments on the Draft Final Workplan dated April 28, 2000 and have submitted the Final Workplan on June 20, 2000.

Work Task 2, the provision of construction support services, is 75% complete. The initiation of the field sampling/demonstration test began on August 21, 2000 and two tests were completed by August 31, 2000. This work task is behind schedule by \$44,104 and under budget by \$21,812.

Work Task 3, preparation of a pilot study completion report, is 10% complete. Soil data has been received and preliminary data tables have been submitted to SEDA. This work task is behind schedule by \$19,494 and over budget by \$22,661.

Work Task 4, Project Management, is approximately 92% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is behind schedule by \$1,510 and \$318 over the budget.

Overall, this delivery order is approximately 73% complete. It is behind schedule by \$65,108 and over budget by \$56,529.

DELIVER ORDER 14 (CONSTRUCTION SUPPORT AT THE SWMU's SEADs-38, 39, 40, 41, AND 60)

Work Task 1, the preparation of the Workplans, is approximately 56% complete. The Decision Document has been revised and was submitted on February 4, 1999. The technical specification was submitted on March 11, 1999. This work task is \$14,327 behind schedule and \$9,060 under budget.

Work Task 2, the provision of construction support services during the removal actions at the five sites, has not commenced.

Work Task 3, preparation of the removal report and ROD, has not commenced yet.

Work Task 4, Project Management, is approximately 58% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 25 th monthly progress report. This work task is behind schedule by \$9,012 and \$4,201 under the budget.

Overall, this delivery order is 27% complete. It is behind schedule by \$93,507 and under budget by \$18,217.

DELIVER ORDER 15 (CONSTRUCTION OVERSIGHT FOR THE REMOVAL ACTIONS AT THE SWMU's SEADs-24, 50/54, AND 67)

Work Task 1, the preparation of the Workplans, is approximately 23% complete. The Decision Document has been revised and was submitted on February 4, 1999. The technical specification was submitted on March 11, 1999. Work Task 1 is behind schedule by \$24,814 and under budget by \$1,599.

Work Task 2, the provision of construction support services during the removal actions at the sites, has not commenced.

Work Task 3, preparation of the removal report and ROD, has not commenced yet.

Work Task 4, Project Management, is approximately 50% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is behind schedule by \$10,814 and \$9,202 under the budget.



Overall, this delivery order is 14% complete. It is behind schedule by \$115,811 and under budget by \$10,722.

DELIVERY ORDER 16 (IMPLEMENTATION of an RI/FS WORKPLAN at SEAD 4)

Parsons ES received approval of Mod. No. 1 to this delivery order on May 14, 1999. This modification authorized us to proceed with the following seven tasks: Task 7, Baseline Risk Assessment; Task 8, Preparation of the RI Report; Task 9, Treatability Study Requirement Assessment; Task 10, Feasibility Study; Task 11, Preparation of the FS Report; Task 12, Post FS Support; and Task 13, Project Management. This task is now fully funded. This modification increased the value of this delivery order by \$359,415 in reimbursable costs and fixed fee. This is reflected in the monthly report.

Work Task 1, the fieldwork, is approximately 95% complete. Work Task 1 is behind schedule by \$35,067 and over budget by \$76,918. The field program commenced on November 30, 1998 with surface soil sampling. The surface soil and surface water/sediment sampling is now complete. All soil borings have been completed and all monitoring wells have been installed. Well development and groundwater sampling began in March and was completed at the end of April. The second round of groundwater sampling was completed the week of June 28, 1999.

Work Task 2, the preparation of the RI, is 57% complete. The Pre-draft RI report, which included a presentation of data and description of contaminant fate and transport, was issued to the Army on June 11, 1999. We have received COE authorization to proceed with completing the RI including the baseline risk assessment. The Draft RI was issued on November 10, 1999. We have received both NYSDEC and EPA comments on the Draft RI. The Draft Final RI was submitted on June 23, 2000. We have received NYSDEC comments on the Draft-Final RI dated July 31, 2000 and EPA comments dated October 12, 2000. We are preparing responses to comments on the Draft Final RI. We have begun work on the Feasibility Study. Work Task 2 is behind schedule by \$109,884 and under budget by \$46,330.

Work Task 3, the Post FS support, has not been funded.

Work Task 4, Project Management, is approximately 70% complete. The work task proposal was submitted on October 29, 1998. This is the 6 th monthly progress report. This work task is behind schedule by \$18,422 and under budget by \$40,537.

Overall, this delivery order is 79% complete. This delivery order is behind schedule by \$163,373 and under budget by \$9,949.

1912
1913
1914
1915
1916
1917
1918
1919
1920
1921
1922
1923
1924
1925
1926
1927
1928
1929
1930
1931
1932
1933
1934
1935
1936
1937
1938
1939
1940
1941
1942
1943
1944
1945
1946
1947
1948
1949
1950
1951
1952
1953
1954
1955
1956
1957
1958
1959
1960
1961
1962
1963
1964
1965
1966
1967
1968
1969
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000
2001
2002
2003
2004
2005
2006
2007
2008
2009
2010
2011
2012
2013
2014
2015
2016
2017
2018
2019
2020
2021
2022
2023
2024
2025
2026
2027
2028
2029
2030
2031
2032
2033
2034
2035
2036
2037
2038
2039
2040
2041
2042
2043
2044
2045
2046
2047
2048
2049
2050

DELIVER ORDER 17 (EE/CA FOR THE FILL AREA WEST OF BUILDING 135 AND THE ALLEGED PAINT DISPOSAL AREA - SEADs-59 and 71)

Work Task 1, the preparation of the Approval Memorandum, EE/CA, Action Memorandum, and Workplans, is 46% complete. The Approval Memorandum was submitted on December 31, 1998. This work task is \$42,088 behind schedule and over budget by \$11,158.

Work Task 2, the construction support services and preparation of the removal report, has not commenced.

Work Task 3, Project Management, is approximately 100% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is \$33,530 under the budget.

Overall, this delivery order is 31% complete. It is behind schedule by \$158,299 and under budget by \$22,372.

DELIVER ORDER 18 (EE/CA FOR THE OLD CONSTRUCTION DEBRIS LANDFILL - SEAD-11)

Parsons ES received approval of Mod. No. 1 to this delivery order on September 8, 1999. This decreased the value of this delivery order by \$72,675 in reimbursable costs and fixed fee. The two Garbage Disposal Areas, SEAD-64A and SEAD-64D, were removed from this task order. This is reflected in this monthly report.

Parsons ES received approval of Mod. No. 2 on July 28, 2000. A credit of \$90,546 was applied because of the removal of the Preparation of Work Plans, Provision of Construction Support, and Preparation of a Removal Report. An additional amount of \$112,372 was applied to Task 2.4, Performance of Additional Sampling. The additional task includes the performance of soil sampling from test pits and groundwater monitoring from three new and four existing monitoring wells to provide more data for the EE/CA. The net change provided by Mod No. 2 was an increase in the value of this delivery order by \$21,826 in reimbursable costs and fixed fee. This is reflected in this monthly report.

Work Task 1, the preparation of the Approval Memorandum, EE/CA, Action Memorandum, and Workplans, has commenced and is 56% complete. The Approval Memorandum was submitted on December 11, 1998. Authorization for Mods 1 and 2 have been received. A mini-risk assessment was performed for SEAD-11 only. Ten test pits and three monitoring well installations were completed the week of October 23, 2000. We conducted groundwater sampling the week of

1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000
2001
2002
2003
2004
2005
2006
2007
2008
2009
2010
2011
2012
2013
2014
2015
2016
2017
2018
2019
2020
2021
2022
2023
2024
2025

Major David A. Sheets
December 21, 2000
Page 15

November 20, 2000. This work task is behind schedule by \$54,855 and under the budget by \$18,186.

Work Task 2, the construction support services and preparation of the removal report, has not been funded as per Mod. 2.

Work Task 3, Project Management, is approximately 53% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is behind schedule by \$24,197 and \$17,089 under the budget.

Overall, this delivery order is 55% complete. It is behind schedule by \$79,052 and under budget by \$35,275.

DELIVERY ORDER 19 (REMEDIAL DESIGN AT THE FIRETRAINING AND DEMONSTRATION PAD AND THE FIRE TRAINING PIT AND AREA - SEADs-25 and 26)

This delivery order should be placed on hold until the design at SEADs-25 and 26 is required. The PRAP for these sites have not been finalized and there is no point in proceeding with a design when it is not required. The schedule for this delivery order will continue to fall behind as the design is not set.

Work Task 1, the preparation of remedial design, has not commenced.

Work Task 2, project management, is 8% complete. The work task proposal was issued to the COE on October 29, 1998. This is the 26 th monthly progress report. This work task is behind schedule by \$13,553 and \$681 under the budget.

Overall, this delivery order is 1% complete. It is behind schedule by \$134,225 and under budget by \$602.

DELIVERY ORDER 20 (PERFORMANCE OF MINI-RISK ASSESSMENTS AND PREPARATION OF A DECISION DOCUMENT FOR THE SWMUs WITHIN THE PROPOSED THE PRISON SITE)

Work Task 1, the preparation of mini-risk assessment and decision document, is 86% complete. The draft decision document was submitted on January 22, 1999. We have responded to regulatory comments dated April 26, 1999 and July 30, 1999 and submitted the Draft-Final Completion Report on December 10, 1999. We have received NYSDEC comments dated March 24, 2000 on the Draft-Final Report. It is behind schedule by \$10,625 and under the budget by \$129.

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

Work Task 2, project management, is 75% complete. This is the 22 nd monthly progress report. This work task is behind schedule by \$3,767 and \$4,787 under the budget.

Overall, this delivery order is 84% complete. It is behind schedule by \$14,391 and under budget by \$4,916.

DELIVERY ORDER 21 (PERFORMANCE OF MINI-RISK ASSESSMENTS AND PREPARATION OF RODS FOR NO ACTION SITES)

Work Task 1, the preparation of mini-risk assessment, is 55% complete. The preparation of the risk assessments began in July and the Pre-Draft Report was sent to the Army on September 29, 1999. The Draft Report was submitted on April 11, 2000. We have received EPA comments dated August 7, 2000. We are responding to the EPA comments. This work task is behind schedule by \$44,599 and \$31,885 over budget.

Work Task 2, the preparation of the RODs, is 58% complete. The Pre-Draft Decision Document for 25 sites was issued on September 10, 1999. The Draft Decision Document was issued on November 10, 1999. This task is behind schedule by \$67,004 and \$79,728 under budget.

Work Task 3, project management, is 58% complete. This is the 18 th monthly progress report. This task is behind schedule by \$6,278 and under the budget by \$3,378.

Overall, this delivery order is 57% complete. It is behind schedule and \$117,881 under budget by \$51,220.

DELIVERY ORDER 22 (REMEDIAL DESIGN AT THE ASH LANDFILL SITE)

Work Task 1, the fieldwork, is 98% complete. The first round of groundwater sampling was completed in October, 1999 and the data has been validated. The second round of groundwater sampling was completed in January 2000 and the data has been validated. The field data report was issued on June 7, 2000. It is behind schedule by \$4,192 and under budget by \$48,809.

Work Task 2, the preparation of remedial design, is approximately 31% complete. It is behind schedule by \$124,837 and over budget by \$17,412. The soil remediation preliminary design drawings have been completed. Work on the soil remediation preliminary design specifications and design report has been stopped until ecological issues have been resolved. The groundwater modeling for the trench design has been completed.

Work Task 3, project management, is approximately 33% complete. This is the 14 th monthly progress report. This task is behind schedule by \$20,919 and under budget by \$2,616.



Overall, this delivery order is 65% complete. It is \$149,948 behind schedule and \$34,013 under budget.

DELIVERY ORDER 23 (PERFORMANCE OF A MINI-RISK ASSESSMENT AND PREPARATION OF A DECISION DOCUMENT FOR SEAD-13)

Work Task 1, the preparation of mini-risk assessment and decision document, is 40% complete. The pre-draft mini risk assessment and decision document were submitted to the Army on February 14, 2000. The Draft mini-risk assessment and decision document were submitted on April 28, 2000. We have received EPA comments dated July 14, 2000 and NYSDEC comments dated July 26, 2000 on the Draft report. This task is behind schedule by \$17,044 and over budget by \$8,101.

Work Task 2, project management, is approximately 58% complete. This is the 12 th monthly progress report. This task is behind schedule by \$8,539 and over budget by \$3,016.

Overall, this delivery order is approximately 48% complete. It is \$25,583 behind schedule and \$11,117 over budget.

DELIVERY ORDER 24 (IMPLEMENTATION of an RI/FS WORKPLAN at SEADs 45,46, and 57)

Work Task 1, the fieldwork, is approximately 98% complete. Work Task 1 is behind schedule by \$15,291 and under budget by \$120,856. The field program commenced in November, 1999 with soil sampling. The soil, surface water, and sediment sampling have been completed at SEADs-46 and 57. Round 1 groundwater sampling has also been completed at SEADs-46 and 57. Chemical analysis results have been received and have been validated.

Work Task 2, the preparation of the RI, has not been funded.

Work Task 3, the Post FS support, has not been funded.

Work Task 4, Project Management, is approximately 50% complete. This is the 14 th monthly progress report. We have begun preparation of the Field Sampling Letter Report. This work task is behind schedule by \$14,381 and under budget by \$19,185.

Overall, this delivery order is 93% complete. This delivery order is behind schedule by \$29,672 and under budget by \$132,952.



Major David A. Sheets
December 21, 2000
Page 18

The statuses of the delivery orders are described in more detail in the individual monthly progress reports. If you have any questions regarding this or any other project, please, do not hesitate to call me at 781-401-2492.

Sincerely,

PARSONS ENGINEERING SCIENCE, INC.



Michael Duchesneau, P.E.
Project Manager

cc: Mr. Stephen Absolom, Seneca Army Depot Activity
Mr. Randall Battaglia, CENAN, Seneca Army Depot Activity

March 10
1910

Dear Mr. [Name]
I have received your letter of the 8th inst. and am glad to hear that you are interested in the [Project]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

I am sure that the [Project] will be of great benefit to the [Community]. I am sure that the [Project] will be of great benefit to the [Community].

U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION -
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
RI/FS @ the Fire Training Areas	RI Report	Revisions	USEPA *	Received	02-Apr-99	
		11-Feb-99				
		Final Comments #1				
SEADs-25 & 26 Del. Ord. 001		17-Sep-98				
		Final	CEHNC	Received	14-Feb-99	
		20-May-98	CEMRD			
		Draft-final	CHPPM	Received	14-Feb-99	
		03-Oct-97	AEC			
		Draft	USEPA	Received	28-Dec-98	
		27-Jun-96	NYSDEC	Received	05-Feb-99	No further comments.
* Letter from USEPA stating that all comments addressed except that the human health risk calculations may change as per BCT meeting.						
	FS Report	Pre-Draft	CEHNC	Pending		Final
		10-Jan-97	CEMRD	Pending		
		Draft	CHPPM	Received	14-Feb-99	
		21-Dec-97	AEC	Pending		
		Draft-Final	CHPPM	Pending		
		20-Nov-98	USEPA	Received	04-Jun-99	
			NYSDEC	Received	15-Jun-99	No further comments
	Received EPA extension letter requesting extension to PRAP	Letter from Army requesting extension to		10/03/99	on their review of RI/RA changes.	
		Draft	CEHNC			Draft-Final
		24-May-00	CEMRD			
			CHPPM	Received (Bradley)	13-Jun-00	
				Received (Hoddinott)	31-May-00	
			AEC			
			CHPPM			
			USEPA			
			NYSDEC	Pending	31-Oct-00	
		Letter from Army requesting until Aug. 31,2000 to determine due date based on LTID.				
	ROD	Pre-Draft	CEHNC	Not Submitted		Draft
		Pending Submittal	CEMRD	Not Submitted		



U. S. ARMY CORPS OF ENGINEERS
 HUNTSVILLE DIVISION
 CONTRACT NO. DACA87-95-D-0031
 SENECA ARMY DEPOT ACTIVITY
 STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
			CHPPM	Not Submitted		
			AEC	Not Submitted		
			CHPPM	Not Submitted		
	Field Samp. Ltr. Rpt.	Final	CEHNC	Received	05/10/96	No Comments
R/FS @ the Fire Training Areas		26-Apr-96	CEMRD	Pending		
SEADs-25 & 26			CHPPM	Pending		
Del. Ord. 001			AEC	Pending		
(Continued)	IDW Disposal Plan	Final	CEHNC	Pending		
		19-Aug-97	CEMRD	Pending		
			CHPPM	Pending		
			AEC	Pending		
			USEPA	Received and Approved IDW Plan		
			NYSDEC	No Response		
	Monthly Report	Period 10	Army	None		Period 11
		29-Nov-00				
	Quarterly Report	4th Qtr 97	Army	None		1st Qtr 98
		09-Jan-98				
	Monthly Report	Period 10	Army	None		Period 11
Support for EBS		29-Nov-00				
Del. Ord. 002	Quarterly Report	4th Qtr 97	Army	None		1st Qtr 98
		09-Jan-98				



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM		
RI/FS @ the Deactivation Furn. SEADs-16 & 17 Del. Ord. 003	RI Report	Final	CEHNC	Pending				
		24-Mar-99	CEMRD	Pending				
		Draft-Final	CHPPM	Received	27-Apr-99			
		13-Apr-98	AEC	Pending				
			USEPA*	Received	03-Jun-99			
			NYSDEC	received letter dated 4/8/	about concerns.			
		* EPA letter dated 6/3/99 stating that all EPA comments addressed.						
		RI Phase II GW data						
			08-May-97					
		Field Samp. Ltr. Rpt.		CEHNC	None	-		
			CEMRD	None	-			
			CHPPM	None	-			
			AEC	None	-			
	IDW Management Plan	07-Apr-97	CEHNC	Pending	-			
			CEMRD	Pending	-			
			CHPPM	Pending	-			
			AEC	Pending	-			
			USEPA	Pending	-			
			NYSDEC	Pending	-			
	FS Report	Draft FS	CEHNC					
		21-Nov-97	CEMRD					
			CHPPM					
			AEC					
		24-Nov-99	CHPPM					
		Comments sent on						
		06-Dec-99	USEPA					

Year	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	
Q1																							
Q2																							
Q3																							
Q4																							



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
		Final	NYSDEC	Received	15-Sep-00	
		08-Sep-00				
	* NYSDEC will not review the FS Report until the LTTD treatability study is complete.					
	PRAP					
	ROD					
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00				
		4th Qtrr 97	Army	None	-	1st Qtrr 98
		09-Jan-98				
Installation Support for BRAC Actions						
Del. Ord. 004						
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				

1951



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
RI/FS @ the High Security Area	RI Report*	Draft	CEHNC	Received (Healy)	26-Sep-00	Draft-Final
SEADs-12 & 63		19-May-00	CEMRD			
Del. Ord. 005	Building Report		CHPPM	Received (Bradley)	6/15/2000; 9/15/00	
		25-Jul-00	AEC			
			USEPA	Received	22-Aug-00	
			NYSDEC	Received (partial)	01-Aug-00	
			NYSDOH, NYSDE	Received	06-Nov-00	
			Received NYSDEC letter about the DCGL Report dated 6/20/00			
	Field Samp. Ltr. Rpt.		CEHNC	None	-	
			CEMRD	None	-	
			CHPPM	None	-	
			AEC	None	-	
	FS Report		CEHNC			Draft **
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	PRAP					Draft**
	ROD					Draft **
* The workplan is not approved yet, the date for submittal of the RI is pending.						
** As set forth by the EPA in their letter of May 21, 1999.						
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				10-

U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Quarterly Report	4th Qtrr 97	Army	None	-	1st Qtrr 98
		09-Jan-98				
Cont. GW Monitor						
Del. Ord. 006	Interim Report	17-Feb-97	Army	None		
4th Quarter 1996	Quarterly Report	17-Mar-97	Army	None		
1st Quarter 1997	Interim Report	13-May-97	Army	None		
	Quarterly Report	30-May-97	Army	None		
2nd Quarter 1997	Interim Report	18-Sep-97	Army	None		
	Quarterly Report	08-Oct-97	Army	None		
1st Quarter 1998	Interim Report					
	Quarterly Report	08-Jun-98	Army	None		
2nd Quarter 1998	Interim Report	19-Jul-98	Army	None		
	Quarterly Report	12-Oct-98	Army	None		
3rd Quarter 1998	Interim Report	30-Nov-98				
	Quarterly Report - Ash	16-Dec-98	Army	None		
	Quarterly Report - OB	18-Dec-98				
	Monthly Report	Period 10	Army	None		Period 11
		29-Nov-00				
RI/PS @ the	RI Report*	Draft	CEHNC	None	-	Draft final
Paint Disp/Fill Area						
SEADs-59 & 71		16-Jul-98	CEMRD	None	-	
Del. Ord. 007			CHPPM	Received	30-Jul-98	
			AEC	None	-	
		* Comments on the RI will be responded to in the 59/71 EE/CA				
			USEPA	Received	16-Apr-99	
			NYSDEC	Received	02-Oct-98	
	Field Samp. Lit. Rpt.		CEHNC	None	-	

Handwritten text, possibly a list or notes, located at the top of the page. The text is extremely faint and illegible.



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION -
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
			CEMRD	None	-	
			CHPPM	None	-	
			AEC	None	-	
* The RI will only include the summarization of the data, no risk assessment. The date may be changed depending on resolution of Peer Review.						
* EE/CA notification on November 6, 1998.						
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				
	Quarterly Report	4th Qtr-97	Army	None	-	1st Qtr-98
		09-Jan-98				
RI/FS @ the	RI Report*		CEHNC	None	-	Pre-Draft*
Misc. Comp. Burial			CEMRD	None	-	Draft*
Grounds			CHPPM	None	-	
SEADs-63			AEC	None	-	
Del. Order 008						
			USEPA	None	-	
			NYSDEC	None	-	
	Field Samp. Lr. Rpt.		CEHNC	None	-	
			CEMRD	None	-	
			CHPPM	None	-	
			AEC	None	-	
EE/CA Notification on November 6, 1998.						
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				
	Quarterly Report	4th Qtr 97	Army	None	-	1st Qtr-98
		09-Jan-98				

Handwritten text, possibly a signature or name, located at the top of the page. The text is faint and difficult to read.



U. S. ARMY CORPS OF ENGINEERS
 HUNTSVILLE DIVISION
 CONTRACT NO. DACA87-95-D-0031
 SENECA ARMY DEPOT ACTIVITY
 STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
Remedial Design @ the OB Grounds SEAD-23 Del. Order 009	UXO Avoidance Workplan		CEHNC SEDA CHPPM AEC CENAN	None None None None None	- - - - -	Draft Final
	HTRW Workplan		CEHNC SEDA CHPPM AEC CENAN	None None None None None	- - - - -	Draft Final
EPA comments on Section C- Technical Spec and SAP dated 1/28/2000						
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00 4th Qtr 97 09-Jan-98	Army	None	-	1st Qtr 98
Evaluation of Non-Evaluated Sites Del. Order 010	Workplan	04-Mar-98	CEHNC SEDA CHPPM AEC CENAN	Received	11-Jun-98	Responses
	Report-All Sites	Final	USEPA	Received	05-Nov-99	Response to EPA
	Report-Priority Sites	23-Feb-99 Draft	CEHNC	Received	11-Jun-98	

U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
		10-Apr-98	CEMRD	Received	11-Jun-98	
			CHPPM	Received	11-Jun-98	
			AEC			
			CENAN			
	Report -Moderate Sites	Draft				
		07-May-98				
	Report - Low Priority Site	Draft				
		17-Jul-98				
	Monthly Report	Period 10				Period 11
	Quarterly Report	29-Nov-00				1st Qtrr 98
Miscellaneous	Rinse Blank Letter	02-May-97	CEHNC	None		
			CHPPM	None		
			AEC	None		
			USEPA	Received	07-Aug-97	
			NYSDEC	Pending		
	Field Screening Ltr.	22-Jul-97	USEPA	Received	23-Oct-97	
			NYSDEC	Pending		
	PRG Proposal	19-Sep-97	USEPA	Pending		
			NYSDEC	Received	21-Oct-97	

[Faint, illegible text at the top of the page, possibly bleed-through from the reverse side.]



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Workplan		CEHNC CEMRD CHPPM AEC			Draft Final
			USEPA NYSDEC			
	Removal Report		CEHNC CEMRD CHPPM AEC			Draft Final
			USEPA NYSDEC			
	Monthly Report	Period 10 29-Nov-00	Army	None	-	Period 11 10
	Quarterly Report		Army	None	-	1st Qtr 98
Bioventing Treatability Study at SEAD-25 Del. Ord. 012	Workplan	Draft 03-Mar-99	CEHNC CEMRD CHPPM AEC	Received	08-Jun-99	Final
			USEPA NYSDEC	Received	17-Sep-99	
				Received	06/28/99	



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Completion Report		CEHNC			Draft
			CEMRD			Final
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00	Army	None	-	1st Qtrr 98
LTTD Treatability Study at SEAD-17 Del. Ord. 013	Workplan	Draft-Final	CEHNC			
		11-Feb-00	CEMRD			
		Final	CHPPM	Received	07-Mar-00	
		20-Jun-00	AEC			
			USEPA	Received	07-Apr-00	
			NYSDEC	Received	28-Apr-00	
	Completion Report		CEHNC			Draft
			CEMRD			Final
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11

Faint, illegible text at the top of the page, possibly a header or title.



U. S. ARMY CORPS OF ENGINEERS
 HUNTSVILLE DIVISION
 CONTRACT NO. DACA87-95-D-0031
 SENECA ARMY DEPOT ACTIVITY
 STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Quarterly Report	29-Nov-00	Army	None		1st Qtrr 98
Removal Action at SEADs-38,39,40,41,60 Del. Ord. 014	Work Plans		CEHNC CEMRD CHPPM AEC USEPA NYSDEC			
	Removal Report		CEHNC CEMRD CHPPM AEC USEPA NYSDEC			Draft D. Final Final
	ROD		CEHNC CEMRD CHPPM AEC USEPA NYSDEC			Draft Final
	Monthly Report	Period 10	Army	None		Period 11
		29-Nov-00				10-



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Quarterly Report		Army	None	-	1st Qtrr 98
Removal Action at SEADs-24_50/54,67 Del. Ord. 015	Work Plans		CEHNC CEMRD CHPPM AEC USEPA NYSDEC			
	Removal Report		CEHNC CEMRD CHPPM AEC USEPA NYSDEC			Draft D-Final Final
	ROD		CEHNC CEMRD CHPPM AEC USEPA NYSDEC			Draft Final
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00	Army	None	-	1st Qtrr 98



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
RI/FS @ the Munitions Washout Facility and Leachfield	RI	Draft	CEHNC			Final
SEAD-4 Del. Ord. 016		10-Nov-99 Draft-Final 23-Jun-00	CEMRD CHPPM AEC			
			Seneca			
			USEPA	Received	12-Oct-00	
			NYSDEC	Received	31-Jul-00	
	Field Samp. Lr. Rpt.		CEHNC			
			CEMRD			
			CHPPM			
			AEC			
	FS		CEHNC			Draft
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	PRAP		CEHNC			Draft
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			

Year	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990
Population	100	105	110	115	120	125	130	135	140	145	150
GDP	100	105	110	115	120	125	130	135	140	145	150
Unemployment	5.0	5.5	6.0	6.5	7.0	7.5	8.0	8.5	9.0	9.5	10.0
Inflation	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0	7.5	8.0



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	ROD		CEHNC			Draft
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00	Army	None	-	1st Qtrr 98
EE/CA for Paint Disp/Fill Area SEADs-59 & 71 Del. Ord. 017	Approval Memorandum	Draft 31-Dec-98	CEHNC CEMRD CHPPM AEC	Received	14-Feb-99	Final
			USEPA			
			NYSDEC	Received	06-Apr-99	
	EE/CA		CEHNC CEMRD CHPPM AEC			Draft Final
			USEPA			
			NYSDEC	Received letter	03/31/00	



19

19

19

19

19

19

U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Action Memorandum		CEHNC			Draft
			CEMRD			Public Comment
			CHPPM			Final
			AEC			
			USEPA			
			NYSDEC			
	Workplan		CEHNC			Draft
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	Removal Report		CEHNC			Draft
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00	Army	None	-	1st Qtr 98



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
EE/CA for SEADs-11, 64A, 64D Del Ord. 018	Approval Memorandum	Draft 11-Dec-98	CEHNC CEMRD CHPPM AEC	Received Received	14-Feb-99 14-Feb-99	Final
			USEPA NYSDEC	Received	06-Apr-99	
	EE/CA		CEHNC CEMRD CHPPM AEC			Draft
			USEPA NYSDEC			
	Action Memorandum		CEHNC CEMRD CHPPM AEC			Draft Public Comment
			USEPA NYSDEC			
	Workplan		CEHNC CEMRD CHPPM			Draft

Handwritten text, possibly a list or notes, located at the top of the page. The text is extremely faint and illegible.



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION -
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
			AEC			
			USEPA			
			NYDEC			
	Removal Report		CEHNC			Draft
			CEMRD			
			CHPPM			
			AEC			
			USEPA			
			NYDEC			
	Monthly Report	Period 10		None	-	Period 11
	Quarterly Report	29-Nov-00		None	.	1st Qtrtr 98
Remedial Design at the Training Areas SEADs-25 & 26 Del. Ord. 019	HTRW Workplan		CEHNC			Draft
			SEDA			D.Final
			CHPPM			Final
			AEC			
			CENAN			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11
	Quarterly Report	29-Nov-00	Army	None	-	1st Qtrtr 98

Handwritten text, likely bleed-through from the reverse side of the page. The text is illegible due to fading and blurring.



U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DACA87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
Mini-Risk Assessments for the Proposed Prison Sites	Completion Report	Draft-Final	CEHNC			
		12/10/1999	SEDA			Final
Del. Ord. 020		Draft	CHPPM	Received	01-Feb-00	
		05-Feb-99	AEC			
		Pre-Draft	CENAN			
		22-Jan-99				
			USEPA			
			NYSDEC	Received	24-Mar-00	
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				
Mini-Risk Assessments for the No Action Sites	Mini-Risk Assessments	Pre-Draft	CEHNC	Received	10-Nov-99	Draft-Final
		29-Sep-99	SEDA			
			CHPPM (Bradley)	Received	09-May-00	
Del. Ord. 021			CHPPM (Hoddimott)	Received	27-Apr-00	
		Draft	AEC			
		11-Apr-00	CENAN			
			USEPA	Received, dated	07-Aug-00	
			NYSDEC	Pending	31-Oct-00	
			Received NYSDEC clarification letter dated 6/20/00.			
	Decision Documents for 25 Sites	Pre-Draft	CEHNC	Received	06-Dec-99	Draft-Final
		09-Sep-99	SEDA			
			CHPPM	Received	11-Feb-00	
		Draft	AEC			
		10-Nov-99	CENAN			

The first part of the document
 discusses the importance of
 maintaining accurate records
 and the role of the
 committee in this regard.
 It also outlines the
 procedures for handling
 confidential information
 and the need for
 transparency in all
 dealings.



Faint, illegible text at the top of the page, possibly a header or title.




U. S. ARMY CORPS OF ENGINEERS
HUNTSVILLE DIVISION
CONTRACT NO. DAC A87-95-D-0031
SENECA ARMY DEPOT ACTIVITY
STATUS REPORT SUMMARY

PROJECT NAME	DELIVERABLE	CURRENT VERSION	COMMENTING AGENCY	COMMENT STATUS	COMMENT DATE	ACTION ITEM
	Decision Document	Draft	CEHNC			Draft-Final
		25-Apr-00	SEDA			
			CHPPM			
			AEC			
			CENAN			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				
RI/FS at SEADs-45.46.57 Del. Ord. 024	RI Report		CEHNC			Draft
			SEDA			
			CHPPM			
			AEC			
			CENAN			
			USEPA			
			NYSDEC			
	Monthly Report	Period 10	Army	None	-	Period 11
		29-Nov-00				

Handwritten text, possibly a title or header, which is extremely faint and illegible.





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management
Seneca Army Depot Activity
CERCLA Activities

Delivery Order 0001

Preparation of an RI/FS at the Former
Fire Training Areas, SEAD-25 and SEAD 26

Contract DACA 87-95-D-003

Project Progress Report
Period Ending November 24, 2000



WIND UP

101 HIGHTOWER

PHILLY PA

2000-01

16 JAN

DE 1999


1300-01

100-01

**Delivery Order 0001
Preparation of an RI/FS at the Former
Fire Training Areas, SEAD-25 and SEAD-26
Has been closed.**

Faint, illegible text centered on the page, possibly bleed-through from the reverse side.





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for the
Seneca Army Depot Activity
CERCLA Activities

Delivery Order 0002
Support for the Preparation of an EBS

Contract DACA 87-95-D-003

Project Progress Report
Period Ending November 24, 2000

10/15/57

1200:0031

512

10/15/57

1200:0031

512

10/15/57

**Delivery Order 0002
Support for the Preparation of an EBS
Has been closed.**

THE UNIVERSITY OF CHICAGO
LIBRARY



U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activity
CERCLA Activities

Delivery Order 0003

reparation of an RI/FS at the former and current
Deactivation Furnaces, SEAD-16 and SEAD-17

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

2000

130034

INSTRUMENT
STATION

WMA 511
WMA 511
WMA 511



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 1 - Field Work

Parsons ES Job Nos: 729895-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	1.4%	1.4%
SOW Task 2 - SEAD-16 Field Investigations			
SOW Task 2.1 - Surface Soil Sampling	100.0%	11.5%	11.5%
SOW Task 2.2 - Subsurface Soil Sampling	100.0%	3.8%	3.8%
SOW Task 2.3 - Surface Water and Sediment Sampling	100.0%	1.3%	1.3%
SOW Task 2.4 - Groundwater Investigations	100.0%	11.1%	11.1%
SOW Task 2.5 - Building Investigations	100.0%	3.1%	3.1%
SOW Task 2.6 - Ecological Investigation	100.0%	3.1%	3.1%
SOW Task 2.7 - Chemical Analysis	100.0%	31.2%	31.2%
SOW Task 2.8 - Surveying	100.0%	1.8%	1.8%
SOW Task 3 - SEAD-17 Field Investigations			
SOW Task 3.1 - Surface Soil Sampling	100.0%	5.4%	5.4%
SOW Task 3.2 - Surface Water and Sediment Sampling	100.0%	1.3%	1.3%
SOW Task 3.3 - Groundwater Investigations	100.0%	4.4%	4.4%
SOW Task 3.5 - Ecological Investigation	100.0%	3.1%	3.1%
SOW Task 3.6 - Chemical Analysis	95.0%	15.8%	15.0%
SOW Task 3.7 - Surveying	100.0%	1.7%	1.7%
TOTALS		100.0%	99.2%

STATUS

- o The building inspections and air sampling was performed during the week of August 5, 1996.
- o Surface Soil Sampling was performed during the week of August 19, 1996.
- o Subsurface Soil Sampling was performed during the week of August 12, 1996.
- o The first round of groundwater sampling was performed during the week of August 26, 1996.
- o Surface Water and sediment sampling was performed during the week of September 16, 1996.
- o Ecological investigations were completed on Oct. 11, 1996.
- o All sampling locations have been surveyed.
- o The second round of Groundwater sampling was completed during the week of December 9, 1996.
- o Received and validated the second round of groundwater data.
- o Issued the IDW disposal plan to the EPA for approval on November 15, 1999.
- o IDW completed during the week of June 17, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DPA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 1 - Field Work

Parsons ES Job Nos: 729895-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$28		
Subcontracts				\$0	\$0		
TOTALS		\$9,356		\$0	\$28	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		2625.0	2625.0	2625.0	3834.2		
Burdened Labor		\$159,926	\$159,926	\$159,926	\$224,895		
ODC's		\$80,845	\$80,845	\$80,845	\$84,972		
Subcontracts		\$359,839	\$359,839	\$359,839	\$222,132		
TOTALS		\$595,872	\$600,610	\$600,610	\$532,000	88.6%	88.6%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$4,738)
 COST VARIANCE (BCWP-ACWP) = \$63,873

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 2 - Prepare RI/FS Report

Parsons ES Job Nos: 729895-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 9 - Contaminant Fate and Transport	100.0%	5.5%	5.5%
SOW Task 10 - Baseline Risk Assessment	100.0%	21.2%	21.2%
SOW Task 11 - Prepare RI Report			0.0%
Pre-Draft	100.0%	15.7%	15.7%
Draft	100.0%	7.9%	7.9%
Final-Draft	100.0%	4.7%	4.7%
Final	100.0%	3.1%	3.1%
SOW Task 12 - Treatability Study Requirement Assessme	100.0%	4.9%	4.9%
SOW Task 13 - Feasibility Study	100.0%	15.7%	15.7%
SOW Task 14 - Prepare FS Report			0.0%
Pre-Draft	100.0%	10.6%	10.6%
Draft	100.0%	5.3%	5.3%
Final-Draft	100.0%	3.2%	3.2%
Final	100.0%	2.1%	2.1%
TOTALS		100.0%	100.0%

STATUS

- o The draft RI was issued to the regulators on January 19, 1997.
- o An EPA letter of Feb. 14, 1997 indicated that the agency will not provide comments until the 2nd round of groundwater data is included in the RI. Seneca responded and disagreed with this position on Feb. 24, 1997.
- o The Phase 2 groundwater data was sent as inserts to the Draft RI on May 8, 1997.
- o Parsons ES received EPA comments on November 25, 1997 on the Draft RI.
- o Draft FS issued on November 21, 1997. An August 12, 1998 SEDA letter proposed a higher lead clean-up level.
- o The draft-final RI issued on April 13, 1998. Received NYSDEC comments on July 9, 98 EPA comments on Jan. 7, 99.
- o Submitted response to January 7, 1998 EPA comments with inserts to draft-final RI on March 24, 1999.
- o Received April 28, 1999 NYSDEC letter raising concerns about remedial alternatives based upon intended future use.
- o Submitted Draft-final FS on November 24, 1999. Received EPA comments dated March 10, 2000.
- o Continuing to respond to EPA comments on the FS for submittal on August 23, 2000.
- o Submitted the Final FS to NYSDEC and EPA on Sept. 8, 2000.
- o Received NYSDEC letter dated Sept. 15, 2000 on the Final FS.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 2 - RI/FS Report

Parsons ES Job Nos: 729895-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	3.0		
Burdened Labor				\$0	\$238		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$238	0.1%	0.1%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		3480.0	3480.0	3480.0	2408.5		
Burdened Labor		\$215,027	\$215,027	\$215,027	\$164,556		
ODC's		\$58,396	\$58,396	\$58,396	\$25,494		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$273,422	\$273,423	\$273,423	\$273,423	\$190,050	69.5%	69.5%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$1)
 COST VARIANCE (BCWP-ACWP) = \$83,372

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 729895-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 13 - Post FS Support			
Prepare PRAP			
Pre-Draft	0.0%	12.5%	0.0%
Draft	0.0%	20.0%	0.0%
Final-Draft	0.0%	12.5%	0.0%
Final	0.0%	5.0%	0.0%
Prepare ROD			
Pre-Draft	0.0%	12.5%	0.0%
Draft	0.0%	20.0%	0.0%
Final-Draft	0.0%	12.5%	0.0%
Final	0.0%	5.0%	0.0%
	TOTALS	100.0%	0.0%

STATUS

o This task has not commenced yet.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 729895-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		720.0	720.0	720.0	10.0		
Burdened Labor		\$51,508	\$51,508	\$51,508	\$698		
ODC's		\$12,826	\$12,826	\$12,826	\$146		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$64,334	\$64,334	\$64,334	\$845	1.3%	1.3%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$64,334)
 COST VARIANCE (BCWP-ACWP) = (\$845)

o Work is not scheduled to begin on this task.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 729895-01004

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 6 - Monthly Field Activity Reports			
Monthly Report #1	100.0%	2.2%	2.2%
Monthly Report #2	100.0%	2.2%	2.2%
Monthly Report #3	100.0%	2.2%	2.2%
Monthly Report #4	100.0%	2.2%	2.2%
SOW Task 7 - Quarterly Reports			
Quarterly Report #1	100.0%	2.1%	2.1%
Quarterly Report #2	100.0%	2.1%	2.1%
Quarterly Report #3	100.0%	2.1%	2.1%
Quarterly Report #4	100.0%	2.1%	2.1%
Quarterly Report #5	100.0%	2.1%	2.1%
Quarterly Report #6	100.0%	2.1%	2.1%
Quarterly Report #7	100.0%	2.1%	2.1%
Quarterly Report #8	23.0%	2.1%	0.5%
SOW Task 8 - Field Sampling Letter Reports			
SEAD-16 Report	100.0%	5.6%	5.6%
SEAD-17 Report	100.0%	5.6%	5.6%
SOW Task 14 - Project Management			
Work Task Proposals (1 Proposal)	100.0%	2.5%	2.5%
o Cost & Manpower Plan			
o Master Network Schedule			
Monthly Report (24 Reports)	100.0%	60.5%	60.5%
o Technical Progress Report			
o Monthly Individual Performance Rpt.			
o Cost/Schedule Variance Report			
TOTALS		100.0%	98.4%

STATUS

- o This is the 53 rd monthly progress report for this delivery order.
- o The work task proposal was submitted for Army approval on August 15, 1996.
- o Work task proposal was approved by the Army on September 26, 1996.
- o Issued the 3rd quarterly report for 2000 on October 10, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Report Month: 24-Nov-00

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 729895-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	10.0		
Burdened Labor				\$0	\$709		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$709	0.7%	0.7%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1032.0	1032.0	1032.0	551.2		
Burdened Labor		\$90,254	\$90,254	\$90,254	\$44,988		
ODC's		\$8,146	\$8,146	\$8,146	\$19,486		
Subcontracts		\$0	\$0	\$0	\$1,455		
TOTALS	\$96,781	\$98,400	\$98,400	\$98,400	\$65,930	67.0%	67.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$1,619)
 COST VARIANCE (BCWP-ACWP) = \$30,852

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: 1 thru 4

Parsons ES Job Nos:729895- 01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Prepared the 53 rd monthly progress report.
- o Received EPA comments on the Draft-Final RI in their letter of January 7, 1999.
- o EPA requested an extension on their comments for the Draft FS to January 7, 1999.
- o Received NYSDEC comments on the Draft-final RI on July 9, 1998
- o Received NYSDEC letter dated Oct. 3, 1998 indicating that 1250 mg/Kg is not an appropriate clean-up level for lead.
- o Submitted insert responses to the Draft-final RI comments, the RI document is now considered to be final.
- o Responded to EPA and NYSDEC responses on the FS, (resampled GW wells for thallium). No thallium detected.
- o Submitted the Draft-final FS on November 24, 1999. Received EPA comments dated March 10, 2000.
- o Submitted the Final FS to NYSDEC and EPA on Sept. 8, 2000.
- o Received NYSDEC letter dated Sept. 15, 2000 on the Final FS.

Planned Accomplishments for Next Period:

- o Issue the 54 th monthly progress report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o EPA will not review the Draft FS Report until the majority of concerns with the Draft Final RI have been addressed.
- o NYSDEC has indicated, July 9, 1998 comments, that the RI must consider unrestricted use, i.e. residential future use. The Army has disagreed with evaluating a residential scenario but has considered a day-care scenario.
- o ~~An April 28, 1999 NYSDEC letter indicates that the FS must assess the properties based upon residential and/or unrestricted use. This may result in negative impacts on subsequent documents, i.e. the Proposed Remedial Action Plan, and the Record of Decision, if this is not resolved.~~
- o The risk assessment included unacceptable risk due to ingestion of groundwater from thallium. Resampling of thallium was performed in October, results did not confirm thallium to be present in groundwater.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0003

SEAD 16 and 17 RI/FS

Work Task: Summary Tasks 1 thru 4

Parsons ES Job Nos:729895- 01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$9,356			\$0	\$28	0.0%	0.0%
Work Task 2	\$0			\$0	\$238	0.1%	0.1%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$0	\$709	0.7%	0.7%
TOTALS	\$9,356			\$0	\$976	0.1%	0.1%

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$595,872	\$600,610	\$600,610	\$600,610	\$532,000	88.6%	88.6%
Work Task 2	\$273,422	\$273,423	\$273,423	\$273,423	\$190,050	69.5%	69.5%
Work Task 3	\$0	\$64,334	\$64,334	\$64,334	\$845	1.3%	1.3%
Work Task 4	\$96,781	\$98,400	\$98,400	\$98,400	\$65,930	67.0%	67.0%
TOTALS	\$966,075	\$1,036,767	\$1,036,767	\$1,036,767	\$788,824	76.1%	76.1%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) = (\$70,692)


COST VARIANCE (BCWP-ACWP) = \$177,251

- o Overall this delivery order is behind schedule.
- o Overall this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activity
CERCLA Activities

Delivery Order 0004

Installation Support for BRAC Actions

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1900

1900

1900

1900

1900

1900

1900



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 1 - Provide BEC Support

E-S Job Nos: 731240-03000

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Provide BEC Support	100.0%	100.0%	100.0%
TOTALS		100.0%	100.0%

STATUS

- o Provided support to the BEC at Seneca, Mr. Stephen Absolom.
- o Attended the June 26, 1997 meeting in Albany with the BEC to discuss the radioactive waste sites
- o Parsons ES has prepared a document for establishing Preliminary Remedial Goals (PRG)s at SEDA.
- o Attended the RAB at Seneca on November 21, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 1 - Provide BEC Support

E-S Job Nos: 731240-03000

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		658.0	658.0	658.0	712.0		
Burdened Labor		\$61,459	\$61,459	\$61,459	\$67,892		
ODC's		\$6,428	\$6,428	\$6,428	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$67,887	\$67,887	\$67,887	\$67,887	\$67,892	100.0%	100.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = (\$5)

- o This task is complete.
- o This task is under budget.

WORK TASK 1 - PROVIDE BEC SUPPORT
EARNED VALUE CURVE



■ BCWS ◆ ACWP ▲ BCWP



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 2 - Provide RAB Support

E-S Job Nos: 731240-04000

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 2 - Provide RAB Support	100.0%	100.0%	100.0%
TOTALS		100.0%	100.0%

STATUS

- o Attended the RAB meeting on March 18 and 19, 1997.
- o The RAB meeting in April was cancelled due to the Peer Review Meeting, held during the first week in April.
- o Attendance at the May 20, 1997 RAB meeting was not required.
- o The June RAB meeting and the project managers meeting was not held.
- o Attended the RAB meeting and the project managers meeting at SEDA on July 18 & 19, 1997.
- o Attended the RAB meeting and the project managers meeting at SEDA on August 18 & 19, 1997.
- o Attended the RAB meeting and the project managers meeting at SEDA on September 16 & 17, 1997.
- o Attended the RAB meeting and the project managers meeting at SEDA on September 21 & 22, 1997.
- o Attended the RAB meeting and the project managers meeting at SEDA on April 21 & 22, 1998.
- o Attended the RAB meeting and the project managers meeting at SEDA on July 21 & 22, 1998.
- o Attended the latest RAB meeting and the project managers meeting at SEDA on August 18 & 19, 1998.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 3 - Provide Peer Review Support

E-S Job Nos: 731240-01000

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		278.0	278.0	278.0	214.7		
Burdened Labor		\$24,902	\$24,902	\$24,902	\$16,871		
ODC's		\$2,164	\$2,164	\$2,164	\$3,616		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$27,066	\$27,066	\$27,066	\$27,066	\$20,487	75.7%	75.7%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$6,579

- o This task is complete.
- o This task is under budget.

WORK TASK 3 - PROVIDE PEER REVIEW SUPPORT
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 4 - Project Management

E-S Job Nos: 731240-02000

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 15 - Project Management			
Work Task Proposal	100.0%	10.0%	10.0%
Monthly Report No. 1 thru 12	100.0%	37.7%	37.7%
Monthly Report No. 13	100.0%	8.7%	8.7%
Monthly Report No. 14	100.0%	8.7%	8.7%
Monthly Report No. 15	100.0%	8.7%	8.7%
Monthly Report No. 16	100.0%	8.7%	8.7%
Monthly Report No. 17	100.0%	8.7%	8.7%
Monthly Report No. 18	100.0%	8.7%	8.7%
TOTALS		100.0%	100.0%

STATUS

- o Issued the 43 rd monthly progress report to the Army.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 4 - Project Management

E-S Job Nos: 731240-02000

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		416.0	416.0	416.0	267.0		
Burdened Labor		\$33,671	\$33,671	\$33,671	\$27,674		
ODC's		\$3,542	\$3,542	\$3,542	\$3,914		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$37,213	\$37,213	\$37,213	\$37,213	\$31,587	84.9%	84.9%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$5,626

- o This task is complete.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE





Report Month: 24-Nov-00

Work Task: 1 thru 4

E-S Job Nos:731240- 01000 thru 04000

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Issued the 43 rd monthly progress report to the Army.
- o Provided support to the BEC at Seneca, Mr. Stephen Absolom.
- o Attended the Principles of Environmental Restoration meeting on Dec 14 thur 17, 1999.
- o Attended the RAB and BCT meeting on Jan. 18 and 19, 2000.
- o Attended the RAB and BCT meeting on Feb. 22 and 23, 2000.
- o Attended the RAB and BCT meeting on Mar. 21 and 22, 2000.
- o Attended the RAB and BCT meeting on April 18 and 19, 2000.
- o Attended the RAB and BCT meeting on May 23 and 24, 2000.
- o Attended the RAB and BCT meeting on June 20 and 21, 2000.

Planned Accomplishments for Next Period:

- o Issue the 44th monthly progress report to the Army
- o Continued support to the BEC.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0004
 Installation Support for BRAC Actions

Report Month: 24-Nov-00

Work Task: 1 thru 4

E-S Job Nos:731240- 01000 thru 04000

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$67,887	\$67,887	\$67,887	\$67,887	\$67,892	100.0%	100.0%
Work Task 2	\$39,428	\$39,428	\$39,428	\$39,428	\$38,485	97.6%	97.6%
Work Task 3	\$27,066	\$27,066	\$27,066	\$27,066	\$20,487	75.7%	75.7%
Work Task 4	\$37,213	\$37,213	\$37,213	\$37,213	\$31,587	84.9%	84.9%
TOTALS	\$171,594	\$171,594	\$171,594	\$171,594	\$158,451	92.3%	92.3%

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$13,143

- o This delivery order is complete.
- o This delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activities
CERCLA Activities

Delivery Order 0005

Preparation of an RI/FS at the
Radioactive Waste Disposal Site, SEAD-12

Contract DACA 87-95-D-003

Project Progress Report
Period Ending November 24, 2000

001100

1300-4

213315

10/10/80

10/10/80

10/10/80

10/10/80



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: 1 - Field Work

Parsons ES Job Nos: 730047-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1.1 - Site Visit and Records Review	100.0%	2.3%	2.3%
SOW Task 1.2 - Archaeological Investigations	100.0%	6.8%	6.8%
SOW Task 2 - SEAD-12 Field Investigations			
SOW Task 2.1 - Geophysical Investigations	100.0%	6.0%	6.0%
SOW Task 2.2 - Soil Gas Investigation	100.0%	3.5%	3.5%
SOW Task 2.3 - Radiological Investigations			
SOW Task 2.3.1 - Alpha, Beta and Gamma Screening	100.0%	6.5%	6.5%
SOW Task 2.3.2 - Alpha, Beta and Gamma Direct Measure	100.0%	2.8%	2.8%
SOW Task 2.3.3 - Performance of Exposure Rate Survey	100.0%	3.1%	3.1%
SOW Task 2.3.4 - Performance of Wipe Sampling	100.0%	5.8%	5.8%
SOW Task 2.3.5 - Performance of Radon Investigations	100.0%	2.8%	2.8%
SOW Task 2.3.6 - Performance of Special Sampling	100.0%	2.9%	2.9%
SOW Task 2.3.7 - Performance of Building Sampling	90.0%	20.0%	18.0%
SOW Task 2.4 - Soil Investigations			
SOW Task 2.4.1 - Surface Soil Investigations	100.0%	6.0%	6.0%
SOW Task 2.4.2 - Subsurface Soil Investigations	100.0%	4.7%	4.7%
SOW Task 2.4.3 - Test Pit Investigations	100.0%	4.0%	4.0%
SOW Task 2.5 - Surface Water and Sediment Sampling	100.0%	4.3%	4.3%
SOW Task 2.6 - Groundwater Investigations	100.0%	7.0%	7.0%
SOW Task 2.7 - Ecological Investigation	100.0%	2.2%	2.2%
SOW Task 2.8 - Chemical Analysis	100.0%	8.0%	8.0%
SOW Task 2.9 - Surveying	75.0%	1.3%	1.0%
TOTALS		100.0%	97.7%

STATUS

- o Parsons resubmitted the final workplan on June 21, 1998. Additional EPA comments were received on July 21, 1998.
- o Final approval of the workplan from EPA is still pending, however, the remainder of EPA comments are minor.
- o Field work was initiated in August, 1996 but was stopped due to delays associated with final workplan approval.
- o The EM-31 survey was completed during 1996; Data interpretation has been completed.
- o From our EM-31 work performed to date we believe we have discovered additional disposal pits and five anomalies.
- o The archaeological work is complete. The Draft archaeological report was issued on November 2, 1997.
- o The radiation screening task was completed during the summer and fall of 1998.
- o Surface soil and surface water sampling was completed during the summer of 1998.
- o Test pitting and soil borings have been completed.
- o Surface soil sampling is complete. Building scans, drain and duct sampling are complete. Radon sampling is complete.
- o First round sampling was completed May 5, 1999. Ecological assessment completed 18Sept 99.
- o The 2nd round of gw samp was planned for 11Oct 99, delayed to 29Nov99 due to the requirements for low detection limits.
- o Sampling of Pu-239/240 completed in select locations. Building surveys in 803,815HR,816HR,819 completed.
- o DCGL report (derivation of building guidelines) submitted to agencies on Jan. 21, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: D/CA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: 1 - Field Work

Parsons ES Job Nos: 730047-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				233.9	72.0		
Burdened Labor				\$16,722	\$4,689		
ODC's				\$7,120	\$4,332		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$23,842	\$9,021	0.3%	0.4%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		19303.0	14162.0	19491.0	23353.4		
Burdened Labor		\$1,104,758	\$742,131	\$1,116,550	\$1,379,314		
ODC's		\$587,695	\$415,834	\$591,331	\$458,809		
Subcontracts		\$1,347,245	\$1,330,885	\$1,347,245	\$1,016,567		
TOTALS	\$2,969,025	\$3,039,698	\$2,488,850	\$3,055,125	\$2,854,690	93.9%	114.7%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) = (\$86,100)
 COST VARIANCE (BCWP-ACWP) = \$114,335

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: 2 - Prepare RI/FS Report

Parsons ES Job Nos: 730047-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 6 - Contaminant Fate and Transport	75.0%	5.4%	4.1%
SOW Task 7 - Baseline Risk Assessment	75.0%	19.3%	14.5%
SOW Task 8 - Prepare RI Report			0.0%
Pre-Draft	100.0%	15.5%	15.5%
Draft	100.0%	7.8%	7.8%
Final-Draft	60.0%	4.7%	2.8%
Final	0.0%	3.1%	0.0%
SOW Task 9 - Treatability Study Requirement Assessment	0.0%	3.7%	0.0%
SOW Task 10 - Feasibility Study	0.0%	15.2%	0.0%
SOW Task 11 - Prepare FS Report			0.0%
Pre-Draft	0.0%	12.6%	0.0%
Draft	0.0%	6.3%	0.0%
Final-Draft	0.0%	3.8%	0.0%
Final	0.0%	2.5%	0.0%
TOTALS		100.0%	44.6%

STATUS

- o Preparation of the Draft RI report has been completed.
- o Ecological risk assessment has been completed.
- o Submitted the Draft RI Report on May 19, 2000.
- o Received initial comments from NYSDOH and NYSDEC on the Draft RI Report.
- o Draft SEAD-12 Class I and II Building Report submitted on July 25, 2000.
- o Received EPA comments dated August 22, 2000.
- o Completing response to Comments for preparation of Draft-Final RI.
- o Received final comments from NYSDOH and NYSDEC in their letter dated November 6, 2000.
- o Attended MARSSIM training course at Seneca on Oct. 17 thru 19.
- o Response to comments from NYSDEC, NYSDOH, and EPA are complete, and have been sent to SEDA for review.
- o Draft Final RI is near completion, to be submitted on Dec. 21, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Delivery Order No. 0005

RI/FS @ SEAD-12

Report Month: 24-Nov-00

Work Task: 2 - RI/FS Report

Parsons ES Job Nos: 730047-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				320.0	279.5		
Burdened Labor				\$19,990	\$18,562		
ODC's				\$5,599	\$152		
Subcontracts				\$0	\$0		
TOTALS	\$3,796			\$25,589	\$18,714	6.5%	6.5%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		3596.0	3596.0	3321.0	2610.5		
Burdened Labor		\$224,903	\$224,903	\$209,195	\$157,862		
ODC's		\$62,920	\$62,920	\$58,108	\$11,785		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$128,454	\$287,823	\$287,823	\$267,303	\$169,647	58.9%	58.9%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$138,850)

COST VARIANCE (BCWP-ACWP) = (\$41,193)

- o This task is behind schedule.
- o This task is over budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Delivery Order No. 0005

RI/FS @ SEAD-12

Report Month: 24-Nov-00

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 730047-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 12 - Post FS Support			
Prepare PRAP			
Pre-Draft	0.0%	12.5%	0.0%
Draft	0.0%	20.0%	0.0%
Final-Draft	0.0%	12.5%	0.0%
Final	0.0%	5.0%	0.0%
Prepare ROD			
Pre-Draft	0.0%	12.5%	0.0%
Draft	0.0%	20.0%	0.0%
Final-Draft	0.0%	12.5%	0.0%
Final	0.0%	5.0%	0.0%
	TOTALS	100.0%	0.0%

STATUS

o This task has not begun.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 730047-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		600.0	600.0	0.0	0.0		
Burdened Labor		\$45,372	\$45,372	\$0	\$0		
ODC's		\$13,947	\$13,947	\$0	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$59,319	\$59,319	\$0	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$0

o Work is not scheduled to begin on this task.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 730047-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	13.0		
Burdened Labor				\$0	\$963		
ODC's				\$0	\$4		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$967	0.9%	0.9%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1082.0	1082.0	1082.0	756.6		
Burdened Labor		\$95,516	\$95,516	\$95,516	\$59,806		
ODC's		\$9,154	\$9,154	\$9,154	\$19,317		
Subcontracts		\$0	\$0	\$0	\$4,546		
TOTALS	\$81,426	\$104,670	\$104,670	\$104,670	\$83,670	79.9%	79.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$23,244)
 COST VARIANCE (BCWP-ACWP) = (\$2,244)

- o This task is behind schedule.
- o This task is slightly over budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: 1 thru 4

Parsons ES Job Nos:730047-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Issued the 34 th monthly report.
- o Submitted the Draft SEAD-12 Class I and II Building Report on July 25, 2000.
- o Responding to regulatory comments on the Draft RI.
- o Current monthly invoice includes payment for previous CORE invoices that were not paid because CORE was purchased by Severn Trent Labs and there was confusion as to where payment was to be made.
- o Attended the MARSSIM training course at Seneca on October 17 thru 19.
- o The upslope for additional materials sampling as part of the building radiological assesement has been approved.

Planned Accomplishments for Next Period:

- o Issue the 35 th monthly report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o This delivery order has been modified to include the survey of the buildings. Approval of this work has not been given.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

Delivery Order No. 0005

RI/FS @ SEAD-12

Work Task: Summary Tasks 1 thru 4

Parsons ES Job Nos:730047-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$23,842	\$9,021	0.3%	0.4%
Work Task 2	\$3,796			\$25,589	\$18,714	6.5%	6.5%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$0	\$967	0.9%	0.9%
TOTALS	\$3,796			\$49,431	\$28,702	0.8%	1.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$2,969,025	\$3,039,698	\$2,488,850	\$3,055,125	\$2,854,690	93.9%	114.7%
Work Task 2	\$128,454	\$287,823	\$287,823	\$267,303	\$169,647	58.9%	58.9%
Work Task 3	\$0	\$59,319	\$59,319	\$0	\$0	0.0%	0.0%
Work Task 4	\$81,426	\$104,670	\$104,670	\$104,670	\$83,670	79.9%	79.9%
TOTALS	\$3,178,904	\$3,491,510	\$2,940,662	\$3,427,099	\$3,108,006	89.0%	105.7%

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) = (\$248,194)
 COST VARIANCE (BCWP-ACWP) = \$70,898

- o Overall this delivery order is behind schedule.
- o Overall this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for the
Seneca Army Depot Activities
CERCLA Activities

Delivery Order 0006

Continuation of the Groundwater Monitoring Program
at the OB/OD Grounds and the Ash Landfill

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1967

10031

PROJ. 5
10031

10031
10031
10031



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 1 - 1st Qtr Sampling and Analysis

E-S Job Nos: 730769-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Sampling of Wells at Ash Landfill	100.0%	36.8%	36.8%
SOW Task 2 - Chemical Analysis of Ash Landfill Wells	100.0%	18.3%	18.3%
SOW Task 3 - Sampling of Wells at OB/OD Grounds	100.0%	23.3%	23.3%
SOW Task 4 - Chemical Analysis of OB/OD Wells	100.0%	7.7%	7.7%
SOW Task 5 - Quarterly Report No. 1	100.0%	11.7%	11.7%
SOW Task 6 - Interim Report No. 1	100.0%	2.1%	2.1%
TOTALS		100.0%	100.0%

STATUS

- o The first quarter sampling (the 4th Quarter of 1996) was completed during the last week in December 1996 and the first week of January, 1997.
- o Issued the Interim Report on Feb. 17, 1997.
- o Issued the Quarterly Groundwater Monitoring Report on March 17, 1997.
- o This work task is complete.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 1 - 1st Qtr Sampling and Analysis

E-S Job Nos: 730769-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		688.0	688.0	688.0	554.7		
Burdened Labor		\$42,604	\$42,604	\$42,604	\$33,069		
ODC's		\$25,000	\$25,000	\$25,000	\$17,607		
Subcontracts		\$20,859	\$20,859	\$20,859	\$15,780		
TOTALS	\$88,463	\$88,463	\$88,463	\$88,463	\$66,456	75.1%	75.1%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$22,007

- o This task is complete.
- o This task is under budget.

WORK TASK 1 - 1ST QTRTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Dec-99

Delivery Order No. 0006

SEDA Groundwater Monitoring Program

Work Task: 2 - 2nd Qtr Sampling and Analysis

E-S Job Nos: 730769-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 7 - 2nd Qtr Sampling and Analysis			
Sampling of Wells at Ash Landfill	100.0%	56.2%	56.2%
Chemical Analysis of Ash Landfill Wells	100.0%	27.9%	27.9%
Quarterly Report No. 2	100.0%	13.5%	13.5%
Interim Report No. 2	100.0%	2.5%	2.5%
	TQTALS	100.0%	100.0%

STATUS

- o The well sampling for the 1st Quarter of 1997 was completed during the third week in March, 1997. and the first week of January, 1997.
- o Recieved and validated the data.
- o Issued the Interim Report on May 13, 1997.
- o Issued the 2nd Quarterly Report on May 30, 1997.
- o This work task is complete.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Delivery Order No. 0006

Report Month: 24-Dec-99

SEDA Groundwater Monitoring Program

Work Task: 2 - 2nd Qtr Sampling and Analysis

E-S Job Nos: 730769-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		495.0	495.0	495.0	411.0		
Burdened Labor		\$30,504	\$30,504	\$30,504	\$24,705		
ODC's		\$12,901	\$12,901	\$12,901	\$16,012		
Subcontracts		\$14,529	\$14,529	\$14,529	\$0		
TOTALS	\$57,934	\$57,934	\$57,934	\$57,934	\$40,717	70.3%	70.3%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$17,217

- o This task is complete.
- o This task is under budget

WORK TASK 2 - 2ND QRTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 3 - 3rd Qtr Sampling and Analysis

E-S Job Nos: 730769-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		688.0	688.0	688.0	633.0		
Burdened Labor		\$42,604	\$42,604	\$42,604	\$38,528		
ODC's		\$25,000	\$25,000	\$25,000	\$7,981		
Subcontracts		\$20,860	\$20,860	\$20,860	\$14,751		
TOTALS	\$88,464	\$88,464	\$88,464	\$88,464	\$61,259	69.2%	69.2%


COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$27,205

- o This task is complete.
- o This task is under budget

WORK TASK 3 - 3RD QTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE







INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Dec-99

Delivery Order No. 0006

SEDA Groundwater Monitoring Program

Work Task: 5 - 4th Qtr Sampling and Analysis

E-S Job Nos: 730769-01005

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Optional Task 1 - 4th Qtr Sampling and Analysis			
Sampling of Wells at Ash Landfill	100.0%	50.0%	50.0%
Chemical Analysis of Ash Landfill Wells	100.0%	25.0%	25.0%
Quarterly Report No. 4	100.0%	10.0%	10.0%
Interim Report No. 4	100.0%	3.0%	3.0%
Monthly Report No. 10	100.0%	4.0%	4.0%
Monthly Report No. 11	100.0%	4.0%	4.0%
Monthly Report No. 12	100.0%	4.0%	4.0%
TOTALS		100.0%	100.0%

STATUS

- o The well sampling for the 1st Quarter 1998 was completed on March 29, 1998.
- o The 1st quarter 1998 groundwater monitoring report was issued for the Ash Landfill on June 8, 1998.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 5 - 4th Qtr Sampling and Analysis

E-S Job Nos: 730769-01005

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		520.0	520.0	520.0	555.2		
Burdened Labor		\$31,893	\$31,893	\$31,893	\$29,500		
ODC's		\$15,240	\$15,240	\$15,240	\$11,124		
Subcontracts		\$14,529	\$14,529	\$14,529	\$1,890		
TOTALS	\$61,662	\$61,662	\$61,662	\$61,662	\$42,514	68.9%	68.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$19,148

- o This task is complete.
- o This task is under budget.

WORK TASK 5 - 4TH QRTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 6 - 5th Qtr Sampling and Analysis

E-S Job Nos: 730769-01006

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		713.0	713.0	713.0	492.8		
Burdened Labor		\$43,994	\$43,994	\$43,994	\$28,798		
ODC's		\$27,339	\$27,339	\$27,339	\$9,130		
Subcontracts		\$20,860	\$20,860	\$20,860	\$1,947		
TOTALS	\$92,193	\$92,193	\$92,193	\$92,193	\$39,875	43.3%	43.3%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$52,318

- o This task is complete.
- o This task is under budget.

WORK TASK 6 - 5TH QTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Dec-99

Delivery Order No. 0006

SEDA Groundwater Monitoring Program

Work Task: 7 - 6th Qtr Sampling and Analysis

E-S Job Nos: 730769-01007

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Optional Task 3 - 6th Qtr Sampling and Analysis			
Sampling of Wells at Ash Landfill	100.0%	35.0%	35.0%
Chemical Analysis of Ash Landfill Wells	100.0%	15.0%	15.0%
Sampling of Wells at OB/OD Grounds	100.0%	20.0%	20.0%
Chemical Analysis of OB/OD Wells	100.0%	5.0%	5.0%
Quarterly Report No. 6	100.0%	10.0%	10.0%
Interim Report No. 6	100.0%	3.0%	3.0%
Monthly Report No. 16	100.0%	4.0%	4.0%
Monthly Report No. 17	100.0%	4.0%	4.0%
Monthly Report No. 18	100.0%	4.0%	4.0%
TOTALS		100.0%	100.0%

STATUS

- o Received the July 24, 1998 Order for Supplies and Services, Modification No. 2, to conduct the 3rd quarter in 1998.
- o The well sampling for the third Quarter 1998 was conducted between September 18 and September 25, 1998.
- o Data from the lab has begun to be received and validated.
- o This is the last funded quarterly round of groundwater monitoring.
- o The third quarter report for the Ash Landfill was issued on December 16, 1998 and for the OB/OD Grounds on December 18, 1998.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 7 - 6th Qtr Sampling and Analysis

E-S Job Nos: 730769-01007

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		713.0	713.0	713.0	355.0		
Burdened Labor		\$43,994	\$43,994	\$43,994	\$9,127		
ODC's		\$27,339	\$27,339	\$27,339	\$13,314		
Subcontracts		\$20,860	\$20,860	\$20,860	\$1,669		
TOTALS	\$92,193	\$92,193	\$92,193	\$92,193	\$24,110	26.2%	26.2%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$68,083

- o This task is complete.
- o This task is under budget.

WORK TASK 7 - 6TH QTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 8 - 7th Qtr Sampling and Analysis

E-S Job Nos: 730769-01008

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Optional Task 4 - 7th Qtr Sampling and Analysis			
Sampling of Wells at Ash Landfill	0.0%	35.0%	0.0%
Chemical Analysis of Ash Landfill Wells	0.0%	15.0%	0.0%
Sampling of Wells at OB/OD Grounds	0.0%	20.0%	0.0%
Chemical Analysis of OB/OD Wells	0.0%	5.0%	0.0%
Quarterly Report No. 7	0.0%	10.0%	0.0%
Interim Report No. 7	0.0%	3.0%	0.0%
Monthly Report No. 19	0.0%	4.0%	0.0%
Monthly Report No. 20	0.0%	4.0%	0.0%
Monthly Report No. 21	0.0%	4.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o This task has not been funded.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 8 - 7th Qtr Sampling and Analysis

E-S Job Nos: 730769-01008

COST AND SCHEDULE PERFORMANCE REPORT


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		713.0	713.0	713.0	0.0		
Burdened Labor		\$43,994	\$43,994	\$43,994	\$0		
ODC's		\$27,339	\$27,339	\$27,339	\$0		
Subcontracts		\$20,860	\$20,860	\$20,860	\$0		
TOTALS	\$0	\$92,193	\$92,193	\$92,193	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$92,193)
 COST VARIANCE (BCWP-ACWP) = \$0

WORK TASK 8 - 7TH QRTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 9 - 8th Qtr Sampling and Analysis

E-S Job Nos: 730769-01009

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Optional Task 5 - 8th Qtr Sampling and Analysis			
Sampling of Wells at Ash Landfill	0.0%	35.0%	0.0%
Chemical Analysis of Ash Landfill Wells	0.0%	15.0%	0.0%
Sampling of Wells at OB/OD Grounds	0.0%	20.0%	0.0%
Chemical Analysis of OB/OD Wells	0.0%	5.0%	0.0%
Quarterly Report No. 8	0.0%	10.0%	0.0%
Interim Report No. 8	0.0%	3.0%	0.0%
Monthly Report No. 22	0.0%	4.0%	0.0%
Monthly Report No. 23	0.0%	4.0%	0.0%
Monthly Report No. 24	0.0%	4.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o This task has not been funded.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 9 - 8th Ortr Sampling and Analysis

E-S Job Nos: 730769-01009

COST AND SCHEDULE PERFORMANCE REPORT


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		713.0	713.0	713.0	0.0		
Burdened Labor		\$43,994	\$43,994	\$43,994	\$0		
ODC's		\$27,339	\$27,339	\$27,339	\$0		
Subcontracts		\$20,860	\$20,860	\$20,860	\$0		
TOTALS	\$0	\$92,193	\$92,193	\$92,193	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$92,193)
 COST VARIANCE (BCWP-ACWP) = \$0

WORK TASK 9 - 8TH QTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 10 - 9th Qtr Sampling and Analysis

E-S Job Nos: 730769-01010

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Optional Task 6 - 9th Qtr Sampling and Analysis			
Sampling of Wells at Ash Landfill	0.0%	35.0%	0.0%
Chemical Analysis of Ash Landfill Wells	0.0%	15.0%	0.0%
Sampling of Wells at OB/OD Grounds	0.0%	20.0%	0.0%
Chemical Analysis of OB/OD Wells	0.0%	5.0%	0.0%
Quarterly Report No. 9	0.0%	10.0%	0.0%
Interim Report No. 9	0.0%	3.0%	0.0%
Monthly Report No. 25	0.0%	4.0%	0.0%
Monthly Report No. 26	0.0%	4.0%	0.0%
Monthly Report No. 27	0.0%	4.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o This task has not been funded.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 10 - 9th Qtr Sampling and Analysis

E-S Job Nos: 730769-01010

COST AND SCHEDULE PERFORMANCE REPORT


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		713.0	713.0	713.0	0.0		
Burdened Labor		\$43,994	\$43,994	\$43,994	\$0		
ODC's		\$27,339	\$27,339	\$27,339	\$0		
Subcontracts		\$20,860	\$20,860	\$20,860	\$0		
TOTALS	\$0	\$92,193	\$92,193	\$92,193	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$92,193)
 COST VARIANCE (BCWP-ACWP) = \$0

WORK TASK 10 - 9TH QTR SAMPLING AND ANALYSIS
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 11 - Additional Ash Landfill Sampling and Analysis

E-S Job Nos: 730769-01011

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Optional Task 7 - Additional Ash Landfill Sampling and Analysis			
Sampling of Wells at Ash Landfill	0.0%	70.0%	0.0%
Chemical Analysis of Ash Landfill Wells	0.0%	30.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o This task has not been funded.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 Delivery Order No. 0006
 SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 11 - Additional Ash Landfill Sampling and Analysis

E-S Job Nos: 730769-01011

COST AND SCHEDULE PERFORMANCE REPORT


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		540.0	540.0	540.0	0.0		
Burdened Labor		\$33,543	\$33,543	\$33,543	\$0		
ODC's		\$17,739	\$17,739	\$17,739	\$0		
Subcontracts		\$21,794	\$21,794	\$21,794	\$0		
TOTALS	\$0	\$73,076	\$73,076	\$73,076	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$73,076)
 COST VARIANCE (BCWP-ACWP) = \$0

WORK TASK 11 - ADDITIONAL ASH LANDFILL SAMPLING
EARNED VALUE CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031
Delivery Order No. 0006
SEDA Groundwater Monitoring Program

Report Month: 24-Dec-99

Work Task: 1 thru 11

E-S Job Nos: 730769-01001 thru 01011

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Issued the 46 th monthly management report.
- o All funded quarterly monitoring events have been performed.

Planned Accomplishments for Next Period:

- o Issue the 47 th monthly management report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o There has not been any quarterly sampling performed since the 3rd quarter of 1998. This means the Army has missed 2 quarterly events and will miss additional events unless optional tasks are funded.
If no further sampling is planned, then, this delivery order should be closed.

TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Dec-99

Delivery Order No. 0006

SEDA Groundwater Monitoring Program

Work Task: 1 thru 11

E-S Job Nos: 730769-01001 thru 01011

COST AND SCHEDULE PERFORMANCE REPORT


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$0	\$0	0.0%	0.0%
Work Task 5	\$0			\$0	\$0	0.0%	0.0%
Work Task 6	\$0			\$0	\$0	0.0%	0.0%
Work Task 7	\$0			\$0	\$0	0.0%	0.0%
Work Task 8	\$0			\$0	\$0	0.0%	0.0%
Work Task 9	\$0			\$0	\$0	0.0%	0.0%
Work Task 10	\$0			\$0	\$0	0.0%	0.0%
Work Task 11	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$88,463	\$88,463	\$88,463	\$88,463	\$66,456	75.1%	75.1%
Work Task 2	\$57,934	\$57,934	\$57,934	\$57,934	\$40,717	70.3%	70.3%
Work Task 3	\$88,464	\$88,464	\$88,464	\$88,464	\$61,259	69.2%	69.2%
Work Task 4	\$11,480	\$11,480	\$11,480	\$11,480	\$14,508	126.4%	126.4%
Work Task 5	\$61,662	\$61,662	\$61,662	\$61,662	\$42,514	68.9%	68.9%
Work Task 6	\$92,193	\$92,193	\$92,193	\$92,193	\$39,875	43.3%	43.3%
Work Task 7	\$92,193	\$92,193	\$92,193	\$92,193	\$24,110	26.2%	26.2%
Work Task 8	\$0	\$92,193	\$92,193	\$92,193	\$0	0.0%	0.0%
Work Task 9	\$0	\$92,193	\$92,193	\$92,193	\$0	0.0%	0.0%
Work Task 10	\$0	\$92,193	\$92,193	\$92,193	\$0	0.0%	0.0%
Work Task 11	\$0	\$73,076	\$73,076	\$73,076	\$0	0.0%	0.0%
TOTALS	\$492,389	\$842,044	\$842,044	\$842,044	\$289,439	34.4%	34.4%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$349,655)
 COST VARIANCE (BCWP-ACWP) = \$202,950

WORK TASK 1 THRU 11 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for the
Seneca Army Depot Activity
CERCLA Activities

Delivery Order 0007

Preparation of an RI/FS at the
Fill Areas, SEAD-59 and SEAD-71

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000


1957
1958
1959
1960


1961-1962

1963-1964



**Delivery Order 0007
Preparation of an RI/FS at the Fill Areas,
SEAD-59 and SEAD-71
Has been closed.**





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0008

Preparation of an RI/FS at the
Miscellaneous Component Burial Grounds, SEAD-

Contract DACA 87-95-D-003

Project Progress Report
Period Ending November 24, 2000

1000


1300-03-5


ED-DHAE

WINDA
WINDA
WINDA



**Delivery Order 0008
Preparation of an RI/FS at the
Miscellaneous Component Burial Grounds, SEAD-63
Has been closed.**





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activi
CERCLA Activities

Delivery Order 0009

Preparation of a Remedial Design at the
former Open Burning (OB) Grounds, SEAD-23

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1000

1800-1000


1800-1000

1800-1000
1800-1000
1800-1000



**Delivery Order 0009
Preparation of a Remedial Design at the
Former Open Burning (OB) Grounds, SEAD-23
Has been closed.**





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0010
Evaluation of Non-Evaluated Sites

Contract DACA 87-95-D-003

Project Progress Report
Period Ending November 24, 2000

1915
Q. 101 11-21-15
Q. 102 11-21-15
Q. 103 11-21-15

1300-11-1

11-21-15

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 1 - Prepare Workplan

Parsons ES Job Nos: 733193-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	40.8%	40.8%
SOW Task 2 - Prepare Workplan	100.0%	59.2%	59.2%
TOTALS		100.0%	100.0%

STATUS

o The workplan was submitted for review to the Army and regulators on March 4,1998.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 1 - Prepare Workplan

Parsons ES Job Nos: 733193-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		446.0	446.0	446.0	268.5		
Burdened Labor		\$26,145	\$26,145	\$26,145	\$16,833		
ODC's		\$6,482	\$6,482	\$6,482	\$21,681		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$32,627	\$32,627	\$32,627	\$32,627	\$38,514	118.0%	118.0%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = (\$5,887)

- o This task is complete.
- o This task is over the budget.

WORK TASK 1 - PREPARE WORKPLAN
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 2 - Fieldwork

Parsons ES Job Nos: 733193-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Field Investigations	100.0%	100.0%	100.0%
TOTALS		100.0%	100.0%

STATUS

- o Fieldwork began on March 9, 1998 and completed by March 31, 1998.
- o Modification No. 1, sampling of test pit, has been completed.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 2 - Fieldwork

Parsons ES Job Nos: 733193-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1079.0	1079.0	1079.0	1143.5		
Burdened Labor		\$64,348	\$64,348	\$64,348	\$55,635		
ODC's		\$35,055	\$35,055	\$35,055	\$5,737		
Subcontracts		\$176,163	\$176,163	\$176,163	\$32,726		
TOTALS	\$275,566	\$275,566	\$275,566	\$275,566	\$94,098	34.1%	34.1%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$181,468

- o This task is complete.
- o This task is under the budget.

WORK TASK 2 - FIELDWORK
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA37-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 3 - Prepare Final Report

Parsons ES Job Nos: 733193-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		640.0	640.0	640.0	1110.0		
Burdened Labor		\$40,461	\$40,461	\$40,461	\$69,293		
ODC's		\$1,998	\$1,998	\$1,998	\$6,303		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$42,459	\$42,459	\$42,459	\$42,459	\$75,596	178.0%	178.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = (\$33,137)

- o This task is complete.
- o This task is over the budget.

WORK TASK 3 - FINAL REPORT
CASH FLOW CURVE



Handwritten text, possibly a date or page number.



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 733193-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		312.0	312.0	312.0	212.5		
Burdened Labor		\$22,615	\$22,615	\$22,615	\$17,523		
ODC's		\$3,952	\$3,952	\$3,952	\$6,811		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$26,567	\$26,567	\$26,567	\$26,567	\$24,334	91.6%	91.6%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$2,233

- o This task is complete.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 1 thru 4

Parsons ES Job Nos:733193-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Issued the 34 th monthly report.
- o Draft EBS Report for High Priority EBS Sites: SEAD-122 (A,B,C,D and E) was issued on April 10, 1998.
- o Draft EBS Report for Moderate Priority EBS Sites: SEAD-46, SEAD-68 and SEAD-120 (A,B,C,D, E,F,G,H,I and J) was issued on May 7, 1998.
- o Draft EBS Report for Low Priority Sites SEAD-121 (A,B,C,D,E,F,G,H, and I) was issued on July 17, 1998.
- o Final EBS report, combining all three (3) reports was issued in response to Army comments on February 23, 1999.
- o An additional EBS Final report was issued to the regulators on May 10, 1999.

Planned Accomplishments for Next Period:

- o Issue the 35 th monthly report.
- o Since this project is complete, I suggest that we close this delivery order. While the dispute is being resolved with Intertek Testing Services (ITS) Parsons proposes to establish an escrow account where the monies can be placed in the meantime.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o Our Scope of Work (SOW) did not included response to regulatory comments. I anticipate receipt of regulatory following our May 10, 1999 submittal. We have exhausted the current authorized budget and will not be able to respond to the regulatory comments unless additional funding and scope is provided in this delivery order.
- o Suggest that the SOW be modified and additional funding be provided to cover our response to anticipated regulatory comments.
- o Laboratory invoices totalling \$153,270.18 have not been included in the ACWP due to a contractual dispute between Parsons and Intertek Testing Services. Only \$144,805 can be billed to the Army.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 29-Sep-00

Delivery Order No. 0010

Evaluation of Non-Evaluated Sites

Work Task: 1 thru 4

Parsons ES Job Nos:733193-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$32,627	\$32,627	\$32,627	\$32,627	\$38,514	118.0%	118.0%
Work Task 2	\$275,566	\$275,566	\$275,566	\$275,566	\$94,098	34.1%	34.1%
Work Task 3	\$42,459	\$42,459	\$42,459	\$42,459	\$75,596	178.0%	178.0%
Work Task 4	\$26,567	\$26,567	\$26,567	\$26,567	\$24,334	91.6%	91.6%
TOTALS	\$377,219	\$377,219	\$377,219	\$377,219	\$232,542	61.6%	61.6%

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$144,677

- o Overall, this delivery order is complete.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 3 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0011

Preparation of an Engineering Evaluation/
Analysis at the Misc. Component Burial Site (SEA

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

0000

100-01-003

(100-01-003) (100-01-003)

100-01-003

100-01-003

100-01-003

100-01-003

100-01-003



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task 1 - Preparation of EE/CA

Parsons ES Job Nos: 734364-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Preliminary Investigations	75.0%	21.6%	16.2%
SOW Task 2 - Preparation of an EE/CA	90.0%	48.1%	43.3%
SOW Task 3 - Preparation of Removal Work Plans	15.0%	30.3%	4.5%
TOTALS		100.0%	64.0%

STATUS

- o The Draft Approval Memorandum was submitted on October 5, 1998.
- o Received NYSDEC and EPA responses to the Approval Memo on Nov 5, 98 and April 9, 99 with no objections.
- o Preliminary cost estimate for removal submitted to Seneca for Review.
- o Revised cost estimates have been prepared.
- o The draft EE/CA was submitted on October 21, 1999 for Army and regulatory review.
- o Received NYSDEC comments dated January 14, 2000 and EPA comments dated April 7, 2000.
- o Began writing Removal Work Plans.
- o Completed response to comments and revisions to the EE/CA. Submitted the Final EE/CA on July 31, 2000.
- o Attended MARSSIM training course on Oct 17 -19, 2000.
- o Beginning preparation of the Work Plan for submittal on Jan. 26, 2001.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task 1 - Preparation of EE/CA

Parsons ES Job Nos: 734364-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	1.5		
Burdened Labor				\$0	\$119		
ODC's				\$0	\$6		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$125	0.1%	0.1%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1092.0	1092.0	1092.0	1236.5		
Burdened Labor		\$67,056	\$67,056	\$67,056	\$91,773		
ODC's		\$8,544	\$8,544	\$8,544	\$13,684		
Subcontracts		\$15,450	\$15,450	\$15,450	\$0		
TOTALS	\$58,307	\$91,050	\$91,050	\$91,050	\$105,457	115.8%	115.8%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$32,743)
 COST VARIANCE (BCWP-ACWP) = (\$47,150)

- o This task is behind schedule.
- o This task is over the budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE



The image shows a page from a binder with a grid pattern. The grid is composed of approximately 10 columns and 10 rows of squares. The lines are very faint and light gray. The right edge of the page features a vertical strip of binder holes. The overall appearance is that of a blank or nearly blank ledger or notebook page.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task 2 - Construction Support

Parsons ES Job Nos: 734364-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 4 - Provision of Construction Support Services	0.0%	87.0%	0.0%
SOW Task 5 - Preparation of the Removal Report	0.0%	13.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o Work has not yet begun on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task 2 - Construction Support

Parsons ES Job Nos: 734364-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1460.0	1460.0	1460.0	90.0		
Burdened Labor		\$81,917	\$81,917	\$81,917	\$7,045		
ODC's		\$46,946	\$46,946	\$46,946	\$0		
Subcontracts		\$79,465	\$79,465	\$79,465	\$0		
TOTALS	\$0	\$208,328	\$208,328	\$208,328	\$7,045	3.4%	3.4%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$208,328)
 COST VARIANCE (BCWP-ACWP) = (\$7,045)

o Work has not yet begun on this task.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task 3 - Project Management

Parsons ES Job Nos: 734364-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 6 - Project Management	91.7%	100.0%	91.7%
TOTALS		100.0%	91.7%

STATUS

- o The work task proposal was issued for Army review on October 29, 1998.
- o This is the 26 th monthly report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task 3 - Project Management

Parsons ES Job Nos: 734364-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	2.0		
Burdened Labor				\$0	\$107		
ODC's				\$0	\$112		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$219	0.7%	0.7%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		384.0	384.0	384.0	61.0		
Burdened Labor		\$31,309	\$31,309	\$31,309	\$6,926		
ODC's		\$2,083	\$2,083	\$2,083	\$2,501		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$30,609	\$33,392	\$33,392	\$33,392	\$9,426	28.2%	28.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$2,783)
 COST VARIANCE (BCWP-ACWP) = \$21,183

- o This task is behind schedule.
- o This task is under the budget.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task: 1 thru 3

Parsons ES Job Nos:734364-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o The Draft Approval Memorandum was issued on October 5, 1998. Received NYSDEC comments on Nov. 5, 1998.
- o Issued the 26 th monthly report.
- o The submittal of EECA has been extended to October, 1999.
- o Revised the cost estimates based upon Seneca input.
- o Received April 9, 1999 EPA letter accepting the proposal for an EE/CA at SEAD-63.
- o Submitted the Draft EE/CA for Regulatory and Army review on October 21, 1999.
- o Received NYSDEC comments dated January 14, 2000 and EPA comments dated April 7, 2000.
- o Completed response to comments and revisions to the EE/CA. Submitted the Final EE/CA on July 31, 2000.
- o Attended MARSSIM training course Oct 31 - Nov 2, 2000. Will begin workplan preparation.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly report.
- o Resolve the NYSDEC comments.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0011

EE/CA at SEAD 63

Work Task: 1 thru 3

Parsons ES Job Nos:734364-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$125	0.1%	0.1%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$219	0.7%	0.7%
TOTALS	\$0			\$0	\$344	0.1%	0.1%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$58,307	\$91,050	\$91,050	\$91,050	\$105,457	115.8%	115.8%
Work Task 2	\$0	\$208,328	\$208,328	\$208,328	\$7,045	3.4%	3.4%
Work Task 3	\$30,609	\$33,392	\$33,392	\$33,392	\$9,426	28.2%	28.2%
TOTALS	\$88,916	\$332,770	\$332,770	\$332,770	\$121,928	36.6%	36.6%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$243,854)
 COST VARIANCE (BCWP-ACWP) = (\$33,012)

- o Overall this delivery order is behind schedule.
- o Overall this delivery order is over budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activities
CERCLA Activities

Delivery Order 0012

Implementation of a Bioventing Treatability Study
at the Firetraining and Demonstration Pad (SEAD-
001)

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1000

1300-0031

ROUTE 1000
MOUNTAIN VIEW

1000-0031
MOUNTAIN VIEW



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0012
 BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task 1 - Preparation of Work Plan

Parsons ES Job Nos: 734346-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	75.0%	37.7%	28.3%
SOW Task 2 - Preparation of Work Plan	75.0%	62.3%	46.7%
TOTALS		100.0%	75.0%

STATUS

- o The draft workplan was submitted on March 3, 1999.
- o NYSDEC comments dated June 28, 1999 were received.
- o Received 17Sept99. EPA comments on the Draft Treatability Study Workplan.
- o Response to comments has been on hold pending resolution of the use of 6-phase heating versus bioventing.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0012
 BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task 1 - Preparation of Work Plan

Parsons ES Job Nos: 734346-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		322.0	322.0	322.0	519.5		
Burdened Labor		\$23,233	\$23,233	\$23,233	\$28,656		
ODC's		\$2,784	\$2,784	\$2,784	\$3,387		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$19,513	\$26,017	\$26,017	\$26,017	\$32,043	123.2%	123.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$6,504)
 COST VARIANCE (BCWP-ACWP) = (\$12,530)

- o This task is behind schedule.
- o This task is over budget.

WORK TASK 1 - EE/CA
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0012
 BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task 2 - Implementation of the Treatability Study

Parsons ES Job Nos: 734346-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Implementation of the Treatability Study	10.0%	78.3%	7.8%
SOW Task 4 - Preparation of the Completion Report	0.0%	21.7%	0.0%
TOTALS		100.0%	7.8%

STATUS

o Began preparations to implement the workplan.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0012
 BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task 2 - Implementation of the Treatability Study

Parsons ES Job Nos: 734346-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		862.0	862.0	862.0	6.0		
Burdened Labor		\$62,064	\$62,064	\$62,064	\$650		
ODC's		\$40,429	\$40,429	\$40,429	\$0		
Subcontracts		\$20,029	\$20,029	\$20,029	\$0		
TOTALS	\$9,591	\$122,522	\$122,522	\$122,522	\$650	0.5%	0.5%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$112,931)
 COST VARIANCE (BCWP-ACWP) = \$8,941

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 2 - CONSTRUCTION SUPPORT
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0012
BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task 3 - Project Management

Parsons ES Job Nos: 734346-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 5 - Project Management	91.7%	100.0%	91.7%
TOTALS		100.0%	91.7%

STATUS

- o Submitted the 26 th monthly report.
- o Submitted the work task proposal on October 29, 1998.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0012
 BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task 3 - Project Management

Parsons ES Job Nos: 734346-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		160.0	160.0	160.0	56.5		
Burdened Labor		\$15,031	\$15,031	\$15,031	\$0		
ODC's		\$5,265	\$5,265	\$5,265	\$1		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$18,605	\$20,296	\$20,296	\$20,296	\$1	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$1,691)
 COST VARIANCE (BCWP-ACWP) = \$18,604

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 3 - MANAGEMENT
CASH FLOW CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0012
BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task: 1 thru 3

Parsons ES Job Nos:734346-01001 thru 01003

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Prepared the workplan
- o Issued the 26 th monthly report.
- o The workplan was completed and submitted for Army review on March 3, 1999.
- o The workplan was submitted for regulatory review on April 28, 1999.
- o Received NYSDEC comments dated June 28, 1999, EPA comments dated 17 September 99.
- o Began response to comments but have stopped work until resolution of wheter the use of 6-phase soil heating is more appropriate for this site.
- o Implementing the workplan has been placed on hold.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly report.
- o Receive EPA comments on the Draft workplan.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

o During an October 7, 1999 phone conf. call with SEDA, COE NY District, CEHNC and COE New England District, SEDA requested that Parsons compare the cost to do the LTTD treatment on-depot at the existing deactivation furnace or 6-phase soil heating, versus the cost for the bioventing. If the on-site LTTD option or 6-phase heating is less, then then bioventing treatability study will be cancelled.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DA2A87-95-D-0031
 DEL. ORD. No. 0012
 BIOVENTING TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task: 1 thru 3

Parsons ES Job Nos:734346-01001 thru 01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$19,513	\$26,017	\$26,017	\$26,017	\$32,043	123.2%	123.2%
Work Task 2	\$9,591	\$122,522	\$122,522	\$122,522	\$650	0.5%	0.5%
Work Task 3	\$18,605	\$20,296	\$20,296	\$20,296	\$1	0.0%	0.0%
TOTALS	\$47,709	\$168,835	\$168,835	\$168,835	\$32,694	19.4%	19.4%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$121,126)
 COST VARIANCE (BCWP-ACWP) = \$15,015

- o Overall, this delivery is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 3 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0013

Implementation of a Low Temperature Thermal
Desorption (LTD) Treatability Study
at the Existing Deactivation Furnace

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1000

1000

1000-0000

1000

1000

1000

1000

1000

1000

1000

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Work Task: 1 - Preparation of Work Plans

Parsons ES Job Nos: 734503-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	52.0%	52.0%
SOW Task 2 - Preparation of Work Plans	100.0%	48.0%	48.0%
TOTALS		100.0%	100.0%

STATUS

- o The draft workplan was submitted for review on July 6, 1999..
- o Performed a site visit on June 16, 1999.
- o Comments from NYSDEC were received on October 27, 1999.
- o Continued responding to NYSDEC and Army comments.
- o Obtained sampling results for TOX. Began modification of workplan to accommodate expanded air sampling requirements.
- o Submitted Draft-Final Workplan to USACE, NYSDEC, and USEPA on Feb. 11, 2000.
- o Received EPA comments on Draft and Draft Final workplans on April 7, 2000.
- o Received NYSDEC comments on the Draft Final Workplan dated April 28, 2000.
- o Submitted Final LTTD Study Workplan on June 20, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Work Task: 1 - Preparation of Work Plans

Parsons ES Job Nos: 734503-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	3.0		
Burdened Labor				\$0	\$238		
ODC's				\$0	\$349		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$587	2.1%	2.1%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		240.0	240.0	240.0	908.7		
Burdened Labor		\$25,369	\$25,369	\$25,369	\$75,322		
ODC's		\$2,037	\$2,037	\$2,037	\$7,445		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$27,406	\$27,406	\$27,406	\$27,406	\$82,768	302.0%	302.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = (\$55,362)

- o This task is complete.
- o This task is over budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Report Month: 24-Nov-00

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734503-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Provision of Construction Support Services	75.0%	100.0%	75.0%
TOTALS		100.0%	75.0%

STATUS

- o Work has not yet begun on this task.
- o Field sampling /demonstration test began on August 21, 2000.
- o Two tests at two tons per hour were completed by 8/31/00.
- o Two additional tests at five tons per hour were completed by 9/21/00.
- o Remobilization was required due to delays associated with Seneca incinerator failure and repair.



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734503-01004

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 5 - Project Management	91.7%	100.0%	91.7%
TOTALS		100.0%	91.7%

STATUS

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734503-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	13.0		
Burdened Labor				\$0	\$1,285		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$1,285	7.1%	7.1%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		176.0	176.0	176.0	183.0		
Burdened Labor		\$17,306	\$17,306	\$17,306	\$16,583		
ODC's		\$814	\$814	\$814	\$345		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$16,610	\$18,120	\$18,120	\$18,120	\$16,928	93.4%	93.4%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$1,510)
 COST VARIANCE (BCWP-ACWP) = (\$318)

- o This task is slightly behind schedule.
- o This task is slightly over budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Work Task: 1 thru 4

Parsons ES Job Nos:734503-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Issued the 26 th monthly progress report.
- o Toelle Army Depot technicians were on-site during the week of Oct. 18, 1999 to shakedown the equipment.
- o Submitted Final LTTD Study Workplan on June 20, 2000.
- o Completed two tests at two tons per hour by August 31, 2000.
- o Completed two final tests at five tons per hour by September 22, 2000.
- o Received laboratory soil data. Submitted preliminary data table with % removal estimate to Seneca.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly progress report.
- o Prepare the draft Pilot Study report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o Parsons has scheduled the test for week of Nov. 8, 1999, the NYSDEC comments has caused a postponement of the test pending resolution of comments.
- o NYSDEC comments will require performing the test using the protocols for soil contaminated with chlorinated organics.
This will involve dropping one test condition in order to perform the additional testing, i.e., dioxin, and the longer test times for the same budget.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0013

LTTD TREATABILITY STUDY

Work Task: 1 thru 4

Parsons ES Job Nos:734503-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$587	2.1%	2.1%
Work Task 2	\$0			\$0	\$31,016	17.6%	17.6%
Work Task 3	\$0			\$0	\$4,602	21.2%	21.2%
Work Task 4	\$0			\$0	\$1,285	7.1%	7.1%
TOTALS	\$0			\$0	\$37,490	15.4%	15.4%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$27,406	\$27,406	\$27,406	\$27,406	\$82,768	302.0%	302.0%
Work Task 2	\$132,311	\$176,415	\$176,415	\$176,415	\$110,499	62.6%	62.6%
Work Task 3	\$2,166	\$21,660	\$21,660	\$21,660	\$24,827	114.6%	114.6%
Work Task 4	\$16,610	\$18,120	\$18,120	\$18,120	\$16,928	93.4%	93.4%
TOTALS	\$178,493	\$243,601	\$243,601	\$243,601	\$235,022	96.5%	96.5%

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) (\$65,108)
 COST VARIANCE (BCWP-ACWP) = (\$56,529)

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is over budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0014

Construction Support at the SWMU's
SEADs-38, 39, 40, 41, and 60

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

10/10

1000-0000

10/10

10/10

10/10

10/10



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0014
REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60
40, 41, and 60

Report Month: 24-Nov-00

Work Task: 1 - Prepare Work Plans

Parsons ES Job Nos: 734505-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	50.0%	15.9%	7.9%
SOW Task 2 - Review and Update Existing Documents	70.0%	31.1%	21.8%
SOW Task 3 - Prepare Work Plans	50.0%	53.0%	26.5%
TOTALS		100.0%	56.2%

STATUS

- o Decision document has been revised and was submitted to the Army on February 4, 1999.
- o The technical specification was revised and issued on March 11, 1999.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Report Month: 24-Nov-00

Work Task: 1 - Prepare Work Plans

Parsons ES Job Nos: 734505-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		362.0	362.0	362.0	102.0		
Burdened Labor		\$27,583	\$27,583	\$27,583	\$7,656		
ODC's		\$5,149	\$5,149	\$5,149	\$1,689		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$18,405	\$32,732	\$32,732	\$32,732	\$9,345	28.5%	28.5%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$14,327)
 COST VARIANCE (BCWP-ACWP) = \$9,060

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734505-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Compl This Mont	% of Task	Total % Complete
SOW Task 4 - Provision of Construction Support Servi	10.0%	100.0%	10.0%
TOTALS		100.0%	10.0%

STATUS

o Parsons performed soil sampling at the SEAD-41 removal action. SEAD-41 removal action was performed by SEDA.

o Parsons received data from the lab.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0014
 REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Report Month: 24-Nov-00

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734505-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		210.0	210.0	210.0	17.0		
Burdened Labor		\$14,865	\$14,865	\$14,865	\$748		
ODC's		\$20,274	\$20,274	\$20,274	\$0		
Subcontracts		\$21,903	\$21,903	\$21,903	\$0		
TOTALS	\$5,704	\$57,042	\$57,042	\$57,042	\$748	1.3%	1.3%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$51,338)
 COST VARIANCE (BCWP-ACWP) = \$4,956

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 3 - Removal Report and Record of Decision

Parsons ES Job Nos: 734505-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Com This Mo	% of Task	Total % Complete
SOW Task 5 - Preparation of the Removal Report and Record of Decision	0.0%	100.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o Work has not yet begun on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 3 - Removal Report and Record of Decision

Parsons ES Job Nos: 734505-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		256.0	256.0	256.0	0.0		
Burdened Labor		\$17,041	\$17,041	\$17,041	\$0		
ODC's		\$1,790	\$1,790	\$1,790	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$18,831	\$18,831	\$18,831	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$18,831)
 COST VARIANCE (BCWP-ACWP) = \$0

o Work has not yet begun on this task.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734505-01004

DELIVERABLES AND PERCENT COMPLETE

Activity	% Compl This Mon	% of Task	Total % Complete
SOW Task 6 - Project Management	58.3%	100.0%	58.3%
TOTALS		100.0%	58.3%

STATUS

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 25 th monthly progress report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734505-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		176.0	176.0	176.0	45.5		
Burdened Labor		\$17,306	\$17,306	\$17,306	\$3,072		
ODC's		\$4,322	\$4,322	\$4,322	\$39		
Subcontracts		\$0	\$0	\$0	\$5,305		
TOTALS	\$12,616	\$21,628	\$21,628	\$21,628	\$8,415	38.9%	38.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$9,012)
 COST VARIANCE (BCWP-ACWP) = \$4,201

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 1 thru 4

Parsons ES Job Nos:734505-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 25 th monthly progress report.
- o Decision Document was submitted on February 4, 1999.
- o Technical specification was revised and reissued on March 1, 1999.
- o Performed soil sampling at the SEAD-41 excavation.

Planned Accomplishments for Next Period:

- o Issue the 26 th monthly progress report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA07-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0014

REMOVAL ACTIONS AT SEAD-38,39,40,41 AND 60

Work Task: 1 thru 4

Parsons ES Job Nos:734505-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress		Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period	
Work Task 1	\$0			\$0	\$0	0.0%	0.0%	
Work Task 2	\$0			\$0	\$0	0.0%	0.0%	
Work Task 3	\$0			\$0	\$0	0.0%	0.0%	
Work Task 4	\$0			\$0	\$0	0.0%	0.0%	
TOTALS	\$0			\$0	\$0	0.0%	0.0%	


	Progress		Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative	
Work Task 1	\$18,405	\$32,732	\$32,732	\$32,732	\$9,345	28.5%	28.5%	
Work Task 2	\$5,704	\$57,042	\$57,042	\$57,042	\$748	1.3%	1.3%	
Work Task 3	\$0	\$18,831	\$18,831	\$18,831	\$0	0.0%	0.0%	
Work Task 4	\$12,616	\$21,628	\$21,628	\$21,628	\$8,415	38.9%	38.9%	
TOTALS	\$36,726	\$130,233	\$130,233	\$130,233	\$18,508	14.2%	14.2%	

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) (\$93,507)
 COST VARIANCE (BCWP-ACWP) = \$18,217

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE



Faint vertical text or label on the right side of the grid.



U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0015

Construction Oversight for Removal Actions at
SWMU's SEAD-24, 50/54, and 67

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

NOV 11 1958

D-0031

to office

22/11/58

WINDA WOOD



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0015

REMOVAL ACTION @ SEAD-24,50/54 & 67

Work Task: 1 - Prepare Work Plans

Parsons ES Job Nos: 734530-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	50.0%	14.7%	7.3%
SOW Task 2 - Review and Update Existing Documents	50.0%	31.6%	15.8%
SOW Task 3 - Prepare Work Plans	0.0%	53.7%	0.0%
TOTALS		100.0%	23.1%

STATUS

- o The Decision Document was revised and submitted to the Army on February 4, 1999.
- o The technical specification was issued on March 11, 1999

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0015

REMOVAL ACTION @ SEAD-24,50/54 & 67

Work Task: 1 - Prepare Work Plans

Parsons ES Job Nos: 734530-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS		\$0		\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		362.0	362.0	362.0	70.0		
Burdened Labor		\$26,651	\$26,651	\$26,651	\$5,080		
ODC's		\$5,630	\$5,630	\$5,630	\$788		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS		\$7,467	\$32,281	\$32,281	\$5,868	18.2%	18.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$24,814)
 COST VARIANCE (BCWP-ACWP) = \$1,599

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0015

REMOVAL ACTION @ SEAD-24.50/54 & 67

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734530-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 4 - Provision of Construction Support Services	0.0%	100.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o Work has not yet begun on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DAC/87-95-D-0031
 DEL. ORD. No. 0015
 REMOVAL ACTION @ SEAD-24,50/54 & 67

Report Month: 24-Nov-00

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734530-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		440.0	440.0	440.0	1.0		
Burdened Labor		\$30,637	\$30,637	\$30,637	\$79		
ODC's		\$13,172	\$13,172	\$13,172	\$0		
Subcontracts		\$17,252	\$17,252	\$17,252	\$0		
TOTALS	\$0	\$61,061	\$61,061	\$61,061	\$79	0.1%	0.1%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$61,061)
 COST VARIANCE (BCWP-ACWP) = (\$79)

o Work has not yet begun on this task.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0015
 REMOVAL ACTION @ SEAD-24,50/54 & 67

Report Month: 24-Nov-00

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734530-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		176.0	176.0	176.0	22.5		
Burdened Labor		\$17,306	\$17,306	\$17,306	\$1,578		
ODC's		\$4,322	\$4,322	\$4,322	\$34		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$10,814	\$21,628	\$21,628	\$21,628	\$1,612	7.5%	7.5%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$10,814)
 COST VARIANCE (BCWP-ACWP) = \$9,202

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0015

REMOVAL ACTION @ SEAD-24,50/54 & 67

Work Task: 1 thru 4

Parsons ES Job Nos:734530-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.
- o The Decision Document was revised and submitted on February 4, 1999.
- o The Technical Specification was issued on March 11, 1999.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly progress report.
- o Receive comments on the specification and the decision document.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0015

REMOVAL ACTION @ SEAD-24,50/54 & 67

Work Task: 1 thru 4

Parsons ES Job Nos:734530-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$7,467	\$32,281	\$32,281	\$32,281	\$5,868	18.2%	18.2%
Work Task 2	\$0	\$61,061	\$61,061	\$61,061	\$79	0.1%	0.1%
Work Task 3	\$0	\$19,122	\$19,122	\$19,122	\$0	0.0%	0.0%
Work Task 4	\$10,814	\$21,628	\$21,628	\$21,628	\$1,612	7.5%	7.5%
TOTALS	\$18,281	\$134,092	\$134,092	\$134,092	\$7,559	5.6%	5.6%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$115,811)
 COST VARIANCE (BCWP-ACWP) = \$10,722

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0016

Remedial Investigation/Feasibility Study (RI/FS)
at the Munitions Washout Facility
and Leachfield (SEAD-4)

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

130031

(1945)

... ..
... ..
... ..
... ..



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016

RI/FS AT SEAD 4

Work Task: 1 - Fieldwork

Parsons ES Job Nos: 734539-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	0.7%	0.7%
SOW Task 2 - Remedial Investigation	95.0%	99.3%	94.3%
TOTALS		100.0%	95.0%

STATUS

- o Prepared subcontracts for all subcontractors.
- o Initiated fieldwork on November 30, 1998.
- o Surface soil and surface water/sediment sampling has been completed. All soil borings have been completed. All monitoring wells have been installed.
- o Well sampling was delayed until the spring since no water was found in most of the monitoring wells.
- o Well development is completed and sampling was completed on April 14, 1999.
- o Completed the 2nd round of groundwater sampling during the week of June 28, 1999.
- o Ecological survey for ecological risk assessment was completed during wk of Sept. 1, 1999.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0016

R/FS AT SEAD 4

Report Month: 24-Nov-00

Work Task: 1 - Fieldwork

Parsons ES Job Nos: 734539-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	33.5		
Burdened Labor				\$0	\$1,587		
ODC's				\$0	\$652		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$2,239	0.3%	0.3%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		3148.0	3048.0	3148.0	4864.9		
Burdened Labor		\$177,857	\$177,857	\$177,857	\$305,410		
ODC's		\$78,945	\$78,945	\$78,945	\$68,097		
Subcontracts		\$449,812	\$449,812	\$449,812	\$374,958		
TOTALS	\$671,547	\$706,614	\$706,614	\$706,614	\$748,465	105.9%	105.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$35,067)
 COST VARIANCE (BCWP-ACWP) = (\$76,918)

- o This task is behind schedule.
- o This task is over budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE



■ BCWS ◆ ACWP ▲ BCWP

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016

RI/FS AT SEAD 4

Work Task: 2 - RI/FS

Parsons ES Job Nos: 734539-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 6 - Contaminant Fate and Transport	75.0%	4.8%	3.6%
SOW Task 7 - Baseline Risk Assessment	60.0%	17.6%	10.6%
SOW Task 8 - RI Report	80.0%	32.3%	25.8%
SOW Task 9 - Treatability Study Requirements Assessment	25.0%	4.6%	1.1%
SOW Task 10 - Feasibility Study	60.0%	16.1%	9.7%
SOW Task 11 - FS Report	25.0%	24.7%	6.2%
TOTALS		100.0%	56.9%

STATUS

- o The Pre-Draft RI (without the Risk Assessment) was submitted June 11, 1999 for Army review.
- o Received approval for Mod. A to fully fund this delivery order and perform the risk assesment.
- o Issued the Draft RI report, with the risk assessment, on November 10, 1999.
- o Received NYSDEC comments on the ecological risk assessment in the Draft RI dated January 26, 2000.
- o Began responding to NYSDEC ERA comments in preparation for a meeting with NYSDEC and EPA in March.
- o Received EPA comments on the Draft RI dated March 10, 2000.
- o Submitted Draft Final RI on June 23, 2000.
- o Began work on the FS Report.
- o Received NYSDEC comments on the Draft Final RI dated July 31, 2000.
- o Received EPA comments on the Draft Final RI dated Oct. 12, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016

RI/FS AT SEAD 4

Work Task: 2 - RI/FS

Parsons ES Job Nos: 734539-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	142.5		
Burdened Labor				\$0	\$9,971		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$1,282			\$0	\$9,971	3.9%	3.9%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		2996.0	2996.0	2842.0	1403.8		
Burdened Labor		\$192,280	\$192,280	\$192,277	\$97,577		
ODC's		\$62,918	\$62,918	\$62,917	\$1,403		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$145,310	\$255,198	\$255,198	\$255,193	\$98,980	38.8%	38.8%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$109,884)
 COST VARIANCE (BCWP-ACWP) = \$46,330

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016

R/I/FS AT SEAD 4

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 734539-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 12 - Post FS Support	0.0%	100.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o This task has not begun.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016

R/FS AT SEAD 4

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 734539-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		600.0	600.0	0.0	0.0		
Burdened Labor		\$50,179	\$50,179	\$0	\$0		
ODC's		\$13,946	\$13,946	\$0	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$64,125	\$64,125	\$0	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$0

o This task has not begun.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016

RI/FS AT SEAD 4

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734539-01004

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Monthly Field Activity Reports	100.0%	8.7%	8.7%
SOW Task 4 - Quarterly Reports	25.0%	17.2%	4.3%
SOW Task 5 - Field Sampling Letter Reports	75.0%	10.2%	7.7%
SOW Task 13 - Project Management	77.3%	63.9%	49.4%
TOTALS		100.0%	70.0%

STATUS

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.
- o Issued the quarterly report on October 10, 2000.
- o Submitted monthly project management report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0016

Report Month: 24-Nov-00

R/FS AT SEAD 4

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 734539-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				53.7	25.0		
Burdened Labor				\$6,426	\$2,382		
ODC's				\$580	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$7,005	\$2,382	2.2%	2.2%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		989.0	989.0	879.2	403.9		
Burdened Labor		\$101,164	\$101,164	\$87,758	\$36,035		
ODC's		\$9,128	\$9,128	\$7,918	\$683		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$77,254	\$110,292	\$110,292	\$95,676	\$36,718	33.3%	33.3%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$18,422)
 COST VARIANCE (BCWP-ACWP) = \$40,537

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE



■ BCWS ◆ ACWP ▲ BCWP

TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0016
RI/FS AT SEAD 4

Work Task: 1 thru 4

Parsons ES Job Nos.734539-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.
- o Surface water and sediment sampling has been completed. All soil borings and monitoring wells have been installed.
- o Received all of the soil, sediment, and surface water data from the lab.
- o Well development is complete; The first round of well sampling was completed at the end of March, 1999.
- o Parsons has begun to receive soil/sediment/surface water data.
- o Issued the Pre-Draft RI (without the risk assessment) on June 11, 1999.
- o Completed the 2nd round of groundwater sampling during the week of June 28, 1999.
- o Issued the quarterly report on July 13, 1999
- o Received COE authoriization to proceed with completing the RI on May 14, 1999.
- o Issued the Draft RI on November 10, 1999. Received NYSDEC comments dated Jan. 26, 2000.
- o Issued the Draft Final RI on June 23, 2000. Received NYSDEC comments dated July 31, 2000.
- o Began work on the FS Report.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly progress report
- o Continue work on the Feasibility Study

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0016
 RI/FS AT SEAD 4

Report Month: 24-Nov-00

Work Task: 1 thru 4

Parsons ES Job Nos:734539-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$2,239	0.3%	0.3%
Work Task 2	\$1,282			\$0	\$9,971	3.9%	3.9%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$0			\$7,005	\$2,382	2.2%	2.2%
TOTALS	\$1,282			\$7,005	\$14,592	1.3%	1.3%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$671,547	\$706,614	\$706,614	\$706,614	\$748,465	105.9%	105.9%
Work Task 2	\$145,310	\$255,198	\$255,198	\$255,193	\$98,980	38.8%	38.8%
Work Task 3	\$0	\$64,125	\$64,125	\$0	\$0	0.0%	0.0%
Work Task 4	\$77,254	\$110,292	\$110,292	\$95,676	\$36,718	33.3%	33.3%
TOTALS	\$894,111	\$1,136,229	\$1,136,229	\$1,057,483	\$884,162	77.8%	77.8%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) = (\$163,373)
 COST VARIANCE (BCWP-ACWP) = \$9,949

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE





Table with multiple columns and rows, containing faint text and numbers. The table is oriented horizontally on the page.



U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0017

Preparation of an Engineering Evaluation/
Analysis at the Fill Area West of Building 135 (SEAD-71)
and the Alleged Paint Disposal Area (SEAD-71)

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 1 - Preparation for an EE/CA

Parsons ES Job Nos: 734516-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	5.5%	5.5%
SOW Task 2 - Preparation of an EE/CA	70.0%	58.0%	40.6%
SOW Task 3 - Preparation of Removal Work Plans	0.0%	36.5%	0.0%
TOTALS		100.0%	46.1%

STATUS

- o The Approval Memorandum was submitted on December 31, 1998. No agency comments have been received.
- o Work on the EE/CA has begun, submitted cost estimate for review by Seneca.
- o Revisions to the cost estimate have been prepared.
- o EPA and NYSDEC comments on the RI Phase 1 for this site indicates that the agencies disagree with an EE/CA.
- o Began preparation of EE/CA. On hold at the request of SEDA until resolution of the EPA/NYSDEC issues.
- o Army requested extension until October 14, 2000. Completing EE/CA as per March RAB meeting.
- o IDW for SEADs-59 and 71 was completed the week of June 17, 2000.
- o Discussed the alternatives for the EE/CA on a conference call with the Army. Added the LTTD alternative.
- o Completing cost estimates for three alternatives for the EECA.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 1 - Preparation for an EE/CA

Parsons ES Job Nos: 734516-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	10.0		
Burdened Labor				\$0	\$780		
ODC's				\$0	\$13		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$793	1.0%	1.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1092.0	1092.0	1092.0	740.0		
Burdened Labor		\$69,547	\$69,547	\$69,547	\$46,168		
ODC's		\$8,545	\$8,545	\$8,545	\$994		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$36,004	\$78,092	\$78,092	\$78,092	\$47,162	60.4%	60.4%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$42,088)
 COST VARIANCE (BCWP-ACWP) = (\$11,158)

- o This task is behind schedule.
- o This task is over budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734516-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 4 - Provision of Construction Support Services	0.0%	75.9%	0.0%
SOW Task 5 - Preparation of the Removal Report	0.0%	24.1%	0.0%
TOTALS		100.0%	0.0%

STATUS

o Work has not yet begun on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734516-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1460.0	1460.0	1460.0	0.0		
Burdened Labor		\$84,972	\$84,972	\$84,972	\$0		
ODC's		\$31,239	\$31,239	\$31,239	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$116,211	\$116,211	\$116,211	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$116,211)
 COST VARIANCE (BCWP-ACWP) = \$0

o Work has not yet begun on this task.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



The image shows a very faint, illegible table with a grid structure, possibly a ledger or data table, located in the upper portion of the page. The table has approximately 5 columns and 10 rows, but the content is completely unreadable due to low contrast and blurriness.



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 3 - Project Management

Parsons ES Job Nos: 734516-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 6 - Project Management	100.0%	100.0%	100.0%
TOTALS		100.0%	100.0%

STATUS

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 3 - Project Management

Parsons ES Job Nos: 734516-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	5.0		
Burdened Labor				\$0	\$606		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$606	1.8%	1.8%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		384.0	384.0	384.0	1163.2		
Burdened Labor		\$32,468	\$32,468	\$32,468	\$606		
ODC's		\$2,083	\$2,083	\$2,083	\$415		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$34,551	\$34,551	\$34,551	\$34,551	\$1,021	3.0%	3.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$33,530

- o This task is complete schedule.
- o This task is under budget.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 1 thru 3

Parsons ES Job Nos:734516-01001 thru 01004

ACCOMPLISHMENTS

Summary of Work Accomplished to Date including the Reporting Period:

- o Work task proposal was submitted.
- o Issued the 26 th monthly progress report.
- o The Approval Memorandum was submitted on December 31, 1998.
- o Work on the EE/CA has begun, preliminary cost estimates were submitted for internal Army review.
- o Revisions to the cost estimate are being prepared.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly progress report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o Work is on hold at the request of SEDA. Huntsville should concur with SEDA's direction.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-97-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0017

EE/CA at Sead 59 & 71

Work Task: 1 thru 3

Parsons ES Job Nos:734516-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$793	1.0%	1.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
Work Task 3	\$0			\$0	\$606	1.8%	1.8%
TOTALS	\$0			\$0	\$1,398	0.6%	0.6%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$36,004	\$78,092	\$78,092	\$78,092	\$47,162	60.4%	60.4%
Work Task 2	\$0	\$116,211	\$116,211	\$116,211	\$0	0.0%	0.0%
Work Task 3	\$34,551	\$34,551	\$34,551	\$34,551	\$1,021	3.0%	3.0%
TOTALS	\$70,555	\$228,854	\$228,854	\$228,854	\$48,183	21.1%	21.1%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$158,299)
 COST VARIANCE (BCWP-ACWP) = \$22,372

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0018

Preparation of an Engineering Evaluation/
t Analysis at the Old Construction Debris Landfill (SEAD
and the Garbage Disposal Areas (SEADs-64A and 64D

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000



YTHA set (1) ...
set for thermal ...

... 2011/12/10 ...

(1) (QAE?) III ...
(QAE) bnd ...

1300-0-0031

0000

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0018 Mod. A
 EE/CA AT SEAD 11 & 64

Report Month: 24-Nov-00

Work Task: 1 - Preparation fo an EE/CA

Parsons ES Job Nos: 734543-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	2.7%	2.713252%
SOW Task 2 - Preparation of an EE/CA	55.000000%	97.286118%	53.507365%
SOW Task 3 - Preparation of Removal Work Plans	0.0%	0.0%	0.0%
TOTALS		100.0%	56.220616%

STATUS

- o The Approval Memorandum was submitted on December 11, 1998.
- o Submitted a cost estimate for Seneca review. Revisions to the EE/CA is being completed..
- o Authorization for Mod. A had been recieved.
- o A mini-risk assessment and an EE/CA will be performed on SEAD-11 only. SEAD-64a and SEAD-64d have been dropped.
- o Following a phone conf. call, Sept. 30, 99, SEDA instructed Parsons to stop work until 2 monitoring wells were installed and 5 additional test pits were performed to confirm that drums were not present.
- o ~~Incorrect labor charges were moved from this job in Nov.~~
- o The Army requested an extension for submittal of the EE/CA until August 14, 2000.
- o Authorization for Mod. B has been received. Preparation of Work Plans has been removed. Additional sampling has been funded.
- o Test pitting and well installation completed the week of October 23, 2000. Groundwater sampled the week of Nov. 20, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0018 Mod. A

EE/CA AT SEAD 11 & 64

Work Task: 1 - Preparation fo an EE/CA

Parsons ES Job Nos: 734543-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				223.0	108.0		
Burdened Labor				\$14,550	\$5,595		
ODC's				\$3,760	\$1,408		
Subcontracts				\$26,063	\$0		
TOTALS	\$0			\$44,373	\$7,003	4.4%	10.7%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1294.0	916.0	1118.0	1040.0		
Burdened Labor		\$84,603	\$58,568	\$73,021	\$67,715		
ODC's		\$21,862	\$6,730	\$18,869	\$3,261		
Subcontracts		\$52,126	\$0	\$52,126	\$0		
TOTALS	\$89,161	\$158,591	\$65,298	\$144,016	\$70,976	44.8%	108.7%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$54,855)
 COST VARIANCE (BCWP-ACWP) = \$18,186

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0018 Mod. A
EE/CA AT SEAD 11 & 64

Report Month: 24-Nov-00

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734543-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 4 - Provision of Construction Support Services	0.0%	0.0%	0.0%
SOW Task 5 - Preparation of the Removal Report	0.0%	0.0%	0.0%
TOTALS		0.0%	0.0%

STATUS

o Work has not been funded.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0018 Mod. A

EE/CA AT SEAD 11 & 64

Work Task: 2 - Construction Support Services

Parsons ES Job Nos: 734543-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	#DIV/0!	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		0.0	890.0	0.0	0.0		
Burdened Labor		\$0	\$51,014	\$0	\$0		
ODC's		\$0	\$20,156	\$0	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$0	\$71,170	\$0	\$0	#DIV/0!	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$0

o Work has not yet begun on this task.

**WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE**





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0018 Mod. A
 EE/CA AT SEAD 11 & 64

Report Month: 24-Nov-00

Work Task: 3 - Project Management

Parsons ES Job Nos: 734543-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 6 - Project Management	52.9%	100.0%	52.9%
TOTALS		100.0%	52.89974%

STATUS

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0018 Mod. A

EE/CA AT SEAD 11 & 64

Work Task: 3 - Project Management

Parsons ES Job Nos: 734543-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	4.5		
Burdened Labor				\$0	\$322		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS				\$0	\$322	0.6%	0.6%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		644.0	624.0	644.0	166.1		
Burdened Labor		\$49,290	\$47,870	\$49,290	\$10,085		
ODC's		\$2,083	\$2,083	\$2,083	\$2		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS		\$27,176	\$51,373	\$49,953	\$51,373	\$10,087	19.6% 20.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$24,197)
 COST VARIANCE (BCWP-ACWP) = \$17,089

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0018 Mod. A
EE/CA AT SEAD 11 & 64

Report Month: 24-Nov-00

Work Task: 1 thru 3

Parsons ES Job Nos:734543-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Work task proposal was submitted.
- o Issued the 26 th monthly progress report.
- o The Approval Memorandum was submitted on December 11, 1998.
- o Continued preparation of the EE/CA.
- o Submitted cost estimates to SEDA and discussed alternatives with SEDA for review.
- o Submitted the modification for this delivery order to perform an EE/CA at SEAD-11 only and a mini-risk assessment at SEAD64d.
- o Recieved authorization for Modification A on Sept. 8, 1999.
- o Phone conf. call (9/30/99) discussed mini-risk results. SEDA instructed Parsons to stop work until DO is modified to include installation of 2 additional monitoring wells and 5 additional test pits. No further work will be performed on this delivery order.
- o Army requested an extension for submittal of the EE/CA to August 14, 2000.
- o Prepared a cost estimate for the additional work discussed in the conference call.
- o Completed the first round of groundwater sampling the week of Nov. 20, 2000.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly progress report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o Contract should be modified to included the installation of 2 additional monitoring wells and 5 additional test pits. The results from this effort will be used to determine the nature and extent of the groundwater condition and the landfill materials present.
- o Work on this delivery order has been placed on hold, per SEDA instructions. Parsons understands that CEHNC concurs with this action.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0018 Mod. A

EE/CA AT SEAD 11 & 64

Work Task: 1 thru 3

Parsons ES Job Nos:734543-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$44,373	\$7,003	4.4%	10.7%
Work Task 2	\$0			\$0	\$0	#DIV/0!	0.0%
Work Task 3	\$0			\$0	\$322	0.6%	0.6%
TOTALS	\$0			\$44,373	\$7,325	3.5%	3.9%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$89,161	\$158,591	\$65,298	\$144,016	\$70,976	44.8%	108.7%
Work Task 2	\$0	\$0	\$71,170	\$0	\$0	#DIV/0!	0.0%
Work Task 3	\$27,176	\$51,373	\$49,953	\$51,373	\$10,087	19.6%	20.2%
TOTALS	\$116,338	\$209,964	\$186,421	\$195,389	\$81,063	38.6%	43.5%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$79,052)
 COST VARIANCE (BCWP-ACWP) = \$35,275

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0019

Remedial Design at the
Firetraining and Demonstration Pad (SEAD-25)
and the Fire Training Pit and Area (SEAD-26)

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

VINYL WALL COVERING
CALL FOR INFORMATION
WINTERBURN COMPANY

800-555-5555

(888-0123)
(888-0123)

1-800-000-0001

0001

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0019

RD AT SEAD 25 & 26

Work Task: 1 - Remedial Designs

Parsons ES Job Nos: 734545-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	0.0%	8.9%	0.0%
SOW Task 2 - Preparation of Remedial Designs	0.0%	91.1%	0.0%
TOTALS		100.0%	0.0%

STATUS

o Work has not yet begun on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0019

RD AT SEAD 25 & 26

Work Task: 1 - Remedial Designs

Parsons ES Job Nos: 734545-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1540.0	1540.0	1540.0	2.0		
Burdened Labor		\$103,739	\$103,739	\$103,739	\$78		
ODC's		\$16,933	\$16,933	\$16,933	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$120,672	\$120,672	\$120,672	\$78	0.1%	0.1%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$120,672)
 COST VARIANCE (BCWP-ACWP) = (\$78)

o This task is behind schedule.

WORK TASK 1 - REMEDIAL DESIGN
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0019

RD AT SEAD 25 & 26

Work Task: 2 - Project Management

Parsons ES Job Nos: 734545-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Project Management	8.3%	100.0%	8.3%
TOTALS		100.0%	8.3%

STATUS

- o Work task proposal was submitted on October 29, 1998.
- o Issued the 26 th monthly progress report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0019

RD AT SEAD 25 & 26

Work Task: 2 - Project Management

Parsons ES Job Nos: 734545-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		132.0	132.0	132.0	11.0		
Burdened Labor		\$11,444	\$11,444	\$11,444	\$551		
ODC's		\$3,341	\$3,341	\$3,341	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$1,232	\$14,785	\$14,785	\$14,785	\$551	3.7%	3.7%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$13,553)
 COST VARIANCE (BCWP-ACWP) = \$681

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 2 - PROJECT MANAGEMENT
EARNED VALUE CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0019

RD AT SEAD 25 & 26

Work Task: 1 thru 2

Parsons ES Job Nos:734545-01001 thru 01002

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Work task proposal was submitted.
- o Issued the 26 th monthly progress report.

Planned Accomplishments for Next Period:

- o Issue the 27 th monthly progress report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DAC/A87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0019

RD AT SEAD 25 & 26

Work Task: 1 thru 2

Parsons ES Job Nos:734545-01001 thru 01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$0	\$120,672	\$120,672	\$120,672	\$78	0.1%	0.1%
Work Task 2	\$1,232	\$14,785	\$14,785	\$14,785	\$551	3.7%	3.7%
TOTALS	\$1,232	\$135,457	\$135,457	\$135,457	\$630	0.5%	0.5%

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) (\$134,225)


COST VARIANCE (BCWP-ACWP) = \$602

o Overall, this delivery order is behind schedule.

o Overall, this delivery order is under budget.

WORK TASK 1 THRU 2 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0020

Performance of Mini-Risk Assessments
and Preparation of a Decision Document
for the Proposed Prison Site

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1900
1901
1902
1903
1904
1905
1906
1907
1908
1909
1910
1911
1912
1913
1914
1915
1916
1917
1918
1919
1920
1921
1922
1923
1924
1925
1926
1927
1928
1929
1930
1931
1932
1933
1934
1935
1936
1937
1938
1939
1940
1941
1942
1943
1944
1945
1946
1947
1948
1949
1950
1951
1952
1953
1954
1955
1956
1957
1958
1959
1960
1961
1962
1963
1964
1965
1966
1967
1968
1969
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000

1900
1901
1902
1903
1904
1905
1906
1907
1908
1909
1910
1911
1912
1913
1914
1915
1916
1917
1918
1919
1920
1921
1922
1923
1924
1925
1926
1927
1928
1929
1930
1931
1932
1933
1934
1935
1936
1937
1938
1939
1940
1941
1942
1943
1944
1945
1946
1947
1948
1949
1950
1951
1952
1953
1954
1955
1956
1957
1958
1959
1960
1961
1962
1963
1964
1965
1966
1967
1968
1969
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000

1900
1901
1902
1903
1904
1905
1906
1907
1908
1909
1910
1911
1912
1913
1914
1915
1916
1917
1918
1919
1920
1921
1922
1923
1924
1925
1926
1927
1928
1929
1930
1931
1932
1933
1934
1935
1936
1937
1938
1939
1940
1941
1942
1943
1944
1945
1946
1947
1948
1949
1950
1951
1952
1953
1954
1955
1956
1957
1958
1959
1960
1961
1962
1963
1964
1965
1966
1967
1968
1969
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000

1900
1901
1902
1903
1904
1905
1906
1907
1908
1909
1910
1911
1912
1913
1914
1915
1916
1917
1918
1919
1920
1921
1922
1923
1924
1925
1926
1927
1928
1929
1930
1931
1932
1933
1934
1935
1936
1937
1938
1939
1940
1941
1942
1943
1944
1945
1946
1947
1948
1949
1950
1951
1952
1953
1954
1955
1956
1957
1958
1959
1960
1961
1962
1963
1964
1965
1966
1967
1968
1969
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0020
 PERFORM RISK ASSESS. PRISON SITES

Report Month: 24-Nov-00

Work Task: 1 - Performance of Mini Risk Assessments

Parsons ES Job Nos: 734967-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	6.9%	6.9%
SOW Task 2 - Performance of Mini Risk Assessments	85.0%	66.3%	56.4%
SOW Task 3 - Preparation of Decision Document	85.0%	26.8%	22.8%
TOTALS		100.0%	86.0%

STATUS

- o Draft Decision Document was issued on January 22, 1999.
- o Received EPA/NYSDEC comments, dated July 30, 1999 and April 26, 1999.
- o Submitted the Draft-final Completion Report on December 10, 1999.
- o Received NYSDEC comments dated March 24, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0020
 PERFORM RISK ASSESS. PRISON SITES

Report Month: 24-Nov-00

Work Task: 1 - Performance of Mini Risk Assessments

Parsons ES Job Nos: 734967-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1192.0	1192.0	1192.0	999.0		
Burdened Labor		\$69,534	\$69,534	\$69,534	\$65,311		
ODC's		\$6,560	\$6,560	\$6,560	\$29		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$65,469	\$76,094	\$76,094	\$76,094	\$65,340	85.9%	85.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$10,625)
 COST VARIANCE (BCWP-ACWP) = \$129

- o This task is behind schedule.
- o This task is on budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0020
PERFORM RISK ASSESS. PRISON SITES

Report Month: 24-Nov-00

Work Task: 2 - Project Management

Parsons ES Job Nos: 734967-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Project Management	75.0%	100.0%	75.0%
TOTALS		100.0%	75.0%

STATUS

o Issued the 22 nd monthly report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0020
 PERFORM RISK ASSESS. PRISON SITES

Report Month: 24-Nov-00

Work Task: 2 - Project Management

Parsons ES Job Nos: 734967-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		144.0	144.0	144.0	76.0		
Burdened Labor		\$12,983	\$12,983	\$12,983	\$5,965		
ODC's		\$2,083	\$2,083	\$2,083	\$547		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$11,300	\$15,066	\$15,066	\$15,066	\$6,512	43.2%	43.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$3,767)
 COST VARIANCE (BCWP-ACWP) = \$4,787

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0020
PERFORM RISK ASSESS. PRISON SITES

Report Month: 24-Nov-00

Work Task: 1 thru 2

Parsons ES Job Nos. 734967-01001 thru 01002

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Draft Decision Document was issued on January 22, 1999.
- o Received EPA/NYSDEC comments, dated July 30, 1999 and April 26, 1999.
- o Issued the 22 nd monthly report.
- o Phone conf. call (10/1/99) with SEDA discussed need to implement land use restrictions. Need legal input.
- o Issued the Draft-final Completion Report with the mini-risk assessment on December 10, 1999.

Planned Accomplishments for Next Period:

- o Issue Final Decision Document.
- o Issue 23 rd monthly report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

o None

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0020

PERFORM RISK ASSESS. PRISON SITES

Work Task: 1 thru 2

Parsons ES Job Nos:734967-01001 thru 01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$65,469	\$76,094	\$76,094	\$76,094	\$65,340	85.9%	85.9%
Work Task 2	\$11,300	\$15,066	\$15,066	\$15,066	\$6,512	43.2%	43.2%
TOTALS	\$76,769	\$91,160	\$91,160	\$91,160	\$71,852	78.8%	78.8%

COST SCHEDULE VARIANCE REPORT


SCHEDULE VARIANCE (BCWP-BCWS) (\$14,391)
 COST VARIANCE (BCWP-ACWP) = \$4,916

- o Overall this Delivery Order is behind schedule.
- o Overall this Delivery Order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0021

Performance of Mini-Risk Assessments
and Preparation of RODS
for No-Action Sites

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

11/1/22

11/1/22

11/1/22

11/1/22



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0021

NO ACTION RODs

Work Task: 1 - Preparation of Mini-Risk Assessments

Parsons ES Job Nos: 736026-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Preparation of Mini-Risk Assessments			
SEAD-009	55.0%	7.1%	3.9%
SEAD-027	55.0%	7.1%	3.9%
SEAD-028	55.0%	7.1%	3.9%
SEAD-032	55.0%	7.1%	3.9%
SEAD-033	55.0%	7.1%	3.9%
SEAD-034	55.0%	7.1%	3.9%
SEAD-058	55.0%	7.1%	3.9%
SEAD-064A	55.0%	7.1%	3.9%
SEAD-064B	55.0%	7.1%	3.9%
SEAD-064C	55.0%	7.1%	3.9%
SEAD-064D	55.0%	7.1%	3.9%
SEAD-066	55.0%	7.1%	3.9%
SEAD-068	55.0%	7.1%	3.9%
SEAD-070	55.0%	7.1%	3.9%
TOTALS		100.0%	55.0%

STATUS

- o Pre-draft mini-risk assessments issued on September 29, 1999.
- o Submitted the draft mini-risk assessment on April 11, 2000.
- o Received EPA comments on the Draft report dated August 7, 2000.
- o Received NYSDEC letter dated June 20, 2000. Received EPA comments dated Aug 7, 2000.
- o NYSDEC's letter dated June 20, 2000 indicated that NYSDEC will not accept PRGs.
- o Responses to human health comments on the draft are complete; responses to ecological comments are being prepared.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0021

NO ACTION RODs

Work Task: 1 - Preparation of Mini-Risk Assessments

Parsons ES Job Nos: 736026-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	1.2		
Burdened Labor				\$0	\$131		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$4,955			\$0	\$131	0.1%	0.1%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1632.0	1632.0	1632.0	1192.4		
Burdened Labor		\$97,693	\$97,693	\$97,693	\$75,441		
ODC's		\$1,416	\$1,416	\$1,416	\$10,954		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$54,510	\$99,109	\$99,109	\$99,109	\$86,395	87.2%	87.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$44,599)
 COST VARIANCE (BCWP-ACWP) = (\$31,885)

- o This task is behind schedule.
- o This task is over the budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0021

NO ACTION RODs

Report Month: 24-Nov-00

Work Task: 2 - Preparation of RODs

Parsons ES Job Nos: 736026-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	3.5		
Burdened Labor				\$0	\$368		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$3,617			\$0	\$368	0.2%	0.2%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		2392.0	2392.0	2392.0	113.5		
Burdened Labor		\$158,231	\$158,231	\$158,231	\$11,507		
ODC's		\$236	\$236	\$236	\$229		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$91,463	\$158,467	\$158,467	\$158,467	\$11,735	7.4%	7.4%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$67,004)
 COST VARIANCE (BCWP-ACWP) = \$79,728

- o This task is behind schedule.
- o This task is under the budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



The image shows a very faint, illegible table with a grid structure. The table has approximately 10 columns and 10 rows. The content within the cells is completely unreadable due to the low contrast and blurriness of the scan. The table appears to be a data table or a schedule.



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0021

NO ACTION RODs

Report Month: 24-Nov-00

Work Task: 3 - Project Management

Parsons ES Job Nos: 736026-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$1,256			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		144.0	144.0	144.0	60.0		
Burdened Labor		\$12,983	\$12,983	\$12,983	\$5,411		
ODC's		\$2,083	\$2,083	\$2,083	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$8,789	\$15,066	\$15,066	\$15,066	\$5,411	35.9%	35.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$6,278)
 COST VARIANCE (BCWP-ACWP) = \$3,378

- o This task is behind schedule.
- o This task is under the budget.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0021

NO ACTION RODs

Work Task: 1 thru 4

Parsons ES Job Nos:736026-01001 thru 01003

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Issued the 18th monthly report.
- o Issued the Pre-draft, Mini-risk assessment & Decision Documents for 22 sites on Sept. 29, 1999.
- o Issued the Pre-draft No-Action Decision Document for 25 Sites on Sept. 10, 1999.
- o Issued the Draft No-Action Decision Document for 25 Sites on November 10, 1999.
- o Draft Mini-risk assessment was sent out on April 11, 2000.
- o Received EPA comments dated August 7, 2000. Received letter from NYSEC dated June 20, 2000. Awaiting further comments from NYSDEC.
- o Resolution of NYSDEC comments to be discussed during the upcoming Nov. 2000 BCT.
- o Began response to EPA comments on the mini-risk assessment report.

Planned Accomplishments for Next Period:

- o Issue the 19th monthly report.
- o Receive agency comments on decision documents.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0021

NO ACTION RODs

Work Task: 1 thru 4

Parsons ES Job Nos:736026-01001 thru 01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$4,955			\$0	\$131	0.1%	0.1%
Work Task 2	\$3,617			\$0	\$368	0.2%	0.2%
Work Task 3	\$1,256			\$0	\$0	0.0%	0.0%
TOTALS	\$9,828			\$0	\$499	0.2%	0.2%

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$54,510	\$99,109	\$99,109	\$99,109	\$86,395	87.2%	87.2%
Work Task 2	\$91,463	\$158,467	\$158,467	\$158,467	\$11,735	7.4%	7.4%
Work Task 3	\$8,789	\$15,066	\$15,066	\$15,066	\$5,411	35.9%	35.9%
TOTALS	\$154,761	\$272,642	\$272,642	\$272,642	\$103,541	38.0%	38.0%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$117,881)


COST VARIANCE (BCWP-ACWP) = \$51,220

- o Overall, this task is behind schedule.
- o Overall, this task is under the budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE







U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0022
Remedial Design at the
Ash Landfill Site

Contract DACA 87-95-D-003

Project Progress Report
Period Ending November 24, 2000

1000

1000

1000
1000
1000



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Work Task: 1 - Fieldwork

Parsons ES Job Nos: 736677-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Comp This Mo	% of Task	Total % Complete
SOW Task 1 - Site Visit and Records Review	100.0%	4.5%	4.5%
SOW Task 2 - Performance of GW Monitoring	98.0%	95.5%	93.5%
TOTALS		100.0%	98.1%

STATUS

- o Second round of groundwater data was validated.
- o Submitted field data report on June 7, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Work Task: 1 - Fieldwork

Parsons ES Job Nos: 736677-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		1048.0	1048.0	1048.0	1242.0		
Burdened Labor		\$69,817	\$69,817	\$69,817	\$74,002		
ODC's		\$54,149	\$54,149	\$54,149	\$24,798		
Subcontracts		\$95,600	\$95,600	\$95,600	\$67,765		
TOTALS	\$215,374	\$219,566	\$219,566	\$219,566	\$166,565	75.9%	75.9%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$4,192)
 COST VARIANCE (BCWP-ACWP) = \$48,809

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Work Task: 2 - Remedial Designs

Parsons ES Job Nos: 736677-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Preparation of Remedial Designs	34.0%	92.6%	31.5%
SOW Task 4 - Preparation of Detailed Cost Estimates	0.0%	7.4%	0.0%
TOTALS		100.0%	31.5%

STATUS

- o Groundwater modeling for the trench design has been completed.
- o Submitted Draft-Final Ash Landfill PRAP on July 5, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Work Task: 2 - Remedial Designs

Parsons ES Job Nos: 736677-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	4.0		
Burdened Labor				\$0	\$335		
ODC's				\$0	\$2		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$337	0.2%	0.2%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		2432.0	2432.0	2432.0	837.5		
Burdened Labor		\$175,612	\$175,612	\$175,612	\$70,329		
ODC's		\$6,588	\$6,588	\$6,588	\$4,446		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$57,363	\$182,200	\$182,200	\$182,200	\$74,775	41.0%	41.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$124,837)
 COST VARIANCE (BCWP-ACWP) = (\$17,412)

- o This task is behind schedule.
- o This task is over budget.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Report Month: 24-Nov-00

Work Task 3 - Project Management

Parsons ES Job Nos: 736677-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		260.0	260.0	260.0	113.2		
Burdened Labor		\$27,394	\$27,394	\$27,394	\$6,899		
ODC's		\$3,985	\$3,985	\$3,985	\$944		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$10,460	\$31,379	\$31,379	\$31,379	\$7,844	25.0%	25.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$20,919)
 COST VARIANCE (BCWP-ACWP) = \$2,616

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Work Task: 1 thru 3

Parsons ES Job Nos:736677-01001 thru 01003

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o The second round of groundwater monitoring was completed in January.
- o Issued the 14 th monthly progress report.
- o Submitted theDraft Final PRAP for the Ash Landfill.

Planned Accomplishments for Next Period:

- o Issue 15th monthly report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o None

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0022

RD AT THE ASH LANDFILL

Work Task: 1 thru 3

Parsons ES Job Nos:736677-01001 thru 01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$0	0.0%	0.0%
Work Task 2	\$0			\$0	\$337	0.2%	0.2%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
TOTALS	\$0			\$0	\$337	0.1%	0.1%


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$215,374	\$219,566	\$219,566	\$219,566	\$166,565	75.9%	75.9%
Work Task 2	\$57,363	\$182,200	\$182,200	\$182,200	\$74,775	41.0%	41.0%
Work Task 3	\$10,460	\$31,379	\$31,379	\$31,379	\$7,844	25.0%	25.0%
TOTALS	\$283,197	\$433,145	\$433,145	\$433,145	\$249,184	57.5%	57.5%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$149,948)
 COST VARIANCE (BCWP-ACWP) = \$34,013

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0023

Performance of Mini-Risk Assessment
and Preparation of a Decision Document
for SEAD-13

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

1000-1000
1000-1000
1000-1000

1000-1000
1000-1000

1000-1000

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0023
 NO FURTHER ACTION AT SEAD-13

Report Month: 24-Nov-00

Work Task: 1 - Reports

Parsons ES Job Nos: 736994-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Preparation of Mini-Risk Assessments	40.0%	38.9%	15.6%
SOW Task 2 - Preparation of Decision Documents	40.0%	61.1%	24.4%
TOTALS		100.0%	40.0%

STATUS

- o Resampled six surface water locations at SEAD-13 to confirm the results of AI exceedances
- o Received data for AI analyses from the lab, no AI detected in any surface water samples
- o Pre-Draft of the mini-risk assessment and decision document were submitted on February 14, 2000.

- o Submitted the Draft Mini-risk assessment/Decion Document on April 25, 2000. Received Army comments on the pre-draft dated April 28, 2000.
- o Received Army comments on the Draft mini-risk assessment/decision document. Received EPA comments dated July 14, 2000. Received NYSDEC comments dated July 26, 2000.
- o Began responding to comments on the Draft Report.
- o Following September BCT it was agreed to perform additional groundwater investigations. Awaiting direction from CEHNC on proceeding with the revised Draft Decision Document.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0023
 NO FURTHER ACTION AT SEAD-13

Report Month: 24-Nov-00

Work Task: 1 - Reports

Parsons ES Job Nos: 736994-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$10		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$10	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		412.0	412.0	412.0	320.0		
Burdened Labor		\$24,297	\$24,297	\$24,297	\$15,965		
ODC's		\$4,110	\$4,110	\$4,110	\$3,498		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$11,363	\$28,407	\$28,407	\$28,407	\$19,463	68.5%	68.5%


COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) = (\$17,044)
 COST VARIANCE (BCWP-ACWP) = (\$8,101)

- o This task is behind schedule.
- o This task is over budget.

**WORK TASK 1 - REPORTS
EARNED VALUE CURVE**





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0023

NO FURTHER ACTION AT SEAD-13

Work Task: 2 - Project Management

Parsons ES Job Nos: 736994-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 3 - Project Management	58.3%	100.0%	58.3%
TOTALS		100.0%	58.3%

STATUS

o Issued the 12th monthly progress report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0023
 NO FURTHER ACTION AT SEAD-13

Report Month: 24-Nov-00

Work Task: 2 - Project Management

Parsons ES Job Nos: 736994-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress				Cost Data for Period Ending:		% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period	
Work Hours				0.0	5.0			
Burdened Labor				\$0	\$538			
ODC's				\$0	\$0			
Subcontracts				\$0	\$0			
TOTALS	\$0			\$0	\$538	2.6%	2.6%	


	Progress				Cost Data for Period Ending:		% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative	
Work Hours		168.0	168.0	168.0	173.5			
Burdened Labor		\$16,462	\$16,462	\$16,462	\$14,425			
ODC's		\$4,031	\$4,031	\$4,031	\$545			
Subcontracts		\$0	\$0	\$0	\$0			
TOTALS	\$11,954	\$20,493	\$20,493	\$20,493	\$14,971	73.1%	73.1%	

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$8,539)
 COST VARIANCE (BCWP-ACWP) = (\$3,016)

- o This task is behind schedule
- o This task is over budget.

**WORK TASK 2 - PROJECT MANAGEMENT
EARNED VALUE CURVE**





TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0023
NO FURTHER ACTION AT SEAD-13

Report Month: 24-Nov-00

Work Task: 1 thru 2

Parsons ES Job Nos: 736994-01001 thru 01002

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Prepared the mini-risk and decision document for Army Review
- o Conducted confirmatory sampling for AI.
- o Issued the 12 th monthly progress report.
- o Submitted the pre-draft mini-risk assessment and decision document
- o Submitted the draft mini-risk assessment and decision document
- o In response to NYSDEC concerns, Army agreed to perform additional groundwater investigations
- o Awaiting further direction on how to proceed from CEHNC.

Planned Accomplishments for Next Period:

- o Submit the 13 th monthly report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- o NYSDEC has required additional groundwater sampling prior to resubmittal of the report.
Recommend a modification of this delivery order. Please advise how to proceed.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0023
 NO FURTHER ACTION AT SEAD-13

Report Month: 24-Nov-00

Work Task: 1 thru 2

Parsons ES Job Nos: 736994-01001 thru 01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress		Cost Data for Period Ending:			% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$10	0.0%	0.0%
Work Task 2	\$0			\$0	\$538	2.6%	2.6%
TOTALS	\$0			\$0	\$548	1.1%	1.1%


	Progress		Cost Data for Period Ending:			% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$11,363	\$28,407	\$28,407	\$28,407	\$19,463	68.5%	68.5%
Work Task 2	\$11,954	\$20,493	\$20,493	\$20,493	\$14,971	73.1%	73.1%
TOTALS	\$23,317	\$48,900	\$48,900	\$48,900	\$34,434	70.4%	70.4%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) = (\$25,583)
 COST VARIANCE (BCWP-ACWP) = (\$11,117)


- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is over budget.

WORK TASK 1 THRU 2 - SUMMARY
EARNED VALUE CURVE



Year	1950	1951	1952	1953	1954	1955	1956	1957	1958	1959	1960
Population	100	105	110	115	120	125	130	135	140	145	150
Area	100	105	110	115	120	125	130	135	140	145	150
Production	100	105	110	115	120	125	130	135	140	145	150
Income	100	105	110	115	120	125	130	135	140	145	150
Expenditure	100	105	110	115	120	125	130	135	140	145	150
Balance	100	105	110	115	120	125	130	135	140	145	150





U.S. Army Corps
of Engineers

Huntsville Center for Engineering Support

Department of the Army
Program Management for
Seneca Army Depot Activ
CERCLA Activities

Delivery Order 0024

Remedial Investigation/Feasibility Study (RI/FS)
at the Munitions Destruction Areas
(SEADs-45, 46, and 57)

Contract DACA 87-95-D-003

Project Progress Report

Period Ending November 24, 2000

100

100-0031

100-0031

100-0031

100-0031

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

RI/FS AT SEAD 45,46 AND 57

Work Task: 1 - Fieldwork

Parsons ES Job Nos: 736676-01001

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 1 - Preliminary Investigations	100.0%	0.8%	0.8%
SOW Task 2 - Field Investigations at SEAD-46	98.0%	36.2%	35.5%
SOW Task 3 - Field Investigations at SEAD-57	98.0%	63.0%	61.8%
SOW Task 4 - Field Investigations at SEAD-45	0.0%	0.0%	0.0%
TOTALS		100.0%	98.0%

STATUS

- o Records review tasks are complete.
- o Completed all soil, surface water, and sediment sampling at SEADs-46 and 57.
- o Completed first round of groundwater sampling at SEADs-46 and 57.
- o Chemical analysis results received and being validated.
- o Completed the second round of groundwater sampling at SEADs-46 and 57 the week of April 24, 2000.
- o Conducted ecological site surveys during the week of May 8, 2000.
- o Received analytical data from the second round of groundwater sampling on June 7, 2000.
- o Received final data validation reports for all analytical samples on June 30, 2000.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

R/FS AT SEAD 45,46 AND 57

Work Task: 1 - Fieldwork

Parsons ES Job Nos: 736676-01001

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	158.7		
Burdened Labor				\$0	\$12,838		
ODC's				\$0	\$40		
Subcontracts				\$0	\$1,141		
TOTALS	\$0			\$0	\$14,019	1.8%	1.8%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		2320.0	2320.0	2320.0	3584.0		
Burdened Labor		\$158,033	\$158,033	\$158,033	\$212,750		
ODC's		\$72,630	\$72,630	\$72,630	\$49,783		
Subcontracts		\$539,720	\$539,720	\$539,720	\$371,703		
TOTALS	\$755,092	\$770,383	\$770,383	\$770,383	\$634,236	82.3%	82.3%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$15,291)
 COST VARIANCE (BCWP-ACWP) = \$120,856

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 1 - FIELD WORK
EARNED VALUE CURVE





INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

RI/FS AT SEAD 45,46 AND 57

Work Task: 2 - RI and FS Reports

Parsons ES Job Nos: 736676-01002

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 8 - Contaminant Fate and Transport	0.0%	0.0%	0.0%
SOW Task 9 - Baseline Risk assessment	0.0%	0.0%	0.0%
SOW Task 10 - RI Report	0.0%	0.0%	0.0%
SOW Task 11 - Treatability Study Requirements Assessment	0.0%	0.0%	0.0%
SOW Task 12 - Feasibility Study	0.0%	0.0%	0.0%
SOW Task 13 - FS report	0.0%	0.0%	0.0%
TOTALS		0.0%	0.0%

STATUS

o No work is funded on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

RI/FS AT SEAD 45,46 AND 57

Work Task: 2 - RI and FS Reports

Parsons ES Job Nos: 736676-01002

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	14.7		
Burdened Labor				\$0	\$1,551		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$1,551	#####	#####


	Progress	Cost Data for Period Ending:			% Actuals Used		
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		\$0	\$0	0.0	149.8		
Burdened Labor		\$0	\$0	\$0	\$7,086		
ODC's		\$0	\$0	\$0	\$3		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$0,000	\$0	\$0	\$7,089	#####	#####

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = (\$7,089)

o No work is funded on this task.

WORK TASK 2 - RI/FS REPORT
EARNED VALUE CURVE



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

RI/FS AT SEAD 45,46 AND 57

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 736676-01003

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 14 - Post FS Support	0.0%	100.0%	0.0%
TOTALS		100.0%	0.0%

STATUS

o No work is funded on this task.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031
 DEL. ORD. No. 0024
 RI/FS AT SEAD 45,46 AND 57

Report Month: 24-Nov-00

Work Task: 3 - Post FS Support

Parsons ES Job Nos: 736676-01003

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				0.0	0.0		
Burdened Labor				\$0	\$0		
ODC's				\$0	\$0		
Subcontracts				\$0	\$0		
TOTALS	\$0			\$0	\$0	0.0%	0.0%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		0.0	0.0	0.0	0.0		
Burdened Labor		\$0	\$0	\$0	\$0		
ODC's		\$0	\$0	\$0	\$0		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$0	\$0	\$0	\$0	\$0	0.0%	0.0%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) \$0
 COST VARIANCE (BCWP-ACWP) = \$0


o No work is funded on this task.

WORK TASK 3 - POST FS SUPPORT
CASH FLOW CURVE



■ BCWS ◆ ACWP ▲ BCWP

1000



INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

R/FS AT SEAD 45,46 AND 57

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 736676-01004

DELIVERABLES AND PERCENT COMPLETE

Activity	% Complete This Month	% of Task	Total % Complete
SOW Task 5 - Monthly Field Activity Reports	100.0%	14.7%	14.7%
SOW Task 6 - Quarterly Reports	12.5%	23.2%	2.9%
SOW Task 7 - Field Sampling letter Reports	60.0%	13.7%	8.2%
SOW Task 15 - Project Management	50.0%	48.5%	24.3%
TOTALS		100.0%	50.0%

STATUS

- o Quarterly Report submitted on Oct. 10, 2000.
- o Issued the 14 th monthly report.
- o Continued preparation of Field Sampling Letter Report.

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

RI/FS AT SEAD 45,46 AND 57

Work Task: 4 - Program/Project Management

Parsons ES Job Nos: 7346676-01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Hours				14.2	4.0		
Burdened Labor				\$1,496	\$417		
ODC's				\$114	\$33		
Subcontracts				\$0	\$0		
TOTALS	\$1,150			\$1,610	\$450	0.5%	0.5%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Hours		838.0	838.0	581.4	237.0		
Burdened Labor		\$78,228	\$78,228	\$52,480	\$20,864		
ODC's		\$5,942	\$5,942	\$3,986	\$2,036		
Subcontracts		\$0	\$0	\$0	\$0		
TOTALS	\$42,085	\$84,170	\$84,170	\$56,466	\$22,900	27.2%	27.2%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$14,381)
 COST VARIANCE (BCWP-ACWP) = \$19,185

- o This task is behind schedule.
- o This task is under budget.

WORK TASK 4 - MANAGEMENT
EARNED VALUE CURVE



TECHNICAL PROJECT REPORT

Contract No.: DACA87-95-D-0031
DEL. ORD. No. 0024
RI/FS AT SEAD 45,46 AND 57

Report Month: 24-Nov-00

Work Task: 1 thru 4

Parsons ES Job Nos:736676-01001 thru 01004

ACCOMPLISHMENTS

Work Accomplished During Reporting Period:

- o Records review and prefield work tasks are complete.
- o Issued the quarterly report on Oct. 10, 2000.
- o Issued the 14 th monthly report.
- o Completed all soil, surface water, and sediment sampling at SEADs-46 and 57.
- o Completed first and second rounds of groundwater sampling.
- o Received chemical analysis results; data validated.
- o Ecological site survey conducted during the week of May 8, 2000.
- o Continued preparation of the Field Sampling Letter Report, which will include the 1st four chap. Of RI.

Planned Accomplishments for Next Period:

- o Issue the 15th monthly report.

PROBLEM AREAS AND RECOMMENDED SOLUTIONS

None

INDIVIDUAL PERFORMANCE REPORT

Contract No.: DACA87-95-D-0031

Report Month: 24-Nov-00

DEL. ORD. No. 0024

RI/FS AT SEAD 45,46 AND 57

Work Task: 1 thru 4

Parsons ES Job Nos:736676-01001 thru 01004

COST AND SCHEDULE PERFORMANCE REPORT

	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Period	BAC Period	EAC Period	BCWS Period	ACWP Period	BAC Period	EAC Period
Work Task 1	\$0			\$0	\$14,019	1.8%	1.8%
Work Task 2	\$0			\$0	\$1,551	1550944507.0%	1550944507.0%
Work Task 3	\$0			\$0	\$0	0.0%	0.0%
Work Task 4	\$1,150			\$1,610	\$450	0.5%	0.5%
TOTALS	\$1,150			\$1,610	\$16,020	1.9%	1.9%


	Progress	Cost Data for Period Ending:				% Actuals Used	
	BCWP Cumulative	BAC Cumulative	EAC Cumulative	BCWS Cumulative	ACWP Cumulative	BAC Cumulative	EAC Cumulative
Work Task 1	\$755,092	\$770,383	\$770,383	\$770,383	\$634,236	82.3%	82.3%
Work Task 2	\$0	\$0	\$0	\$0	\$7,089	7089091752.0%	7089091752.0%
Work Task 3	\$0	\$0	\$0	\$0	\$0	0.0%	0.0%
Work Task 4	\$42,085	\$84,170	\$84,170	\$56,466	\$22,900	27.2%	27.2%
TOTALS	\$797,178	\$854,553	\$854,553	\$826,849	\$664,225	77.7%	77.7%

COST SCHEDULE VARIANCE REPORT

SCHEDULE VARIANCE (BCWP-BCWS) (\$29,672)
 COST VARIANCE (BCWP-ACWP) = \$132,952

- o Overall, this delivery order is behind schedule.
- o Overall, this delivery order is under budget.

WORK TASK 1 THRU 4 - SUMMARY
EARNED VALUE CURVE



Year	1950	1951	1952	1953	1954	1955	1956	1957	1958	1959	1960
Population	100	105	110	115	120	125	130	135	140	145	150
Area	100	100	100	100	100	100	100	100	100	100	100
Population Density	1.0	1.05	1.1	1.15	1.2	1.25	1.3	1.35	1.4	1.45	1.5

Population Density

