00785



NON-TIME CRITICAL REMOVAL ACTION MISCELLANEOUS COMPONENTS BURIAL SITE (SEAD-63)

SENECA ARMY DEPOT ACTIVITY ROMULUS, NEW YORK

REMOVAL ACTION WORK PLAN

Revision 0

November 2003

Prepared for:



U.S. ARMY CORPS OF ENGINEERS, BALTIMORE & NEW YORK DISTRICTS Contract Number DACA31-01-D-0032, Delivery Order 0007

Prepared by:

Plexus Scientific Corporation 27 Wildwood Drive Bedford, Massachusetts 01730

Printed on Recycled Paper

ST	RAI	GHT BILL OF LADING	- SHORT FORM	- ORIGINA	AL - Not	Nego	tiab]	.e .	
hipp	er: JC	HN CLEARY (607-869-1309)	_					Shipper N	o. <u>RTN</u>
	57 RC	86 STATE RT. 96 (ARMRY DEPO MULUS NY 14541-	т		Purchase	/ Order	No	Date: _0	4/11/2005
ECEIVE f.çonlen ossessio nutually a o be perf ail or rall- Shippe of this sh	D, subjects of pactors on of the agreed, so ormed howater site of the solution	It to the classifications and tarriffs in effect o kages unknown) marked, consigned, and des property under the contract) agrees to carry as to each carrier of all or any of said property ereunder shall be subject to all the terms and hipment, or (2) in the applicable motor carrier certifies that he is familiar with all the terms a and the said terms and conditions are hereby	In the date of the issue of this Bill stinad as shown below, which sail to its usual place of delivery at sa over all or any portion of said ro conditions of the Uniform Domes classification or lariff if this is a m and conditions of the said bill of la agreed to by the shipper and acc	of Lading. the proper d carrier (the word can d destination, if on its ute to destination, and stic Straight Bill of Lad otor carrier shipment. ding, set forth in the c cepted for himself and	ty described below rrier being understo route, otherwise to a s to each party e ting set forth (1) in t dassification or tarif bis assions.	, in apparent od through deliver to a deliver to thany lime Uniform Free f which gov	nt good orde nout this cont another carr Interested in eight Classifi verns the tran	r, except as noted (c ract as meaning any er on the route to sa all or any of said pro- cation in effect on th asportation	contents and condition y person or corporation in aid destination. It is party, that every service e date hereof, if this is a
Consig	inee			CARRIER LIG	S / LANDSTAR	LIGON			
ERIČ U OF TA 16 LOS J	GERI CAL BLD ALAM	DES/505-665-9512 ANL FOR USDOE 3, 300 DS NM 87545- 954 PAGER 995-4055							G S *
<u>CELE</u>		334, FAGER 330-4000		CAR OR VEHICL	EINITIALSEND.	7		SEAL #	
Route:				Carrier No.		Sectio Tende	n 13712 r, No.:		
No. PKGS.	НМ	Description of Articles (Subject to (Special Marks and Exceptions (See	Correction), Kind of Package, a NMFC Item (Rule) 360)		Weight (Subject to Correction)	Class	Rate	Charges	Subject to Section 7 of
3 BSTC		Trainer (8 each) packed in B-25 l Shipped per 49CFR 173.424	boxes.		8880 LBS				conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement: The carrier shall not make delivery of this shipment without payment of freight and all other lawful charges
									Signature of Consignor If freight charges are to be prepaid, write or stamp here "TO BE PREPAID" PREPAID Note: Where the rate is depandent on value, shippers are required to state specifically in writing the agreed or declared value of the property. The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding per lb. *Job order, reference, account, or work order number
3	Total I	Pieces	TOTALS:	4028 Kgs	8880	lbs			Savings:
IN THE ITEM NO. 1 Remarks Return o 8P05 RC	s: f acqui	red equipment for use at LANL.	INE <u>[]</u> 3U3]66//⊪62/14				24 :	Label(s) applied)red
TECHNICA	L CONT	ACT:							
This is to described transporta Transport Shipper:	ceriify lh , packag allon acco atlon (A	at the above named materials are properly cic ed, marked, and labeled, end are in proper co ording to the applicable regulations of the Dep pplicable for Hazadous Materials Only.)	เรรified, Indition for Partment of	This shipment is for carrier(s) by the cons and is subject to the Lading and to any av	U.S. Department o lignor or consignee terms and condition allable special rate X YES	f Energy ar are assign is sel forth s or charge NO	nd the actual table to, and In the stand as (41 CFR	lotal transportation shall be reimbursed and form of the U.S. 109-40.50 and 41 Cl	charges paid to the by, the U.S. Government Government Bill of FR 40.3)
Acting unde	er contra		with U.S. Dept. of Energy	"The addillon on the	face hereof and to	the terms a	and condition	s are here by noted	
Per:	eca	Army Depot. Romulus, NY	Date: 04/11/2005	Carrier: LIGS / L/	ANDSTAR LIGO	N	10.	n	ate: 1/11/05
TRA	ANSPO	RTATION DEPT Permanent Post Off	ice Address of Shipper Page 1	of	ing pr	077 0	1	0	<u> </u>

Transmit report

REMOTE STATION	START	TIME	Pages	RESULT	REMARKS
15056655290	04-11 07:41	00:01 26	002/002	OK	

TMR:Timer, POL:Poll, TRN:Turn around, 21N:2in1 Tx, ORG:Original size set, DPG:Book Tx FME:Frame erase Tx, MIX:Mixed original, CALL:Manual-Com, KRDS:KRDS, FWD:FORWARD FLP:Flip Side 2, SP:Special Original FCODE:Fcode, MBX:Confidential, BUL:Bulletin, RLY:Relay, RTX:Re-Tx, PC:PC-FAX S-OK:Stop communication, Busy:Busy, Cont.:Continue, No ans:No answer M-full:Memory full, PW-OFF:Power switch OFF, TEL:Rx from TEL REMARKS

SENFCA ARMY DEPOT ACTIVITY 5786 State Route 96 Romalus, NY U5541 (607)869-1309

facsimile transmittal

To:	Marcella Mathieson	Fax:	505-665-5290	
From:	John Cleary	Date:	04/11/05	
Ro:	Bill pf Lading	Pages:	2 including cover	
CC:				
C Urge	nt 🗘 For Review	[] Please Comment	Please Reply	Please Recycle
-	• •	•	• •	- +

Notes: The shipment left at 0830 hours our time this morning. Copy of HI, is enclosed. Thank you for your assistance. Your help was invaluable to the success of this mission. Regards,

John

.......

į

.

.

SENECA ARMY DEPOT ACTIVITY 5786 State Route 96 Romulus, NY 14541 (607)869-1309

facsimile transmittal

To:	Marcella Mathieson	Fax:	505-665-5290	
From:	John Cleary	Date:	04/11/05	
Re: Bill pf Lading		Pages:	2 including cover	
CC:				
🗆 Urge	nt 🛛 For Review	Please Comment	Please Reply	Please Recycle
•	• •	٠	• •	• •

Notes: The shipment left at 0830 hours our time this morning. Copy of BL is enclosed. Thank you for your assistance. Your help was invaluable to the success of this mission.

. . .

. . . .

• •

. .

.

. . .

Regards,

John

٠

•

••••••

04	4/08/05	10:58	3 503	56655290		PACK&	TRANSPORT	x .			公 002
STRA	IGHT B	ILL OF L	ADING	- SHORT	FORM -	ORIGINA	L - Not	Nego	tiabl	e,	
Shipper: J 5	OHN CLEA	ARY (607-869-1 E RT. 96 (ARM	1309) IRY DEPO	r			Purchase	/		Shipper N Date: _0	lo. <u>RTN</u> 94/11/2005
RECEIVED, suit of contents of p possession of th mutually agreed to be performed rail or rail-water Shipper here of this shipmer	bject to the cla backages unkn he property un d, as to each c d hereunder st r shipment, or sby certifies tha ni, and the salc	issifications and tarri own) marked, consig der the contract) agi arrier of all or any of hall be subject to all to (2) in the applicable to the is familiar with a 1 herms and condition	iffs in effect on gned, and desi rees to carry to f said property the terms and motor carrier o all the terms a ns are hereby i	the date of the is lined as shown be o its usual place o over all or any po conditions of the t classification or tan nd conditions of the agreed to by the s	sue of this Bill of low, which said of delivery at said rtion of said routu Jniform Domessi iff if this is a moti e said bill of ladi hipper and acce	Lading, the proper carrier (the word car destination, if on its e to destination, and c Straight Bill of Ladi to carrier shipment. ng, set forth in the ci pted for himself and	Customer ty described below, rier being understo route, otherwise to as to each party a ing set forth (1) In U lassification or tarifi his assigns.	in apparen od through deliver to t any lime Julform Fre f which go	NO, out this contr another carrie interested in a alght Classific verns the tran	except as noted (act as meaning an ar on the route to s all or any of said pr ation in effect on th sportation	contents and condition y person or corporation in aid destination. It is operty, that every Service ne date hereof, if this is a
Consignee	}					CARRIER LIG	S/LANDSTAR	LIGON			
U OF CA TA 16 BL LOS ALA	RDES/505 LANL FOF DG. 300 MOS NM 8	-665-9512 R USDOE									G S *
CELL:099	9-1904,PAC	2EK 990-4033				CAR OR VEHICL	E INITIALS & NO.			SEAL #	
Route:						Carrier No.		Sectio Tende	n 13712 r. No.:		
No. PKGS. H	IM C	Description of Article Special Marks and E	s (Subject to C	Correction), Kind on NMFC Item (Rut	f Package, e) 360)		Weight (Subject	Class	Rate	Charges	Subject to Section 7 of
3 BSTC	Trainer Shippe	(8 each) packe	ad in B-25 !	JOXES,		· · ·	8880 LBS				conditions, if this shipmani is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement: The carrier shall not make delivery of this shipment without payment of freight and all other lawful charges
											Signature of Consignor If freight charges are to be prepaid, write or stamp here "TO BE PREPAID" PREPAID Note: Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property. The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding "per lb. "Job order, reference, account, or work order number
3 Tot	tal Pieces			TOTAL	S:	4028 Kgs	8880	lbs	tur of the N		Savings:
N THE EV	ENT OF	AN EMERGE	NCY, PHO	ONE (505)6	67-6211				24	HOURS	S
Remarks: Return of ac 8P05 RC1D	cquired equ	ulpment for use	at LANL.							*Placard(s) Re	qu)rod
									and the actu		
TECHNICAL C This is to certi described, par	CONTACT:	ove named materials ed, and labeled, and	are properly of the Dream	classified, condition for		*This shipment is for carrier(s) by the co	or U.S. Department nsignor or consigned e terms and condition	l of Energy ee are ass lons set fo	ignable to, an	d shall be reimbur dard form of the U	ion charges paid to the sed by, the U.S. Government .S. Government Bill of
TECHNICAL C This is to certi described, par transportation Transportation	CONTACT: ify that the abo ickaged, marke according to n. (Applicable	ove named materials ad, and labeled, and the applicable regula for Hazardous Mate	are properly of are in proper ations of the Do arials Only.)	classified, condition for epartment of		*This shipment is for carrier(s) by the co and is subject to the Lading and to any is	or U.S. Department nsignor or consign e terms and condit available special ra	l of Energy ee are ass lons sel fo ites or cha	ignable to, an rth in the stan rges (41 CFF	d shall be reimbur dard form of the U t 109-40,50 and 41	ion charges paid to the sed by, the U.S. Government .S. Government Bill of (CFR 40.3)
TECHNICAL C This is to certi described, pai transportation Transportation Shipper:	CONTACT: ify that the abo ckaged, marke according to t n. (Applicable	ove named materials ed, and labeled, and the applicable regula for Hazardous Mate	s are properly of are in proper alions of the Di arials Only.)	classified, condition for epartment of	and of Energy	*This shipment is for carrier(s) by the co and is subject to th Lading and to any is	or U.S. Departmeni nsignor or consign e terms and condit available special ra X YES [e face hereof and	l of Energy ee are ass lons set fo ites or cha NO	Ignable to, en th in the stan rges (41 CFF	d shall be reimburg dard form of the U R 109-40.50 and 41	ion charges paid to the sed by, the U.S. Government .S. Government Bill of (CFR 40.3) ted:
TECHNICAL C This is to cert described, pai transportation Transportation Shipper:	CONTACT: ify that the abc ickaged, marked n according to t n. (Applicable ontract	ove named materials ed, and labeled, and the applicable regula for Hazardous Mate	s are properly o are in proper alions of the Di arials Only.)	classified, condition for epartment of with U.S. I Date: <u>04(11)</u>	Depl. of Energy 2005	*This shipment is for carrier(s) by the co and is subject to th Lading and to any is "The addition on th Carrier: LIGS /	or U.S. Department nsignor or consign e terms and condit available special ra X YES (e face hereof and t LANDSTAR LIG	l of Energy ee are ass lons sel fo les or cha NO NO the term	Ignable to, an th in the stan rges (41 CFF	d shall be reimburg dard form of the U & 109-40,50 and 41	ton charges paid to the sed by, the U.S. Government S. Government Bill of t CFR 40.3) ted:





Los Alamos National Laboratory Los Alamos NM 87545

BUS-4 HAZARDOUS MATERIALS TRANSPORTATION OPERATIONS TA-3, SM-30 BIKINI ATOLL RD.

<u>______MS-A190</u>

TO: John)
GROUP:
TEL#:
FAX#: 607-8691362

FROM:	Marcella Mathieson
TEL#:50	5-665-6475
FAX#:	665-5290

NUMBER OF PAGES, EXCLUDING COVER:

Message:





NON-TIME CRITICAL REMOVAL ACTION MISCELLANEOUS COMPONENTS BURIAL SITE (SEAD-63)

SENECA ARMY DEPOT ACTIVITY ROMULUS, NEW YORK

REMOVAL ACTION WORK PLAN

Revision 0

November 2003

Prepared for:



U.S. ARMY CORPS OF ENGINEERS, BALTIMORE & NEW YORK DISTRICTS Contract Number DACA31-01-D-0032, Delivery Order 0007

Prepared by:

Plexus Scientific Corporation 27 Wildwood Drive Bedford, Massachusetts 01730

Ø

Printed on Recycled Paper

TABLE OF CONTENTS

<u>S</u> e	ection	<u>Page</u>
1.	BACKGROUND AND PURPOSE	1-1
2.	FACILITY AND SITE INFORMATION	2-1
	2.1 FACILITY LOCATION	2-1
	2.2 FACILITY DESCRIPTION	2-1
	 2.3 SEAD-63 DESCRIPTION 2.3.1 Site Description 2.3.2 Site Geology 2.3.3 Site Hydrology and Hydrogeology 2.3.4 Site Contamination Assessment 2.3.4.1 Geophysics 2.3.4.2 Test Pitting 2.3.4.3 Radiological Survey 2.3.4.4 Laboratory Analysis Results for Environmental Samples 	
3.	OBJECTIVES	3-1
4.	SCOPE OF WORK	4-1
5.	PROJECT APPROACH AND SUPPORT ACTIVITIES	5-1
	5.1 PROJECT APPROACH	5-1
	5.1.1 Mobilization and Site Preparation	
	5.1.2 Excavating & Segregating Debris from Soil	
	5.1.3 Confirming Limits of Excavation	
	5.1.4 Waste Packaging, Transport and Off-Site Disposal	5-/
	5.1.5 Monitoring Wells Installation	
	5.1.6 Site Restoration	5-8
	5.2 SUPPORTACTIVITIES	
	5.2.1 Urainage Control	5-9
	5.2.2 Excavation Dewatering	
	5.2.3 Fugilive Dust Control and Air Monitoring	
	5.2.4 vvaste Disposal Coordination	
	0.2.0 FIUGIESS REPORTS	
6.	WORK SEQUENCE AND SCHEDULE	6-1

LIST OF FIGURES

Figure No. Title

Figure 2-1 Locus Map	2-2
Figure 2-2 Facility Map - Seneca Army Depot Activity	2-3
Figure 2-3 SEAD-63 Site Plan	2-4
Figure 2-4 Cadmium in Soil – SEAD-63	2-7
Figure 3-1 Removal Action Areas - SEAD-63 Soil and Sediment	3-2
Figure 6-1 CPM Schedule – SEAD-63 Removal Action	6-2

LIST OF TABLES

<u>Table No.</u>	Title	<u>Page</u>
Table 3-1 SE	AD-63 Cleanup Goals	3-3

Page

ACRONYMS AND ABBREVIATIONS

BGS	below ground surface
BRAC	Base Realignment and Closure
CERCLA	Comprehensive Environmental Response Compensation and Liability Act
CQC	Contractor Quality Control
СРМ	Critical Path Method
DCGL	Derived Concentration Guideline Level
DoD	Department of Defense
EE/CA	Engineering Evaluation/Cost Analysis
EM	electromagnetic
ESI	Expanded Site Investigation
FSS	Final Status Survey
i.e.	that is to say
JMC	(US Army) Joint Munitions Command
LLRW	Low Level Radioactive Waste
MARSSIM	Multi-Agency Radiological Survey and Site Investigation Manual
mg/Kg	milligrams per Kilogram
mg/ ł	milligram per liter
mrem/yr	milli roentgen equivalent man per year
NPL	National Priority List
NTCRA	Non-Time Critical Removal Action
NTU	Nephelometric turbidity unit
NYS AWQS	New York State Ambient Water Quality Standard
NYSDEC	New York State Department of Environmental Protection
PAHs	Polycyclic Aromatic Hydrocarbons
%	percent

ACRONYMS AND ABBREVIATIONS (CONT)

Plexus	Plexus Scientific Corporation
PVC	Polyvinyl chloride
RCRA	Resource Conservation and Recovery Act
RI	Remedial Investigation
SAP	Sampling and Analysis Plan
SEDA	Seneca Army Depot Activity
SSHP	Site Safety and Health Plan
SVOC	Semi-Volatile Organic Compound
TAGM	Technical and Administrative Guidance Memorandum
US	United States
USACE	United States Army Corps of Engineers
USEPA	United States Environmental Protection Agency
VOC	Volatile Organic Compound

REFERENCES

Multi-Agency Radiological Site and Survey Investigation Manual (MARSSIM). NUREG-1975. EPA 402-R-97-016). December 1997.

New York State Department of Environmental Conservation. 1999. Technical Guidance for Screening Contaminated Sediments, Division of Fish, Wildlife and Marine Resources. January 25, 1999.

New York State Department of Environmental Protection, Division of Hazardous Waste Remediation. Technical and Administrative Guidance Memorandum # 4046, Determination of Soil Cleanup Objectives and Cleanup Levels. January 24, 1994.

New York State Department of Environmental Protection, Division of Hazardous Waste Remediation. Technical and Administrative Guidance Memorandum # HWR-89-4031, Fugitive Dust Suppression and Particulate Monitoring Program at Inactive Hazardous Waste Sites. October 27, 1989.

New York State Department of Environmental Protection, Division of Hazardous Waste Remediation. Technical and Administrative Guidance Memorandum # 4003, Soil Cleanup Guideline for Soils Contaminated with Radioactive Materials. September 14, 1993.

Parsons Engineering Science, Inc., Expanded Site Investigation Report for Seven Low Priority AOCs – SEADs 60, 62, 63, 64, (A, B, C and D), 67, 70 and 71 – Draft Final. April 1996a.

Parsons Engineering Science, Inc., Expanded Site Investigation Report for Three Moderately High Priority SWMUs. April 1995.

Parsons Engineering Science, Inc., Revised Final Engineering Evaluation/Cost Analysis. October 2001.

Parsons Engineering Science, Inc., Revised Final Action Memorandum. October 2001.

Unite States Environmental Protection Agency-Region II, United Stated Department of the Army and the New York State Department of Environmental Conservation. 1993. Federal Facilities Agreement Under CERCLA Section 120, Seneca Army Depot, Romulus New York. (last signatory) February 21, 1993.

1. BACKGROUND AND PURPOSE

Two *Expanded Site Inspections* (ESIs) (Parsons Engineering Science, Inc., 1996 and 1995) and an *Engineering Evaluation/Cost Analysis* (EE/CA) (Parsons Engineering Science, Inc., 2001) were performed for the Miscellaneous Components Burial Site (designated SEAD-63) at the Seneca Army Depot Activity (SEDA) in Romulus, New York (NY). The ESIs and EE/CA documented the presence of burial pits at the SEAD-63 site ("site") which were found to contain miscellaneous military components. The ESIs and EE/CA also reported that soil in and surrounding the burial pits that exceeded cleanup goals for several chemical constituents, cadmium in particular. Surface sediment in portions of drainage ditches adjacent to the site were also reported as having slightly higher concentrations of chemical and radiological than background.

SEDA was officially closed by the Department of Defense (DoD) and the United States (US) Army and in accordance with the Base Realignment and Closure (BRAC) process. Portions of the depot are in the process of being released to the public and private sectors for reuse. As increased access to the depot property is afforded, the potential for exposure to low levels of residual chemical and radiological constituents that may present at the SEAD-63 site will increase.

An Action Memorandum and the EE/CA for the SEAD-63 site were completed in July 2000, and amended in July and October 2001 (Parsons Engineering Science, Inc., 2001) in response to New York State Department of Environmental Conservation (NYSDEC) and US Environmental Protection Agency (USEPA) comments. The Action Memorandum documented the Army's selection of a non time-critical removal action (NTCRA) at the site. The removal action described in this Removal Action Work Plan and accompanying project plans, will:

- (1) Eliminate an identified source of residual materials in the soil, and
- (2) Remove or at least lessen the magnitude of the potential impact that it represents to surrounding populations and the environment.

Removal of buried debris (miscellaneous military components) is the focus of the planned NTRA for SEAD-63. Soil containing low concentrations of chemical constituents in and immediately surrounding the burial pits and a small quantity of surface sediment in portions of drainage ditches adjacent to the site will also be removed during the removal action. Monitoring wells will be installed in overburden materials for future ground-water monitoring (by others).

This Removal Action Work Plan is supported by a number of accompanying project plans, including: Contractor Quality Control (CQC) Plan, Site Safety and Health Plan (SSHP), Air Monitoring Plan, Sampling and Analysis Plan (SAP) and Final Status Survey (FSS) Plan.

2. FACILITY AND SITE INFORMATION

2.1 FACILITY LOCATION

SEDA is a US Army facility located in Seneca County, NY, occupying approximately 10,600 acres. It is bounded on the west by State Route 96A and on the east by State Route 96. The cities of Geneva and Rochester are located to the northwest (14 and 50 miles, respectively); Syracuse is 50 miles to the northeast and Ithaca is 31 miles to the south. The surrounding area is generally used for farming. A locus map is presented as Figure 2-1.

2.2 FACILITY DESCRIPTION

The SEDA facility is situated on the western flank of a topographic high between Cayuga and Seneca Lakes in the Finger Lakes region of central New York. SEDA was constructed in 1941 and has been owned by the US Government and operated by the Department of the Army since that time. The depot generally consists of an elongated central area formerly used for storage of ammunitions and weaponry in Quonset-style buildings, an operations and administration area in the eastern portion, and a former army barracks area at the north end of the depot. The depot was later expanded to encompass a 1,524-meter airstrip, formerly the Sampson Air Force Base.

The mission of SEDA has primarily been the management of munitions. SEDA was used for: (1) receiving, storing, and distributing ammunition and explosives, (2) providing receipt, storage, and distribution of items that support special weapons, and (3) performing depot-level maintenance, demilitarization, and surveillance on conventional ammunition and special weapons.

SEDA was included on the National Priorities List in 1989. Consequently, all work on this project will be performed in accordance with Comprehensive Environmental Response and Liability Act (CERCLA) guidance and the Federal Facilities Agreement Under CERCLA Section 120, Seneca Army Depot, Romulus, New York (USEPA, US Department of the Army, and NYSDEC, 1993).

2.3 SEAD-63 DESCRIPTION

2.3.1 Site Description

SEAD-63 is located on the east side of North-South Baseline Road in the northwestern part of SEDA (Figure 2-2). The site is approximately 480 by 300 feet and is bounded by paved roads on the north, south and west and by open grassland to the east (Figure 2-3). The SEAD-63 site is mostly undeveloped except for a grass-covered bunker in the southeast corner and an elevated soil area in the northwest corner that formerly supported a machine-gun turret. A crushed shale road enters the site via Patrol Road. In general, the western half of the site is less vegetated and has been physically worn by vehicular traffic. The site is located within a secure, double-fenced area within SEDA.







Topography on site is generally flat with only a small westward slope. Drainage ditches adjacent to Patrol Road and the east-west trending roads that bound the site to the north and south. A slight ground depression, sloping south to north, is located in the northeastern portion of the site. Reeder Creek is located approximately 1,500 feet southwest of the site where it flows west into Seneca Lake. The site was used during the 1950s and 1960s as a disposal area for classified military parts. Multiple disposal pits were between 10 and 30 feet long and were likely to have been excavated to depths down to the surface of the weathered shale about eight to nine feet below ground surface (BGS). The EE/CA reported SEDA personnel having identified the types of materials disposed at this site as inert metal parts (also referred to therein as "miscellaneous components").

2.3.2 Site Geology

Fill material, till, weathered gray shale and competent gray shale were all encountered on site during drilling and test pitting conducted during the ESI. A thin topsoil layer (0.1 to 0.9 feet) was present in all three soil boring locations and 10 of the 12 test pit locations. Fill material was encountered in five test pits and drums of metal parts were observed in one test pit. The fill consisted of waste material with till, gravel, sized shale fragments and sand. The waste material consisted of miscellaneous components.

The till was characterized as brown or olive gray silt and very fine sand with small (less than one-inch) fragments of shale. Clay lenses were observed occasionally. Larger shale fragments were encountered in some of the soil borings. The till was observed to be 5.0 to 6.9 feet thick in the three soil borings performed at SEAD-63.

The weathered shale that forms the transition between till and competent shale was observed in all three of the soil borings and ranged in thickness from 1.3 to 3 feet.

Competent gray shale was observed in all three borings. The depths to bedrock ranged from 8.0 to 8.3 feet below ground surface. Competent shale was inferred by auger refusal in all three borings.

2.3.3 Site Hydrology and Hydrogeology

Surface runoff from precipitation is controlled by local topography and drainage ditches along the northern, western and southern boundaries of the site.

Three monitoring wells were installed at the site as part of the ESI (Parsons Engineering-Science, Inc., 1995a), and ground-water levels were measured in each of the wells. These data suggest the primary ground-water flow direction is primarily to the west. No appreciable changes in ground-water flow direction were observed during the month from June 25 to July 26, 1994 at SEAD-63.

2.3.4 Site Contamination Assessment

Site contamination assessment activities conducted during the ESIs included geophysical surveys, test pitting, drilling of soil borings and monitoring well installations, groundwater level measurements, the collection and laboratory analysis of soil and groundwater samples, and a radiological survey.

2.3.4.1 Geophysics

Geophysical surveys and test pits were performed during the ESI (Parsons Engineering Science, Inc., 1995a) to identify the SEAD-63 burial pits. Seismic refraction profiles showed 6 to 9 feet of unconsolidated overburden overlying bedrock. The elevations of the bedrock surface indicate that the bedrock sloped to the west, generally following surface topography.

A square-shaped conductivity anomaly was detected during an electromagnetic (EM) survey; the anomaly correlated to the suspected miscellaneous components burial pits at SEAD-63. The in-phase response of the EM-31 survey better defined the boundaries of the suspected burial pits. A later EM-31 survey performed during Remedial Investigation (RI) fieldwork confirmed the findings of the earlier survey (see Figure 2-4).

2.3.4.2 Test Pitting

Twelve test pits were excavated in SEAD-63 during the ESI (1996) to characterize the source of the geophysical anomalies. Miscellaneous military parts were found in several of the test pits excavated in the area of the suspected burial pits. Each of these excavations was characterized by dark gray shale gravel fill overlying the burial pits. The base of the pits could not be determined in any of these excavations due to the presence of perched water layer within the buried materials. Components found in these test pits included battery assemblies, accelerometers, lock mechanisms, fire/safe pins, baroswitches, wiring and quick connects. Two drums in good condition were found in one test pit. The one drum opened contained electronic components; no liquids were present.

None of the organic vapor and radiation (alpha, beta and gamma meters) field screening measurements performed in the drum and test pits exceeded background levels.

2.3.4.3 Radiological Survey

According to the EE/CA, a radiological survey covering 50 percent (%) of the grounds of SEAD-63 was performed as part of RI field investigation, performed in 1997 prior to the Army's decision to proceed with a Removal Action at SEAD-63. No hot spot areas were detected during that survey of low energy gamma emitters that required further investigation. All readings were reported to be within 50% of background levels. The EE/CA indicated that levels greater than 200-300% of background may indicate the need for additional surveying and investigation.



2.3.4.4 Laboratory Analysis Results for Environmental Samples

<u>Soil</u>

Soil, ground-water, surface-water and sediment samples were collected during the ESI (1996). Cadmium was detected in soil samples collected from three test pits at concentrations exceeding the NYSDEC *Technical and Administrative Guidance Memorandum* (TAGM) # 4046 (NYSDEC, 1993) value of 2.46 milligrams per kilogram (mg/Kg) by an order of magnitude. Mercury was detected in one test pit sample above the 0.1 mg/Kg TAGM # 4046 value. Figure 2-4 shows the locations and concentrations of cadmium detected in soil samples.

Volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs) and pesticides were detected at low concentrations. Of those classes of compounds, only one SVOC, dibenzo(a,h)anthracene, exceeded its TAGM, 0.014 mg/Kg or the Method Detection Limit (by a factor of two).

A statistical comparison of soil radionuclide data indicated that SEAD-63 levels were indistinguishable from background. Therefore, soils at SEAD-63 did not exhibit a dose equivalent above the NYSDEC *Technical and Administrative Guidance Memorandum # 4003* (NYSDEC, 1994) value of 10 mrem/yr (milli roentgen equivalent man per year) above background.

Ground Water

One SVOC and a number of metals were detected in ground-water samples. Phenol was detected at a concentration twice the *New York State Ambient Water Quality Standard* (NYS AWQS) of 1 milligram per liter (mg/*l*). Iron and manganese were detected above the NYS AWQS in all of the ground-water samples collected at SEAD-63.

Gross alpha radiation in a ground-water sample collected from monitoring well MW63-3, located hydraulically downgradient of the disposal pits, exceeded the NYS AWQS and federal drinking water standard by an order of magnitude. However, gross alpha radiation levels also exceeded the NYS AWQS in MW63-1, located hydraulically upgradient of the burial pits. The ESI also concluded that gross beta radiation levels in both MW63-1 and MW63-3, which did not exceed the NYS AWQS, may be due to high turbidity levels in the unfiltered samples. SEAD-63 ground-water samples had turbidity readings ranging from 60 to 115 Nephelometric turbidity units (NTUs). The turbidity of background samples, which where collected using low flow pump purging and sampling techniques that minimize turbidity, ranged from 4.3 to 40 NTUs.

Surface Water

Two SVOCs (phthalates) and several metals were detected in surface-water samples at concentrations exceeding NYS AWQS. Several radionuclides,

including Cobalt-60, Radium-226, Thorium-230 and Uranium-233/234, were detected in surface-water samples. These constituents were detected in background (upstream) sample locations as well as those at SEAD-63, although the maximum and average concentrations at SEAD-63 were greater than the maximum and average concentrations upstream of the site. Gross alpha and gross beta levels were greater at SEAD-63 in at least one surface-water sampling location (SW63-2) than upstream; however, the ESI (1996) concluded that result may have been impacted by high turbidity levels. Statistical comparison of the SEAD-63 and background data sets indicated that Actinium-227, Radon-222, Tritium, Uranium-235 and Uranium-238 are elevated above background. There are no NYS AWQS for radionuclides in Class C surface waters.

<u>Sediment</u>

The ESI (1996) reported that sediment in drainage ditches at the site SVOCs, mostly polycyclic aromatic hydrocarbons (PAHs) and pesticides. The PAHs benzo(b)fluoranthene, benzo(k)fluoranthene, benzo(a)anthracene, chrysene, benzo(a)pyrene and ideno(1,2,3-cd)pyrene were detected at concentrations exceeding NYSDEC *Technical Guidance for Screening Contaminated Sediments* (NYSDEC, 1999) by a factor of two to three. No pesticides or Polychlorinated biphenyls were detected above the NYSDEC sediment criteria. Copper, manganese, nickel and zinc were detected at concentrations at least twice their respective NYSDEC sediment criteria.

All radionuclides detected at SEAD-63, except for Lead-210, were also detected in background sediment samples. Although the maximum values detected in the SEAD-63 samples exceeded the maximum values of upstream sampling locations, average concentrations were comparable. Wilcoxon ran sum tests indicated that Cesium-117, Thorium-220, Uranium-233/234 and Uranium-238 were elevated above background levels. There are no NYSDEC sediment criteria for these radionuclides. However, in comparison to the NYSDEC TAGM cleanup guideline for soils contaminated with radioactive material, radionuclides distinguishable from background in the sediment did not exhibit a dose equivalent greater than the 10 mrem/yr cleanup guideline based on RESRAD modeling.

3. OBJECTIVES

Plexus Scientific Corporation (Plexus) was tasked under US Army Corps of Engineers (USACE) Contract Number DACA31-01-D-0032, Delivery Order Number 0007, to perform the SEAD-63 NTCRA. The primary objective of the NTCRA is to remove the miscellaneous components from the SEAD-63 burial pits, eliminating a contamination source and reducing potential further soil and groundwater contamination. The location of the burial pits is shown in Figure 3-1.

Other NTCRA objectives include:

- Removing contaminated soil associated with the buried miscellaneous components in and immediately surrounding the burial pits that exceeds cleanup goals;
- Removing sediment from portions of the drainage ditches at the perimeter of the SEAD-63 site (see Figure 3-1); and
- Installing monitoring wells for future ground-water monitoring at SEAD-63.

The Action Memorandum and EE/CA concluded that cadmium is the only metallic constituent of concern in soil at SEAD-63. Table 3-1 summarizes soil cleanup goals for SEAD-63 identified in the Action Memorandum and EE/CA, based on both a streamlined risk evaluation and TAGM values. The streamlined risk evaluation was based on the assumption that all constituents at the site other than cadmium remain at their present levels. The 50 mg/Kg risk-based value for cadmium in soil represents the highest concentration that could exist at the site, all other constituents being present at their current levels, and still result in acceptable human and ecological risk. While the 50 mg/Kg risk-based number is significantly higher than the 2.46 mg/Kg TAGM value, the EE/CA and Action Memorandum adopted the more conservative TAGM value as the soil cleanup goal for cadmium. The EE/CA also indicated this (TAGM) value will be evaluated based on the results of confirmatory (limits of excavation) sampling.

The ESI (1996) indicated that radionuclides are not present in soil at SEAD-63 above background levels. As indicated in the *Action Memorandum* and EE/CA, site-specific soil cleanup goals for radioactivity will be established using RESRAD only if sampling results to confirm the limits of soil excavation indicate the presence of radionuclides above background levels. The RESRAD model uses dose assessment methodology to derive site-specific derived concentration guideline levels (DCGLs). DCGLs would be used in accordance with the *Multi-Agency Radiological Survey and Site Investigation Manual* (MARSSIM) to determine if the site may be released for unrestricted use following soil excavation. Preliminary DCGLs were developed in the EE/CA using RESRAD and site-specific information for SEAD-63 and based on an exterior dose limit of 10 mrem/yr above background in accordance with TAGM 4003 (see Table 3-1).



Table **3-1** Preliminary Clean Up Goals for Soil SEAD-63 Action Memorandum Seneca Army Depot Activity, Romulus, NY

Clean up Goals for Chemicals of Concern

Cadmium	50 mg/kg ^(1b)

Clean up Goals for Radionuclides

	Background		Preliminary	DCGL - pCi/g	(3)
Isotope	Screening Level (2)	Park Wkr (4	Rec Child (5)	Const. Wkr ⁽⁵⁾	Residential (6)
Ac-227	0.4	10.52	15.86	3.412	1.6
Cs-137	0.7	8.473	9.759	6.839	12.2
Co-57	0.1	56.06	64.56	45.31	94.2
Co-60	0.305	1.771	2.04	1.432	3
Lead-210	4.3	151	1156	22.57	2.79
Pm-147					49350
Pu-239/240	0.2	260	2820	34.83	20
Ra-226	2.315	2.55	2.944	2.033	0.12
Ra-228	2.645	4.765	5.517	3.749	2.35
Th-228		2.791	3.225	2.211	3.89
Th-230	1.75	924.6	9481	110.9	0.33
Th-232	1.81	192	2813	22.25	1.3
Tritium	16.51	52930	2148000	52020	80
U-233/234	1.14	2048	21860	24.92	38.5
U-235	0.305	36.68	42.88	27.09	6.7
U-238	1.21	191.3	238.6	104.2	73.6

(1a) Based on TAGM value.; 1b) based on health risk calculation

(2) Background Screening Level set to 95th percentile value. If 95th percentile exceeded the max value (due to high SQLs), the maximum value was used instead.

(3) Derived using RESRAD and a dose equivalent of 10 mrem/yr. Assumed an impacted area (above background) of 3439 m2.

(4) The Preliminary DCGLs derived for SEAD-63 for the Construction Worker scenerio included the following pathways: dermal contact to soil, inhalation of dust in ambiant air, and soil ingestion.

(5) The Preliminary DCGLs derived for SEAD-63 for the Park Worker and the Recreational scenerios included the following pathways: dermal contact to soil, inhalation of dust in ambi soil ingestion, and ingestion of groundwater.

.

The *Approval Memorandum* and EE/CA do not specify numerical cleanup criteria but recommend removal of surface sediment (i.e., 0-6 inches BGS) from portions of drainage ditches at and adjacent to the SEAD-63 site. Accordingly, surface sediment will be removed to a six-inch depth from the locations identified in Figure 3-1 at the direction of the USACE's on-site representative. Numerical cleanup goals for drainage ditch sediment will not be used on this project. Post excavation samples will be collected from the drainage ditches, however, and submitted for laboratory analysis.

4. SCOPE OF WORK

As outlined in the *Approval Memorandum*, EE/CA and USACE's Delivery Order, the scope of the NTCRA is to:

- Excavate and remove the SEAD-63 burial pits, including both miscellaneous components and soil exceeding cleanup goals for chemical constituents;
- Separate the miscellaneous components from the excavated soil;
- Facilitate the Army's inspection of the excavated components, and segregate, package and turn over those components the Army determines it needs to later "demil;"
- Remove the remaining components and dispose off site at appropriate facilities;
- Remove the excavated soil and dispose off site at appropriate landfills following laboratory analyses of representative samples and waste profiling;
- Excavate surface sediment from those areas of adjacent drainage ditches identified in the *Approval Memorandum* and EE/CA and dispose off site at appropriate facilities;
- Collect and perform confirmation laboratory analysis of soil samples from the former burial pits to verify cleanup goals for chemical constituents have been met at the limits of excavation;
- Perform a MARSSIM FSS to verify the limits of excavation of the former burial pits meet soil radiological cleanup goals;
- Restore the site to original grade;
- Advance four soil borings, and install and develop overburden groundwater monitoring wells in each of the borings for later post-closure monitoring (by others); and
- Document the results of the above efforts in a Removal Action Completion Report.

5. PROJECT APPROACH AND SUPPORT ACTIVITIES

Plexus' approach to the SEAD-63 NTCRA was developed based on the following assumptions:

- (1) Radioactivity is not likely present in SEAD-63 soil at concentrations above background levels, and
- (2) While it is possible a small portion of the miscellaneous components in the SEAD-63 burial pits could contain radioactive sources, or that a small portion of them could be radioactively-contaminated, the vast majority if not all of the components are believed to be non-radioactive.

The primary focus of the NTCRA is to remove primarily non-contaminated debris (miscellaneous components) buried at SEAD-63, and remove surrounding soil containing chemical constituents with concentrations exceeding TAGM cleanup goals, primarily cadmium. Provisions are made in this WP and the supporting project planning documents for the contingent management of radioactive sources in miscellaneous components, radioactive-contaminated components, and radioactive-contaminated soil.

5.1 PROJECT APPROACH

Our approach to managing the SEAD-63 NTCRA is described below. Work will be performed in three mobilizations.

The first mobilization, performed in advance of the Removal Action, will consist of collecting and submitting low turbidity ground-water samples from the three existing SEAD-63 monitoring wells for off-site laboratory analysis. Ground-water samples collected from the SEAD-63 monitoring wells during the ESI were very turbid and turbidity levels varied. Those variable turbidity levels may have contributed to the ESI's potentially inaccurate conclusion that radioactivity is higher in ground water downgradient than upgradient of the SEAD-63 site. A low-flow sampling round may confirm that radioactivity is not a concern in ground water at the SEAD-63 site. This conclusion will be of value in planning subsequent dewatering and excavation of the burial pits.

The second mobilization will include:

- Initial mobilization of equipment, personnel and materials, and site preparation activities;
- Excavating debris and soil from the disposal pits;
- Performing field screening (for elevated gross gamma activity) during excavation, and sampling for rush cadmium analyses by an off-site laboratory to guide excavation;

- Performing gross gamma activity field screening of excavated material to ensure radioactivity is not present, and to aid in separating radioactive from non-radioactive material if elevated radioactivity is detected;
- Operating a screen plant to physically segregate debris from soil excavated from the disposal pits;
- Facilitating physical examination and segregation of debris by the Army who will determine, based on their knowledge of military components, if radioactive sources are present inside certain components and if certain components will be retained by the Army for further demil'ing;
- Placing debris the Army determines require demil'ing into containers and moving the containers of material on site to a place designated by the Army;
- Placing radioactive materials in appropriate containers if any is found;
- Temporary stockpiling and covering piles of excavated soil as well as debris that does not require demil'ing;
- Sampling the excavated soil and debris for waste disposal characterization laboratory analyses;
- Confirmation sampling of the limits of excavation and laboratory analyses, including the FSS; and
- Sampling and laboratory analysis to confirm gravel from an off-site borrow source to be used for later backfilling the excavation is uncontaminated.

We will remobilize to the site a third and final time following receipt of laboratory analytical results confirming that cleanup goals have been met and off-site facilities have approved the excavated materials for disposal. The third mobilization will include:

- Loading and transporting the excavated debris and soil for disposal at appropriate off-site facilities;
- Backfilling and machine-compacting the excavation with gravel delivered from a USACE-approved off-site borrow source;
- Installing four ground-water monitoring wells at locations at the site to be identified by the USACE;
- Removing temporary facilities and re-grading support zone areas; and
- Reseeding the top of the excavation and select support zone areas with a seed mix approved by the USACE; and
- Demobilizing equipment and personnel from the site.

A Removal Action Close-out Report will be prepared following project completion.

5.1.1 Mobilization and Site Preparation

Plexus will initially mobilize to the site in the spring of 2004 following USACE approval of this WP and supporting project planning documents, and subcontractor procurement. Mobilization and site preparation activities will include:

- 1) <u>Mobilization</u> Equipment, personnel and materials will be mobilized to the site. Equipment will include:
 - Excavator
 - Screen plant
 - Dozer
 - Dewatering (trash) pump
 - Frac tank
 - Construction trailer
 - Electric generator
 - Port-a-john
 - Air sampling pumps, dust meters and tripods
 - Two Sodium lodide gamma scintillation detectors (either 2"x2" or 3"x3") coupled to Ludlum 2221 meters, or equivalent meters
 - Two Ludlum 44-9 GM probes coupled to Model 3 survey meters, or equivalent probes and meters
 - One Ludlum 43-89 alpha/beta scintillator coupled to a Ludlum 2224-1, or equivalent probe and meter
 - Three SKC personnel air samplers, or equivalent
 - Ludlum 2929 with 43-10-1 alpha/beta sample counter, or equivalent
 - Hand-held global positioning system unit

Materials brought to the site will include:

- Straw bales and silt fence
- Fuel for equipment and the generator
- Snow fencing
- Signs
- Sand and polyethylene for constructing decon and temporary waste storage pads
- Gravel from an off-site borrow source
- Personal protective equipment
- Sampling materials and bottles
- Water level meter
- Seed
- Supporting chemical and radiological sampling supplies (e.g., rad rope, smears and envelopes, nitrile gloves, soil sampling equipment, etc.)

Personnel mobilized to the site will include:

- Superintendent who will also double as the lead (excavator and dozer) equipment operator
- One person who will serve as both a CQC Systems Manager/Site Safety and Health Officer

- Screen plant operator
- One to two laborers to assist in screen plant operation and assist the Army in sorting/packaging debris
- One or two Health Physics Technicians (Rad Tech) to perform field radiological screening, and sampling both waste materials and limits of excavation
- Performing Background Air Monitoring Background air monitoring will be performed prior to beginning earthwork to establish criteria for comparing field measurements to, and prove out field instrumentation to be used during air monitoring during the project.
- <u>Verify Utilities</u> Prior to initiating earthwork, we will check drawings provided by the SEDA and/or contact the public utility service to identify locations of subsurface utilities at and immediately adjacent to the SEAD-63 site.
- 4) <u>Install Siltation Controls</u> Hay bales and silt fencing will be installed at key locations along the perimeter drainage ditches to prevent silting of downstream areas. These controls will be removed and disposed off site at the end of field work.
- 5) <u>Construct Temporary Safety Fence</u> Temporary fencing (i.e., orange snow fence) and signage will be installed at key locations at the site to prevent unauthorized access by non-project personnel. This is in addition to two layers of access-controlled fencing that surround the facility and area of the facility SEAD-63 is located within. Additional temporary (snow) fencing will installed around the burial pits to limits. Safety hazard warning signs will also be installed as appropriate.
- 6) <u>Locate the Approximate Limits of the Trenches to be Excavated</u> A subcontract land surveyor will stake the limits of anomalies previous geophysical surveys identified as referenced during the EE/CA.
- 7) <u>Construct Temporary Pads for Waste Stockpiles and Equipment</u> <u>Decontamination</u> – Temporary pads will constructed to prevent contaminated water runoff and run-on of clean storm water into the waste stockpile areas, minimizing cross-contamination. A temporary decontamination equipment decontamination pad will also be constructed. Storage and decon pad construction details are described in Section 5.2.

5.1.2 Excavating & Segregating Debris from Soil

The USACE has requested that all debris and soil excavated at SEAD-63 be disposed off site, other than debris requiring further demil'ing by the Army. Debris will be segregated from soil in excavated material to allow the Army to

evaluate what may require further demil'ing. Segregating debris will also allow it to be checked for the possible presence of radioactive sources and screened to assess whether any is radioactively contaminated. The identification of any identified radioactive sources and/or radioactive contaminated debris will allow for its segregation from non-radioactive material for appropriate packaging, transport and off-site disposal at licensed disposal facility(s).

Excavation and segregation of debris and soil will proceed as described below.

- <u>Remove Topsoil</u> Topsoil over the burial pits will be removed and temporarily stockpiled for later off-site disposal, following laboratory analysis confirming the topsoil meets cleanup goals. Topsoil will be segregated from fill material excavated from the burial pits as it's less likely topsoil is contaminated, facilitating cost-effective off-site disposal.
- 2) Excavate Burial Pits and Surface Sediment from Drainage Ditches Soil and components in and immediately surrounding the burial pits (Figure 3-1) will be excavated and temporarily stockpiled on lined pads. The initial limit of excavation will be just beyond the visible limits of the trenches, judged by change in soil type, color and compaction from fill materials to natural soils. We also will excavate surface (the upper six inches of) sediment from the approximate areas of the drainage ditches shown in Figure 3-1. Approximately 4,540 cubic yards (CY) of soil and debris (inplace volume) will be excavated from the burial pits, and about 40 CY of sediment (in-place volume) will be excavated from the drainage ditches.

To minimize potential remobilizations, limits of the burial pit excavation will be preliminarily confirmed by: (a) having the Rad Tech conduct field screening on soils for the presence of elevated gamma radiation, and (b) performing rush laboratory analysis of soil samples for cadmium.

- 3) Segregate Miscellaneous Components from Soil in Excavated Material Large components (i.e., drums, large pieces of metal) will be removed from the burial pits, placed on lined pads and kept segregated from soil. Soil mixed with loose components will be excavated from the trenches and placed on lined pads, staged for later segregation. Debris exceeding four inches in diameter will be separated from excavated soil using a portable screen plant. The USACE selected screen size of four inches to screen out debris. Four inches is a typical diameter used to determine what can be disposed in landfills to avoid differential settlement without special processing.
- 4) <u>Segregate and Screening of Soil</u> Soil will be screened during excavation based on field radiological measurements by the Rad Tech and visual appearance (i.e., evidence of staining or discoloration). Excavated soil will be temporarily stockpiled on lined pads, in piles of certain size as

agreed to by landfills potentially receiving the soil (i.e., estimated to be 200 to 500 tons each), segregated based on screening results and geographic location (i.e., trench location). Five-point composite samples will be collected from each soil stockpile and submitted for laboratory analysis to:

- Confirm field screening results, and
- Characterize waste in support of off-site disposal facilities' approval.

The soil stockpiles will be covered with polyethylene plastic or tarps until removed (at a later date) for loading, transport and off-site disposal.

5) Segregate Radioactive from Non-Radioactive Components - Nonradioactive will be separated from potentially-radioactive components, if any are present. The Rad Tech will perform surface scans and swipes/field analysis of representative components to assess potential for surface radioactive contamination. A US Army representative familiar with military commodities, supported by a Plexus laborer, will physically inspect components to segregate material with possible internal radioactive sources from the remaining components. Any observed radioactive sources will be segregated from other material for proper packaging and later disposal at the Barnwell, South Carolina (SC) radioactive waste landfill, using a US Army Joint Munitions Command (JMC) Certified Waste Broker, as necessary. Samples of potentially radioactive-contaminated items will be submitted for off-site laboratory analysis (for disposal characterization). Select samples of representative non-radioactive components will also be submitted for off-site laboratory analysis to confirm field screening results.

5.1.3 Confirming Limits of Excavation

Samples from the limits of the burial pit excavations will be collected and analyzed by an off-site laboratory to confirm that chemical cleanup goals have been met prior to backfilling. A MARSSIM-compliant FSS will be conducted at the limits of the burial pit excavations to verify that radioactivity levels are also below cleanup goals.

Cleanup goals were not developed in the *Approval Memorandum* or EE/CA for the drainage ditch sediment. Those documents specified excavation of the upper six inches of sediment from the entire width of the drainage ditch at the specific locations identified in Figure 3-1, with excavations ending at ESI sample locations outside the areas identified in the EE/CA for excavation. A MARSSIMcompliant FSS will be conducted at the limits of the drainage ditch excavations burial pit excavations to verify that radioactivity levels meet TAGM criteria. We will collect and submit bottom and sidewall samples from the drainage ditch excavations for off-site laboratory analysis for documentation purposes. The trenches will be backfilled following USACE and NYSDEC approval of: (a) the FSS and chemical data confirming the limits of excavation, (b) that portion of excavated soil with laboratory data documenting that contaminant concentrations are below cleanup goals, and (c) laboratory data documenting that off-site borrow source gravel and topsoil have contaminant concentrations below cleanup goals. A land surveyor will establish the limits of excavation and sample locations in the field, for documentation purposes.

5.1.4 Waste Packaging, Transport and Off-Site Disposal

Plexus will remobilize to the site following receipt of laboratory analysis for backfill material, and excavated components and contaminated soil. Remobilization is required due to the long duration for off-site radiological laboratory analysis and waste profile acceptance by solid waste, Resource Conservation and Recovery Act (RCRA) hazardous, low level radioactive waste (LLRW), mixed waste and non-RCRA/Non-LLRW disposal facilities.

Components the on-site Army representative determines requires further "demil'ing" will be segregated from the remaining debris, placed into containers, and stored on site at locations designate by the Army for their later demil'ing and disposition.

If any are found, radioactive-contaminated debris will be packaged and transported for disposal as LLRW or mixed waste depending on chemical characteristics. Any radioactive sources will be packaged and transported to the Barnwell, South Carolina LLRW landfill for disposal using a U.S. Army JMC Certified Waste Broker, as necessary. Packaging and transport will depend on the quantity found on site. Any radioactive sources will likely be removed from debris and placed in 55-gallon steel drums for transport to Barnwell. Any debris with surface radiological contamination will be placed in drums, B-25 containers and/or intermodals for off-site disposal at a LLRW facility. Transport will be directly to disposal sites or via a licensed broker who may consolidate wastes.

At the request of the USACE, all excavated soil (i.e., both soil that is below as well as that exceeding cleanup goals) and the remaining (demil'd, non-radioactive) debris will be transported off site for landfill disposal. The vast majority, if not all, of this material will be disposed at a New York State landfill, e.g., Seneca Meadows Landfill, Waterloo, NY; High Acres Landfill, Perinton, NY; or the landfill in Model City, NY. Some or all of the soil may be beneficially reused at those landfills as daily cover material as concentrations of chemical constituents measured during past studies have been relatively low. Any soil determined to be RCRA characteristic-hazardous waste will be disposed at a RCRA hazardous waste landfill. Any soil determined to be LLRW and mixed waste soil will be disposed at a LLRW facility. We do not anticipate much, if any, of the soil will be RCRA hazardous or LLRW based on previous studies.

Vehicles transporting waste in bulk quantities will be weighed on a truck scale located on the SEDA facility to maximize transport efficiency (i.e., make full utilization of transport capacity) and ensure roadway load limits are not exceeded.

5.1.5 Monitoring Wells Installation

Up to four Polyvinyl chloride (PVC) monitoring wells will be installed to allow for future ground-water monitoring at SEAD-63. The four-inch diameter wells will be installed in 6-¼ inch inside diameter soil borings advanced at locations to be defined by the USACE. The borings will be advanced using hollow stem augers. Soil samples will be collected at five-foot intervals and continuously below six feet below ground surface (BGS) to determine where to set the well screen. Soil samples will be collected by driving split spoons in advance of the auger flights.

The well screen will be set to span the anticipated overburden water table. The well screen will be attached to thread-mounted riser pipe to a height of about three feet above ground surface; glues and solvents will not be used in constructing the wells. A water-tight cap will be placed on top of the riser pipe. A sand pack will be placed between the well screen and as auger flights are withdrawn to a height of about one foot above the top of the screened interval. A bentonite clay seal will be constructed above the sand pack to about 6 inches BGS as auger flights are removed. The seal will be constructed using bentonite chips hydrated with potable water obtained from an off-site source. A steel protective well casing with locking cap will be set in a concrete pad constructed above the surrounding ground surface.

Each of the new monitoring wells will be developed using a surge block and pump, removing a minimum of five volumes of standing water in each well. Water from well development will be collected and added to the frac tank for later disposition.

The location and elevation of the top of the inner riser pipe will be established using land surveying techniques. The elevation of the top of the riser pipe of each of the three existing SEAD-63 monitoring wells will be resurveyed during the same mobilization. Boring and well construction logs will be prepared for each monitoring well location.

5.1.6 Site Restoration

The excavated areas will be backfilled and machine-compacted in one-foot thick lifts to approximately the surrounding surface grade. Backfill will consist of gravel imported from off-site borrow source(s) following USACE approval of laboratory analytical results for borrow source samples. The gravel will be free of wood, debris, rubble, roots, stones larger than three inches, with less than 25% passing a 200 sieve.

At the request of the USACE, the backfilled site will be reseeded using a hay seed mix purchased from a local supplier. Support zone areas will also be regraded and reseeded as necessary. Straw will be placed over seeded areas as needed to minimize erosion.

5.1.7 Removal Action Completion Report

Results and records of the removal action will be documented in a Completion Report for submittal to the USACE, NYSDEC and USEPA. The Completion Report will include:

- Description of the work performed
- Variations from the Removal Action Work Plan and associated project plans, if any;
- Quantities of excavated and segregated components and soil/fill material;
- Field screening and laboratory data for excavated materials and other wastes, the limits of excavation, and backfill material;
- Final Status Survey results;
- Soil boring and monitoring well construction logs;
- Land survey results documenting the final limits of excavation, location
 of sampling points at the limits of excavation, and the location and
 elevation of the top of the monitoring wells;
- Waste manifests and bills of lading/shipping documents;
- Air monitoring results;
- Other relevant data; and
- Certification by the project Professional Engineer.

5.2 SUPPORT ACTIVITIES

Activities conducted in support of the project are identified below:

5.2.1 Drainage Control

Run-on controls will be implemented during the removal action to prevent nonexcavation related and non-contaminated surface water from entering work areas of the site. Ditches and/or berms will be constructed adjacent to upslope sides of the pads to divert run-on away from the pads. The ditches and berms will be constructed to facilitate discharge to historic surface water discharge points.

Runoff controls will be implemented to capture surface water in the work area. Excavated materials will be managed and temporarily stockpiled on lined pads to prevent the spread of contamination. Construction equipment will be decontaminated on a lined decon pad. The pads will consist of 40-millimeter polyethylene plastic sheeting placed over several inches of clean sand on the existing ground surface and covered with several inches of sand to protect the polyethylene. The pads will be slope to sump allow for the collection of runoff either back into the former disposal pits and/or in sumps. Water from sumps will be pumped for discharge to the frac tank mobilized to the site to collect water later transport/treatment at an off-site facility.

5.2.2 Excavation Dewatering

Trash pump(s) will be used during excavation and backfilling activities as necessary to dewater the burial pits. The pumps will discharge collected water to the frac tank. A sample of the frac tank water will be collected at the end of the project or when full, and submitted for off-site laboratory analysis. Laboratory analysis results will be used to secure approval to discharge the water at a local POTW (publicly-owned treatment works), probably at one of the two Town of Romulus, County Water District treatment facilities.

5.2.3 Fugitive Dust Control and Air Monitoring

Necessary measures will be taken to minimize dust migration off site due to NTRA activities in accordance with NYSDEC TAGM HWR-89-4031, Fugitive Dust Suppression and Particulate Monitoring Program at Inactive Hazardous Waste Sites. Ambient air monitoring consistent with TAGM HWR-89-4031 will be conducted in during removal action field work to verify that fugitive dust emission levels are within acceptable criteria. Daily ambient air monitoring will be performed at both upwind and downwind locations, with equipment calibration performed in accordance with manufacturer's instructions but no less frequent than weekly. Details of the planned air monitoring, including upwind and downwind particulate monitoring, are described in the Air Monitoring Plan that accompanies this WP.

5.2.4 Waste Disposal Coordination

Copies of permits and supporting information on waste transporters and off-site disposal facilities will be submitted to the COR along with waste disposal characterization results for review and approval, along with completed waste profile sheets. Waste manifests and shipping documents will be prepared in accordance with regulatory requirements for signature by the COR or authorized representative prior to scheduling transport and off-site disposal of excavated material and water.

5.2.5 Progress Reports

Weekly reports will be provided, documenting the progress during the fieldwork phase of the project. Daily CQC reports and monthly project summary reports will also be provided to the USACE.

6. WORK SEQUENCE AND SCHEDULE

The sequence and proposed Critical Path Method (CPM) schedule to execute the work outlined above is shown in Figure 6-1. The CPM schedule presented as Figure 6-1 is a living document and will change during the project.



Non-Time Critical Removal Action - SEAD-63 Seneca Army Depot, Romulus, New York Figure 6-1 - Baseline Schedule

P I

ID	Task Name	Duration	Start	Einsch	Predecessors	Oct Nov Dec	2004	Mar Apr	May Jun	I dot 1	Aug	Oct Nov	2005
1	Notice to Proceed	21 days	Mon 10/6/03	Mon 11/3/03	11.00000000			man 1 Oh	integration of the second seco	our	ring oop		
2	Receive USACE Delivery Order	1 day	Mon 10/6/03	Mon 10/6/03		I							
3	USACE Approves WAD/WO Documentation	1 day	Mon 11/3/03	Mon 11/3/03	ç.	- T :							
4	Site Visit & Docs Review	21 days	Tue 10/7/03	Tuc 11/4/03									
5	Initial Site Visit Meeting	2 days	Mon 11/3/03	Tue 11/4/03	355								
6	Background Documents Review	4 wks	Tue 10/7/03	Mon 11/3/03	2								
7	Work Plans & Planning	68 days	Wed 11/5/03	Mon 2/16/04	6	-							
8	Prepare/Issue Draft Work Plans (WPs)	3 wks	Wed 11/5/03	Tue 11/25/03	6.5								
9	USACE Review/Comment - Draft WPs	3 wkp	Wed 11/26/03	Thu 12/18/03	8		1						
10	Revise & Issue WPs (Proof Copy)	1 wk	Fn 12/19/03	Mon 12/29/03	9								
11	USACE Review Froof Copy of WPs	3 days	Tue 12/30/03	Mon 1/5.04	10		18-1						
12	Issue Final WPs to USACE & Regulators	3 days	Tue 1/13/04	Thu 1/15/04	11.17FF		B						
13	Prepare Final Status Survey (FSS) Plan	4 wks	Wed 11/5/03	Thu 12/4/03	5								
14	USACE Review/Comment Draft FSS Plan	3 wks	Fri 12/5:03	Mon 12/29/03	13		889 <u>1</u>						
15	Revise.Issue FSS Plan (Proof Copy)	1 wk	Tue 12/30/03	Wed 1/7/04	14		₩1						
16	USACE Review Proof Copy of FSS Plan	3 days	Thu 1/8/04	Mon 1:12/04	15		E C						
17	Issue Final FSS Plan to USACE & Regulators	3 days	Tue 1/13/04	Thu 1/15/04	16	:	ET .						
18	USACE Approves Final WPs & FSS Flan	2 days	Fn 1/16/04	Mon 1/19/04	17 12		B						
19	Subcontractors Produrement	4 wks	Tue 1/20/04	Mon 2/16/04	18	-							
20	Pre-RA Ground-water Characterization	37 days	Tue 2/3/04	Wed 3/24/04		1	-						
21	Sample Existing SEAD-63 Monitoring Wells	2 days	Tuo 2/3/04	Wed 2:4/04	18FS+2 wks		B						
22	Radiological Lab Analysis-Ground-water Samples	4 wks	Thu 2/5/04	Wed 3/3/04	21			1					
23	Data Validation	3 wks	Thu 3/4/04	Wed 3/24/04	22	:							
L								970 PT					
24	Removal Action	124 days	Mon 4/19/04	Thu 10/28/04		:		Y					
24 25	Removal Action Excavate Debris, Soil/Sediment	124 days 124 days	Mon 4/19/04 Mon 4/19/04	Thu 10/28/04									
24 25 26	Removal Action Excavate Debris, Soll/Sediment Mobilize Personnel, Trailer, Generator, Portagohri, Conutr Egat, Fraie Tank, Pumps	124 days 124 days ് days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04	Thu 10/28/04 Thu 10/28/04 Vied 4:21/04	19.22				3				
24 25 26 27	Removal Action Excavate Debris, Soil/Sediment Mobilize Personnel, Trailer, Generater, Portajohn, Constr Eqpt, Fria: Tank, Fumps Surveyor Stuke Treat. Limits Based on Prior Geophysical Survey	124 days 124 days ਤੇ days 1 day	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04	Thu 10/28/04 Thu 10/28/04 Vied 4:21/04 Tue 4/20/04	19.22 265S+1 day				3-				
24 25 26 27 28	Removal Action Excavate Debris, Soil/Sediment Mobilize Personnel, Trailer, Generuter, Portajohn, Conut Rept. Free Tank, Fumps Surveyor Stake Trench Limits Based on Prior Geophysical Survey Site Prep - Construct Erosein Controls, Construct Pade, Luydown Area, Etc	124 days 124 days 3 days 1 day 3 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04	Thu 10/28/04 Thu 10/28/04 Vied 4/21/04 Tue 4/20/04 Thu 4/22/04	19.22 2655+1 day 2855+1 day			1					
24 25 26 27 28 29	Removal Action Excavate Dobris, Soil/Sediment Mobilize Personnel, Trailer, Generutor, Portajohir, Constr Eqpt, Frac Tank, Fumps Surveyor Stuke Trench Limits Based on Prior Geophysical Survey Site Prop Construct Erosion Controls, Construct Pads, Laydown Area, Etc Sample Cff-situ: Borrow Source	124 days 124 days 3 days 1 day 3 days 1 day	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Wood 4/21/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21/04 Thu 4/22/04 Wed 4/21/04	19.22 265S+1 day 285S+1 day 28FF			H با	3 - -				
24 25 26 27 28 29 30	Removal Action Excavate Debris, Soil/Sediment Mobilize Personnel, Trailer, Generutor, Portajohn, Conutr Eqpt, Friar Tank, Fumps Surveyor Stuke Trench Limits Based on Prior Geophysical Survey Site Prop - Construct Erosien Controls: Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source	124 days 124 days 3 days 1 day 3 days 1 day 4 day	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Wed 4/21/04 Thu 4/22/04	Thu 10/28/04 Thu 10/28/04 Wed 4:21/04 Tue 4:20/04 Thu 4:22:04 Wed 4:21:04 Wed 5:26:04	19.22 265S+1 day 285S+1 day 28FF 29			1 1 1					
24 25 26 27 28 26 30 31	Removal Action Excavate Debris, Soll/Sediment Mobilize Personnel, Trailer, Generuter, Portsjohn, Constr Eapl, Frac Tank, Fumps Surveyor Suika Trench Limits Baukd on Prior Geophysical Survey Site Prep - Construct Erosien Controls: Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source Data Validation, Submit - Borrow Source	124 days 124 days 3 days 1 day 3 days 3 days 1 day 4 whs 4 whs	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Wod 4/21/04 Thu 4/20/04 Thu 4/20/04	Thu 10/28/04 Thu 10/28/04 Wed 4:21:04 Thu 4:22:04 Wed 4:21:04 Wed 4:21:04 Wed 5:26:04 Wed 6:30:04	19.22 265.S+1 day 265.S+1 day 26FF 29 30			1 1 1					
24 25 26 27 28 20 30 31 32	Removal Action Excavate Debris, Soll/Sediment Mobil/20 Personnel, Trailer, Generuter, Portsjohn, Constr Eqpi, Frac Tank, Fumps Surveyor Stuke Trench Limits Based on Prior Geophysical Survey Site Priop - Construct Erosen Controls Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source Data Validation, Submit - Borrow Source USACE Review/Approve - Borrow Source	124 days 124 days 3 days 3 days 3 days 3 days 4 day 4 wks 4 wks 2 wks	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Wod 4/21/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04	Thu 10/28/04 Thu 10/28/04 Wed 4:21:04 Thu 4:22:04 Thu 4:22:04 Wed 4:21:04 Wed 5:26:04 Wed 5:26:04 Thu 7:15:04	19.22 2655+1 day 2655+1 day 26FF 29 30 31			1 1 1					
24 25 26 27 28 20 30 31 32 33	Removal Action Excavate Debris, Soll/Sediment Mobilize Personnel, Trailer, Generuter, Portsjohn, Constr Eqpt Frac Tank, Fumps Surveyor Stake Trench Limits Basind on Piror Geophysical Survey Site Prop - Construct Eresion Controls: Construct Pads, Laydown Area Ete Sample Off-situ Borrow Source Laboratory Anulysis - Borrow Source Data Validation: Submit - Borrow Source USACE Review/Approve - Borrow Scurce Air Monitoring	124 days 124 days 3 days 3 days 3 days 1 day 4 was 4 was 2 was 2 was	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Wod 4/21/04 Thu 4/22/04 Thu 5/27/64 Thu 7/1/04 Mon 4/19/04	Thu 10/28/04 Thu 10/28/04 Wed 4:21/04 Tue 4:20/04 Thu 4:22:04 Wed 4:21/04 Wed 5:26:04 Wed 6:20:04 Thu 7/15:04 Thu 10/28/04	19.22 2655+1 day 2855+1 day 26FF 25 30 31			H H					
24 25 26 27 28 25 30 31 32 33 34	Removal Action Excavate Debris, Soll/Sediment Mobilize Personnel, Trailer, Generuter, Portsjohn, Constr Eqpt Frac Tank, Fumps Surveyor Stake Trench Limits Basind on Prior Geophysical Survey Site Prop - Construct Erosion Controls: Construct Pads. Laydown Area Etc Sample Off-situ Borrow Source Laboratory Anulysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Surce Air Monitoring Baseline Air Monitoring	124 days 124 days 3 days 3 days 3 days 1 day 4 days 2 wks 124 days 1 day	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04	Thu 10/28/04 Thu 10/28/04 Wed 4:21:04 Thu 4/20:04 Wed 4:21:04 Wed 4:21:04 Wed 5:26:04 Wed 6:30:04 Thu 7/15:04 Thu 10/28/04 Mon 4/19/04	19.22 2655+1 day 2655+1 day 26FF 25 30 31 2655			11 11 11 11					
24 25 26 27 28 26 30 30 31 32 33 34 35	Removal Action Excavate Debris, Soll/Sediment Mobilize Personnel, Trailer, Generuter, Portsjohn, Constr Eqpt Frac Tank, Fumps Surveyor Stake Trench Limits Basid on Prior Geophysical Survey Site Prep - Construct Erosion Controls: Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Air Monitoring Baseline Air Monitoring Air Munitoring - 1st Mobilization	124 days 124 days 3 days 3 days 3 days 1 day 4 whs 2 whs 124 days 1 day 21 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04 Mon 4/26/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21.04 Thu 4/20/04 Thu 4/20/04 Wed 4/21.04 Wed 5/26/04 Wed 6/20/04 Thu 7/15/04 Thu 10/28/04 Mon 4/19/04 Tuu 6/1/04	19.22 2655+1 day 2855+1 day 26FF 29 30 31 2655			11 11 11 11					
24 25 26 27 28 26 30 31 32 33 34 35 57	Removal Action Excavate Debris, Soll/Sediment Mobilize Personnel, Trailer, Generuter, Portsjohn, Constrt Equit, Pria Tank, Fumps Surveyor Stake Trench Limits Based on Prior Googhyscal Survey Site Prior - Construct Erosien Controls: Construct Pads, Laydown Area Eit: Sample Off-site Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Air Monitoring Biosuline Air Monitoring Air Monitoring - 1st Mobilization Air Monitoring - 2nd Mobilization	124 days 124 days 3 days 3 days 3 days 1 day 4 whs 2 whs 124 days 1 days 11 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04 Mon 4/26/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21.04 Thu 4/20/04 Thu 4/20/04 Wed 5/26/04 Wed 6/20/04 Thu 7/15/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04	19.22 2655+1 day 2655+1 day 26FF 29 30 31 2655			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					
24 25 26 27 28 20 30 31 32 33 34 35 57 73	Removal Action Excavate Debris, Soli/Sediment Mobilize Personnel, Trailer, Generuter, Portsjohn, Constri Egip, Fria Tank, Pumpa Surveyor Stake Trench Limits Based on Prior Groephysical Survey Site Pripe - Construct Erosien Controls: Construct Pads, Laydown Area Etc Sample Off-site Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Air Monitoring Bisceline Air Monitoring Air Monitoring - 1st Mobilization Air Monitoring - 2nd Mobilization Evelopters & Soil	124 days 124 days 3 days 3 days 3 days 1 day 4 whs 2 whs 2 whs 124 days 1 days 15 days 20 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04 Mon 4/26/04 Tue 10/5/04 Mon 4/26/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21.04 Thu 4/20/04 Thu 4/20/04 Thu 4/20/04 Wed 5/26/04 Wed 6/30/04 Thu 7/15/04 Thu 10/28/04 Thu 10/28/04 Thu 5/27/04	19.22 2655+1 day 2855+1 day 26FF 29 30 31 2655 28.27								
24 25 26 27 28 26 30 31 32 33 34 35 57 73 74	Removal Action Excavate Debris, Soli/Sediment Mobilize Personnel, Trailer, Generuter, Portugohn, Constri Eggi, Fria Tank, Pumpa Surveyor Stake Trench Limits Based on Prior Groephysical Survey Site Pripe - Construct Erosene Controls: Construct Pads, Laydown Area Etc Somple Off-situ Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Air Monitoring Air Monitoring - 1st Mobilization Air Monitoring - 2nd Mobilization Eveloved Debris & Soil Screen Plant - Separate Debris & Soul	124 days 124 days 3 days 3 days 3 days 1 day 4 wks 2 wks 124 days 124 days 1 day 21 days 15 days 20 days 20 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04 Mon 4/26/04 Tue 10/5/04 Mon 4/26/04 Tue 4/27/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21.04 Thu 4/20/04 Thu 4/20/04 Thu 4/20/04 Wed 5/26/04 Wed 6/30/04 Thu 7/15/04 Thu 10/28/04 Mon 4/19/04 Thu 10/28/04 Thu 10/28/04 Thu 5/27/04 Thu 5/27/04 Thu 5/27/04	19.22 2655+1 day 2855+1 day 26FF 29 30 31 2655 2827 7355+1 day								
24 25 26 27 28 27 28 30 31 32 33 34 35 57 73 74 75	Removal Action Excavate Debris, Soli/Sediment Mobilize Personnel, Trailer, Generuter, Portugohn, Constr Egip, Frie Tank, Pumpis Surveyor Suite Trench Immts Based on Prior Geophysical Survey Site Pripe - Construct Erosen Controls, Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Air Monitoring Air Monitoring - 1st Mobilization Air Monitoring - 2nd Mobilization Evenvote Debris & Soil Screen Plant - Separate Debris & Suil Field (Rad) Scan, Sample Excavation Limits	124 days 124 days 3 days 1 day 3 duys 1 day 4 whs 4 whs 2 whs 124 days 15 days 20 days 20 days 20 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04 Mon 4/26/04 Tue 10/5/04 Tue 4/27/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21.04 Thu 4/20/04 Thu 4/20/04 Thu 4/20/04 Wed 5/26/04 Wed 5/26/04 Wed 6/30/04 Thu 10/28/04 Mon 4/19/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04 Thu 5/27/04 Thu 5/27/04	19.22 265S+1 day 265S+1 day 26FF 25 30 31 26SS 28.27 735S+1 day 73SS+1 day								
24 25 26 27 28 20 30 31 32 33 34 35 57 73 74 75 76	Removal Action Excavate Debris, Soli/Sediment Mobilize Porsonial, Trelet, Generator, Portajohn, Constr Eqpt, Free Tank, Fumps Survey State Trene Limits, Based on Prior Geophysical Survey Site Prop - Construct Eroson Controls: Construct Pads, Laydown Area Etc Sumple Off-site Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Air Monitoring Baseline Air Monitoring Air Monitoring - 1st Mobilization Air Monitoring - 1st Mobilization Eveavate Detris & Soil Serreen Plant - Separate Debris & Suil Field (Rad) Scan, Sample Excavation Limits Ried (Rad) Scan, Sample Excavation Limits Preliminary Ereavation Limits	124 days 124 days 3 days 1 day 3 duys 1 day 4 wks 2 wks 2 wks 124 days 1 day 21 days 15 days 20 days 20 days 20 days	Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Mon 4/19/04 Mon 4/19/04 Mon 4/26/04 Tue 4/27/04 Thu 4/29/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21/04 Thu 4/20/04 Thu 4/20/04 Wed 4/21/04 Wed 5/26/04 Wed 5/26/04 Wed 6/30/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04 Thu 5/27/04 Tue 6/1/04 Thu 6/3/04 Thu 6/3/04	19.22 265S+1 day 26FF 29 30 31 26SS 28.27 73SS+1 day 73SS+1 day 75SS+2 dayc								
24 25 26 27 28 26 30 31 32 33 34 35 57 73 74 75 76 77	Removal Action Excavate Debris, Soli/Sediment Mobilize Personnel, Trailer, Generuter, Portajohn, Constr. Eqpt. Free Tank, Fumps Surveyor Stake Trench Limits Bound on Prior Geophysical Survey Site Prop - Construct Erosien Controls: Construct Pads, Laydown Area Etc Sample Off-site Borrow Source Laboratory Analysis, - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Monitoring Boscline Air Monitoring Air Monitoring Air Monitoring - 1st Mobilization Evenavate Debris & Soil Screen Flort - Separate Dobris & Suil Field (Rad) Scan, Sample Excavation Limits Rush Lab Analysis (Codmium) - Establish Preliminary Excavation Limits Final Status Survey - Exeavation Limits	124 days 124 days 3 days 1 day 3 days 1 day 4 whs 2 whs 1 day 2 whs 124 days 1 day 21 days 20 days 20 days 20 days 20 days 20 days 20 days 20 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Mon 4/19/04 Mon 4/26/04 Tue 10/5/04 Tue 4/27/04 Tue 4/27/04 Thu 4/29/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21/04 Thu 4/20/04 Thu 4/20/04 Thu 4/20/04 Wed 4/21/04 Wed 5/26/04 Wed 6/30/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04 Thu 5/27/04 Thu 6/3/04 Wed 6/9/04	19.22 265S+1 day 26FF 29 30 31 26SS 28.27 735S+1 day 735S+1 day 75SS+2 dayc 76FS+1 day								
24 25 26 27 28 20 30 31 32 33 34 35 57 73 74 75 76 77 77 77 9	Removal Action Excavate Debris, Soli/Sediment Mobilize Personial, Trailer, Generutor, Portajohn, Constr. Eqpt. Free Tank, Fumps Surveyor Stake Trench Limits Basind on Prior Geophysical Survey Site Prop - Construct Erosien Controls: Construct Pads, Laydown Area Etc Sample Off-site Borrow Source Laboratory Analysis, - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Baceline Air Monitoring Air Monitoring Air Monitoring Sciene Air Monitoring Evenvete Debris & Soil Sciene Plant - Separate Debris & Soil Sciene Plant - Separate Debris & Soil Freid (Rad) Scin, Sample Excavation Limits Rush Lab Analysis (Codmum) - Establish Preliminary Eccavation Limits Baseline - Rive 0 Baseline - Rive 0 Baseline - Rive 0	124 days 124 days 3 days 1 day 3 days 1 day 4 whs 4 whs 2 whs 124 days 124 days 124 days 2 days 20 days 20 days 20 days 3 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 7/1/04 Mon 4/19/04 Mon 4/26/04 Tue 10/5/04 Tue 4/27/04 Tue 4/27/04 Thu 4/26/04 Tue 4/27/04 Thu 4/26/04 Mon 6/7/04 Mulestone	Thu 10/28/04 Thu 10/28/04 Wed 4/21/04 Thu 4/20/04 Thu 4/20/04 Thu 4/20/04 Wed 4/21/04 Wed 5/26/04 Wed 6/30/04 Thu 10/28/04 Thu 10/28/04 Thu 10/28/04 Thu 5/27/04 Thu 5/27/04	19.22 2655+1 day 2655+1 day 26FF 25 30 31 2655 28.27 7355+1 day 7555+2 day: 76F5+1 day	Roled Up Critical Tatk	Split		Group By Summary				
24 25 26 27 28 26 30 31 32 33 34 35 57 73 74 75 76 77 77 77 9Project N	Removal Action Excavate Debris, Soli/Sediment Mobilize Personial, Trailer, Generutor, Portajoha, Constr. Eqpt. Free Tank, Europs Surveyor Stake Trench Limits, Bound on Prior Geophysical Survey Site Prop Construct Erosion Controls: Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Monitoring Backine Air Monitoring Air Monitoring Air Monitoring - 1st Mobilization Evenovate Debris & Soil Scienen Flant - Separute Debris & Soil Predictaban, Sumple Excavation Limits Rush Lab Analysis (Codmium) - Establish Preliminary Ecovation Limits Baseline - Rivi 0 fon 11/17/03 Task Critical Task	124 days 124 days 3 days 1 day 3 days 1 day 4 wks 4 wks 2 wks 124 days 124 days 124 days 124 days 20 days 20 days 20 days 20 days 20 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Tue 1/27/04 Tue 4/27/04 Tue 4/27/04 Tue 4/27/04 Tue 4/27/04 Tue 4/27/04 Tue 4/27/04 Tue 4/27/04 Mon 6/7/04 Mon 6/7/04	Thu 10/28/04 Thu 10/28/04 Wed 4/21/04 Thu 4/20/04 Thu 4/20/04 Thu 4/20/04 Wed 4/21/04 Wed 5/26/04 Wed 6/30/04 Thu 10/28/04 Thu 5/27/04 Thu 5/27/04 Th	19.22 2655+1 day 265F 25 30 31 265S 28.27 7355+1 day 7555+2 dayc 76F5+1 day	Rolled Up Onscal Task Rolled Up Miluston	Spirt Executer Tatas		Group By Summary				
24 25 26 27 28 25 30 31 32 33 34 35 57 73 74 75 76 77 77 77 76 77 77	Removal Action Excavate Debris, Soil/Sediment Mobilize Personial, Trailer, Generator, Portajoha, Constr. Eqpt. Free Tank, Europs Surveyor Stake Trench Limits, Bound on Prior Geophysical Survey Site Prop Construct Erosion Controls: Construct Pads, Laydown Area Etc Sample Off-situ Borrow Source Laboratory Analysis - Borrow Source USACE Review/Approve - Borrow Source USACE Review/Approve - Borrow Source Monitoring Backine Air Monitoring Air Monitoring Air Monitoring - 1st Mobilization Evenovate Debris & Soil Scienen Flant - Separate Debris & Soil Scienen Flant - Separate Debris & Soil Fred (Rad) Scin, Sample Excavation Limits Rush Lab Analysis (Codmum) - Establish Preliminary Eccavation Limits Baseline - Rive 0 fon 11/17/03 Task Critical Task Progress	124 days 124 days 3 days 1 day 3 days 1 day 4 wks 4 wks 2 wks 124 days 124 days 124 days 124 days 20 days 20 days 20 days 20 days 20 days 20 days	Mon 4/19/04 Mon 4/19/04 Mon 4/19/04 Tue 4/20/04 Tue 4/20/04 Tue 4/20/04 Thu 4/20/04 Thu 4/20/04 Thu 5/27/04 Thu 5/27/04 Tue 1/27/04 Mon 4/26/04 Tue 4/27/04 Tue 4/27/04 Tue 4/27/04 Thu 4/26/04 Mon 6/7/04 Mon 6/7/04 Mon 6/7/04	Thu 10/28/04 Thu 10/28/04 Wed 4:21:04 Thu 4/20:04 Thu 4/20:04 Thu 4/20:04 Wed 4:21:04 Wed 5:26:04 Wed 6:30:04 Thu 10/28:04 Thu 10/28:04 Thu 5:27:04 Thu 5:27:04 T	19.22 2655+1 day 265F 25 30 31 265S 28.27 7355+1 day 7555+2 day: 76F5+1 day	Rolled Up Ontical Tack Rolled Up Milliotonu Rolled Up Progress	Spit Exernal Tasus Project Summary		Group By Summary				



Non-Time Critical Removal Action - SEAD-63 Seneca Army Depot, Romulus, New York Figure 6-1 - Baseline Schedule

PLEXU

									line .											10	
ID	Task Name	Duration	Start	Finish	Predecessors	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
78	Confirmation Sampling - Excevation Limits	2 days	Mon 6/7/04	Tue 8/8/04	77FF-1 day		-							1							
80	Land Survey - Limits of Excavation Confirmation	1 day	Thu 8/10/04	Thu 8/10/04	77 78		2							1							
~	Soil Sampling Locations								,					В							
81	Decon/Temporary Demobilize from Site (Except Trailer, Portajohn, Frac Tank)	2 days	Wed 8/9/04	Thu 6/10/04	91FF+1 day.80FF									1							
82	Off-site Laboratory Analysis to Confirm Excavation Limits - Chemical & Red	6 wks	Wed 6/9/04	Mon 7/28/04	75,78		÷														
83	Data Validation	3 wks	Tue 7/27/04	Mon 8/18/04	82		:								R						
84	Land Survey - Limits of Excavation, Confirmation Soil Sampling Locations	1 day	Tue 10/5/04	Tue 10/5/04	83.97SS+1 day													1			
85	Prepare & Submit Draft FSS Report/ Summanze Limits of Excavation Lab Results	3 wks	Tue 6/17/04	Tue 9/7/04	83				¢												
88	NYSDEC Reviews Limits of Excavation Data/FSS and Approves Backfilling	3 wks	Wed 9/8/04	Tue 9/28/04	85		:											8			
87	Install & Develop Monitoring Wells	3 days	Wed 10/20/04	Mon 10/25/04	102FF-3 days													Bh			
88	Land Survey - Monitoring Wells	1 day	Tue 10/26/04	Tue 10/26/04	87													l i			
89	Waste Segregation & Disposal	118 days	Wed 4/28/04	Thu 10/28/04																	
90	Field Scan Separated Soil/Debris - Rad	20 days	Wed 4/28/04	Wed 8/2/04	74SS+1 day				,			-		1							
91	Army Performs Demil Inspection, Examines Debns for Potential Rad Sources	20 days	Wed 4/28/04	Wed 6/2/04	74SS+1 day	6								1							
92	Sample Soil & Debns - Waste Charactenzation	20 days	Wed 4/28/04	Wed 6/2/04	90SS							l.		8							
93	Off-site Lab Analysis-Waste Characterization	11 wks	Mon 5/3/04	Thu 7/29/04	92SS+2 days				1												
94	Prepare/Submit Waste Profile Sheets	1 wk	Tue 7/27/04	Mon 8/2/04	93FF+2 days		2								:						
95	USACE Approve Waste Profile Sheets	1 wk	Tue 8/3/04	Mon 8/9/04	94		2									in the second se					
96	Disposal Facility(s) Review/Acceptance	6 wks	Tue 6/10/04	Tue 9/21/04	95											1000					
97	Remobilize to Site	1 day	Mon 10/4/04	Mon 10/4/04	98FS+4 days,85F		:		•									5			
98	Load/Remove Debris/Soll - Off-site Disposal	12 days	Tue 10/5/04	Mon 10/25/04	97		1														
90	Ship Frac Tank Water for Off-Site Treatment	1 day	Wed 10/27/04	Wed 10/27/04	98FS+1 day		;											T.			
100	Decon & Remove Frac Tank	1 day	Thu 10/28/04	Thu 10/28/04	88		*											Ĩ			
101	Site Restoration	12 days	Mon 10/11/04	Thu 10/28/04			4												Ş. 1		
102	Backfill/Machine Compect Trenches, Remove/Grade Support Zone	12 days	Mon 10/11/04	Thu 10/28/04	97FS+3 days																
103	Decon./Demobiliza Trailer, Const. Equipment	2 days	Wed 10/27/04	Thu 10/28/04	102FF		:											E			
104	Re-seed & Place Straw	1 day	Thu 10/28/04	Thu 10/28/04	102FF				:									l+			
105	Progress Reports	281 days	Wed 11/12/03	Wed 1/12/05											-	-		and the second sec	No. of Concession, Name	-	
108	Pre-RA Ground-water Sampling Mobilization	1 day	Wed 2/11/04	Wed 2/11/04						0											
107	Weekly Reports - 1st RA Mobilization	25 days	Tue 5/4/04	Tue 6/15/04			;						1111	1 1 1							
115	Waskly Reports - 2nd RA Mobilization	14 days	Tue 10/12/04	Tue 11/2/04														110	1		
120	Monthly Reports - Project	281 days	Wed 11/12/03	Wed 1/12/05			R :	1	1	1	8	1	B	0	1	R	1		1		1
138	Removal Action Completion Report	42 days	Fri 10/29/04	Fri 12/31/04							•								and other target		1
137	Prepare Draft RA Completion Report	3 wks	Fri 10/29/04	Fri 11/19/04	103,84																
138	LISACE Review/Comments	3 wks	Mon 11/22/04	Tue 12/14/04	137.85													6	10000	111. ·	
130	Revise & Reissue Completion FSS Reports	1 wk	Wed 12/15/04	Tue 12/21/04	138														Land Colored	E.	
140	USACE Review (Proof Copy)	1 wk	Wed 12/22/04	Wed 12/29/04	139		-		1											EB.	
141	Issue Final Completion & FSS Reports	2 days	Thu 12/30/04	Fri 12/31/04	140															E.	
																			1	a	
Project: Date: M	Baseline - Rev 0 Ion 11/17/03 Critical Task		Milestone			Rolled Up Criti	stone		Spl	ernel Tasks	_	114	Group By Sum	mary							

Page 2

Rolled Up Progress

1.00

Rolled Up Task

Progress

Project Summary