



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



November 3, 1998

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11, 64A, and 64D

1998-2001

Dear Ms. Struble/Mr. Quinn:

In accordance with Section 11 (Removal Actions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA is giving notification of plans for an EE/CA and Non-Time Critical Removal Action at SEAD-11, 64A, and 64D. The sites are currently on the FFA schedule with the Draft RI due on November 6, 1998. We propose taking these sites off the FFA schedule and performing the EE/CA and Removal Action according to the attached schedule.

## SEAD-11: Old Construction Debris Landfill

<u>Milestone</u>	<u>Date</u>
Assumed Notice to Proceed	30 Sep 98
Draft EE/CA Approval Memorandum	23 Oct 98
Comments to A-E	6 Nov 98
Final EE/CA Approval Memorandum	27 Nov 98
Draft EE/CA	18 Dec 98
Comments to A-E	8 Jan 99
Draft Final EE/CA	29 Jan 99
Comments to A-E	19 Feb 99
Final EE/CA	19 Mar 99
Draft EE/CA Action Memorandum	19 Mar 99
Comments to A-E	2 Apr 99
Draft Final EE/CA Action Memorandum	23 Apr 99
Public Comment Period Ends	28 May 99
Comments to A-E	1 Jun 99
Final EE/CA Action Memorandum	11 Jun 99
Draft Removal Work Plans	11 Jun 99
Comments to A-E	2 Jul 99
Draft Final Removal Work Plans	16 Jul 99
Comments to A-E	30 Jul 99
Final Removal Work Plans	13 Aug 99
Field Work Initiation	3 Sep 99
Field Work Completion	18 Nov 99
Draft Removal Report	14 Jan 00
Comments to A-E	28 Jan 00
Draft Final Removal Report	18 Feb 00
Comments to A-E	10 Mar 00
Final Removal Report	31 Mar 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



November 10, 1998

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James A. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for  
SEAD-59, 71 and SEAD-11, 64A, 64D

Dear Ms. Struble/Mr. Quinn:

In accordance with Section 11 (Removal Actions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA is giving notification of plans for an EE/CA and Non-Time Critical Removal Action at SEAD-59 and 71. The sites are currently on the FFA Schedule with the Draft FS due on November 10, 1998. We propose taking these sites off Attachment 5. A schedule for the EE/CA and Removal Action will be provided by the end of this week.

The EE/CA and Removal Action at SEAD-11, 64A, 64D will be delayed from the schedule previously sent. It will also be provided by the end of the week. The reason for delay with these two projects is that the Army has given the Open Burning Grounds Record of Decision, Radiation Sites issues, Ash Landfill Treatability Study, and Fire Training Areas Treatability Study higher priority.

-2-

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

A handwritten signature in black ink, appearing to read "Donald C. Olson". The signature is fluid and cursive, with a large initial "D" and "O".

Donald C. Olson  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road, Canton, Massachusetts  
02021-2809

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy), P.O.  
Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

RAD SITES (SEAD-012, 063) OU5

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission	(27 Feb 99)
Draft FS Submission	(22 Jul 99)
Draft PRAP	(09 Nov 99)
Draft ROD	(12 May 00)

SEAD-059, 071 Fill Area/Paint Disposal

Draft RI/FS Work Plan	(30 Jan 96)
Draft RI Submission	(16 Jul 98)
Draft FS Submission	(10 Nov 98)
Draft PRAP	(28 Feb 99)
Draft ROD	(11 Sep 99)

SEAD-004 Munitions Washout Facility

Draft RI/FS Work Plan	(25 Oct 95)
Draft RI Submission	(27 Feb 99)
Draft FS Submission	(22 Jul 99)
Draft PRAP	(09 Nov 99)
Draft ROD	(12 May 00)

SEAD-011, 64A, 64D Old Construction Debris Landfills (5)

Draft RI/FS Work Plan	(15 Jun 95)
Draft RI Submission	(06 Nov 98)
Draft FS Submission	(31 Mar 99)
Draft PRAP	(19 Jul 99)
Draft ROD	(30 Jan 00)

SEAD-013 IRFNA Disposal Site

Draft RI/FS Work Plan	(14 Nov 95)
Draft RI Submission	(06 Nov 98)
Draft FS Submission	(31 Mar 99)
Draft PRAP	(19 Jul 99)
- Draft ROD	(30 Jan 00)

SEAD-052, 060 Bldg 612 Complex

Draft RI/FS Work Plan	(19 Jan 96)
Draft RI Submission	(06 Mar 99)
Draft FS Submission	(31 Jul 99)
Draft PRAP	(19 Nov 99)
Draft ROD	(19 May 00)

SEAD-045, and 057 Demo Area/EOD (6)

Draft RI/FS Work Plan	(26 Feb 96)
-----------------------	-------------

SEAD-046 Small Arms Range (6)

Draft RI/FS Work Plan	(09 May 96)
-----------------------	-------------

SEAD-045, 046, and 057 Demo Area/EOD/Small Arms Range (6)

Draft RI/FS Work Plan	(See above)
Draft RI Submission	(06 Nov 99)
Draft FS Submission	(30 Mar 00)
Draft PRAP	(18 Jul 00)
Draft ROD	(29 Jan 01)

SEAD-048 Pitch Blend Storage

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

SEAD-066 Pesticide Storage Areas

Draft RI/FS Work Plan	(02 Dec 96)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
- Draft ROD	(29 Jan 02)

FOOTNOTES:

(1) Draft and Draft-Final submissions are based on the InterAgency Agreement (IAG) stipulation of 45 days for Army preparation and 30 days for regulatory review. Final dates are based upon the IAG stipulation that all documents become final automatically within 30 days of the Draft-Final submission if no comments are received.

(2) Multiple document submittals will be likely considering the amount of work required and the tight schedules for performance. All schedules assume that regulatory reviews will be conducted concurrently, if required, as is assumed in the IAG.

(3) All schedules for RIs to be performed assume that two phases of fieldwork will be required. If Phase II RI fieldwork is unnecessary for SEADs 25 and 26, SEADs 16 and 17, SEAD 4, SEADs 12, 48, and 63; all draft documents for these operable units shall be submitted to the USEPA and NYSDEC earlier than the deadlines in Attachment 5: Facility Master Schedule. The Army shall submit a revised Attachment 5 to the USEPA and NYSDEC to reflect the new deadlines within 30 days of NYSDEC and USEPA indicating that Phase II RI fieldwork would not be needed for the above-mentioned SEADs.

(4) Operable unit designation will be assigned after project has been funded and consistent with definition, Section 2, paragraph 14.

(5) Years will continue to be designated by their last two digits in the year 2000, e.g. "00", "01", "02", etc.

(6) SEAD-045, and 057 (Demo Area/EOD) have been combined with SEAD-046 (Small Arms Range) for Draft RI Submission.

MODE = MEMORY TRANSMISSION

START=NOV-10 13:42

END=NOV-10 13:44

FILE NO. = 090

NO.	COM	ABBR/NTWK	STATION NAME/ TELEPHONE NO.	PAGES	PRG.NO.	PROGRAM NAME
001	OK	<04>	EPA CARLA	002/002		
002	OK	<05>	DEC CHEN	002/002		

-SENECA ENG/ENU -

\*\*\*\*\* - \*\*\*\*\* - 16078691362- \*\*\*\*\*



REPLY TO  
ATTENTION OF

**DEPARTMENT OF THE ARMY**  
 SENECA ARMY DEPOT ACTIVITY  
 5786 STATE RTE 96  
 ROMULUS, NEW YORK 14541-6001



November 10, 1998

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
 U.S. Environmental Protection Agency  
 Emergency & Remedial Response Division  
 290 Broadway  
 18<sup>th</sup> Floor, E-3  
 New York, New York 10007-1866

Mr. James A. Quinn  
 NYS Department of Environmental Conservation  
 Division of Hazardous Waste Remediation  
 Bureau of Eastern Remedial Action  
 50 Wolf Road, Room 237  
 Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for  
 SEAD-59, 71 and SEAD-11, 64A, 64D

Dear Ms. Struble/Mr. Quinn:

In accordance with Section 11 (Removal Actions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA is giving notification of plans for an EE/CA and Non-Time Critical Removal Action at SEAD-59 and 71. The sites are currently on the FFA Schedule with the Draft FS due on November 10, 1998. We propose taking these sites off Attachment 5. A schedule for the EE/CA and Removal Action will be provided by the end of this week.

The EE/CA and Removal Action at SEAD-11, 64A, 64D will be delayed from the schedule previously sent. It will also be provided by the end of the week. The reason for delay with these two projects is that the Army has given the Open Burning Grounds Record of Decision, Radiation Sites issues, Ash Landfill Treatability Study, and Fire Training Areas Treatability Study higher priority.

OPTIONAL FORM 99 (7-90)

**FAX TRANSMITTAL**

# of pages 2

To <u>See Dist.</u>	From <u>S. Abraham</u>
Dept /Agency	Phone #
Fax #	Fax #





DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



REPLY TO  
ATTENTION OF

June 8, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for  
SEAD-11, 64A, 64D

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of our Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests an extension for the Draft EE/CA at SEAD-11, 64A, 64D. The revised due date for the Draft EE/CA is July 19, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached.

After taking a closer look at the available data, SEDA is also proposing that SEAD-64A and SEAD-64D will no longer be a part of the EE/CA. Instead, they will have a mini risk assessment performed and be recommended for no further action. They are still on the FFA schedule for the RI/FS process, on hold, until that is finalized.

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	19 Jul 99
Draft EE/CA Action Memorandum Document	19 Jul 99
Release for Public Comment	13 Sep 99
Draft Removal Work Plans	27 Oct 99
Draft Removal Report	27 Mar 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	19 Jul 99
Draft EE/CA Action Memorandum Document	19 Jul 99
Release for Public Comment	13 Sep 99
Draft Removal Work Plans	27 Oct 99
Draft Removal Report	27 Mar 00

June 8, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for  
SEAD-11, 64A, 64D

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of our Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests an extension for the Draft EE/CA at SEAD-11, 64A, 64D. The revised due date for the Draft EE/CA is July 19, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached.

After taking a closer look at the available data, SEDA is also proposing that SEAD-64A and SEAD-64D will no longer be a part of the EE/CA. Instead, they will have a mini risk assessment performed and be recommended for no further action. They are still on the FFA schedule for the RI/FS process, on hold, until that is finalized.

Seneca  
EWG/ENV  
✓  
DFM

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Donald C. Olson  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Dorothy Richards)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	19 Jul 99
Draft EE/CA Action Memorandum Document	19 Jul 99
Release for Public Comment	13 Sep 99
Draft Removal Work Plans	27 Oct 99
Draft Removal Report	27 Mar 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	19 Jul 99
Draft EE/CA Action Memorandum Document	19 Jul 99
Release for Public Comment	13 Sep 99
Draft Removal Work Plans	27 Oct 99
Draft Removal Report	27 Mar 00

**New York State Department of Environmental Conservation**  
**Division of Environmental Remediation**  
**Bureau of Eastern Remedial Action, Room 242**  
50 Wolf Road, Albany, New York 12233-7010  
Phone: (518) 457-4349 FAX: (518) 457-4198



April 6, 1999

Mr. Stephen Absolom  
Chief, Engineering and Environmental Division  
Seneca Army Depot Activity (SEDA)  
5786 State Route 96  
Romulus, NY 14541-5001

Dear Mr. Absolom:

Re: SEADs-11, -64A and -64D  
Draft EE/CA Approval Memorandum  
Seneca Army Depot, Site ID No. 850006

The New York State Departments of Health and Environmental Conservation have received the Draft Engineering Evaluation/Cost Analysis (EE/CA) Approval Memorandum, Construction Debris Landfill (SEAD-11) and Garbage Disposal Areas (SEAD-64A and SEAD-64D) and have no substantive comments. We await the draft EE/CA for this project.

If you have any comments or questions on this matter, please contact me by telephone at (518)457-3976 or by e-mail at [jaquinn@gw.dec.state.ny.us](mailto:jaquinn@gw.dec.state.ny.us).

Sincerely,



James A. Quinn  
Bureau of Eastern Remedial Action  
Division of Environmental Remediation

c: C. Struble  
D. Geraghty  
M. Peachey

FAX

MIKE

Kevin

Janet

Mary



DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



REPLY TO  
ATTENTION OF

January 26, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Draft Engineering Evaluation/Cost Analysis (EE/CA) for Approval Memorandum  
for SEAD-11, 64A, 64D


Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of our Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests an extension for the Final Approval Memorandum for the EE/CA at SEAD-11, 64A, 64D. Comments for the Draft Approval Memorandum were due on January 8, 1999 and have not been received to date. The Final Approval Memorandum was scheduled to be due on January 29, 1999.

SEDA requests an extension for the submission of this document pending comments on the Draft Approval Memorandum. The new submission date for the Final Approval Memorandum will be 45 days after receipt of your comments and the rest of the schedule for that site will be adjusted accordingly.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator,  
at (607) 869-1309.

Sincerely,

  
for Donald C. Olson  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Alicia Allen)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001



January 26, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Revised Remedial Investigation (RI) Report and Proposed Remedial Action Plan (PRAP) for SEAD-25 and 26

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of our Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests an extension for response to the December 28, 1998 comments on the Remedial Investigation Report and the Draft PRAP for the Fire Training Areas. Currently, response to comments on the RI are due on January 27, 1999 and the Draft PRAP is due January 27, 1999.

SEDA requests a 30-day extension for the submission of response to comments on the RI to February 26, 1999. An extension is required because the Army is giving priority to the Prison Transfer Effort.

*Smey*  
ENG/ENV  
✓  
*JHM*

SEDA also requests a 30-day extension for the submission of the Draft PRAP to February 26, 1999 pending review of the Feasibility Study. This request will extend the Draft ROD deadline until August 10, 1999.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Donald C. Olson  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



July 23, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010


Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of our Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is August 18, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because the Army is giving priority to documents related to transfer of the housing parcel.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

  
Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Dorothy Richards)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

## **ATTACHMENT 5 SCHEDULES**

The schedule of IRP work completed to date and planned through completion of all restoration work at SEDA is as follows:

### **RELEVANT MILESTONES (1)(2)**

#### ASH LANDFILL (SEAD-003, 006, 008, 014, and 015) OU1

Draft Work Plan	(04 Dec 90)
Draft RI	(20 Oct 93)
Draft FS	(19 Sep 94)
Draft PRAP	(07 Mar 97)
Draft ROD	(30 Aug 98)

#### OPEN BURNING GROUNDS (SEAD-023) OU2

Draft Work Plan	(29 Aug 91)
Draft RI	(28 Jan 94)
Draft FS	(09 Mar 94)
Draft PRAP	(04 Jul 96)
Draft ROD	(14 Nov 97)

#### REMEDIAL INVESTIGATIONS/FEASIBILITY STUDIES (3)(4) FIRE TRAINING AREAS (SEAD-025, 026) OU3

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(27 Jun 96)
Draft FS Submission	(05 Dec 97)
Draft PRAP	(25 Aug 99)
Draft ROD	(06 Feb 00)

#### DEACTIVATION FURNACES (SEAD-016, 017) OU4

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(08 May 97)
Draft FS Submission	(21 Nov 97)
Draft PRAP	(16 Nov 99)
Draft ROD	(29 May 00)

RAD SITES (SEAD-012, 063) OU5

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission - See Footnote #7	(16 Aug 99)
Draft FS Submission	(03 Jan 00)
Draft PRAP	(17 Apr 00)
Draft ROD	(07 Aug 00)

SEAD-059, 071 Fill Area/Paint Disposal

Draft RI/FS Work Plan	(30 Jan 96)
Draft RI Submission See Footnote #8	(16 Jul 98)
Draft FS Submission (On Hold)	(10 Nov 98)
Draft PRAP (On Hold)	(28 Feb 99)
Draft ROD (On Hold)	(11 Sep 99)

SEAD-004 Munitions Washout Facility

Draft RI/FS Work Plan	(25 Oct 95)
Draft RI Submission	(06 Aug 99)
Draft FS Submission	(29 Dec 99)
Draft PRAP	(17 Apr 00)
Draft ROD	(29 Oct 00)

SEAD-011, 64A, 64D Old Construction Debris Landfills (5)

Draft RI/FS Work Plan	(15 Jun 95)
Draft RI Submission See Footnote #9	(06 Nov 98)
Draft FS Submission (On Hold)	(31 Mar 99)
Draft PRAP (On Hold)	(19 Jul 99)
Draft ROD (On Hold)	(30 Jan 00)

SEAD-013 IRFNA Disposal Site

Draft RI/FS Work Plan	(14 Nov 95)
Draft RI Submission	(29 Aug 99)
Draft FS Submission	(22 Jan 00)
Draft PRAP	(11 May 00)
Draft ROD	(22 Nov 00)

SEAD-052, 060 Bldg 612 Complex

Draft RI/FS Work Plan	(19 Jan 96)
Draft RI Submission	(03 Aug 99)
Draft FS Submission	(31 Jul 99)
Draft PRAP	(19 Nov 99)
Draft ROD	(19 May 00)

SEAD-045, and 057 Demo Area/EOD (6)

Draft RI/FS Work Plan	(26 Feb 96)
-----------------------	-------------

SEAD-046 Small Arms Range (6)

Draft RI/FS Work Plan	(09 May 96)
-----------------------	-------------

SEAD-045, 046, and 057 Demo Area/EOD/Small Arms Range (6)

Draft RI/FS Work Plan	(See above)
Draft RI Submission	(06 Nov 99)
Draft FS Submission	(30 Mar 00)
Draft PRAP	(18 Jul 00)
Draft ROD	(29 Jan 01)

SEAD-048 Pitch Blend Storage

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

SEAD-066 Pesticide Storage Areas

Draft RI/FS Work Plan	(02 Dec 96)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

FOOTNOTES:

(1) Draft and Draft-Final submissions are based on the InterAgency Agreement (IAG) stipulation of 45 days for Army preparation and 30 days for regulatory review. Final dates are based upon the IAG stipulation that all documents become final automatically within 30 days of the Draft-Final submission if no comments are received.

(2) Multiple document submittals will be likely considering the amount of work required and the tight schedules for performance. All schedules assume that regulatory reviews will be conducted concurrently, if required, as is assumed in the IAG.

(3) All schedules for RIs to be performed assume that two phases of fieldwork will be required. If Phase II RI fieldwork is unnecessary for SEADs 25 and 26, SEADs 16 and 17, SEAD 4, SEADs 12, 48, and 63; all draft documents for these operable units shall be submitted to the USEPA and NYSDEC earlier than the deadlines in Attachment 5: Facility Master Schedule. The Army shall submit a revised Attachment 5 to the USEPA and NYSDEC to reflect the new deadlines within 30 days of NYSDEC and USEPA indicating that Phase II RI fieldwork would not be needed for the above-mentioned SEADs.

(4) Operable unit designation will be assigned after project has been funded and consistent with definition, Section 2, paragraph 14.

(5) Years will continue to be designated by their last two digits in the year 2000, e.g. "00", "01", "02", etc.

(6) SEAD-045, and 057 (Demo Area/EOD) have been combined with SEAD-046 (Small Arms Range) for Draft RI Submission.

(7) SEAD 63 EE/CA Notification November 6, 1998. See attached schedule.

(8) SEAD 059, 71 EE/CA Notification November 6, 1998. See attached schedule.

(9) SEAD 011, 64A, 64D EE/CA Notification November 3, 1998. See attached schedule.



(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	18 Aug 99
Draft EE/CA Action Memorandum Document	18 Aug 99
Release for Public Comment	13 Oct 99
Draft Removal Work Plans	26 Nov 99
Draft Removal Report	26 Apr 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	18 Aug 99
Draft EE/CA Action Memorandum Document	18 Aug 99
Release for Public Comment	13 Oct 99
Draft Removal Work Plans	26 Nov 99
Draft Removal Report	26 Apr 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



August 17, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010


Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of our Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is September 17, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because the Army is giving priority to documents related to transfer of the housing parcel.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

  
Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	17 Sep 99
Draft EE/CA Action Memorandum Document	17 Sep 99
Release for Public Comment	12 Nov 99
Draft Removal Work Plans	26 Dec 99
Draft Removal Report	26 May 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	17 Sep 99
Draft EE/CA Action Memorandum Document	17 Sep 99
Release for Public Comment	12 Nov 99
Draft Removal Work Plans	26 Dec 99
Draft Removal Report	26 May 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



September 21, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is October 17, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because the Army is giving priority to documents related to transfer of the housing parcel.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Dorothy Richards)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

## ATTACHMENT 5 SCHEDULES

The schedule of IRP work completed to date and planned through completion of all restoration work at SEDA is as follows:

### RELEVANT MILESTONES (1)(2)

#### ASH LANDFILL (SEAD-003, 006, 008, 014, and 015) OU1

Draft Work Plan	(04 Dec 90)
Draft RI	(20 Oct 93)
Draft FS	(19 Sep 94)
Draft PRAP	(07 Mar 97)
Draft ROD	(30 Aug 98)

#### OPEN BURNING GROUNDS (SEAD-023) OU2

Draft Work Plan	(29 Aug 91)
Draft RI	(28 Jan 94)
Draft FS	(09 Mar 94)
Draft PRAP	(04 Jul 96)
Draft ROD	(14 Nov 97)

#### REMEDIAL INVESTIGATIONS/FEASIBILITY STUDIES (3)(4) FIRE TRAINING AREAS (SEAD-025, 026) OU3

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(27 Jun 96)
Draft FS Submission	(05 Dec 97)
Draft PRAP	(24 Oct 99)
Draft ROD	(06 Apr 00)

#### DEACTIVATION FURNACES (SEAD-016, 017) OU4

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(08 May 97)
Draft FS Submission	(21 Nov 97)
Draft PRAP	(15 Jan 00)
Draft ROD	(28 Jul 00)

RAD SITES (SEAD-012, 063) OU5

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission - See Footnote #7	(14 Nov 99)
Draft FS Submission	(02 Apr 00)
Draft PRAP	(16 Jul 00)
Draft ROD	(05 Nov 00)

SEAD-059, 071 Fill Area/Paint Disposal

Draft RI/FS Work Plan	(30 Jan 96)
Draft RI Submission See Footnote #8	(16 Jul 98)
Draft FS Submission (On Hold)	(10 Nov 98)
Draft PRAP (On Hold)	(28 Feb 99)
Draft ROD (On Hold)	(11 Sep 99)

SEAD-004 Munitions Washout Facility

Draft RI/FS Work Plan	(25 Oct 95)
Draft RI Submission	(05 Oct 99)
Draft FS Submission	(27 Feb 00)
Draft PRAP	(16 Jun 00)
Draft ROD	(28 Dec 00)

SEAD-011, 64A, 64D Old Construction Debris Landfills (5)

Draft RI/FS Work Plan	(15 Jun 95)
Draft RI Submission See Footnote #9	(06 Nov 98)
Draft FS Submission (On Hold)	(31 Mar 99)
Draft PRAP (On Hold)	(19 Jul 99)
Draft ROD (On Hold)	(30 Jan 00)

SEAD-013 IRFNA Disposal Site

Draft RI/FS Work Plan	(14 Nov 95)
Draft RI Submission	(29 Aug 99)
Draft FS Submission	(22 Jan 00)
Draft PRAP	(11 May 00)
Draft ROD	(22 Nov 00)

SEAD-052, 060 Bldg 612 Complex

Draft RI/FS Work Plan	(19 Jan 96)
Draft RI Submission	(01 Nov 99)
Draft FS Submission	(25 Jan 00)
Draft PRAP	(14 May 00)
Draft ROD	(25 Nov 00)

SEAD-045, and 057 Demo Area/EOD (6)

Draft RI/FS Work Plan	(26 Feb 96)
-----------------------	-------------

SEAD-046 Small Arms Range (6)

Draft RI/FS Work Plan	(09 May 96)
-----------------------	-------------

SEAD-045, 046, and 057 Demo Area/EOD/Small Arms Range (6)

Draft RI/FS Work Plan	(See above)
Draft RI Submission	(06 Nov 99)
Draft FS Submission	(30 Mar 00)
Draft PRAP	(18 Jul 00)
Draft ROD	(29 Jan 01)

SEAD-048 Pitch Blend Storage

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

SEAD-066 Pesticide Storage Areas

Draft RI/FS Work Plan	(02 Dec 96)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)



FOOTNOTES:

(1) Draft and Draft-Final submissions are based on the InterAgency Agreement (IAG) stipulation of 45 days for Army preparation and 30 days for regulatory review. Final dates are based upon the IAG stipulation that all documents become final automatically within 30 days of the Draft-Final submission if no comments are received.

(2) Multiple document submittals will be likely considering the amount of work required and the tight schedules for performance. All schedules assume that regulatory reviews will be conducted concurrently, if required, as is assumed in the IAG.

(3) All schedules for RIs to be performed assume that two phases of fieldwork will be required. If Phase II RI fieldwork is unnecessary for SEADs 25 and 26, SEADs 16 and 17, SEAD 4, SEADs 12, 48, and 63; all draft documents for these operable units shall be submitted to the USEPA and NYSDEC earlier than the deadlines in Attachment 5: Facility Master Schedule. The Army shall submit a revised Attachment 5 to the USEPA and NYSDEC to reflect the new deadlines within 30 days of NYSDEC and USEPA indicating that Phase II RI fieldwork would not be needed for the above-mentioned SEADs.

(4) Operable unit designation will be assigned after project has been funded and consistent with definition, Section 2, paragraph 14.

(5) Years will continue to be designated by their last two digits in the year 2000, e.g. "00", "01", "02", etc.

(6) SEAD-045, and 057 (Demo Area/EOD) have been combined with SEAD-046 (Small Arms Range) for Draft RI Submission.

(7) SEAD 63 EE/CA Notification November 6, 1998. See attached schedule.

(8) SEAD 059, 71 EE/CA Notification November 6, 1998. See attached schedule.

(9) SEAD 011, 64A, 64D EE/CA Notification November 3, 1998. See attached schedule.

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	17 Oct 99
Draft EE/CA Action Memorandum Document	17 Oct 99
Release for Public Comment	12 Dec 99
Draft Removal Work Plans	25 Jan 99
Draft Removal Report	25 Jun 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	17 Oct 99
Draft EE/CA Action Memorandum Document	17 Oct 99
Release for Public Comment	12 Dec 99
Draft Removal Work Plans	25 Jan 99
Draft Removal Report	25 Jun 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



October 15, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the DRAFT EE/CA is November 16, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The delay is due to emphasis on the negotiations for new projects at year-end.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Dorothy Richards)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	16 Nov 99
Draft EE/CA Action Memorandum Document	16 Nov 99
Release for Public Comment	11 Jan 00
Draft Removal Work Plans	24 Feb 00
Draft Removal Report	25 Jul 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	16 Nov 99
Draft EE/CA Action Memorandum Document	16 Nov 99
Release for Public Comment	11 Jan 00
Draft Removal Work Plans	24 Feb 00
Draft Removal Report	25 Jul 00

## **ATTACHMENT 5 SCHEDULES**

The schedule of IRP work completed to date and planned through completion of all restoration work at SEDA is as follows:

### **RELEVANT MILESTONES (1)(2)**

#### ASH LANDFILL (SEAD-003, 006, 008, 014, and 015) OU1

Draft Work Plan	(04 Dec 90)
Draft RI	(20 Oct 93)
Draft FS	(19 Sep 94)
Draft PRAP	(07 Mar 97)
Draft ROD	(30 Aug 98)

#### OPEN BURNING GROUNDS (SEAD-023) OU2

Draft Work Plan	(29 Aug 91)
Draft RI	(28 Jan 94)
Draft FS	(09 Mar 94)
Draft PRAP	(04 Jul 96)
Draft ROD	(14 Nov 97)

#### REMEDIAL INVESTIGATIONS/FEASIBILITY STUDIES (3)(4)

#### FIRE TRAINING AREAS (SEAD-025, 026) OU3

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(27 Jun 96)
Draft FS Submission	(05 Dec 97)
Draft PRAP	(24 Oct 99)
Draft ROD	(06 Apr 00)

#### DEACTIVATION FURNACES (SEAD-016, 017) OU4

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(08 May 97)
Draft FS Submission	(21 Nov 97)
Draft PRAP	(14 Feb 00)
Draft ROD	(27 Aug 00)

RAD SITES (SEAD-012, 063) OU5

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission - See Footnote #7	(14 Nov 99)
Draft FS Submission	(02 Apr 00)
Draft PRAP	(16 Jul 00)
Draft ROD	(05 Nov 00)

SEAD-059, 071 Fill Area/Paint Disposal

Draft RI/FS Work Plan	(30 Jan 96)
Draft RI Submission See Footnote #8	(16 Jul 98)
Draft FS Submission (On Hold)	(10 Nov 98)
Draft PRAP (On Hold)	(28 Feb 99)
Draft ROD (On Hold)	(11 Sep 99)

SEAD-004 Munitions Washout Facility

Draft RI/FS Work Plan	(25 Oct 95)
Draft RI Submission	(04 Nov 99)
Draft FS Submission	(28 Mar 00)
Draft PRAP	(16 Jul 00)
Draft ROD	(27 Jan 01)

SEAD-011, 64A, 64D Old Construction Debris Landfills (5)

Draft RI/FS Work Plan	(15 Jun 95)
Draft RI Submission See Footnote #9	(06 Nov 98)
Draft FS Submission (On Hold)	(31 Mar 99)
Draft PRAP (On Hold)	(19 Jul 99)
Draft ROD (On Hold)	(30 Jan 00)

SEAD-013 IRFNA Disposal Site

Draft RI/FS Work Plan	(14 Nov 95)
Draft RI Submission	(29 Aug 99)
Draft FS Submission	(22 Jan 00)
Draft PRAP	(11 May 00)
Draft ROD	(22 Nov 00)

SEAD-052, 060 Bldg 612 Complex

Draft RI/FS Work Plan	(19 Jan 96)
Draft RI Submission	(01 Nov 99)
Draft FS Submission	(25 Jan 00)
Draft PRAP	(14 May 00)
Draft ROD	(25 Nov 00)

SEAD-045, and 057 Demo Area/EOD (6)

Draft RI/FS Work Plan	(26 Feb 96)
-----------------------	-------------

SEAD-046 Small Arms Range (6)

Draft RI/FS Work Plan	(09 May 96)
-----------------------	-------------

SEAD-045, 046, and 057 Demo Area/EOD/Small Arms Range (6)

Draft RI/FS Work Plan	(See above)
Draft RI Submission	(06 Nov 99)
Draft FS Submission	(30 Mar 00)
Draft PRAP	(18 Jul 00)
Draft ROD	(29 Jan 01)

SEAD-048 Pitch Blend Storage

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

SEAD-066 Pesticide Storage Areas

Draft RI/FS Work Plan	(02 Dec 96)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)



FOOTNOTES:

(1) Draft and Draft-Final submissions are based on the InterAgency Agreement (IAG) stipulation of 45 days for Army preparation and 30 days for regulatory review. Final dates are based upon the IAG stipulation that all documents become final automatically within 30 days of the Draft-Final submission if no comments are received.

(2) Multiple document submittals will be likely considering the amount of work required and the tight schedules for performance. All schedules assume that regulatory reviews will be conducted concurrently, if required, as is assumed in the IAG.

(3) All schedules for RIs to be performed assume that two phases of fieldwork will be required. If Phase II RI fieldwork is unnecessary for SEADs 25 and 26, SEADs 16 and 17, SEAD 4, SEADs 12, 48, and 63; all draft documents for these operable units shall be submitted to the USEPA and NYSDEC earlier than the deadlines in Attachment 5: Facility Master Schedule. The Army shall submit a revised Attachment 5 to the USEPA and NYSDEC to reflect the new deadlines within 30 days of NYSDEC and USEPA indicating that Phase II RI fieldwork would not be needed for the above-mentioned SEADs.

(4) Operable unit designation will be assigned after project has been funded and consistent with definition, Section 2, paragraph 14.

(5) Years will continue to be designated by their last two digits in the year 2000, e.g. "00", "01", "02", etc.

(6) SEAD-045, and 057 (Demo Area/EOD) have been combined with SEAD-046 (Small Arms Range) for Draft RI Submission.

(7) SEAD 63 EE/CA Notification November 6, 1998. See attached schedule.

(8) SEAD 059, 71 EE/CA Notification November 6, 1998. See attached schedule.

(9) SEAD 011, 64A, 64D EE/CA Notification November 3, 1998. See attached schedule.

(7) SEAD-63 EE/CA Dates	
Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates	
Draft EE/CA Approval Memorandum Document	31 Dec 99
Draft EE/CA Document	16 Nov 99
Draft EE/CA Action Memorandum Document	16 Nov 99
Release for Public Comment	11 Jan 00
Draft Removal Work Plans	24 Feb 00
Draft Removal Report	25 Jul 00

(9) SEAD-11, EE/CA Dates	
Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	16 Nov 99
Draft EE/CA Action Memorandum Document	16 Nov 99
Release for Public Comment	11 Jan 00
Draft Removal Work Plans	24 Feb 00
Draft Removal Report	25 Jul 00

MODE = MEMORY TRANSMISSION

START=OCT-15 13:35

END=OCT-15 13:39

FILE NO. = 099

NO.	COM	ABBR/NTWK	STATION NAME/ TELEPHONE NO.	PAGES	PRG.NO.	PROGRAM NAME
001	OK	<04>	EPA CARLA	006/006		
002	OK	<05>	DEC CHEN	006/006		

-SENECA ENG/ENU -

\*\*\*\*\* - \*\*\*\*\* - 16078691362- \*\*\*\*\*



REPLY TO  
ATTENTION OF

**DEPARTMENT OF THE ARMY**  
 SENECA ARMY DEPOT ACTIVITY  
 5786 STATE RTE 96  
 ROMULUS, NEW YORK 14541-5001



October 15, 1999

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
 U.S. Environmental Protection Agency  
 Emergency & Remedial Response Division  
 290 Broadway  
 18<sup>th</sup> Floor, E-3  
 New York, New York 10007-1866

Mr. James E. Quinn  
 NYS Department of Environmental Conservation  
 Division of Hazardous Waste Remediation  
 Bureau of Eastern Remedial Action  
 50 Wolf Road, Room 237  
 Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-59, 71. The revised due date for the DRAFT EE/CA is November 16, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The delay is due to emphasis on the negotiations for new projects at year-end.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

*Brian K. Frank*  
 Brian K. Frank  
 LTC, U.S. Army  
 Commanding Officer

Enclosure

OPTIONAL FORM 99 (7-90)

FAX TRANSMITTAL

# of pages = 6

Printed

To See Dist.

From

S Absolom

Phone #



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



November 15, 1999

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010


Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Mr. Vazquez/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is December 16, 1999 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because additional sampling will have to be performed prior to the start of the EE/CA.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

  
Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

(7) SEAD-63 EE/CA Dates  
Draft EE/CA Approval Memorandum Document 05 Oct 98  
Draft EE/CA Document 17 Jan 99  
Draft EE/CA Action Memorandum Document 17 Jan 99  
Release for Public Comment 14 Mar 99  
Draft Removal Work Plans 25 Apr 99  
Removal Action Begins 21 Jul 99  
Draft Removal Report 19 Sep 99

(8) SEAD-59, 71 EE/CA Dates  
Draft EE/CA Approval Memorandum Document 31 Dec 98  
Draft EE/CA Document 16 Dec 99  
Draft EE/CA Action Memorandum Document 16 Dec 99  
Release for Public Comment 10 Feb 00  
Draft Removal Work Plans 25 Mar 00  
Draft Removal Report 24 Aug 00

(9) SEAD-11, EE/CA Dates  
Draft EE/CA Approval Memorandum Document 11 Dec 98  
Draft EE/CA Document 16 Dec 99  
Draft EE/CA Action Memorandum Document 16 Dec 99  
Release for Public Comment 10 Feb 00  
Draft Removal Work Plans 25 Mar 00  
Draft Removal Report 24 Aug 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY

SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



December 10, 1999

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for  
SEAD-11

Dear Mr. Vazquez/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is January 15, 2000 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because additional sampling will have to be performed prior to the start of the EE/CA.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Dorothy Richards)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

## **ATTACHMENT 5 SCHEDULES**

The schedule of IRP work completed to date and planned through completion of all restoration work at SEDA is as follows:

### **RELEVANT MILESTONES (1)(2)**

#### ASH LANDFILL (SEAD-003, 006, 008, 014, and 015) OU1

Draft Work Plan	(04 Dec 90)
Draft RI	(20 Oct 93)
Draft FS	(19 Sep 94)
Draft PRAP	(07 Mar 97)
Draft ROD	(30 Aug 98)

#### OPEN BURNING GROUNDS (SEAD-023) OU2

Draft Work Plan	(29 Aug 91)
Draft RI	(28 Jan 94)
Draft FS	(09 Mar 94)
Draft PRAP	(04 Jul 96)
Draft ROD	(14 Nov 97)

#### REMEDIAL INVESTIGATIONS/FEASIBILITY STUDIES (3)(4) FIRE TRAINING AREAS (SEAD-025, 026) OU3

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(27 Jun 96)
Draft FS Submission	(05 Dec 97)
Draft PRAP	(23 Dec 99)
Draft ROD	(05 Jun 00)

#### DEACTIVATION FURNACES (SEAD-016, 017) OU4

Draft RI/FS Work Plan	(29 Mar 95)
Draft RI Submission	(08 May 97)
Draft FS Submission	(21 Nov 97)
Draft PRAP	(14 Apr 00)
Draft ROD	(26 Oct 00)



RAD SITES (SEAD-012, 063) OU5

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission - See Footnote #7	(14 May 00)
Draft FS Submission	(06 Oct 00)
Draft PRAP	(24 Jan 01)
Draft ROD	(07 Aug 01)

SEAD-059, 071 Fill Area/Paint Disposal

Draft RI/FS Work Plan	(30 Jan 96)
Draft RI Submission See Footnote #8	(16 Jul 98)
Draft FS Submission (On Hold)	(10 Nov 98)
Draft PRAP (On Hold)	(28 Feb 99)
Draft ROD (On Hold)	(11 Sep 99)

SEAD-004 Munitions Washout Facility

Draft RI/FS Work Plan	(25 Oct 95)
Draft RI Submission	(04 Dec 99)
Draft FS Submission	(27 Apr 00)
Draft PRAP	(15 Aug 00)
Draft ROD	(26 Feb 01)

SEAD-011, 64A, 64D Old Construction Debris Landfills (5)

Draft RI/FS Work Plan	(15 Jun 95)
Draft RI Submission See Footnote #9	(06 Nov 98)
Draft FS Submission (On Hold)	(31 Mar 99)
Draft PRAP (On Hold)	(19 Jul 99)
Draft ROD (On Hold)	(30 Jan 00)

SEAD-013 IRFNA Disposal Site

Draft RI/FS Work Plan	(14 Nov 95)
Draft RI Submission	(29 Aug 99)
Draft FS Submission	(22 Jan 00)
Draft PRAP	(11 May 00)
Draft ROD	(22 Nov 00)

SEAD-052, 060 Bldg 612 Complex

Draft RI/FS Work Plan	(19 Jan 96)
Draft RI Submission	(31 Dec 99)
Draft FS Submission	(25 Jan 00)
Draft PRAP	(14 May 00)
Draft ROD	(25 Nov 00)

SEAD-045, and 057 Demo Area/EOD (6)

Draft RI/FS Work Plan	(26 Feb 96)
-----------------------	-------------

SEAD-046 Small Arms Range (6)

Draft RI/FS Work Plan	(09 May 96)
-----------------------	-------------

SEAD-045, 046, and 057 Demo Area/EOD/Small Arms Range (6)

Draft RI/FS Work Plan	(See above)
Draft RI Submission	(01 Jun 00)
Draft FS Submission	(30 Mar 00)
Draft PRAP	(18 Jul 00)
Draft ROD	(29 Jan 01)

SEAD-048 Pitch Blend Storage

Draft RI/FS Work Plan	(19 Dec 95)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

SEAD-066 Pesticide Storage Areas

Draft RI/FS Work Plan	(02 Dec 96)
Draft RI Submission	(05 Nov 00)
Draft FS Submission	(30 Mar 01)
Draft PRAP	(18 Jul 01)
Draft ROD	(29 Jan 02)

FOOTNOTES:

(1) Draft and Draft-Final submissions are based on the InterAgency Agreement (IAG) stipulation of 45 days for Army preparation and 30 days for regulatory review. Final dates are based upon the IAG stipulation that all documents become final automatically within 30 days of the Draft-Final submission if no comments are received.

(2) Multiple document submittals will be likely considering the amount of work required and the tight schedules for performance. All schedules assume that regulatory reviews will be conducted concurrently, if required, as is assumed in the IAG.

(3) All schedules for RIs to be performed assume that two phases of fieldwork will be required. If Phase II RI fieldwork is unnecessary for SEADs 25 and 26, SEADs 16 and 17, SEAD 4, SEADs 12, 48, and 63; all draft documents for these operable units shall be submitted to the USEPA and NYSDEC earlier than the deadlines in Attachment 5: Facility Master Schedule. The Army shall submit a revised Attachment 5 to the USEPA and NYSDEC to reflect the new deadlines within 30 days of NYSDEC and USEPA indicating that Phase II RI fieldwork would not be needed for the above-mentioned SEADs.

(4) Operable unit designation will be assigned after project has been funded and consistent with definition, Section 2, paragraph 14.

(5) Years will continue to be designated by their last two digits in the year 2000, e.g. "00", "01", "02", etc.

(6) SEAD-045, and 057 (Demo Area/EOD) have been combined with SEAD-046 (Small Arms Range) for Draft RI Submission.

(7) SEAD 63 EE/CA Notification November 6, 1998. See attached schedule.

(8) SEAD 059, 71 EE/CA Notification November 6, 1998. See attached schedule.

(9) SEAD 011, 64A, 64D EE/CA Notification November 3, 1998. See attached schedule.

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 98
Draft EE/CA Document	15 Jan 00
Draft EE/CA Action Memorandum Document	15 Jan 00
Release for Public Comment	11 Mar 00
Draft Removal Work Plans	24 Apr 00
Draft Removal Report	23 Sep 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	15 Jan 00
Draft EE/CA Action Memorandum Document	15 Jan 00
Release for Public Comment	11 Mar 00
Draft Removal Work Plans	24 Apr 00
Draft Removal Report	23 Sep 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



January 18, 2000

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James E. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11


Dear Mr. Vazquez/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 30-day extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is February 14, 2000 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because additional sampling will have to be performed prior to performing the EE/CA.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Enclosure

Sincerely,

  
Brian K. Frank

LTC, U.S. Army  
Commanding Officer

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy/Dorothy Richards)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

---

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 98
Draft EE/CA Document	14 Feb 00
Draft EE/CA Action Memorandum Document	14 Feb 00
Release for Public Comment	10 Apr 00
Draft Removal Work Plans	24 May 00
Draft Removal Report	23 Oct 00

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	14 Feb 00
Draft EE/CA Action Memorandum Document	14 Feb 00
Release for Public Comment	10 Apr 00
Draft Removal Work Plans	24 May 00
Draft Removal Report	23 Oct 00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



February 10, 2000

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. Steven Paszko  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for  
SEAD-11


Dear Mr. Vazquez/Mr. Paszko:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 6-month extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is August 14, 2000 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because we are evaluating the need to perform additional sampling prior to the performing the EE/CA.



Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

A handwritten signature in black ink that reads "Brian K. Frank". The signature is written in a cursive style with a large initial "B".

Brian K. Frank  
LTC, U.S. Army  
Commanding Officer

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

(7) SEAD-63 EE/CA Dates

Draft EE/CA Approval Memorandum Document	05 Oct 98
Draft EE/CA Document	17 Jan 99
Draft EE/CA Action Memorandum Document	17 Jan 99
Release for Public Comment	14 Mar 99
Draft Removal Work Plans	25 Apr 99
Removal Action Begins	21 Jul 99
Draft Removal Report	19 Sep 99

(8) SEAD-59, 71 EE/CA Dates

Draft EE/CA Approval Memorandum Document	31 Dec 98
Draft EE/CA Document	14 Aug 00
Draft EE/CA Action Memorandum Document	14 Aug 00
Release for Public Comment	10 Oct 00
Draft Removal Work Plans	24 Nov 00
Draft Removal Report	23 Apr 01

(9) SEAD-11, EE/CA Dates

Draft EE/CA Approval Memorandum Document	11 Dec 98
Draft EE/CA Document	14 Aug 00
Draft EE/CA Action Memorandum Document	14 Aug 00
Release for Public Comment	10 Oct 00
Draft Removal Work Plans	24 Nov 00
Draft Removal Report	23 Apr 01



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



August 9, 2000

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. Steven Paszko  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 237  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Mr. Vazquez/Mr. Paszko:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 4-month extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is December 14, 2000 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because additional sampling will have to be performed prior to performing the EE/CA. You will receive notification for the fieldwork in a separate letter.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Stephen M. Absolom  
Commander's Representative

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001

faxed 12/6/00



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



December 06, 2000

Engineering and  
Environmental Office

Ms. Carla Struble, P.E.  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Mr. James A. Quinn  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 208  
Albany, New York 12233-7010


Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Ms. Struble/Mr. Quinn:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 2-month extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is 14 February 2001 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because we are still waiting for results from the additional sampling performed. You will receive notification for the fieldwork in a separate letter.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

  
Stephen M. Absolom  
Commander's Representative

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy and Major David Sheets)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001



REPLY TO  
ATTENTION OF

DEPARTMENT OF THE ARMY  
SENECA ARMY DEPOT ACTIVITY  
5786 STATE RTE 96  
ROMULUS, NEW YORK 14541-5001



February 12, 2001

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Ms. Alicia Thorne  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 208  
Albany, New York 12233-7010


Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Mr. Vazquez/Ms. Thorne:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests a 2-month extension for the Draft EE/CA at SEAD-11. The revised due date for the Draft EE/CA is April 14, 2001 with the remainder of the schedule adjusted accordingly. The revised schedule is attached. The extension is necessary because we are incorporating results from the first round of groundwater sampling performed.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

  
Stephen M. Absolom  
Commander's Representative

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy and Major David Sheets)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001



: : :

**SENECA ARMY DEPOT ACTIVITY**  
**5786 RT 96**  
**ROMULUS, NY 14541-5001**

**FAX HEADER**

**FROM:** Nancy Williamson  
Commercial Phone # (607) 869-1357  
Fax (607) 869-1362  
DSN: Phone 489-5357  
DSN: Fax 489-5362  
Email: [williamsonn@seneca-hp.army.mil](mailto:williamsonn@seneca-hp.army.mil)

**TO:** See DIstribution

\_\_\_\_\_

\_\_\_\_\_

Phone \_\_\_\_\_

Fax \_\_\_\_\_

**Regarding:** Attachment 5 was updated but letter for SEAD-11 EE/CA  
was inadvertantly omitted.

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

OPTIONAL FORM 99 (7-90)

**FAX TRANSMITTAL**

# of pages ▶

To <u>See DIstribution</u>	From <u>S. Absolom</u>
Dept./Agency _____	Phone # <u>(407) 869 1309</u>
Fax # _____	Fax # <u>(607) 869 1362</u>

NSN 7540-01-317-7368 5099-101 GENERAL SERVICES ADMINISTRATION

# 3 pages including header

MODE = MEMORY TRANSMISSION

START=FEB-16 12:59

END=FEB-16 13:22

FILE NO. = 155

NO.	COM	ABBR/NTWK	STATION NAME/ TELEPHONE NO.	PAGES	PRG.NO.	PROGRAM NAME
001	OK	<02>	SEDA COE	003/003		
002	OK	<04>	EPA CARLA	003/003		
003	OK	<05>	DEC QUINN	003/003		
004	OK	<06>	ES MIKE D	003/003		
005	OK	<07>	COE HEALY	003/003		

-SENECA ENG/ENU

\*\*\*\*\* - \*\*\*\*\* - 16078691362- \*\*\*\*\*

:::

**SENECA ARMY DEPOT ACTIVITY**  
**5786 RT 96**  
**ROMULUS, NY 14541-5001**

# FAX HEADER

**FROM: Nancy Williamson**  
**Commercial Phone # (607) 869-1357**  
**Fax (607) 869-1362**  
**DSN: Phone 489-5357**  
**DSN: Fax 489-5362**  
**Email: williamsonn@seneca-hp.army.mil**

**TO:** See DIstribution

**Phone** \_\_\_\_\_

**Fax** \_\_\_\_\_

**Regarding:** Attachment 5 was updated but letter for SEAD-11 EE/CA  
was inadvertantly omitted.

OPTIONAL FORM 59 (7-97)

<b>FAX TRANSMITTAL</b>		# of pages ▶
To <u>See DIstribution</u>	From <u>S. (607) 869 1309</u>	
Dept./Agency _____	Phone # <u>(607) 869 1309</u>	
Fax # _____	Fax # <u>(607) 869 1362</u>	

NSN 7540-01-317-7368 5099-101 GENERAL SERVICES ADMINISTRATION

# 3 pages including header

fax/mail 5/11/01



DEPARTMENT OF THE ARMY

SENECA ARMY DEPOT ACTIVITY  
ROMULUS, NEW YORK 14541-5001

REPLY TO  
ATTENTION OF

May 11, 2001

Engineering and  
Environmental Office

Mr. Julio Vazquez  
U.S. Environmental Protection Agency  
Emergency & Remedial Response Division  
290 Broadway  
18<sup>th</sup> Floor, E-3  
New York, New York 10007-1866

Ms Alicia Thorne  
NYS Department of Environmental Conservation  
Division of Hazardous Waste Remediation  
Bureau of Eastern Remedial Action  
50 Wolf Road, Room 208  
Albany, New York 12233-7010

Re: Engineering Evaluation/Cost Analysis (EE/CA) and Removal Action for SEAD-11

Dear Mr. Vazquez/Ms. Thorne:

In accordance with Article 18 (Extensions) of the Federal Facility Agreement (FFA) for Seneca Army Depot (SEDA), SEDA requests to put the Engineering Evaluation/Cost Analysis (EE/CA) for SEAD-11 on hold. SEDA will submit a Decision Document and Removal Action for SEAD-11 in a similar process as we described for SEAD-59 and SEAD-71. We are evaluating results of the additional sampling performed and plan to submit a Decision Document for the site in 30 days. You will receive notification for the fieldwork in a separate letter.

Questions may be directed to Stephen Absolom, BRAC Environmental Coordinator, at (607) 869-1309.

Sincerely,

Stephen M. Absolom  
Commander's Representative

Enclosure

Copies Furnished:

Michael Duchesneau, Parsons Engineering Science, Inc.,  
30 Dan Road  
Canton, Massachusetts 02021

Commander, U.S. Corps of Engineers, Huntsville  
Division, ATTN: CEHND-ED-CS (Kevin Healy and Major David Sheets)  
P.O. Box 1600, Huntsville, Alabama 35807

Commander, U.S. Army Corps of Engineers, Seneca Army  
Depot Activity, ATTN: CENAN-PP-M (Janet Fallo)  
SEDA Resident Office, Romulus, New York 14541-5001